S
625.704
H3cr
1/31/01

STATE DOCUMENTS COLLECTION

FEB 09 2001

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA STATE LIBRARY
3 0864 0015 7193 7

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/01
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-CM-STPE 0002(266)			MORRISON KNUDSEN CORPORATION			APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				07/09/99	01/26/98	PHONE NO: 273-7190	
	5.639 km		$ 10,496,431	$ 11,767,435	$ 13,138,685		01/21/01***	98%	108%
RTF 0002(381)			QUALITY CONCRETE COMPANY				12/16/98	F.P.M. CHRISINGER,KENNETH L	
1999-BRIDGE DECKS & JOINTS-MIS		BRIDGE DECK REHAB.ON 9 BRIDGES & JOINT REPLACMNT ON 4 BRIDGE					06/23/99	PHONE NO: 751-2049	
	0.000 km		$ 284,515	$ 244,291	$ 180,029		05/26/00	100%	93%
BR 33-1(20)0			D.H. BLATTNER & SONS, INC.				12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1							02/14/01***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0						APPR			
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS				10/31/00			
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 3,351,349			98%	85%
NH 7-1(70)0			JOHN BIELBY CONSTRUCTION				06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 273-7190	
	0.000 km		$ 1,095,659	$ 940,332	$ 720,641		02/14/01***	77%	93%
NH 5-3(65)103 F			SCHELLINGER CONST CO.,INC.			APPR	06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE				10/23/00	06/29/99	PHONE NO: 751-2046	
STPHS 206-1(6)0						APPR	11/08/00		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION				10/31/00			
CONTRACT TOTAL	19.330 km		$ 4,500,476	$ 4,148,860	$ 5,136,379			100%	89%
IM 90-2(98)94			RIVERSIDE CONTRACTING, INC.				06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							08/07/00		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 3,927,216			100%	91%
ER 9041(22)			FRONTIER-WEST, L.L.C.				09/01/99	F.P.M. HEMBREE, TAMI	
BITTERROOT R - VICTOR CROSSING		PRESTRESSED CONC.BM.BRIDGE,PL MIX BIT SURF APPRS,CLVRTS &					10/21/99	PHONE NO: 523-5856	
	0.584 km		$ 1,816,001	$ 1,338,522	$ 1,444,069		10/20/00	100%	96%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 6-1(77)53				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.& PRESTRESSED CONCRETE BRIDGE					11/29/99	PHONE NO: 751-2040	
	1.033 km		$ 1,928,960	$ 1,673,064	$ 1,602,679		04/30/01***	96%	69%
NH 24-1(49)0				MT MAT'LS, INC.(DBA)LS JENSEN			11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER					03/06/00	PHONE NO: 523-5877	
NH 24-1(50)5							07/24/00		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.100 km		$ 1,271,951	$ 1,249,585	$ 1,154,423			100%	78%
NH 1-2(95)135				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. CHRISINGER,KENNETH L	
COLUMBIA FALLS-EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER					01/03/00	PHONE NO: 751-2049	
STPP 33-1(30)30							08/10/00		
REXFORD-NORTH & SOUTH		CRACK SEALING,SEAL & COVER							
STPP 52-1(16)4									
6 KM NE OF JUNCTION US 93-N		SEAL & COVER							
STPP 83-2(9)78									
SWAN LAKE-NORTH		CRACK SEALING,SEAL & COVER							
CONTRACT TOTAL	90.747 km		$ 1,843,477	$ 1,664,141	$ 1,623,056			100%	78%
CM 6799(19)				PAVLIK ELECTRIC CO, INC		APPR	11/16/99	F.P.M. HANCOCK, DALE	
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS				10/31/00	04/10/00	PHONE NO: 751-2043	
CM 6799(20)						APPR	01/10/01		
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S				10/31/00			
CONTRACT TOTAL	0.000 km		$ 437,695	$ 402,625	$ 440,384			100%	92%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA			11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE					02/14/00	PHONE NO: 273-7190	
	8.995 mi		$ 7,551,043	$ 7,022,657	$ 6,217,425		10/30/02***	89%	73%
NH 5-2(72)60				MONTANA LINES, INC		PEND	02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK				01/29/01	09/25/00	PHONE NO: 751-2049	
	0.000 km		$ 401,225	$ 224,047	$ 244,607		02/14/01***	98%	110%
NH-STPE 7-1(74)76 F				SCHELLINGER CONST CO.,INC.		APPR	02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT				12/19/00	03/20/00	PHONE NO: -	
	3.641 km		$ 2,562,931	$ 2,417,850	$ 2,545,551		06/30/02***	98%	96%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM-BR 8107(12)				BODELL CONSTRUCTION COMPANY			02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					04/11/00	PHONE NO: 523-5856	
	0.539 km		$ 5,510,210	$ 7,017,632	$ 2,335,059		11/20/01***	33%	39%
STPHS 0002(384)				ALPINE CONSTRUCTION, INC.		APPR	03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING				12/19/00	05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)						PEND	10/18/00		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR				01/22/01			
STPHS 269-1(24)15									
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS							
CONTRACT TOTAL	0.000 km		$ 139,661	$ 135,053	$ 139,994			100%	90%
SFCN 1-2(94)120				A-1 PAVING, INC		APPR	04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER				11/14/00	05/09/00	PHONE NO: 751-2041	
SFCN 1-2(97)91						APPR	09/22/00		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER				12/28/00			
STPS 209-1(4)0									
BIGFORK-EAST		CRACK SEALING,SEAL & COVER							
STPS 317-1(6)1						PEND			
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER				01/29/01			
STPS 503-1(8)8									
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	36.953 km		$ 1,503,609	$ 1,248,556	$ 1,367,133			100%	79%
STPS 263-1(19)0				MT MAT'LS, INC.(DBA)LS JENSEN			04/11/00	F.P.M. SULLIVAN, SHEILA	
MULLAN ROAD-MISSOULA		SEAL & COVER					06/27/00	PHONE NO: 523-5877	
STPS 269-1(25)0							07/12/00		
HAMILTON-CORVALLIS		SEAL & COVER							
STPS 533-1(5)0									
PATTEE CANYON-MISSOULA		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	13.176 km		$ 188,474	$ 173,738	$ 185,051			100%	65%
IM 90-1(135)0				MONTANA LINES, INC			05/02/00	F.P.M. BENEDIK, TOM	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS					/ /	PHONE NO: -	
	0.000 km		$ 218,074	$ 300,275	$ 3,003		02/14/01***	1%	0%
CM-NH 5-3(51)112 F				RIVERSIDE CONTRACTING, INC.		PEND	05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT				01/26/01	07/24/00	PHONE NO: 751-2043	
STPP 1-2(93)121						PEND	09/30/01***		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.				01/22/01			
CONTRACT TOTAL	1.480 km		$ 3,180,396	$ 3,266,694	$ 3,837,692			98%	76%

*** ESTIMATED COMPLETION DATE

Digitized by the Internet Archive
in 2017 with funding from
Montana State Library

https://archive.org/details/constructionrepo2001mont

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/01
*** MISSOULA DISTRICT ***

DATE:02/07/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 5-3(73)106 F			SCHELLINGER CONST CO.,INC.					06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.						06/23/00	PHONE NO: 751-2046	
	4.700	km		$ 6,431,312	$ 4,840,001	$ 3,146,629		07/26/03***	65%	36%
STPHS 317-1(4)1			SETTLE SERVICES					06/12/00	F.P.M. ROBERTS, JAMES	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING						08/03/00	PHONE NO: 751-2041	
	0.748	km		$ 560,807	$ 444,294	$ 428,645		03/29/01***	96%	149%
BH 9041(21)			FRONTIER-WEST, L.L.C.					07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES						09/13/00	PHONE NO: 523-5856	
	0.168	km		$ 613,105	$ 512,220	$ 211,449		03/19/01***	41%	49%
STPHS 0002(375)			MONTANA LINES, INC					07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING						11/01/00	PHONE NO: 751-2049	
	0.000	km		$ 72,957	$ 68,924	$ 71,328		03/20/01***	98%	90%
STPHS-STPP-STPE 83-1(23)13			A-1 PAVING, INC					07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF ,PL MIX BITUM SURF,SEAL & COVE						08/03/00	PHONE NO: 523-5877	
	2.636	mi		$ 1,172,856	$ 1,149,998	$ 566,204		04/25/02***	49%	74%
SMP 4199(01)			JTL GROUP, INC.-MISSOULA					07/06/00	F.P.M. SULLIVAN, SHEILA	
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING						07/31/00	PHONE NO: 523-5877	
	0.000	mi		$ 636,850	$ 448,325	$ 479,151		11/14/00	100%	11/01/00
SMP 4599(01)			SCHELLINGER CONST CO.,INC.					07/06/00	F.P.M. CHRISINGER,KENNETH L	
MISSOULA DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING						07/17/00	PHONE NO: 751-2049	
	0.000	mi		$ 295,800	$ 252,873	$ 259,452		08/17/00	100%	05/01/01
STPS 503-1(6)4			SCHELLINGER CONST CO.,INC.					10/24/00	F.P.M. CHRISINGER,KENNETH L	
FOYS CANYON ROAD		GRADE,AGG.,SURF.,PLANT MIX SUR F.,SEAL & COVER						11/06/00	PHONE NO: 751-2049	
	3.612	km		$ 1,979,457	$ 1,904,198	$ 181,930		07/20/02***	10%	0%
STPP 6-1(86)99			SCHELLINGER CONST CO.,INC.					11/06/00	F.P.M. JOHNSON, ROBERT L.	
DIXON - WEST		GRADE,AGG.SURF.PLANT MIX SURF. ,SEAL & COVER						11/28/00	PHONE NO: 523-5864	
	15.750	mi		$ 5,881,894	$ 6,027,749	$ 532,605		09/10/03***	9%	0%
MISSOULA DISTRICT TOTALS				$ 70,186,145	$ 68,064,422	$ 55,471,816			76%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 29-1(27)34				A.M. WELLES, INC.		APPR	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,				12/15/99	09/28/98	PHONE NO: 285-4943	
	8.733 km		$ 5,419,975	$ 4,970,738	$ 5,037,069		06/29/00	100%	87%
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.		APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER				12/14/00	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1							10/30/00		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845 km		$ 5,019,324	$ 4,837,049	$ 5,252,449			100%	93%
STPHS 0002(257)				MARONICK CONST. LLC		APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL				03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000 km		$ 331,626	$ 289,632	$ 273,956		02/14/01***	95%	109%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.			12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 585-0453	
NH-STPHS 11-1(27)53						APPR	05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.				05/31/00			
CONTRACT TOTAL	17.439 km		$ 9,627,070	$ 9,793,421	$ 9,457,406			96%	146%
IM 90-6(71)289 F				A-1 PAVING, INC			02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	19.347 km		$ 6,331,183	$ 5,379,297	$ 4,949,452		10/05/00	100%	98%
STPS 278-1(13)30				M K WEEDEN CONSTRUCTION, INC.			05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					05/24/99	PHONE NO: 494-5823	
	7.837 mi		$ 3,161,119	$ 2,832,172	$ 2,870,469		11/28/00	100%	90%
STPP 49-2(7)16				MT MAT'LS, INC.(DBA)LS JENSEN			05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER					07/12/99	PHONE NO: 682-7821	
	18.385 km		$ 1,445,172	$ 1,252,963	$ 1,273,273		07/21/00	100%	94%
BR 205-1(22)3				HALL CONSTRUCTION SERVICES		APPR	06/29/99	F.P.M. STARCEVICH JOHN R.	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.				12/28/99	08/02/99	PHONE NO: 287-3868	
	0.100 km		$ 298,201	$ 228,937	$ 247,514		01/14/01***	98%	111%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 60-1(9)22				TIMBER MOUNTAIN EXCAVATION,INC			06/29/99	F.P.M. FOGARTY,BILL	
FLOOD REPAIR SOUTH OF KINGS HI		FLOOD REPAIR S.OF KINGS HILL,C ULVERTS,GRADING,PL MIX.BIT.					08/04/99	PHONE NO: 457-0526	
	0.200 km		$ 130,290	$ 132,916	$ 120,587		09/07/00	100%	150%
AR 9906(4)				SCOTT CONSTRUCTION, INC.			06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 585-0453	
	0.000 mi		$ 200,056	$ 237,171	$ 253,412		01/12/01	100%	12/15/99
NH 90-6(85)305				DICK ANDERSON CONSTRUCTION,INC		APPR	08/04/99	F.P.M. STARCEVICH JOHN R.	
NO. 19TH AVE. REST AREA - BOZE		REST AREA				10/30/00	08/26/99	PHONE NO: 287-3868	
	0.000 km		$ 1,192,505	$ 1,097,811	$ 1,197,398		02/14/01***	98%	89%
BR 9001(20)				TAMIETTI CONST. CO., INC.			10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES					11/09/99	PHONE NO: 494-9635	
BR 9029(9)							02/14/01***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE							
CONTRACT TOTAL	1.200 km		$ 1,620,651	$ 1,322,400	$ 1,303,309			97%	78%
STPS 276-1(3)1				JIM GILMAN EXCAVATING INC.		PEND	10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING				01/23/01	11/08/99	PHONE NO: 782-9327	
	3.670 km		$ 1,527,711	$ 1,426,028	$ 1,567,245		06/18/01***	98%	93%
STPP 13-1(33)36				A.M. WELLES, INC.		PEND	10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE				01/31/01	11/15/99	PHONE NO: 682-7821	
	18.300 km		$ 5,735,355	$ 5,713,401	$ 5,714,914		09/01/02***	98%	54%
NH 8-2(38)41				RIVERSIDE CONTRACTING, INC.		PEND	11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER				01/24/01	04/03/00	PHONE NO: 457-0526	
NH 8-2(39)50						PEND	02/23/01***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER				01/23/01			
CONTRACT TOTAL	15.490 km		$ 3,431,633	$ 3,243,283	$ 3,238,988			98%	98%
IM 15-1(90)38				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING					02/27/00	PHONE NO: 285-4943	
	40.957 km		$ 5,845,210	$ 6,078,235	$ 6,029,186		10/24/00	100%	57%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 13-2(2)83				MORGEN & OSWOOD CONST. CO.,INC			11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE					12/21/99	PHONE NO: 585-0453	
	0.600 km		$ 2,712,516	$ 1,848,513	$ 1,603,891		03/18/01***	87%	89%
NH 8-4(23)77 F				RIVERSIDE CONTRACTING, INC.		PEND	11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER				01/30/01	01/31/00	PHONE NO: 585-0453	
STPE 8-4(24)76							07/30/01***		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047 km		$ 2,628,286	$ 2,624,903	$ 2,514,645			96%	81%
BR-STPE 9022(13)				SLETTEN CONSTRUCTION CO			11/16/99	F.P.M. O'BRIEN,MURRAY	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE					02/22/00	PHONE NO: 782-7443	
	0.222 km		$ 676,571	$ 624,361	$ 658,684		02/14/01***	98%	80%
BR-STPP 13-1(29)47				COP CONSTRUCTION CO.			11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES					02/01/00	PHONE NO: 682-7821	
	2.238 mi		$ 4,402,959	$ 4,202,581	$ 3,681,462		08/30/01***	88%	79%
STPP 29-4(22)89				JIM GILMAN EXCAVATING INC.			12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS					03/21/00	PHONE NO: 782-9327	
	1.176 km		$ 799,375	$ 708,178	$ 648,624		02/14/01***	92%	90%
IM 15-2(71)93				EMPIRE SAND AND GRAVEL CO.,INC		APPR	12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING				12/14/00	01/03/00	PHONE NO: 494-5823	
IM 90-3(82)194							08/29/00		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING							
CONTRACT TOTAL	34.758 km		$ 5,505,510	$ 5,321,021	$ 5,454,562			100%	59%
STPS 279-1(7)9				RIVERSIDE CONTRACTING, INC.			02/08/00	F.P.M. CHRISTENSEN KEVIN	
SILVER CITY-WEST		WIDENING,PL MIX OVERLAY,SEAL & COVER,BRIDGE REVISIONS					03/10/00	PHONE NO: 495-1506	
	11.957 km		$ 2,818,759	$ 2,381,609	$ 2,343,078		10/05/00	100%	73%
STPHS 0002(386)				POTEET CONSTRUCTION INC		APPR	02/08/00	F.P.M. O'BRIEN,MURRAY	
1995-DISTRICT 2-RUMBLE STRIPS-		RUMBLE STRIPS				10/25/00	06/05/00	PHONE NO: 782-7443	
	117.100 km		$ 72,736	$ 62,115	$ 68,634		08/08/00	100%	84%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPE-IM 518-1(4)0				SLETTEN CONSTRUCTION CO			02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRE SSED CONC BEAM PED BRIDGE					04/17/00	PHONE NO: 495-1506	
	0.563 km		$ 486,371	$ 461,213	$ 455,038		01/05/01	100%	101%
IM 90-4(45)230				JIM GILMAN EXCAVATING INC.		PEND	02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,G'RAIL & EROSION				02/05/01	04/03/00	PHONE NO: 494-5823	
	15.547 km		$ 4,967,086	$ 4,655,180	$ 4,793,217		10/30/00	100%	96%
STPHS 25(19)				OMO CONSTRUCTION INC			02/08/00	F.P.M. FOGARTY,BILL	
1995 LEWIS & CLARK COUNTY SIGN		SIGNING & STRIPING					03/29/00	PHONE NO: 457-0526	
	0.000 km		$ 10,166	$ 11,890	$ 11,751		05/02/00	100%	50%
STPS 399-1(3)0				JTL GROUP, INC.-BELGRADE		APPR	03/16/00	F.P.M. O'BRIEN,MURRAY	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING				12/14/00	04/03/00	PHONE NO: 782-7443	
	16.315 km		$ 3,003,413	$ 2,693,265	$ 2,594,300		08/19/02***	96%	81%
STPP-IM-NH 0002(490)				ARROW STRIPING AND MFG., INC.		APPR	03/16/00	F.P.M. MCCORMICK, THOMAS	
2000-D2-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				10/31/00	05/25/00	PHONE NO: 586-5074	
	283.200 km		$ 545,421	$ 348,073	$ 425,337		08/30/00	100%	78%
STPS 284-3(4)16				MT MAT'LS, INC.(DBA)LS JENSEN			04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER					06/05/00	PHONE NO: 495-1506	
	31.230 km		$ 1,268,067	$ 1,234,691	$ 1,225,690		11/02/00	100%	70%
IM 90-5(55)249				BLAHNIK CONSTRUCTION, INC.		PEND	04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER				02/05/01	05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257						PEND	03/30/02***		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER				02/05/01			
STPP 13-1(32)75						PEND			
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER				01/30/01			
CONTRACT TOTAL	36.120 km		$ 6,698,864	$ 7,084,784	$ 6,971,796			97%	88%
SF 1(37)				EDWARD T COPPS CONST.			06/12/00	F.P.M. JOHNSON,RICKIE	
HENNEBERRY BRIDGE SOUTH OF DIL		GRADING,GRAVEL SURFACING,PREST RESSED BULB TEE BRIDGE					06/26/00	PHONE NO: 494-9635	
	0.120 km		$ 210,496	$ 196,543	$ 168,115		11/04/00	100%	87%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 282-1(2)0			OMO CONSTRUCTION INC					06/12/00	F.P.M. CHRISTENSEN KEVIN	
1995-D2-GUARDRAIL		GUARDRAIL & SIGNING						08/01/00	PHONE NO: 495-1506	
	0.000	km		$ 75,225	$ 70,607	$ 60,441		10/26/00	100%	62%
BR 9001(35)			SLETTEN CONSTRUCTION CO					06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE						08/07/00	PHONE NO: 494-9635	
	0.420	km		$ 1,245,086	$ 977,392	$ 431,007		06/11/01***	44%	55%
STPP 59-2(9)49			S K CONSTRUCTION, INC.					07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER						07/17/00	PHONE NO: 586-5074	
	12.576	mi		$ 4,464,227	$ 4,171,267	$ 2,236,917		01/09/03***	54%	30%
SMP 0199(01)			COLEMAN CONSTRUCTION					07/06/00	F.P.M. BUCK,JD	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILE						08/21/00	PHONE NO: 494-5823	
	0.000	mi		$ 304,775	$ 282,103	$ 293,535		10/27/00	100%	11/01/00
SMP 0499(01)			MARONICK CONST. LLC					07/06/00	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING						07/20/00	PHONE NO: 782-9327	
	0.000	mi		$ 374,300	$ 272,107	$ 258,583		11/01/00	100%	11/01/00
SMP 3499(01)			JTL GROUP, INC.-BELGRADE					07/06/00	F.P.M. COLLINGWOOD,MATT	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING						08/24/00	PHONE NO: 285-4943	
	0.000	km		$ 557,850	$ 500,000	$ 499,876		12/05/00	100%	11/01/00
NH 8-2(53)49			MONTANA LINES, INC				PEND	07/21/00	F.P.M. FOGARTY,BILL	
PEDESTRIAN SIGNAL - EAST HELEN		PEDESTRIAN SIGNAL-EAST HELENA					01/29/01	08/16/00	PHONE NO: 457-0526	
	0.000	km		$ 171,574	$ 147,217	$ 182,775		03/21/01***	98%	100%
BR 9047(15)			TAMIETTI CONST. CO., INC.					08/02/00	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER WEST OF MELROSE		GRADING,GRAVEL,PL MIX BITUM SU RF.& CONST PRESTRESSED CONC						09/18/00	PHONE NO: 494-9635	
	0.502	km		$ 753,644	$ 772,000	$ 423,350		07/03/01***	55%	29%
STPP 13-5(3)95			AMERICAN CONTRACTING, INC.					08/02/00	F.P.M. HELD, TERRY	
THREE FORKS OVERPASS REMOVAL		GRADING,PMS,SEAL & COVER & STR UCTURE REMOVEL & GRAVEL						09/12/00	PHONE NO: 285-4943	
	0.720	mi		$ 711,660	$ 463,210	$ 323,265		05/10/01***	70%	42%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 5802(3)				MARONICK CONST. LLC			08/02/00	F.P.M. CHRISTENSEN KEVIN	
CUSTER & MCHUGH-HELENA		INTERSECT IMPROV INCL GRADING, GRAVEL,PMS & SIGNALIZATION					09/11/00	PHONE NO: 495-1506	
	0.360	km	$ 469,592	$ 363,359	$ 449,323		08/23/01***	98%	113%
BR 9029(27)				COP CONSTRUCTION CO.			08/31/00	F.P.M. BRAZILL,WILLIAM	
INDIAN CREEK BRIDGE		CONST.OF PRESTRESSED BRIDGE & GRAVEL APPROACHES					10/05/00	PHONE NO: 682-7821	
	0.028	km	$ 117,013	$ 134,271	$ 100,197		02/14/01***	75%	23%
CM 1207(2)				CENTRAL ELECTRIC, INC.			08/31/00	F.P.M. SCHULZ,TOM	
NORTH 7TH AVENUE & GRIFFIN DRI		TRAFFIC SIGNAL					10/09/00	PHONE NO: 585-0453	
	0.000	km	$ 85,693	$ 67,220	$ 48,126		05/19/01***	72%	51%
BR 9016(19)				COP CONSTRUCTION CO.			08/31/00	F.P.M. MCCORMICK, THOMAS	
GALLATIN RIVER-GALLATIN GATEWA		2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL &					01/19/01	PHONE NO: 586-5074	
	0.949	mi	$ 1,183,619	$ 1,138,408	$ 11,385		10/13/01***	1%	0%
CM 1201(6)				JTL GROUP, INC.-BELGRADE			09/28/00	F.P.M. HELD, TERRY	
SIGNAL-NORTH 19TH & BAXTER-BOZ		INSTALL SIGNALS W/GRADING,GRAV EL,& PLANT MIX SURFACING					/ /	PHONE NO: 285-4943	
	0.168	km	$ 364,607	$ 462,392	$ 4,624		08/29/01***	1%	0%
STPHS-STPS-STPU 25(27)				S K CONSTRUCTION, INC.			11/06/00	F.P.M. FOGARTY,BILL	
ONE MILE EAST OF HELENA		GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB					/ /	PHONE NO: 457-0526	
	2.795	km	$ 2,061,164	$ 1,749,409	$ 17,496		06/22/02***	1%	0%
IM 90-3(78)180				JIM GILMAN EXCAVATING INC.			11/27/00	F.P.M. ARVISH,MIKE	
BECK HILL - DEER LODGE E.B.		PLANT MIX OVERLAY,SEAL & COVER & BRIDGE DECK TREATMENT					01/29/01	PHONE NO: 782-9327	
	13.661	km	$ 3,474,877	$ 2,909,950	$ 29,102		12/18/02***	1%	0%
BR 9016(30)				HALL CONSTRUCTION SERVICES			11/27/00	F.P.M. GRAVAGE,DANIEL	
ROCKY CREEK BRIDGE - 3 KM EAST		CONST OF PRESTRESSED TRI-DECK BEAM BR,GRADING & GRAVELING					/ /	PHONE NO: 222-8110	
	0.340	km	$ 353,061	$ 315,450	$ 3,155		09/02/01***	1%	0%
IM 15-2(68)130				JIM GILMAN EXCAVATING INC.			11/27/00	F.P.M. WILLIAMS,PAUL	
BUTTE-ELK PARK		COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING					/ /	PHONE NO: 494-5823	
IM 15-2(72)121							10/19/02***		
NISSLER-BUTTE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	24.010	km	$ 8,037,938	$ 8,527,271	$ 85,279			1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPHS 11-1(36)34				MT MAT'LS, INC.(DBA)LS JENSEN			11/27/00	F.P.M. SCHULZ,TOM	
EMIGRANT - NORTH		PLANT MIX BITUMINOUS OVERLAY,T URN LANES & GUARDRAIL					/ /	PHONE NO: 585-0453	
	16.095	km	$ 1,247,605	$ 1,240,231	$ 12,404		04/06/02***	1%	0%
IM 15-4(86)190				RIVERSIDE CONTRACTING, INC.			11/27/00	F.P.M. FOGARTY,BILL	
HELENA-NORTH & SOUTH		COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB					/ /	PHONE NO: 457-0526	
	9.444	km	$ 3,194,950	$ 2,833,761	$ 28,339		06/29/02***	1%	0%
STPHS 0002(497)				OMO CONSTRUCTION INC			11/27/00	F.P.M. SCHULZ,TOM	
1997 D2 / D3 SIGNING		1997 D2/D3 SIGNING					/ /	PHONE NO: 585-0453	
	0.000	km	$ 16,915	$ 14,499	$ 146		08/19/01***	1%	0%
IM 90-6(89)301				RIVERSIDE CONTRACTING, INC.			12/19/00	F.P.M. SCHULZ,TOM	
BOZEMAN-E & W		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER					/ /	PHONE NO: 585-0453	
	9.556	mi	$ 3,220,774	$ 2,855,014	$ 0		08/10/02***	0%	0%
BUTTE DISTRICT TOTALS			$120,609,822	$113,561,511	$ 87,904,775			76%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(95)274				SLETTEN CONSTRUCTION CO		APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600 km		$ 3,573,798	$ 4,192,527	$ 4,746,806		08/13/01***	98%	91%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS		PEND	04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER				02/02/01	04/22/99	PHONE NO: 454-5920	
	1.570 km		$ 8,511,930	$ 9,631,310	$ 10,608,356		11/20/01***	98%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.		APPR	05/04/99	F.P.M. HENDERSON, SHON	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER				10/23/00	07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							10/24/00		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467 km		$ 5,578,764	$ 5,704,490	$ 6,092,479			100%	117%
STPS 330-1(11)12				D.H. BLATTNER & SONS, INC.			06/15/99	F.P.M. HENDERSON, SHON	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					07/20/99	PHONE NO: 454-5921	
	7.949 km		$ 3,404,137	$ 3,696,164	$ 3,571,845		10/23/00	100%	98%
RTM 5210(15)				UNITED MAT'LS OF GREAT FALLS		PEND	06/15/99	F.P.M. AAFEDT, RANDY	
CENTRAL AVENUE WEST-3RD TO 9TH		GR.,AGG SURF.,PCCP,WATER MAIN, STORM DRAIN,SIGN,LIGHT &				12/14/00	06/28/99	PHONE NO: 454-5920	
	0.719 km		$ 2,279,958	$ 2,172,611	$ 2,056,138		06/03/00	100%	83%
NH 1-6(20)379				A-1 PAVING, INC		PEND	06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				09/13/00	08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381						APPR	03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER				10/25/00			
CONTRACT TOTAL	4.860 km		$ 5,458,585	$ 5,678,703	$ 6,050,987			98%	99%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.		APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				12/19/00	08/11/99	PHONE NO: 738-4505	
	5.792 km		$ 3,286,008	$ 2,947,014	$ 3,103,385		07/25/01***	98%	95%
STPPNHIMSTPSSTPXSTPU 0002(491)				ARROW STRIPING AND MFG., INC.		APPR	03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				10/30/00	06/02/00	PHONE NO: 278-7078	
	331.680 km		$ 574,816	$ 448,846	$ 494,437		08/18/00	100%	95%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SFCN 10-1(19)5				A-1 PAVING, INC			04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/22/00	PHONE NO: 454-5920	
STPS 228-2(14)39							03/24/01***		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	33.411	km	$ 1,604,193	$ 1,582,676	$ 1,172,075			74%	94%
SFCN 24-4(16)127				RIVERSIDE CONTRACTING, INC.			05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER					08/08/00	PHONE NO: 278-7078	
	17.160	km	$ 821,481	$ 801,973	$ 684,622		03/02/01***	85%	95%
SFCN 1-7(29)405				MARVIN A. REHBEIN		APPR	05/02/00	F.P.M. BERG, GARY	
CHINOOK - EAST		PLANT MIX BIT.OVERLAY,SEAL & C OVER				11/14/00	05/22/00	PHONE NO: 265-6821	
STPS 240-1(4)13							08/18/00		
21 KM SOUTH OF US 2-SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
STPS 529-1(1)0						APPR			
CHINOOK - SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER,BRIDGE RAIL REVISION				10/30/00			
CONTRACT TOTAL	39.850	km	$ 2,330,392	$ 2,121,212	$ 2,065,721			100%	43%
BR 60-2(56)35				SLETTEN CONSTRUCTION CO			06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES					07/13/00	PHONE NO: 738-4505	
	0.140	km	$ 729,275	$ 541,582	$ 98,612		02/27/01***	18%	16%
STPP 3-1(15)18				MT MAT'LS, INC.(DBA)LS JENSEN			07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER					07/21/00	PHONE NO: 278-7078	
	15.448	mi	$ 1,629,262	$ 1,508,782	$ 205,920		11/08/01***	14%	0%
SMP 0399(01)				BLAHNIK CONSTRUCTION, INC.			07/06/00	F.P.M. BECKDEDAHL MARK	
GREAT FALLS DISTRICT CRUSH & S		CRUSHING & STOCKPILING					09/27/00	PHONE NO: 873-8624	
	0.000	mi	$ 355,060	$ 394,060	$ 71,446		10/26/00	100%	11/01/00
SMP 2599(01)				SCHELLINGER CONST CO.,INC.			07/06/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS DISTRICT CRUSH & S		CRUSHING & STOCKPILING					07/31/00	PHONE NO: 454-5920	
	0.000	km	$ 394,800	$ 387,727	$ 194,459		10/31/00	100%	04/01/01
STPP 60-2(47)60				RIVERSIDE CONTRACTING, INC.			08/02/00	F.P.M. WOODHOUSE, HAROLD	
RICEVILLE HILL - ARMINGTON JCT		PLANT MIX OVERLAY,SEAL & COVER & GUARDRAIL REVISIONS					08/21/00	PHONE NO: 738-4505	
	17.251	km	$ 1,395,348	$ 1,348,188	$ 1,146,681		10/18/01***	85%	58%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 3-1(12)0 F				WICKENS CONSTRUCTION, INC.			08/31/00	F.P.M. HENDERSON, SHON	
VAUGHN-SUN RIVER (EAST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES					11/14/00	PHONE NO: 454-5921	
NH 3-1(13)2 F							12/19/02***		
VAUGHN-SUN RIVER (WEST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER							
CONTRACT TOTAL	12.189	km	$ 12,371,554	$ 11,306,051	$ 992,694			9%	0%
BR 9007(32)				TAMIETTI CONST. CO., INC.			08/31/00	F.P.M. ROBERT VOSEN	
SUN RIVER - MANCHESTER		GRADING,PLANT MIX APPROACHES & CONT.STEEL GIDER BRIDGE					11/30/00	PHONE NO: 455-8323	
	0.314	km	$ 1,252,045	$ 1,062,068	$ 250,591		08/21/01***	24%	0%
STPS 228-2(15)24				WICKENS CONSTRUCTION, INC.			11/06/00	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD-NORTHEAST (PHASE II)		GRADE,AGG.SURF.,PLANT MIX SURF .,SEAL & COVER					/ /	PHONE NO: 738-4505	
	5.139	km	$ 1,521,899	$ 1,486,071	$ 14,860		06/13/02***	1%	0%
NH 0002(379)				SLETTEN CONSTRUCTION CO			11/27/00	F.P.M. BECKDEDAHL MARK	
WETLAND MIT.-E. OF BROWNING		BRIDGE WATER MAIN RECON,GRADE, GRAVEL,PLANT MIX BITUMINOUS					/ /	PHONE NO: 873-8624	
BR 1-3(43)209							08/19/01***		
MIDVALE CREEK - EAST GLACIER		GRADING,SEEDING AND FENCING							
CONTRACT TOTAL	0.500	km	$ 1,964,581	$ 2,159,610	$ 0			0%	0%
STPP 80-1(16)28				PRINCE, INC			12/19/00	F.P.M. WOODHOUSE, HAROLD	
GERALDINE - S.E.		PL MIX BIT SURF OVERLAY,SEAL & COVER					/ /	PHONE NO: 738-4505	
	24.730	km	$ 1,864,492	$ 1,765,772	$ 0		06/30/02***	0%	0%
STPS 343-1(4)33				BLAHNIK CONSTRUCTION, INC.			12/19/00	F.P.M. BERG, GARY	
GALATA - NORTH & SOUTH		GRADING,GRAVEL,PL MIX BIT SURF ,SEAL & COVER					01/17/01	PHONE NO: 265-6821	
	16.580	mi	$ 2,830,839	$ 3,217,379	$ 0		06/30/03***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 63,733,217	$ 64,154,815	$ 43,622,112			65%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1499(4)				FRANZ CONSTRUCTION, INC		APPR	08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB				03/22/00	09/08/98	PHONE NO: 377-5296	
	2.426	km	$ 939,680	$ 1,051,435	$ 1,015,287		06/29/00	100%	99%
STPS 327-1(5)8				EDWARD H SCHWARTZ CONST., INC.		APPR	11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING				06/07/00	03/23/99	PHONE NO: 787-5701	
	7.500	mi	$ 3,085,239	$ 3,340,582	$ 3,405,201		06/19/00	100%	106%
NH 57-6(7)267 F				D.H. BLATTNER & SONS, INC.		APPR	11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER				10/23/00	02/16/99	PHONE NO: 377-5296	
NH 57-6(8)273 F							09/08/00		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	22.108	mi	$ 10,229,983	$ 9,921,985	$ 10,219,756			100%	75%
RTS 204-1(1)0				CENTURY COMPANIES, INC.			12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0						APPR	07/21/00		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER				06/05/00			
RTS 248-4(3)18						APPR			
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER				06/05/00			
RTS 363-1(3)2						APPR			
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER				12/28/00			
CONTRACT TOTAL	26.580	km	$ 1,104,155	$ 1,280,179	$ 1,348,280			100%	101%
BR 1-10(42)611				SLETTEN CONSTRUCTION CO		APPR	03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER				10/31/00	04/05/99	PHONE NO: 653-1574	
	0.600	km	$ 2,446,919	$ 3,103,761	$ 3,147,018		02/14/01***	98%	91%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.		APPR	04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				12/19/00	06/14/99	PHONE NO: 233-3628	
	10.800	km	$ 6,210,231	$ 5,653,388	$ 5,997,322		03/07/02***	98%	101%
NH 34-1(5)0 F				NORTH PACIFIC ROAD BUILDERS		APPR	05/04/99	F.P.M. MIKE BUTZLAFF	
PLENTYWOOD-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER				12/28/99	06/07/99	PHONE NO: 765-1259	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 34-1(7)10 F							09/25/00		
RAYMOND-NORTH		GR,GRVL,PL MIX SURF,SEAL & COV ER							
CONTRACT TOTAL	24.136 km		$ 10,082,127	$ 8,959,667	$ 9,014,931			100%	82%
PLH-STPS 323-1(10)22				PRINCE, INC			09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER					03/29/00	PHONE NO: 233-3612	
	5.169 km		$ 1,355,029	$ 1,768,761	$ 1,740,519		10/24/00	100%	77%
BR 363-1(4)1				SLETTEN CONSTRUCTION CO		APPR	10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE				10/31/00	10/25/99	PHONE NO: 653-1574	
	1.140 km		$ 1,622,131	$ 1,419,851	$ 1,412,930		02/14/01***	99%	82%
NH 1-10(45)590				PRINCE, INC		APPR	11/16/99	F.P.M. MIKE BUTZLAFF	
WOLF POINT - EAST		CRACK SEALING,SEAL & COVER				10/23/00	04/04/00	PHONE NO: 765-1259	
STPP 25-2(7)47						APPR	08/03/00		
JCT. MT. 13 - NW		PLANT MIX OVERLAY,SEAL & COVER				10/31/00			
STPP 32-1(10)0						PEND			
JCT. MT. 25 - NORTH		PLANT MIX OVERLAY,SEAL & COVER				09/19/00			
CONTRACT TOTAL	55.174 km		$ 2,975,139	$ 2,582,575	$ 2,839,844			100%	89%
NH 1-9(35)538				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. PISK, RANDAL	
GLASGOW-WEST		PLANT MIX OVERLAY,SEAL & COVER					03/28/00	PHONE NO: 228-9478	
STPP 31-1(11)17						APPR	08/15/00		
ST MARIE-NORTH		PLANT MIX OVERLAY,SEAL & COVER				10/31/00			
CONTRACT TOTAL	19.099 km		$ 1,552,322	$ 1,570,313	$ 1,529,619			100%	78%
NH 23-1(22)2				PRINCE, INC		APPR	03/16/00	F.P.M. FRETTE, KURT	
MILES CITY - SOUTH		PLANT MIX OVERLAY & SEAL & COV ER				10/31/00	04/12/00	PHONE NO: 233-3612	
NH 23-1(23)28						APPR	08/17/00		
24 KM S OF JCT 332 - S		PLANT MIX OVERLAY,SEAL & COVER				10/30/00			
NH 57-5(22)166									
12 KM EAST OF MOSBY - EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	47.960 km		$ 3,283,021	$ 2,855,883	$ 2,869,393			100%	68%
STPS 528-1(1)0				PRINCE, INC			04/11/00	F.P.M. MIKE BUTZLAFF	
JUNCTION MONTANA 13-WEST		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER,STOCKPILE					06/14/00	PHONE NO: 765-1259	
	23.970 km		$ 1,306,995	$ 1,264,433	$ 1,151,363		08/11/00	100%	55%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 494-1(2)0				NORTHERN IMPROVEMENT COMPANY			06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER					07/31/00	PHONE NO: 233-3612	
	12.203 km		$ 1,963,485	$ 2,052,072	$ 2,006,053		11/16/01***	98%	75%
STPE-STPP 42-3(14)76				L. SCANLAN CONTRACTOR			06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E					08/11/00	PHONE NO: 228-9478	
	0.000 km		$ 282,177	$ 411,571	$ 321,646		05/01/01***	78%	73%
STPP 22-2(15)30				S K CONSTRUCTION, INC.			07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG					07/19/00	PHONE NO: 787-5701	
	17.613 km		$ 7,245,674	$ 6,171,379	$ 2,379,452		06/19/03***	39%	30%
IM 94-7(22)244				EMPIRE SAND AND GRAVEL COMPANY			07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					08/10/00	PHONE NO: 377-5296	
	10.390 mi		$ 2,836,233	$ 3,122,719	$ 2,877,466		02/20/02***	92%	53%
SMP 4099(01)				ECKART TRUCKING INC			07/06/00	F.P.M. EIDE, LEON	
GLENDIVE DISTRICT CRUSH & STOC		CRUSHING & STOCKPILING					10/17/00	PHONE NO: 377-5296	
	0.000 km		$ 374,900	$ 217,144	$ 217,937		12/08/00	100%	05/01/01
STPS 254-1(17)32				WICKENS CONSTRUCTION, INC.			08/02/00	F.P.M. EIDE, LEON	
13 KM NORTH OF BLOOMFIELD - NO		GRADING,AGG.SURF.,PLANT MIX BI TUM SURF.& SEAL & COVER					08/21/00	PHONE NO: 377-5296	
	9.369 km		$ 2,421,892	$ 2,174,379	$ 1,457,266		07/31/02***	67%	28%
IM 94-5(30)170				EMPIRE SAND AND GRAVEL COMPANY			08/31/00	F.P.M. EIDE, LEON	
POWDER RIVER - EAST		MILLING,FILLING,PLANT MIX BITU M.SURFACING OVERLAY,SEAL &					09/21/00	PHONE NO: 377-5296	
	23.700 km		$ 9,590,337	$ 8,891,443	$ 2,686,177		08/08/03***	30%	15%
NH 37-2(16)42 F				RIVERSIDE CONTRACTING, INC.			11/06/00	F.P.M. MARTIN, DOUGLAS	
LAME DEER-EAST		GRADE,AGG.CTB,PLANT MIX SURF,S EAL & COVER,& WETLAND					12/12/00	PHONE NO: 748-3175	
	11.190 km		$ 8,910,576	$ 9,038,202	$ 895,515		08/18/03***	10%	0%
NH 37-2(17)49 F				RIVERSIDE CONTRACTING, INC.			11/06/00	F.P.M. MARTIN, DOUGLAS	
11 KM EAST OF LAME DEER - EAST		GRADE AGG SURF.,CTB,PLANT MIX SURF.,SEAL & COVER					12/12/00	PHONE NO: 748-3175	
	8.925 km		$ 8,308,921	$ 8,831,903	$ 622,254		08/21/03***	7%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 23-2(18)64 F				E.H. OFTEDAL AND SONS, INC.			11/27/00	F.P.M. SWANSON, ROBERT E.	
OLIVE N & S		GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM					/ /	PHONE NO: 436-2704	
	19.100	km	$ 9,371,165	$ 10,642,287	$ 106,425		02/25/04***	1%	0%
NH 99-1(4)29				PRINCE, INC			11/27/00	F.P.M. PISK, RANDAL	
LORING - NORTH & SOUTH		LEVELING,COLD MILLING,PLANT MI X OVERLAY,SEAL & COVER,SIGN					/ /	PHONE NO: 228-9478	
	39.980	km	$ 2,180,496	$ 1,935,631	$ 19,357		06/24/02***	1%	0%
IM 94-4(64)142				PRINCE, INC			11/27/00	F.P.M. FRETTE, KURT	
5 KM EAST OF MILES CITY-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 233-3612	
IM 94-4(63)129							04/06/02***		
RADAR INTERCHANGE-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	28.784	km	$ 4,132,019	$ 3,614,321	$ 36,143			1%	0%
STPP-NH-IM 0002(492)				ARROW STRIPING AND MFG., INC.			11/27/00	F.P.M. MIKE BUTZLAFF	
2000-D4-DURABLE PAVEMENT MARKI		2000-D4-DURABLE PAVEMENT MARKI NGS					/ /	PHONE NO: 765-1259	
	355.300	km	$ 404,269	$ 345,707	$ 3,457		11/29/01***	1%	0%
STPP 20-1(8)0				CENTURY COMPANIES, INC.			11/27/00	F.P.M. BACON, DAVID	
GLENDIVE-NORTH		PORTLAND CEMENT CONCRETE PAVEM ENT					/ /	PHONE NO: 377-5296	
	0.924	km	$ 895,362	$ 678,567	$ 6,786		11/29/01***	1%	0%
IM 94-4(62)148				PRINCE, INC			11/27/00	F.P.M. FRETTE, KURT	
SHIRLEY INTERCHANGE - EAST & W		MILLING,HOT RECYCLED PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 233-3612	
	9.427	km	$ 3,440,799	$ 2,837,364	$ 28,374		07/13/02***	1%	0%
NH 23-2(20)56 F				E.H. OFTEDAL AND SONS, INC.			12/19/00	F.P.M. SWANSON, ROBERT E.	
COALWOOD - SOUTH		GRADING,GRAVEL,PL MIX SURF,SEA L & COVER					/ /	PHONE NO: 436-2704	
	13.249	mi	$ 7,520,509	$ 7,095,158	$ 0		11/05/03***	0%	0%
GLENDIVE DISTRICT TOTALS			$116,071,785	$112,832,659	$ 59,355,769			52%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/01
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 45-1(14)0				S K CONSTRUCTION, INC.		APPR	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT.	SURF., SEAL & COVER, P.S. BR.			12/27/99	10/28/96	PHONE NO: 322-5870	
	7.981 km		$ 5,945,331	$ 5,478,423	$ 5,743,421		10/28/99	100%	92%
IM 0002(65)				OMO CONSTRUCTION INC		APPR	12/12/96	F.P.M. FAVERO CRAIG	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS				12/14/00	03/26/97	PHONE NO: 657-0267	
	57.000 mi		$ 2,983,689	$ 2,633,050	$ 2,672,278		02/14/01***	98%	120%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.		PEND	06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU	RF. & SEAL & COVER			01/22/01	08/10/98	PHONE NO: 657-0269	
	4.154 km		$ 14,524,331	$ 15,444,134	$ 15,734,392		10/06/01***	98%	98%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. BROWN GERRY	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN	T MIX SURFACING & SEAL & COVER				02/22/99	PHONE NO: 323-3699	
	19.333 km		$ 11,563,965	$ 9,648,986	$ 9,336,549		01/23/02***	97%	99%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS		PEND	12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL,	& COVER,2 NEW BRIDGE & 8			01/25/01	03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437						APPR	02/14/01***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL &	COVER,PCCP,MCS BLDG & SCALE			10/23/00			
CONTRACT TOTAL	19.734 km		$ 10,173,185	$ 9,101,273	$ 12,044,332			98%	89%
BR 9049(15)				COP CONSTRUCTION CO.			02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV	APPROACHES & CULVERTS				04/21/99	PHONE NO: 657-0273	
	0.419 km		$ 1,144,043	$ 1,146,007	$ 1,111,312		06/01/00	100%	92%
NH 61-1(8)13 F				WICKENS CONSTRUCTION, INC.		APPR	04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU	RF,SEAL & COVER			10/23/00	04/19/99	PHONE NO: 323-3699	
	14.188 km		$ 7,956,805	$ 6,897,684	$ 6,930,221		10/24/00	100%	71%
IM 90-7(73)378				RIVERSIDE CONTRACTING, INC.		APPR	04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA	L & COVER			11/30/99	06/18/99	PHONE NO: 322-5870	
	20.763 km		$ 2,894,577	$ 2,453,107	$ 3,311,580		08/14/00	100%	90%
STPS 297-1(3)22				S K CONSTRUCTION, INC.			06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-1320	
	5.406 km		$ 1,498,847	$ 1,414,950	$ 1,337,793		06/12/01***	95%	71%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC		APPR	06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.				10/23/00	09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509							10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617	km	$ 3,480,454	$ 4,188,307	$ 4,398,523			96%	76%
STPP 43-1(15)19				MONTGOMERY CONSTRUCTION		APPR	08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER				10/31/00	09/22/99	PHONE NO: 323-3699	
	1.406	km	$ 942,490	$ 918,161	$ 914,284		10/18/00	100%	98%
BR 9048(15)				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S					09/14/99	PHONE NO: 657-0273	
	1.250	km	$ 1,702,017	$ 1,570,037	$ 1,517,267		02/14/01***	97%	93%
PLH-STPS-CT 314-1(13)32				E.H. OFTEDAL AND SONS, INC.			09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER					11/16/99	PHONE NO: 657-0267	
	19.913	km	$ 9,237,472	$ 7,818,266	$ 7,443,230		02/11/02***	95%	60%
BR 478-1(4)2				COP CONSTRUCTION CO.		APPR	10/07/99	F.P.M. STUDEBAKER, RAYMOND	
OTTER CREEK - 4.2 KM NE OF BIG		APPROACHES,CONC.BEAM BRIDGE				10/31/00	11/01/99	PHONE NO: 657-0273	
	0.375	km	$ 295,937	$ 326,326	$ 338,223		07/13/00	100%	31%
BR 9014(17)				SLETTEN CONSTRUCTION CO		APPR	11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES				12/19/00	01/10/00	PHONE NO: 538-1320	
	0.448	mi	$ 1,272,426	$ 1,092,154	$ 1,201,037		10/31/00	100%	59%
STPS-FH 298-1(5)1				WICKENS CONSTRUCTION, INC.		APPR	12/09/99	F.P.M. BERGEN, PERRY	
BIG TIMBER - SOUTH		GRADING,AGG. & PL MIX BIT.SURF ACING,SEAL & COVER				10/30/00	03/02/00	PHONE NO: 322-5870	
RTS 298-1(9)0						APPR	11/15/00		
BIG TIMBER - SOUTH		PL MIX OVERLAY,SEAL & COVER				10/25/00			
CONTRACT TOTAL	4.075	km	$ 2,301,562	$ 2,270,872	$ 2,408,810			100%	91%
NH 57-2(19)22 F				PRINCE, INC			03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER					06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F							12/21/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER							
CONTRACT TOTAL	20.430	km	$ 6,291,708	$ 4,617,268	$ 2,057,682			45%	61%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9048(11)			EDWARD T COPPS CONST.					03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE						04/05/00	PHONE NO: 657-0273	
	0.663	km		$ 1,183,040	$ 823,782	$ 615,868		02/06/01***	75%	49%
STPU 1025(6)			STAR SERVICE INC.					04/11/00	F.P.M. NELSON, ROD	
6TH ST. UNDERPASS - BILLINGS		DRAINAGE PUMPS & PUMP STATION MODIFICATIONS						06/06/00	PHONE NO: 657-0264	
	0.000	km		$ 228,683	$ 173,675	$ 159,983		12/07/00	100%	100%
NH 57-3(28)122			CENTURY COMPANIES, INC.				PEND	05/02/00	F.P.M. TILZEY, RONALD	
TEIGEN-EAST & WEST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					01/31/01	05/22/00	PHONE NO: 538-1320	
NH 57-3(29)88							PEND	08/23/00		
8 KM EAST OF LEWISTOWN-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					02/01/01			
NH 61-3(15)67							PEND			
BOHEMIAN CORNER-NORTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					02/01/01			
CONTRACT TOTAL	56.040	km		$ 2,572,662	$ 2,535,897	$ 2,585,973			100%	29%
SFCI 90-8(144)409			RIVERSIDE CONTRACTING, INC.				APPR	05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER					12/28/00	06/27/00	PHONE NO: 322-5870	
	28.445	km		$ 3,013,603	$ 2,496,764	$ 2,947,753		02/09/02***	98%	78%
IM 90-9(88)532			MARVIN A. REHBEIN				PEND	05/02/00	F.P.M. JAY MUHLBEIER	
LODGE GRASS - SOUTH		MILLING,PLANT MIX BIT.OVERLAY, SEAL & COVER					02/06/01	06/13/00	PHONE NO: 657-0207	
	18.800	mi		$ 2,034,562	$ 2,548,463	$ 2,583,026		09/01/00	100%	27%
STPU 1002(9)			JTL GROUP, INC.-BILLINGS					06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF						07/10/00	PHONE NO: 657-0271	
	1.079	km		$ 2,699,863	$ 3,145,343	$ 2,145,504		05/16/02***	68%	60%
STPS 532-1(5)6			JTL GROUP, INC.-BILLINGS					06/12/00	F.P.M. SLOE, DAVID A.	
JCT. SEC 401 - EAST		PLANT MIX BITUMINOUS OVERLAY						07/14/00	PHONE NO: 657-0269	
	5.820	km		$ 275,580	$ 273,007	$ 235,646		08/24/00	100%	33%
STPS 314-1(14)18			CENTURY COMPANIES, INC.					07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY						09/06/00	PHONE NO: 657-0267	
	23.160	km		$ 1,392,896	$ 1,558,796	$ 1,041,921		07/10/01***	67%	56%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 57-4(10)148			MARQUIS EXCAVATING					07/06/00	F.P.M. BROWN GERRY	
PIPES-EAST OF WINNETT		PIPES,PIPE INSERTS & RIPRAP						/ /	PHONE NO: 323-3699	
	0.000	km		$ 260,776	$ 217,542	$ 9,141		04/01/01***	4%	14%
STPHS 0002(389)			OMO CONSTRUCTION INC					07/06/00	F.P.M. SHUPAK,TOM	
1995 - D5 - ELECTRICAL/SIGNING		ELECTRICAL,SIGNING,PAVEMENT MA RKING,ELECTRICAL & DELINEATORS						08/28/00	PHONE NO: 657-0271	
	0.000	mi		$ 59,984	$ 52,704	$ 9,532		05/29/01***	18%	60%
BR 568-1(9)1			COP CONSTRUCTION CO.					08/31/00	F.P.M. NELSON, ROD	
YELLOWSTONE RIVER-NW POMPEYS P		CONST OF PRESTRESSED CONC.BEAM BRIDGE,GRADING,AGGERGATE						10/10/00	PHONE NO: 657-0264	
	1.060	km		$ 2,736,398	$ 1,874,523	$ 634,094		03/20/02***	34%	15%
IM 94-2(28)51			EMPIRE SAND AND GRAVEL COMPANY					11/06/00	F.P.M. SLOE, DAVID A.	
HYSHAM HILLS		COLD MILLING,PULVERIZE,PLANT M IX SURF.,SEAL & COVER						01/09/01	PHONE NO: 657-0269	
	19.149	km		$ 6,888,544	$ 6,131,635	$ 61,315		12/29/02***	1%	0%
STPP 28-2(22)70			RIVERSIDE CONTRACTING, INC.					11/06/00	F.P.M. JAY MUHLBEIER	
RED LODGE - NORTH		COLD MILLING,COLD RECYCLE,PLAN T MIX SURF.,SEAL & COVER,& PS						/ /	PHONE NO: 657-0207	
	50.482	km		$ 3,068,261	$ 3,225,039	$ 32,252		10/28/02***	1%	0%
IM 94-1(61)47			EMPIRE SAND AND GRAVEL COMPANY					11/27/00	F.P.M. SLOE, DAVID A.	
BIG HORN INTERCHANGE E & W		MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER						/ /	PHONE NO: 657-0269	
	17.837	km		$ 2,185,015	$ 2,360,221	$ 23,603		07/09/02***	1%	0%
IM 90-8(149)399			RIVERSIDE CONTRACTING, INC.					11/27/00	F.P.M. JAY MUHLBEIER	
REEDPOINT-COLUMBUS		COLD MILLING, PL MIX BITUM SUR F FILL & OVERLAY\SEAL & COVER						/ /	PHONE NO: 657-0207	
IM 90-7(77)364								06/20/02***		
16 KM EAST OF SWEET GRASS COUN		COLD MILLING,PLANT MIX BITUM.S URF.FILL & OVERLAY/SEAL &								
CONTRACT TOTAL	23.953	km		$ 3,191,843	$ 3,142,392	$ 31,425			1%	0%
STPHS 0002(480)			EXCEL ELECTRIC, INC					11/27/00	F.P.M. SHUPAK,TOM	
1996 - D5 ELECTRICAL		SIGNING UPGRADE,LIGHT POLE INS ALL,SIGNING & SIGNALS						/ /	PHONE NO: 657-0271	
	0.000	km		$ 43,029	$ 38,830	$ 0		05/29/01***	0%	0%
BR 9056(26)			EGGART ENGINEERING & CONST.					12/19/00	F.P.M. NELSON, ROD	
BBWA CANAL-MOSSMAIN INTERCHANG		GRADING,PL MIX SURF,AGGREGATE SURF,SEAL & COVER						/ /	PHONE NO: 657-0264	
	0.321	km		$ 326,422	$ 336,697	$ 0		09/28/01***	0%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 4-1(23)0 F WARREN - NORTH & SOUTH	20.497 mi	GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE,	$ 7,351,605	CENTURY COMPANIES, INC. $ 6,409,592	$ 64,098		12/19/00 / / 01/01/03***	F.P.M. BERGEN, PERRY PHONE NO: 322-5870 1%	0%
BILLINGS DISTRICT TOTALS			$123,721,605	$114,363,906	$ 91,682,071			75%	
TOTALS FOR ALL PROJECTS:			$494,322,575	$472,977,314	$338,036,543			68%	

S
625.704
H3cr
2/28/01

STATE DOCUMENTS COLLECTION

MAR 0 9 2001

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA STATE LIBRARY
3 0864 0015 6847 9

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/01
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION		APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				07/09/99	01/26/98	PHONE NO: 273-7190	
	5.639 km		$ 10,496,431	$ 11,767,435	$ 13,138,685		01/21/01***	98%	108%
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1							02/14/01***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0						APPR			
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS				10/31/00			
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 3,351,349			98%	85%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 273-7190	
	0.000 km		$ 1,095,659	$ 940,332	$ 720,641		02/14/01***	77%	93%
NH 5-3(65)103 F				SCHELLINGER CONST CO.,INC.		APPR	06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE				10/23/00	06/29/99	PHONE NO: 751-2046	
STPHS 206-1(6)0						APPR	11/08/00		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION				10/31/00			
CONTRACT TOTAL	19.330 km		$ 4,500,476	$ 4,148,860	$ 5,136,379			100%	89%
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							08/07/00		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 3,927,216			100%	91%
BR 6-1(77)53				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.& PRESTRESSED CONCRETE BRIDGE					11/29/99	PHONE NO: 751-2040	
	1.033 km		$ 1,928,960	$ 1,673,064	$ 1,602,679		04/30/01***	96%	69%
NH 24-1(49)0				MT MAT'LS, INC.(DBA)LS JENSEN			11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER					03/06/00	PHONE NO: 523-5877	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/01
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 24-1(50)5								07/24/00		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	20.100	km		$ 1,271,951	$ 1,249,585	$ 1,154,423			100%	78%
NH 1-2(95)135			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. CHRISINGER,KENNETH L	
COLUMBIA FALLS-EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER						01/03/00	PHONE NO: 751-2049	
STPP 33-1(30)30								08/10/00		
REXFORD-NORTH & SOUTH		CRACK SEALING,SEAL & COVER								
STPP 52-1(16)4										
6 KM NE OF JUNCTION US 93-N		SEAL & COVER								
STPP 83-2(9)78										
SWAN LAKE-NORTH		CRACK SEALING,SEAL & COVER								
CONTRACT TOTAL	90.747	km		$ 1,843,477	$ 1,664,141	$ 1,623,056			100%	78%
CM 6799(19)			PAVLIK ELECTRIC CO, INC				APPR	11/16/99	F.P.M. HANCOCK, DALE	
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS					10/31/00	04/10/00	PHONE NO: 751-2043	
CM 6799(20)							APPR	01/10/01		
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S					10/31/00			
CONTRACT TOTAL	0.000	km		$ 437,695	$ 402,625	$ 440,384			100%	92%
NH-STPE 7-2(25)78 F			JTL GROUP, INC.-MISSOULA					11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE						02/14/00	PHONE NO: 273-7190	
	8.995	mi		$ 7,551,043	$ 7,022,657	$ 6,230,085		10/30/02***	89%	73%
NH 5-2(72)60			MONTANA LINES, INC				APPR	02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK					02/27/01	09/25/00	PHONE NO: 751-2049	
	0.000	km		$ 401,225	$ 224,047	$ 244,607		02/14/01***	98%	110%
NH-STPE 7-1(74)76 F			SCHELLINGER CONST CO.,INC.				APPR	02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT					12/19/00	03/20/00	PHONE NO: -	
	3.641	km		$ 2,562,931	$ 2,417,850	$ 2,545,551		06/30/02***	98%	96%
CM-BR 8107(12)			BODELL CONSTRUCTION COMPANY					02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT						04/11/00	PHONE NO: 523-5856	
	0.539	km		$ 5,510,210	$ 7,017,632	$ 2,417,031		11/20/01***	34%	39%
STPHS 0002(384)			ALPINE CONSTRUCTION, INC.				APPR	03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING					12/19/00	05/15/00	PHONE NO: 523-5864	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(421)						APPR	10/18/00		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR				01/29/01			
STPHS 269-1(24)15						PEND			
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS				02/07/01			
CONTRACT TOTAL	0.000	km	$ 139,661	$ 135,053	$ 139,994			100%	90%
SFCN 1-2(94)120				A-1 PAVING, INC		APPR	04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER				11/14/00	05/09/00	PHONE NO: 751-2041	
SFCN 1-2(97)91						APPR	09/22/00		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER				12/28/00			
STPS 209-1(4)0									
BIGFORK-EAST		CRACK SEALING,SEAL & COVER							
STPS 317-1(6)1						APPR			
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER				02/27/01			
STPS 503-1(8)8									
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	36.953	km	$ 1,503,609	$ 1,248,556	$ 1,367,133			100%	79%
IM 90-1(135)0				MONTANA LINES, INC			05/02/00	F.P.M. BENEDIK, TOM	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS					/ /	PHONE NO: -	
	0.000	km	$ 218,074	$ 300,275	$ 3,003		02/14/01***	1%	0%
CM-NH 5-3(51)112 F				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT				02/27/01	07/24/00	PHONE NO: 751-2043	
STPP 1-2(93)121						APPR	09/30/01***		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.				01/29/01			
CONTRACT TOTAL	1.480	km	$ 3,180,396	$ 3,266,694	$ 3,845,000			98%	76%
NH 5-3(73)106 F				SCHELLINGER CONST CO.,INC.			06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.					06/23/00	PHONE NO: 751-2046	
	4.700	km	$ 6,431,312	$ 4,840,001	$ 3,146,629		07/26/03***	65%	36%
STPHS 317-1(4)1				SETTLE SERVICES		PEND	06/12/00	F.P.M. ROBERTS, JAMES	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING				02/12/01	08/03/00	PHONE NO: 751-2041	
	0.748	km	$ 560,807	$ 444,294	$ 428,645		03/29/01***	96%	149%
BH 9041(21)				FRONTIER-WEST, L.L.C.			07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES					09/13/00	PHONE NO: 523-5856	
	0.168	km	$ 613,105	$ 512,220	$ 255,701		03/19/01***	50%	49%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/01
*** MISSOULA DISTRICT ***

DATE:03/07/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(375)				MONTANA LINES, INC			07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING					11/01/00	PHONE NO: 751-2049	
	0.000	km	$ 72,957	$ 68,924	$ 71,328		03/20/01***	98%	90%
STPHS-STPP-STPE 83-1(23)13				A-1 PAVING, INC			07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF ,PL MIX BITUM SURF,SEAL & COVE					08/03/00	PHONE NO: 523-5877	
	2.636	mi	$ 1,172,856	$ 1,149,998	$ 566,204		04/25/02***	49%	74%
STPS 503-1(6)4				SCHELLINGER CONST CO.,INC.			10/24/00	F.P.M. CHRISINGER,KENNETH L	
FOYS CANYON ROAD		GRADE,AGG.,SURF.,PLANT MIX SUR F.,SEAL & COVER					11/06/00	PHONE NO: 751-2049	
	3.612	km	$ 1,979,457	$ 1,904,198	$ 181,930		07/20/02***	10%	0%
STPP 6-1(86)99				SCHELLINGER CONST CO.,INC.			11/06/00	F.P.M. JOHNSON, ROBERT L.	
DIXON - WEST		GRADE,AGG.SURF.PLANT MIX SURF. ,SEAL & COVER					11/28/00	PHONE NO: 523-5864	
	15.750	km	$ 5,881,894	$ 6,027,749	$ 1,051,100		09/10/03***	17%	0%
IM 90-1(143)44				MT MAT'LS, INC.(DBA)LS JENSEN			01/31/01	F.P.M. MCKINNEY, JOHN	
SUPERIOR-TARKIO		MILLING,PLANT MIX SURFACING,SE AL & COVER					/ /	PHONE NO: 273-7190	
IM 90-2(101)119							06/30/02***		
CLINTON - EAST		MILLING,PLANT MIX SURFACING,SE AL & COVER							
CONTRACT TOTAL	56.180	mi	$ 2,342,049	$ 2,137,276	$ 21,375			1%	0%
MISSOULA DISTRICT TOTALS			$ 69,306,555	$ 67,743,949	$ 53,610,125			74%	

***ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/01

DATE:03/07/01 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 29-1(27)34			A.M. WELLES, INC.				APPR	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					12/15/99	09/28/98	PHONE NO: 285-4943	
	8.733 km			$ 5,419,975	$ 4,970,738	$ 5,043,155		06/29/00	100%	87%
IM 15-3(54)142			JIM GILMAN EXCAVATING INC.				APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					12/14/00	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1								10/30/00		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	27.845 km			$ 5,019,324	$ 4,837,049	$ 5,252,449			100%	93%
STPHS 0002(257)			MARONICK CONST. LLC				APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL					03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000 km			$ 331,626	$ 289,632	$ 273,956		02/14/01***	95%	109%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.					12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER						01/06/99	PHONE NO: 585-0453	
NH-STPHS 11-1(27)53							APPR	05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.					05/31/00			
CONTRACT TOTAL	17.439 km			$ 9,627,070	$ 9,793,421	$ 9,457,406			96%	146%
IM 90-6(71)289 F			A-1 PAVING, INC					02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB						03/31/99	PHONE NO: 586-5074	
	19.347 km			$ 6,331,183	$ 5,379,297	$ 4,949,452		10/05/00	100%	98%
STPS 278-1(13)30			M K WEEDEN CONSTRUCTION, INC.				PEND	05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					02/07/01	05/24/99	PHONE NO: 494-5823	
	7.837 mi			$ 3,161,119	$ 2,832,172	$ 2,870,469		11/28/00	100%	90%
STPP 49-2(7)16			MT MAT'LS, INC.(DBA)LS JENSEN					05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER						07/12/99	PHONE NO: 682-7821	
	18.385 km			$ 1,445,172	$ 1,252,963	$ 1,273,273		07/21/00	100%	94%
BR 205-1(22)3			HALL CONSTRUCTION SERVICES				APPR	06/29/99	F.P.M. STARCEVICH JOHN R.	
REY CR - 4.2 KM E. OF THREE FO		REMOVE BRIDGE,PIPE,GRADE,GRAVE L,PL MIX SURF.					12/28/99	08/02/99	PHONE NO: 287-3868	
	0.100 km			$ 298,201	$ 228,937	$ 247,514		01/14/01***	98%	111%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
AR 9906(4)				SCOTT CONSTRUCTION, INC.			06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 585-0453	
	0.000	mi	$ 200,056	$ 237,171	$ 267,471		01/12/01	100%	12/15/99
NH 90-6(85)305				DICK ANDERSON CONSTRUCTION,INC		APPR	08/04/99	F.P.M. STARCEVICH JOHN R.	
NO. 19TH AVE. REST AREA - BOZE		REST AREA				10/30/00	08/26/99	PHONE NO: 287-3868	
	0.000	km	$ 1,192,505	$ 1,097,811	$ 1,197,398		02/14/01***	98%	89%
BR 9001(20)				TAMIETTI CONST. CO., INC.			10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES					11/09/99	PHONE NO: 494-9635	
BR 9029(9)							02/14/01***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE							
CONTRACT TOTAL	1.200	km	$ 1,620,651	$ 1,322,400	$ 1,303,309			97%	78%
STPS 276-1(3)1				JIM GILMAN EXCAVATING INC.		APPR	10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING				01/29/01	11/08/99	PHONE NO: 782-9327	
	3.670	km	$ 1,527,711	$ 1,426,028	$ 1,567,245		06/18/01***	98%	93%
STPP 13-1(33)36				A.M. WELLES, INC.		PEND	10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE				01/31/01	11/15/99	PHONE NO: 682-7821	
	18.300	km	$ 5,735,355	$ 5,713,401	$ 5,714,914		09/01/02***	98%	54%
NH 8-2(38)41				RIVERSIDE CONTRACTING, INC.		PEND	11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER				01/24/01	04/03/00	PHONE NO: 457-0526	
NH 8-2(39)50						APPR	02/23/01***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER				01/29/01			
CONTRACT TOTAL	15.490	km	$ 3,431,633	$ 3,243,283	$ 3,238,988			98%	98%
IM 15-1(90)38				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING					02/27/00	PHONE NO: 285-4943	
	40.957	km	$ 5,845,210	$ 6,078,235	$ 6,029,186		10/24/00	100%	57%
BR 13-2(2)83				MORGEN & OSWOOD CONST. CO.,INC			11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE					12/21/99	PHONE NO: 585-0453	
	0.600	km	$ 2,712,516	$ 1,848,513	$ 1,613,398		03/18/01***	87%	89%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 8-4(23)77 F				RIVERSIDE CONTRACTING, INC.		PEND	11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER				01/30/01	01/31/00	PHONE NO: 585-0453	
STPE 8-4(24)76							07/30/01***		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047 km		$ 2,628,286	$ 2,624,903	$ 2,524,219			96%	81%
BR-STPE 9022(13)				SLETTEN CONSTRUCTION CO		PEND	11/16/99	F.P.M. O'BRIEN,MURRAY	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE				02/14/01	02/22/00	PHONE NO: 782-7443	
	0.222 km		$ 676,571	$ 624,361	$ 692,683		02/14/01***	98%	63%
BR-STPP 13-1(29)47				COP CONSTRUCTION CO.			11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES					02/01/00	PHONE NO: 682-7821	
	2.238 mi		$ 4,402,959	$ 4,202,581	$ 3,731,929		08/30/01***	89%	79%
STPP 29-4(22)89				JIM GILMAN EXCAVATING INC.		PEND	12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS				02/12/01	03/21/00	PHONE NO: 782-9327	
	1.176 km		$ 799,375	$ 708,178	$ 689,073		02/14/01***	97%	90%
IM 15-2(71)93				EMPIRE SAND AND GRAVEL CO.,INC		APPR	12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING				12/14/00	01/03/00	PHONE NO: 494-5823	
IM 90-3(82)194							08/29/00		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING							
CONTRACT TOTAL	34.758 km		$ 5,505,510	$ 5,321,021	$ 5,454,562			100%	59%
STPS 279-1(7)9				RIVERSIDE CONTRACTING, INC.			02/08/00	F.P.M. CHRISTENSEN KEVIN	
SILVER CITY-WEST		WIDENING,PL MIX OVERLAY,SEAL & COVER,BRIDGE REVISIONS					03/10/00	PHONE NO: 495-1506	
	11.957 km		$ 2,818,759	$ 2,381,609	$ 2,343,078		10/05/00	100%	73%
STPHS 0002(386)				POTEET CONSTRUCTION INC		APPR	02/08/00	F.P.M. O'BRIEN,MURRAY	
1995-DISTRICT 2-RUMBLE STRIPS-		RUMBLE STRIPS				10/25/00	06/05/00	PHONE NO: 782-7443	
	117.100 km		$ 72,736	$ 62,115	$ 68,634		08/08/00	100%	84%
STPE-IM 518-1(4)0				SLETTEN CONSTRUCTION CO			02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRE SSED CONC BEAM PED BRIDGE					04/17/00	PHONE NO: 495-1506	
	0.563 km		$ 486,371	$ 461,213	$ 455,038		01/05/01	100%	101%

** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-4(45)230			JIM GILMAN EXCAVATING INC.			PEND	02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,G'RAIL & EROSION				02/05/01	04/03/00	PHONE NO: 494-5823	
	15.547 km		$ 4,967,086	$ 4,655,180	$ 4,793,217		10/30/00	100%	96%
STPS 399-1(3)0			JTL GROUP, INC.-BELGRADE			APPR	03/16/00	F.P.M. O'BRIEN,MURRAY	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING				12/14/00	04/03/00	PHONE NO: 782-7443	
	16.315 km		$ 3,003,413	$ 2,693,265	$ 2,600,142		08/19/02***	97%	81%
STPP-IM-NH 0002(490)			ARROW STRIPING AND MFG., INC.			APPR	03/16/00	F.P.M. MCCORMICK, THOMAS	
2000-D2-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				10/31/00	05/25/00	PHONE NO: 586-5074	
	283.200 km		$ 545,421	$ 348,073	$ 425,337		08/30/00	100%	78%
STPS 284-3(4)16			MT MAT'LS, INC.(DBA)LS JENSEN				04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER					06/05/00	PHONE NO: 495-1506	
	31.230 km		$ 1,268,067	$ 1,234,691	$ 1,225,690		11/02/00	100%	70%
IM 90-5(55)249			BLAHNIK CONSTRUCTION, INC.			PEND	04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER				02/05/01	05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257						PEND	03/30/02***		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER				02/05/01			
STPP 13-1(32)75						PEND			
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER				01/30/01			
CONTRACT TOTAL	36.120 km		$ 6,698,864	$ 7,084,784	$ 6,971,796			97%	88%
SF 1(37)			EDWARD T COPPS CONST.				06/12/00	F.P.M. JOHNSON,RICKIE	
HENNEBERRY BRIDGE SOUTH OF DIL		GRADING,GRAVEL SURFACING,PREST RESSED BULB TEE BRIDGE					06/26/00	PHONE NO: 494-9635	
	0.120 km		$ 210,496	$ 196,543	$ 168,115		11/04/00	100%	87%
STPHS 282-1(2)0			OMO CONSTRUCTION INC				06/12/00	F.P.M. CHRISTENSEN KEVIN	
1995-D2-GUARDRAIL		GUARDRAIL & SIGNING					08/01/00	PHONE NO: 495-1506	
	0.000 km		$ 75,225	$ 70,607	$ 60,441		10/26/00	100%	62%
BR 9001(35)			SLETTEN CONSTRUCTION CO				06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE					08/07/00	PHONE NO: 494-9635	
	0.420 km		$ 1,245,086	$ 977,392	$ 543,010		06/11/01***	56%	55%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 59-2(9)49				S K CONSTRUCTION, INC.			07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM	SURF,SEAL & COVER				07/17/00	PHONE NO: 586-5074	
	12.576 mi		$ 4,464,227	$ 4,171,267	$ 2,236,917		01/09/03***	54%	30%
SMP 0199(01)				COLEMAN CONSTRUCTION			07/06/00	F.P.M. BUCK,JD	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILE					08/21/00	PHONE NO: 494-5823	
	0.000 mi		$ 304,775	$ 282,103	$ 293,535		10/27/00	100%	11/01/00
SMP 0499(01)				MARONICK CONST. LLC			07/06/00	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING					07/20/00	PHONE NO: 782-9327	
	0.000 mi		$ 374,300	$ 272,107	$ 258,583		11/01/00	100%	11/01/00
SMP 3499(01)				JTL GROUP, INC.-BELGRADE			07/06/00	F.P.M. COLLINGWOOD,MATT	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING					08/24/00	PHONE NO: 285-4943	
	0.000 km		$ 557,850	$ 500,000	$ 499,876		12/05/00	100%	11/01/00
NH 8-2(53)49				MONTANA LINES, INC		APPR	07/21/00	F.P.M. FOGARTY,BILL	
PEDESTRIAN SIGNAL - EAST HELEN		PEDESTRIAN SIGNAL-EAST HELENA				02/27/01	08/16/00	PHONE NO: 457-0526	
	0.000 km		$ 171,574	$ 147,217	$ 182,775		03/21/01***	98%	100%
BR 9047(15)				TAMIETTI CONST. CO., INC.			08/02/00	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER WEST OF MELROSE		GRADING,GRAVEL,PL MIX BITUM SU	RF.& CONST PRESTRESSED CONC				09/18/00	PHONE NO: 494-9635	
	0.502 km		$ 753,644	$ 772,000	$ 427,350		07/03/01***	55%	29%
STPP 13-5(3)95				AMERICAN CONTRACTING, INC.			08/02/00	F.P.M. HELD, TERRY	
THREE FORKS OVERPASS REMOVAL		GRADING,PMS,SEAL & COVER & STR	UCTURE REMOVEL & GRAVEL				09/12/00	PHONE NO: 285-4943	
	0.720 mi		$ 711,660	$ 463,210	$ 323,265		05/10/01***	70%	42%
CM 5802(3)				MARONICK CONST. LLC			08/02/00	F.P.M. CHRISTENSEN KEVIN	
CUSTER & MCHUGH-HELENA		INTERSECT IMPROV INCL GRADING,	GRAVEL,PMS & SIGNALIZATION				09/11/00	PHONE NO: 495-1506	
	0.360 km		$ 469,592	$ 363,359	$ 449,323		08/23/01***	98%	113%
BR 9029(27)				COP CONSTRUCTION CO.			08/31/00	F.P.M. BRAZILL,WILLIAM	
INDIAN CREEK BRIDGE		CONST.OF PRESTRESSED BRIDGE &	GRAVEL APPROACHES				10/05/00	PHONE NO: 682-7821	
	0.028 km		$ 117,013	$ 134,271	$ 100,997		02/14/01***	75%	23%

*** ESTIMATED COMPLETION DATE

26

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 1207(2)				CENTRAL ELECTRIC, INC.			08/31/00	F.P.M. SCHULZ,TOM	
NORTH 7TH AVENUE & GRIFFIN DRI		TRAFFIC SIGNAL					10/09/00	PHONE NO: 585-0453	
	0.000	km	$ 85,693	$ 67,220	$ 48,126		05/19/01***	72%	51%
BR 9016(19)				COP CONSTRUCTION CO.			08/31/00	F.P.M. MCCORMICK, THOMAS	
GALLATIN RIVER-GALLATIN GATEWA		2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL &					01/19/01	PHONE NO: 586-5074	
	0.949	mi	$ 1,183,619	$ 1,138,408	$ 11,385		10/13/01***	1%	0%
CM 1201(6)				JTL GROUP, INC.-BELGRADE			09/28/00	F.P.M. HELD, TERRY	
SIGNAL-NORTH 19TH & BAXTER-BOZ		INSTALL SIGNALS W/GRADING,GRAV EL,& PLANT MIX SURFACING					/ /	PHONE NO: 285-4943	
	0.168	km	$ 364,607	$ 462,392	$ 4,624		08/29/01***	1%	0%
STPHS-STPS-STPU 25(27)				S K CONSTRUCTION, INC.			11/06/00	F.P.M. FOGARTY,BILL	
ONE MILE EAST OF HELENA		GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB					/ /	PHONE NO: 457-0526	
	2.795	km	$ 2,061,164	$ 1,749,409	$ 17,496		06/22/02***	1%	0%
IM 90-3(78)180				JIM GILMAN EXCAVATING INC.			11/27/00	F.P.M. ARVISH,MIKE	
BECK HILL - DEER LODGE E.B.		PLANT MIX OVERLAY,SEAL & COVER & BRIDGE DECK TREATMENT					01/29/01	PHONE NO: 782-9327	
	13.661	km	$ 3,474,877	$ 2,909,950	$ 208,416		12/18/02***	7%	0%
BR 9016(30)				HALL CONSTRUCTION SERVICES			11/27/00	F.P.M. GRAVAGE,DANIEL	
ROCKY CREEK BRIDGE - 3 KM EAST		CONST OF PRESTRESSED TRI-DECK BEAM BR,GRADING & GRAVELING					/ /	PHONE NO: 222-8110	
	0.340	km	$ 353,061	$ 315,450	$ 3,155		09/02/01***	1%	0%
IM 15-2(68)130				JIM GILMAN EXCAVATING INC.			11/27/00	F.P.M. WILLIAMS,PAUL	
BUTTE-ELK PARK		COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING					12/03/00	PHONE NO: 494-5823	
IM 15-2(72)121							10/19/02***		
NISSLER-BUTTE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	24.010	km	$ 8,037,938	$ 8,527,271	$ 183,524			2%	0%
NH-STPHS 11-1(36)34				MT MAT'LS, INC.(DBA)LS JENSEN			11/27/00	F.P.M. SCHULZ,TOM	
EMIGRANT - NORTH		PLANT MIX BITUMINOUS OVERLAY,T URN LANES & GUARDRAIL					/ /	PHONE NO: 585-0453	
	16.095	km	$ 1,247,605	$ 1,240,231	$ 12,404		04/06/02***	1%	0%
IM 15-4(86)190				RIVERSIDE CONTRACTING, INC.			11/27/00	F.P.M. FOGARTY,BILL	
HELENA-NORTH & SOUTH		COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB					/ /	PHONE NO: 457-0526	
	9.444	km	$ 3,194,950	$ 2,833,761	$ 28,339		06/29/02***	1%	0%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(497)			OMO CONSTRUCTION INC					11/27/00	F.P.M. SCHULZ,TOM	
1997 D2 / D3 SIGNING		1997 D2/D3 SIGNING						/ /	PHONE NO: 585-0453	
	0.000 km			$ 16,915	$ 14,499	$ 146		08/19/01***	1%	0%
IM 90-6(89)301			RIVERSIDE CONTRACTING, INC.					12/19/00	F.P.M. SCHULZ,TOM	
BOZEMAN-E & W		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER						/ /	PHONE NO: 585-0453	
	9.556 km			$ 3,220,774	$ 2,855,014	$ 0		08/10/02***	0%	0%
IM 90-5(57)264			MARONICK CONST. LLC					01/31/01	F.P.M. O'BRIEN,MURRAY	
MILLIGAN CANYON		SEAL & COVER						/ /	PHONE NO: 782-7443	
IM 15-3(57)163								09/30/01***		
BOULDER HILL		SEAL & COVER								
STPP 69-1(16)1										
WHITEHALL - EAST AND NORTH		SEAL & COVER								
STPP 55-3(10)12										
LEGION AVE. WEST - WHITEHALL		SEAL & COVER								
STPP 69-1(15)0										
LEGION AVE. EAST - WHITEHALL		SEAL & COVER								
CONTRACT TOTAL	72.494 km			$ 1,699,926	$ 1,588,107	$ 15,881			1%	0%
BR 9029(18)			SLETTEN CONSTRUCTION CO					01/31/01	F.P.M. BRAZILL,WILLIAM	
MADISON RIVER - 58 KM SO OF EN		RELOCATE THRU-TRUSS,CONCRETE D ECK & ABUTMENT,AGG SURF APPROA						/ /	PHONE NO: 682-7821	
	0.095 mi			$ 542,443	$ 562,010	$ 5,621		09/30/01***	1%	0%
BUTTE DISTRICT TOTALS				$122,711,736	$115,566,823	$ 88,358,288			75%	

** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(95)274				SLETTEN CONSTRUCTION CO		APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600	km	$ 3,573,798	$ 4,192,527	$ 4,746,806		08/13/01***	98%	91%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS		PEND	04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER				02/02/01	04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 10,609,017		11/20/01***	98%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.		APPR	05/04/99	F.P.M. HENDERSON, SHON	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER				10/23/00	07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							10/24/00		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 6,092,479			100%	117%
STPS 330-1(11)12				D.H. BLATTNER & SONS, INC.			06/15/99	F.P.M. HENDERSON, SHON	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					07/20/99	PHONE NO: 454-5921	
	7.949	km	$ 3,404,137	$ 3,696,164	$ 3,571,845		10/23/00	100%	98%
NH 1-6(20)379				A-1 PAVING, INC		PEND	06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				09/13/00	08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381						APPR	03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER				10/25/00			
CONTRACT TOTAL	4.860	km	$ 5,458,585	$ 5,678,703	$ 6,149,548			98%	99%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.		APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				12/19/00	08/11/99	PHONE NO: 738-4505	
	5.792	km	$ 3,286,008	$ 2,947,014	$ 3,103,385		07/25/01***	98%	95%
STPPNHIMSTPSSTPXSTPU 0002(491)				ARROW STRIPING AND MFG., INC.		APPR	03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				10/30/00	06/02/00	PHONE NO: 278-7078	
	331.680	km	$ 574,816	$ 448,846	$ 494,437		08/18/00	100%	95%
SFCN 10-1(19)5				A-1 PAVING, INC			04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/22/00	PHONE NO: 454-5920	
STPS 228-2(14)39							03/24/01***		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	33.411	km	$ 1,604,193	$ 1,582,676	$ 1,172,075			74%	94%

** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SFCN 24-4(16)127				RIVERSIDE CONTRACTING, INC.			05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER					08/08/00	PHONE NO: 278-7078	
	17.160 km		$ 821,481	$ 801,973	$ 684,622		03/02/01***	85%	95%
SFCN 1-7(29)405				MARVIN A. REHBEIN		APPR	05/02/00	F.P.M. BERG, GARY	
CHINOOK - EAST		PLANT MIX BIT.OVERLAY,SEAL & C OVER				11/14/00	05/22/00	PHONE NO: 265-6821	
STPS 240-1(4)13							08/18/00		
21 KM SOUTH OF US 2-SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
STPS 529-1(1)0						APPR			
CHINOOK - SOUTH		PLANT MIX BIT.OVERLAY,SEAL & C OVER,BRIDGE RAIL REVISION				10/30/00			
CONTRACT TOTAL	39.850 km		$ 2,330,392	$ 2,121,212	$ 2,065,721			100%	43%
BR 60-2(56)35				SLETTEN CONSTRUCTION CO			06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES					07/13/00	PHONE NO: 738-4505	
	0.140 km		$ 729,275	$ 541,582	$ 129,403		02/27/01***	24%	16%
STPP 3-1(15)18				MT MAT'LS, INC.(DBA)LS JENSEN			07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER					07/21/00	PHONE NO: 278-7078	
	15.448 mi		$ 1,629,262	$ 1,508,782	$ 205,920		11/08/01***	14%	0%
SMP 0399(01)				BLAHNIK CONSTRUCTION, INC.			07/06/00	F.P.M. BECKDEDAHL MARK	
GREAT FALLS DISTRICT CRUSH & S		CRUSHING & STOCKPILING					09/27/00	PHONE NO: 873-8624	
	0.000 mi		$ 355,060	$ 394,060	$ 71,446		10/26/00	100%	11/01/00
STPP 60-2(47)60				RIVERSIDE CONTRACTING, INC.			08/02/00	F.P.M. WOODHOUSE, HAROLD	
RICEVILLE HILL - ARMINGTON JCT		PLANT MIX OVERLAY,SEAL & COVER & GUARDRAIL REVISIONS					08/21/00	PHONE NO: 738-4505	
	17.251 km		$ 1,395,348	$ 1,348,188	$ 1,146,681		10/18/01***	85%	58%
NH 3-1(12)0 F				WICKENS CONSTRUCTION, INC.			08/31/00	F.P.M. HENDERSON, SHON	
VAUGHN-SUN RIVER (EAST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES					11/14/00	PHONE NO: 454-5921	
NH 3-1(13)2 F							12/19/02***		
VAUGHN-SUN RIVER (WEST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER							
CONTRACT TOTAL	12.189 km		$ 12,371,554	$ 11,306,051	$ 1,853,108			16%	0%
BR 9007(32)				TAMIETTI CONST. CO., INC.			08/31/00	F.P.M. ROBERT VOSEN	
SUN RIVER - MANCHESTER		GRADING,PLANT MIX APPROACHES & CONT.STEEL GIDER BRIDGE					11/30/00	PHONE NO: 455-8323	
	0.314 km		$ 1,252,045	$ 1,062,068	$ 335,572		08/21/01***	32%	0%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/01
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 228-2(15)24				WICKENS CONSTRUCTION, INC.			11/06/00	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD-NORTHEAST (PHASE II)		GRADE,AGG.SURF.,PLANT MIX SURF .,SEAL & COVER					/ /	PHONE NO: 738-4505	
	5.139	km	$ 1,521,899	$ 1,486,071	$ 14,860		06/13/02***	1%	0%
NH 0002(379)				SLETTEN CONSTRUCTION CO			11/27/00	F.P.M. BECKDEDAHL MARK	
WETLAND MIT.-E. OF BROWNING		BRIDGE WATER MAIN RECON,GRADE, GRAVEL,PLANT MIX BITUMINOUS					02/20/01	PHONE NO: 873-8624	
BR 1-3(43)209							08/19/01***		
MIDVALE CREEK - EAST GLACIER		GRADING,SEEDING AND FENCING							
CONTRACT TOTAL	0.500	km	$ 1,964,581	$ 2,159,610	$ 0			0%	0%
STPP 80-1(16)28				PRINCE, INC			12/19/00	F.P.M. WOODHOUSE, HAROLD	
GERALDINE - S.E.		PL MIX BIT SURF OVERLAY,SEAL & COVER					/ /	PHONE NO: 738-4505	
	24.730	km	$ 1,864,492	$ 1,765,772	$ 17,657		06/30/02***	1%	0%
STPS 343-1(4)33				BLAHNIK CONSTRUCTION, INC.			12/19/00	F.P.M. BERG, GARY	
GALATA - NORTH & SOUTH		GRADING,GRAVEL,PL MIX BIT SURF ,SEAL & COVER					01/17/01	PHONE NO: 265-6821	
	16.580	km	$ 2,830,839	$ 3,217,379	$ 244,159		06/30/03***	8%	0%
STPHS 0002(388)				PREFERRED CONTRACTING			01/31/01	F.P.M. KLETTE, MIKE	
1995-D3-GUARDRAIL/SLOPE FLTN		GUARDRAIL & SLOPE FLATTENING					/ /	PHONE NO: 278-7078	
	0.000	mi	$ 80,952	$ 79,044	$ 0		09/30/01***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 61,139,411	$ 61,673,522	$ 42,708,740			65%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/01
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1499(4)				FRANZ CONSTRUCTION, INC		APPR	08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB				03/22/00	09/08/98	PHONE NO: 377-5296	
	2.426 km		$ 939,680	$ 1,051,435	$ 1,015,287		06/29/00	100%	99%
STPS 327-1(5)8				EDWARD H SCHWARTZ CONST., INC.		APPR	11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING				06/07/00	03/23/99	PHONE NO: 787-5701	
	7.500 mi		$ 3,085,239	$ 3,340,582	$ 3,405,201		06/19/00	100%	106%
RTS 204-1(1)0				CENTURY COMPANIES, INC.			12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0						APPR	07/21/00		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER				06/05/00			
RTS 248-4(3)18						APPR			
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER				06/05/00			
RTS 363-1(3)2						APPR			
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER				12/28/00			
CONTRACT TOTAL	26.580 km		$ 1,104,155	$ 1,280,179	$ 1,348,280			100%	101%
BR 1-10(42)611				SLETTEN CONSTRUCTION CO		APPR	03/02/99	F.P.M. GREUPE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER				10/31/00	04/05/99	PHONE NO: 653-1574	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 3,147,018		02/14/01***	98%	91%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.		APPR	04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				12/19/00	06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 5,997,322		03/07/02***	98%	101%
PLH-STPS 323-1(10)22				PRINCE, INC			09/01/99	F.P.M. FRETTE, KURT	
34 KILOLMETERS SOUTH OF EKALAK		CEMENT TREATED PULVERIZED BASE ,PL MIX OVERLAY,SEAL & COVER					03/29/00	PHONE NO: 233-3612	
	5.169 km		$ 1,355,029	$ 1,768,761	$ 1,740,519		10/24/00	100%	77%
BR 363-1(4)1				SLETTEN CONSTRUCTION CO		APPR	10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE				10/31/00	10/25/99	PHONE NO: 653-1574	
	1.140 km		$ 1,622,131	$ 1,419,851	$ 1,412,930		05/01/01***	99%	82%
NH 1-10(45)590				PRINCE, INC		APPR	11/16/99	F.P.M. MIKE BUTZLAFF	
WOLF POINT - EAST		CRACK SEALING,SEAL & COVER				10/23/00	04/04/00	PHONE NO: 653-1577	
STPP 25-2(7)47						APPR	08/03/00		
JCT. MT. 13 - NW		PLANT MIX OVERLAY,SEAL & COVER				10/31/00			

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 32-1(10)0							PEND			
JCT. MT. 25 - NORTH		PLANT MIX OVERLAY,SEAL & COVER					09/19/00			
CONTRACT TOTAL	55.174	km		$ 2,975,139	$ 2,582,575	$ 2,839,844			100%	89%
NH 1-9(35)538			RIVERSIDE CONTRACTING, INC.					11/16/99	F.P.M. PISK, RANDAL	
GLASGOW-WEST		PLANT MIX OVERLAY,SEAL & COVER						03/28/00	PHONE NO: 228-9478	
STPP 31-1(11)17							APPR	08/15/00		
ST MARIE-NORTH		PLANT MIX OVERLAY,SEAL & COVER					10/31/00			
CONTRACT TOTAL	19.099	km		$ 1,552,322	$ 1,570,313	$ 1,529,619			100%	78%
STPS 494-1(2)0			NORTHERN IMPROVEMENT COMPANY				PEND	06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER					02/08/01	07/31/00	PHONE NO: 233-3612	
	12.203	km		$ 1,963,485	$ 2,052,072	$ 2,006,053		11/16/01***	98%	75%
STPE-STPP 42-3(14)76			L. SCANLAN CONTRACTOR					06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E						08/11/00	PHONE NO: 228-9478	
	0.000	km		$ 282,177	$ 411,571	$ 321,646		05/01/01***	78%	73%
STPP 22-2(15)30			S K CONSTRUCTION, INC.					07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG						07/19/00	PHONE NO: 787-5701	
	17.613	km		$ 7,245,674	$ 6,171,379	$ 2,387,764		06/19/03***	39%	30%
IM 94-7(22)244			EMPIRE SAND AND GRAVEL COMPANY					07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER						08/10/00	PHONE NO: 377-5296	
	10.390	mi		$ 2,836,233	$ 3,122,719	$ 2,877,466		02/20/02***	92%	53%
STPS 254-1(17)32			WICKENS CONSTRUCTION, INC.					08/02/00	F.P.M. SLASKA, JIM	
13 KM NORTH OF BLOOMFIELD - NO		GRADING,AGG.SURF.,PLANT MIX BI TUM SURF.& SEAL & COVER						08/21/00	PHONE NO: 377-5296	
	9.369	km		$ 2,421,892	$ 2,174,379	$ 1,457,266		07/31/02***	67%	28%
IM 94-5(30)170			EMPIRE SAND AND GRAVEL COMPANY					08/31/00	F.P.M. SLASKA, JIM	
POWDER RIVER - EAST		MILLING,FILLING,PLANT MIX BITU M.SURFACING OVERLAY,SEAL &						09/21/00	PHONE NO: 377-5296	
	23.700	km		$ 9,590,337	$ 8,891,443	$ 2,686,177		08/08/03***	30%	15%
NH 37-2(16)42 F			RIVERSIDE CONTRACTING, INC.					11/06/00	F.P.M. MARTIN, DOUGLAS	
LAME DEER-EAST		GRADE,AGG.CTB,PLANT MIX SURF,S EAL & COVER,& WETLAND						12/12/00	PHONE NO: 748-3175	
	11.190	km		$ 8,910,576	$ 9,038,202	$ 1,922,495		08/18/03***	21%	0%

** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-2(17)49 F				RIVERSIDE CONTRACTING, INC.			11/06/00	F.P.M. MARTIN, DOUGLAS	
11 KM EAST OF LAME DEER - EAST		GRADE AGG SURF.,CTB,PLANT MIX SURF.,SEAL & COVER					12/12/00	PHONE NO: 748-3175	
	8.925	km	$ 8,308,921	$ 8,831,903	$ 661,154		08/21/03***	7%	0%
NH 23-2(18)64 F				E.H. OFTEDAL AND SONS, INC.			11/27/00	F.P.M. SWANSON, ROBERT E.	
OLIVE N & S		GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM					/ /	PHONE NO: 436-2704	
	19.100	km	$ 9,371,165	$ 10,642,287	$ 133,201		02/25/04***	1%	0%
NH 99-1(4)29				PRINCE, INC			11/27/00	F.P.M. PISK, RANDAL	
LORING - NORTH & SOUTH		LEVELING,COLD MILLING,PLANT MI X OVERLAY,SEAL & COVER,SIGN					/ /	PHONE NO: 228-9478	
	39.980	km	$ 2,180,496	$ 1,935,631	$ 19,357		06/24/02***	1%	0%
IM 94-4(64)142				PRINCE, INC			11/27/00	F.P.M. FRETTE, KURT	
5 KM EAST OF MILES CITY-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER					03/07/01	PHONE NO: 233-3612	
IM 94-4(63)129							04/06/02***		
RADAR INTERCHANGE-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	28.784	km	$ 4,132,019	$ 3,614,321	$ 36,143			1%	0%
STPP-NH-IM 0002(492)				ARROW STRIPING AND MFG., INC.			11/27/00	F.P.M. MIKE BUTZLAFF	
2000-D4-DURABLE PAVEMENT MARKI		2000-D4-DURABLE PAVEMENT MARKI NGS					/ /	PHONE NO: 653-1577	
	355.300	km	$ 404,269	$ 345,707	$ 3,457		11/29/01***	1%	0%
STPP 20-1(8)0				CENTURY COMPANIES, INC.			11/27/00	F.P.M. BACON, DAVID	
GLENDIVE-NORTH		PORTLAND CEMENT CONCRETE PAVEM ENT					/ /	PHONE NO: 377-5296	
	0.924	km	$ 895,362	$ 678,567	$ 6,786		11/29/01***	1%	0%
IM 94-4(62)148				PRINCE, INC			11/27/00	F.P.M. FRETTE, KURT	
SHIRLEY INTERCHANGE - EAST & W		MILLING,HOT RECYCLED PLANT MIX OVERLAY,SEAL & COVER					03/06/01	PHONE NO: 233-3612	
	9.427	km	$ 3,440,799	$ 2,837,364	$ 28,374		07/13/02***	1%	0%
NH 23-2(20)56 F				E.H. OFTEDAL AND SONS, INC.			12/19/00	F.P.M. SWANSON, ROBERT E.	
COALWOOD - SOUTH		GRADING,GRAVEL,PL MIX SURF,SEA L & COVER					02/13/01	PHONE NO: 436-2704	
	13.249	km	$ 7,520,509	$ 7,095,158	$ 95,719		11/05/03***	1%	0%
IM 94-3(54)116				PRINCE, INC			01/31/01	F.P.M. MIKE BUTZLAFF	
HATHAWAY-EAST & WEST(WB)		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					/ /	PHONE NO: 653-1577	
	20.502	mi	$ 3,457,200	$ 3,100,000	$ 30,998		06/30/03***	1%	0%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/01
*** GLENDIVE DISTRICT ***

DATE:03/07/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
GLENDIVE DISTRICT TOTALS			$ 94,251,959	$ 92,713,546	$ 37,110,074			39%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(65)				OMO CONSTRUCTION INC		APPR	12/12/96	F.P.M. FAVERO CRAIG	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS				12/14/00	03/26/97	PHONE NO: 657-0267	
	57.000	mi	$ 2,983,689	$ 2,633,050	$ 2,672,278		02/14/01***	98%	120%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.		PEND	06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER				01/22/01	08/10/98	PHONE NO: 657-0269	
	4.154	km	$ 14,524,331	$ 15,444,134	$ 15,747,729		10/06/01***	98%	98%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. BROWN GERRY	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3699	
	19.333	km	$ 11,563,965	$ 9,648,986	$ 9,336,549		01/23/02***	97%	99%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS		APPR	12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8				01/29/01	03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437						APPR	02/14/01***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE				10/23/00			
CONTRACT TOTAL	19.734	km	$ 10,173,185	$ 9,101,273	$ 12,044,332			98%	89%
BR 9049(15)				COP CONSTRUCTION CO.			02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	0.419	km	$ 1,144,043	$ 1,146,007	$ 1,111,312		06/01/00	100%	92%
NH 61-1(8)13 F				WICKENS CONSTRUCTION, INC.		APPR	04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER				10/23/00	04/19/99	PHONE NO: 323-3699	
	14.188	km	$ 7,956,805	$ 6,897,684	$ 6,930,221		10/24/00	100%	71%
IM 90-7(73)378				RIVERSIDE CONTRACTING, INC.		APPR	04/13/99	F.P.M. BERGEN, PERRY	
BRIDGER CREEK EAST & WEST		MILLING,PL MIX BIT OVERLAY,SEA L & COVER				11/30/99	06/18/99	PHONE NO: 322-5870	
	20.763	km	$ 2,894,577	$ 2,453,107	$ 3,311,580		08/14/00	100%	90%
STPS 297-1(3)22				S K CONSTRUCTION, INC.			06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-1320	
	5.406	km	$ 1,498,847	$ 1,414,950	$ 1,337,793		06/12/01***	95%	71%
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC		APPR	06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.				10/23/00	09/01/99	PHONE NO: 657-0267	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-9(85)509							10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617 km		$ 3,480,454	$ 4,188,307	$ 4,398,523			96%	76%
STPP 43-1(15)19				MONTGOMERY CONSTRUCTION		APPR	08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER				10/31/00	09/22/99	PHONE NO: 323-3699	
	1.406 km		$ 942,490	$ 918,161	$ 914,284		10/18/00	100%	98%
BR 9048(15)				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S					09/14/99	PHONE NO: 657-0273	
	1.250 km		$ 1,702,017	$ 1,570,037	$ 1,517,267		12/01/00	100%	93%
PLH-STPS-CT 314-1(13)32				E.H. OFTEDAL AND SONS, INC.		PEND	09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER				02/12/01	11/16/99	PHONE NO: 657-0267	
	19.913 km		$ 9,237,472	$ 7,818,266	$ 7,443,230		02/11/02***	95%	60%
BR 9014(17)				SLETTEN CONSTRUCTION CO		APPR	11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES				12/19/00	01/10/00	PHONE NO: 538-1320	
	0.448 mi		$ 1,272,426	$ 1,092,154	$ 1,201,037		10/31/00	100%	59%
STPS-FH 298-1(5)1				WICKENS CONSTRUCTION, INC.		APPR	12/09/99	F.P.M. BERGEN, PERRY	
BIG TIMBER - SOUTH		GRADING,AGG. & PL MIX BIT.SURF ACING,SEAL & COVER				10/30/00	03/02/00	PHONE NO: 322-5870	
RTS 298-1(9)0						APPR	11/15/00		
BIG TIMBER - SOUTH		PL MIX OVERLAY,SEAL & COVER				10/25/00			
CONTRACT TOTAL	4.075 km		$ 2,301,562	$ 2,270,872	$ 2,408,810			100%	91%
NH 57-2(19)22 F				PRINCE, INC			03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER					06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F							12/21/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER							
CONTRACT TOTAL	20.430 km		$ 6,291,708	$ 4,617,268	$ 2,057,682			45%	61%
BR 9048(11)				EDWARD T COPPS CONST.			03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE					04/05/00	PHONE NO: 657-0273	
	0.663 km		$ 1,183,040	$ 823,782	$ 615,868		02/06/01***	75%	49%

** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1025(6)				STAR SERVICE INC.		PEND	04/11/00	F.P.M. NELSON, ROD	
6TH ST. UNDERPASS - BILLINGS		DRAINAGE PUMPS & PUMP STATION MODIFICATIONS				02/12/01	06/06/00	PHONE NO: 657-0264	
	0.000 km		$ 228,683	$ 173,675	$ 159,983		12/07/00	100%	100%
NH 57-3(28)122				CENTURY COMPANIES, INC.		PEND	05/02/00	F.P.M. TILZEY, RONALD	
TEIGEN-EAST & WEST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER				01/31/01	05/22/00	PHONE NO: 538-1320	
NH 57-3(29)88						PEND	08/23/00		
8 KM EAST OF LEWISTOWN-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER				02/01/01			
NH 61-3(15)67						PEND			
BOHEMIAN CORNER-NORTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER				02/01/01			
CONTRACT TOTAL	56.040 km		$ 2,572,662	$ 2,535,897	$ 2,585,973			100%	29%
SFCI 90-8(144)409				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER				12/28/00	06/27/00	PHONE NO: 322-5870	
	28.445 km		$ 3,013,603	$ 2,496,764	$ 2,947,753		02/09/02***	98%	78%
IM 90-9(88)532				MARVIN A. REHBEIN		PEND	05/02/00	F.P.M. JAY MUHLBEIER	
LODGE GRASS - SOUTH		MILLING,PLANT MIX BIT.OVERLAY, SEAL & COVER				02/06/01	06/13/00	PHONE NO: 657-0207	
	18.800 mi		$ 2,034,562	$ 2,548,463	$ 2,583,026		09/01/00	100%	27%
STPU 1002(9)				JTL GROUP, INC.-BILLINGS			06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF					07/10/00	PHONE NO: 657-0271	
	1.079 km		$ 2,699,863	$ 3,145,343	$ 2,307,987		05/16/02***	73%	57%
STPS 314-1(14)18				CENTURY COMPANIES, INC.		PEND	07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY				02/08/01	09/06/00	PHONE NO: 657-0267	
	23.160 km		$ 1,392,896	$ 1,558,796	$ 1,041,921		07/10/01***	67%	56%
NH 57-4(10)148				MARQUIS EXCAVATING			07/06/00	F.P.M. BROWN GERRY	
PIPES-EAST OF WINNETT		PIPES,PIPE INSERTS & RIPRAP					/ /	PHONE NO: 323-3699	
	0.000 km		$ 260,776	$ 217,542	$ 9,141		04/01/01***	4%	14%
STPHS 0002(389)				OMO CONSTRUCTION INC			07/06/00	F.P.M. SHUPAK,TOM	
1995 - D5 - ELECTRICAL/SIGNING		ELECTRICAL,SIGNING,PAVEMENT MA RKING,ELECTRICAL & DELINEATORS					08/28/00	PHONE NO: 657-0271	
	0.000 mi		$ 59,984	$ 52,704	$ 41,372		05/29/01***	78%	60%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 568-1(9)1			COP CONSTRUCTION CO.				08/31/00	F.P.M. NELSON, ROD	
YELLOWSTONE RIVER-NW POMPEYS P		CONST OF PRESTRESSED CONC.BEAM BRIDGE,GRADING,AGGERGATE					10/10/00	PHONE NO: 657-0264	
	1.060 km		$ 2,736,398	$ 1,874,523	$ 821,518		03/20/02***	44%	15%
IM 94-2(28)51			EMPIRE SAND AND GRAVEL COMPANY				11/06/00	F.P.M. SLOE, DAVID A.	
HYSHAM HILLS		COLD MILLING,PULVERIZE,PLANT M IX SURF.,SEAL & COVER					01/09/01	PHONE NO: 657-0269	
	19.149 km		$ 6,888,544	$ 6,131,635	$ 1,031,890		12/29/02***	17%	0%
STPP 28-2(22)70			RIVERSIDE CONTRACTING, INC.				11/06/00	F.P.M. JAY MUHLBEIER	
RED LODGE - NORTH		COLD MILLING,COLD RECYCLE,PLAN T MIX SURF.,SEAL & COVER,& PS					/ /	PHONE NO: 657-0207	
	50.482 km		$ 3,068,261	$ 3,225,039	$ 32,252		10/28/02***	1%	0%
IM 94-1(61)47			EMPIRE SAND AND GRAVEL COMPANY				11/27/00	F.P.M. SLOE, DAVID A.	
BIG HORN INTERCHANGE E & W		MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER					02/08/01	PHONE NO: 657-0269	
	17.837 km		$ 2,185,015	$ 2,360,221	$ 102,308		07/09/02***	4%	0%
IM 90-8(149)399			RIVERSIDE CONTRACTING, INC.				11/27/00	F.P.M. JAY MUHLBEIER	
REEDPOINT-COLUMBUS		COLD MILLING, PL MIX BITUM SUR F FILL & OVERLAY\SEAL & COVER					02/01/01	PHONE NO: 657-0207	
IM 90-7(77)364							06/20/02***		
16 KM EAST OF SWEET GRASS COUN		COLD MILLING,PLANT MIX BITUM.S URF.FILL & OVERLAY/SEAL &							
CONTRACT TOTAL	23.953 km		$ 3,191,843	$ 3,142,392	$ 31,425			1%	0%
STPHS 0002(480)			EXCEL ELECTRIC, INC				11/27/00	F.P.M. SHUPAK,TOM	
1996 - D5 ELECTRICAL		SIGNING UPGRADE,LIGHT POLE INS ALL,SIGNING & SIGNALS					/ /	PHONE NO: 657-0271	
	0.000 km		$ 43,029	$ 38,830	$ 0		05/29/01***	0%	0%
BR 9056(26)			EGGART ENGINEERING & CONST.				12/19/00	F.P.M. NELSON, ROD	
BBWA CANAL-MOSSMAIN INTERCHANG		GRADING,PL MIX SURF,AGGREGATE SURF,SEAL & COVER					03/01/01	PHONE NO: 657-0264	
	0.321 km		$ 326,422	$ 336,697	$ 0		09/28/01***	0%	0%
NH 4-1(23)0 F			CENTURY COMPANIES, INC.				12/19/00	F.P.M. BERGEN, PERRY	
WARREN - NORTH & SOUTH		GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE,					/ /	PHONE NO: 322-5870	
	20.497 km		$ 7,351,605	$ 6,409,592	$ 64,098		01/01/03***	1%	0%
SFCI 94-1(58)13			RIVERSIDE CONTRACTING, INC.				01/31/01	F.P.M. JAY MUHLBEIER	
BALLANTINE INT - EAST & WEST		MILL,FILL,SEAL & COVER,BRIDGE DECK SURFACE TREATMENT					/ /	PHONE NO: 657-0207	

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/01
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
SFCI 94-1(59)8							09/11/02***		
HUNTLEY - BALLANTINE		MILL,FILL,SEAL & COVER & GUARD RAIL IMPROVEMENTS							
CONTRACT TOTAL	25.490 mi		$ 2,867,635	$ 2,739,748	$ 27,398			1%	0%
BILLINGS DISTRICT TOTALS			$120,072,393	$111,025,898	$ 86,836,542			73%	
TOTALS FOR ALL PROJECTS:			$467,482,053	$448,723,737	$308,623,769			66%	

S
625.704
H3cr
03/31/01

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/01
*** MISSOULA DISTRICT ***

PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION		APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				07/09/99	01/26/98	PHONE NO: 273-7190	
	5.639 km		$ 10,496,431	$ 11,767,435	$ 13,138,685		01/21/01***	98%	108%
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1							04/14/01***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0						APPR			
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS				10/31/00			
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 3,351,349			98%	85%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 273-7190	
	0.000 km		$ 1,095,659	$ 940,332	$ 720,641		04/14/01***	77%	93%
NH 5-3(65)103 F				SCHELLINGER CONST CO.,INC.		APPR	06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE				10/23/00	06/29/99	PHONE NO: 751-2046	
STPHS 206-1(6)0						APPR	11/08/00		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION				10/31/00			
CONTRACT TOTAL	19.330 km		$ 4,500,476	$ 4,148,860	$ 5,137,090			100%	89%
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							08/07/00		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 3,927,216			100%	91%
BR 6-1(77)53				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.& PRESTRESSED CONCRETE BRIDGE					11/29/99	PHONE NO: 751-2040	
	1.033 km		$ 1,928,960	$ 1,673,064	$ 1,606,511		04/30/01***	96%	69%
NH 24-1(49)0				MT MAT'LS, INC.(DBA)LS JENSEN			11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER					03/06/00	PHONE NO: 523-5877	

*** ESTIMATED COMPLETION DATE

MONTANA STATE LIBRARY
3 0864 0015 6330 6

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 24-1(50)5							07/24/00		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.100 km		$ 1,271,951	$ 1,249,585	$ 1,154,423			100%	78%
CM 6799(19)				PAVLIK ELECTRIC CO, INC		APPR	11/16/99	F.P.M. HANCOCK, DALE	
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS				10/31/00	04/10/00	PHONE NO: 751-2043	
CM 6799(20)						APPR	01/10/01		
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S				10/31/00			
CONTRACT TOTAL	0.000 km		$ 437,695	$ 402,625	$ 442,588			100%	92%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA			11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE					02/14/00	PHONE NO: 273-7190	
	8.995 mi		$ 7,551,043	$ 7,022,657	$ 6,236,058		10/30/02***	89%	73%
NH 5-2(72)60				MONTANA LINES, INC		APPR	02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK				02/27/01	09/25/00	PHONE NO: 751-2049	
	0.000 km		$ 401,225	$ 224,047	$ 244,607		04/14/01***	98%	110%
NH-STPE 7-1(74)76 F				SCHELLINGER CONST CO.,INC.		APPR	02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT				12/19/00	03/20/00	PHONE NO: -	
	3.641 km		$ 2,562,931	$ 2,417,850	$ 2,556,132		06/30/02***	98%	96%
CM-BR 8107(12)				BODELL CONSTRUCTION COMPANY			02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					04/11/00	PHONE NO: 523-5856	
	0.539 km		$ 5,510,210	$ 7,017,632	$ 2,716,123		11/20/01***	39%	39%
STPHS 0002(384)				ALPINE CONSTRUCTION, INC.		APPR	03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING				12/19/00	05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)						APPR	10/18/00		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR				01/29/01			
STPHS 269-1(24)15						APPR			
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS				03/06/01			
CONTRACT TOTAL	0.000 km		$ 139,661	$ 135,053	$ 139,994			100%	90%
SFCN 1-2(94)120				A-1 PAVING, INC		APPR	04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER				11/14/00	05/09/00	PHONE NO: 751-2041	
SFCN 1-2(97)91						APPR	09/22/00		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER				12/28/00			

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/01
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 209-1(4)0									
BIGFORK-EAST		CRACK SEALING,SEAL & COVER							
STPS 317-1(6)1						APPR			
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER				02/27/01			
STPS 503-1(8)8									
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	36.953 km		$ 1,503,609	$ 1,248,556	$ 1,367,133			100%	79%
IM 90-1(135)0				MONTANA LINES, INC			05/02/00	F.P.M. BENEDIK, TOM	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS					/ /	PHONE NO: -	
	0.000 km		$ 218,074	$ 300,275	$ 3,003		04/14/01***	1%	0%
CM-NH 5-3(51)112 F				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT				02/27/01	07/24/00	PHONE NO: 751-2043	
STPP 1-2(93)121						APPR	09/30/01***		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.				01/29/01			
CONTRACT TOTAL	1.480 km		$ 3,180,396	$ 3,266,694	$ 3,908,377			98%	76%
NH 5-3(73)106 F				SCHELLINGER CONST CO.,INC.			06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.					06/23/00	PHONE NO: 751-2046	
	4.700 km		$ 6,431,312	$ 4,840,001	$ 3,146,629		07/26/03***	65%	36%
STPHS 317-1(4)1				SETTLE SERVICES		APPR	06/12/00	F.P.M. ROBERTS, JAMES	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING				03/06/01	08/03/00	PHONE NO: 751-2041	
	0.748 km		$ 560,807	$ 444,294	$ 428,645		04/14/01***	96%	149%
BH 9041(21)				FRONTIER-WEST, L.L.C.			07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES					09/13/00	PHONE NO: 523-5856	
	0.168 km		$ 613,105	$ 512,220	$ 320,355		04/14/01***	63%	49%
STPHS 0002(375)				MONTANA LINES, INC			07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING					11/01/00	PHONE NO: 751-2049	
	0.000 km		$ 72,957	$ 68,924	$ 71,328		04/14/01***	98%	90%
STPHS-STPP-STPE 83-1(23)13				A-1 PAVING, INC			07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF ,PL MIX BITUM SURF,SEAL & COVE					08/03/00	PHONE NO: 523-5877	
	2.636 mi		$ 1,172,856	$ 1,149,998	$ 566,204		04/25/02***	49%	74%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/01
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 503-1(6)4			SCHELLINGER CONST CO.,INC.					10/24/00	F.P.M. CHRISINGER,KENNETH L	
FOYS CANYON ROAD		GRADE,AGG.,SURF.,PLANT MIX SUR F.,SEAL & COVER						11/06/00	PHONE NO: 751-2049	
	3.612	km		$ 1,979,457	$ 1,904,198	$ 181,930		07/20/02***	10%	0%
STPP 6-1(86)99			SCHELLINGER CONST CO.,INC.					11/06/00	F.P.M. JOHNSON, ROBERT L.	
DIXON - WEST		GRADE,AGG.SURF.PLANT MIX SURF. ,SEAL & COVER						11/28/00	PHONE NO: 523-5864	
	15.750	km		$ 5,881,894	$ 6,027,749	$ 1,667,158		09/10/03***	28%	0%
IM 90-1(143)44			MT MAT'LS, INC.(DBA)LS JENSEN					01/31/01	F.P.M. MCKINNEY, JOHN	
SUPERIOR-TARKIO		MILLING,PLANT MIX SURFACING,SE AL & COVER						/ /	PHONE NO: 273-7190	
IM 90-2(101)119								06/30/02***		
CLINTON - EAST		MILLING,PLANT MIX SURFACING,SE AL & COVER								
CONTRACT TOTAL	56.180	km		$ 2,342,049	$ 2,137,276	$ 21,375			1%	0%
STPHS 0002(478)			FRANK GURNEY, INC					03/09/01	F.P.M. HANCOCK, DALE	
1996-DISTRICT 1-GUARDRAIL/SIGN		GUARDRAIL & SIGNING						/ /	PHONE NO: 751-2043	
	0.000	mi		$ 125,914	$ 141,556	$ 0		09/30/01***	0%	0%
NH 1-1(47)57 F			JTL GROUP,INC.-DBA A-1 PAVING					03/09/01	F.P.M. ROBERTS, JAMES	
PLEASANT VALLEY		GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER						03/06/01	PHONE NO: 751-2041	
	8.100	mi		$ 5,749,412	$ 5,343,464	$ 0		09/30/03***	0%	0%
MISSOULA DISTRICT TOTALS				$ 73,338,403	$ 71,564,828	$ 53,053,552			69%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 29-1(27)34			A.M. WELLES, INC.				APPR	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					12/15/99	09/28/98	PHONE NO: 285-4943	
	8.733 km			$ 5,419,975	$ 4,970,738	$ 5,043,155		06/29/00	100%	87%
IM 15-3(54)142			JIM GILMAN EXCAVATING INC.				APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					12/14/00	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1								10/30/00		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	27.845 km			$ 5,019,324	$ 4,837,049	$ 5,252,449			100%	93%
STPHS 0002(257)			MARONICK CONST. LLC				APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL					03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000 km			$ 331,626	$ 289,632	$ 273,956		04/14/01***	95%	109%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.					12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER						01/06/99	PHONE NO: 585-0453	
NH-STPHS 11-1(27)53							APPR	05/06/02***		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.					05/31/00			
CONTRACT TOTAL	17.439 km			$ 9,627,070	$ 9,793,421	$ 9,493,494			96%	146%
IM 90-6(71)289 F			A-1 PAVING, INC					02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB						03/31/99	PHONE NO: 586-5074	
	19.347 km			$ 6,331,183	$ 5,379,297	$ 4,949,452		10/05/00	100%	98%
STPS 278-1(13)30			M K WEEDEN CONSTRUCTION, INC.				APPR	05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					03/06/01	05/24/99	PHONE NO: 494-5823	
	7.837 mi			$ 3,161,119	$ 2,832,172	$ 2,870,469		11/28/00	100%	90%
STPP 49-2(7)16			MT MAT'LS, INC.(DBA)LS JENSEN					05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER						07/12/99	PHONE NO: 682-7821	
	18.385 km			$ 1,445,172	$ 1,252,963	$ 1,273,273		07/21/00	100%	94%
AR 9906(4)			SCOTT CONSTRUCTION, INC.					06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING						08/30/99	PHONE NO: 585-0453	
	0.000 mi			$ 200,056	$ 237,171	$ 267,471		01/12/01	100%	12/15/99

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 90-6(85)305				DICK ANDERSON CONSTRUCTION,INC		APPR	08/04/99	F.P.M. STARCEVICH JOHN R.	
NO. 19TH AVE. REST AREA - BOZE		REST AREA				10/30/00	08/26/99	PHONE NO: 287-3868	
	0.000	km	$ 1,192,505	$ 1,097,811	$ 1,198,527		04/14/01***	98%	89%
BR 9001(20)				TAMIETTI CONST. CO., INC.			10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES					11/09/99	PHONE NO: 494-9635	
BR 9029(9)							04/14/01***		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE							
CONTRACT TOTAL	1.200	km	$ 1,620,651	$ 1,322,400	$ 1,304,411			98%	78%
STPS 276-1(3)1				JIM GILMAN EXCAVATING INC.		APPR	10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING				01/29/01	11/08/99	PHONE NO: 782-9327	
	3.670	km	$ 1,527,711	$ 1,426,028	$ 1,567,245		06/18/01***	98%	93%
STPP 13-1(33)36				A.M. WELLES, INC.		APPR	10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE				03/06/01	11/15/99	PHONE NO: 682-7821	
	18.300	km	$ 5,735,355	$ 5,713,401	$ 5,728,742		09/01/02***	98%	54%
NH 8-2(38)41				RIVERSIDE CONTRACTING, INC.		PEND	11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER				01/24/01	04/03/00	PHONE NO: 457-0526	
NH 8-2(39)50						APPR	04/14/01***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER				01/29/01			
CONTRACT TOTAL	15.490	km	$ 3,431,633	$ 3,243,283	$ 3,240,252			98%	98%
IM 15-1(90)38				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING					02/27/00	PHONE NO: 285-4943	
	40.957	km	$ 5,845,210	$ 6,078,235	$ 6,029,186		10/24/00	100%	57%
BR 13-2(2)83				MORGEN & OSWOOD CONST. CO.,INC			11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE					12/21/99	PHONE NO: 585-0453	
	0.600	km	$ 2,712,516	$ 1,848,513	$ 1,616,821		04/14/01***	87%	89%
NH 8-4(23)77 F				RIVERSIDE CONTRACTING, INC.		APPR	11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER				03/06/01	01/31/00	PHONE NO: 585-0453	
STPE 8-4(24)76							07/30/01***		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047	km	$ 2,628,286	$ 2,624,903	$ 2,531,991			96%	81%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/01

DATE:04/09/01 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPE 9022(13)			SLETTEN CONSTRUCTION CO			APPR	11/16/99	F.P.M. O'BRIEN,MURRAY	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE				03/06/01	02/22/00	PHONE NO: 782-7443	
	0.222 km		$ 676,571	$ 624,361	$ 694,851		04/14/01***	98%	63%
BR-STPP 13-1(29)47			COP CONSTRUCTION CO.				11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES					02/01/00	PHONE NO: 682-7821	
	2.238 mi		$ 4,402,959	$ 4,202,581	$ 3,761,382		08/30/01***	90%	79%
STPP 29-4(22)89			JIM GILMAN EXCAVATING INC.			APPR	12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS				03/06/01	03/21/00	PHONE NO: 782-9327	
	1.176 km		$ 799,375	$ 708,178	$ 737,619		04/14/01***	98%	90%
IM 15-2(71)93			EMPIRE SAND AND GRAVEL CO.,INC			APPR	12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING				12/14/00	01/03/00	PHONE NO: 494-5823	
IM 90-3(82)194							08/29/00		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING							
CONTRACT TOTAL	34.758 km		$ 5,505,510	$ 5,321,021	$ 5,454,562			100%	59%
STPS 279-1(7)9			RIVERSIDE CONTRACTING, INC.				02/08/00	F.P.M. CHRISTENSEN KEVIN	
SILVER CITY-WEST		WIDENING,PL MIX OVERLAY,SEAL & COVER,BRIDGE REVISIONS					03/10/00	PHONE NO: 495-1506	
	11.957 km		$ 2,818,759	$ 2,381,609	$ 2,343,078		10/05/00	100%	73%
STPE-IM 518-1(4)0			SLETTEN CONSTRUCTION CO				02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRE SSED CONC BEAM PED BRIDGE					04/17/00	PHONE NO: 495-1506	
	0.563 km		$ 486,371	$ 461,213	$ 465,683		01/05/01	100%	101%
IM 90-4(45)230			JIM GILMAN EXCAVATING INC.			APPR	02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,G'RAIL & EROSION				03/06/01	04/03/00	PHONE NO: 494-5823	
	15.547 km		$ 4,967,086	$ 4,655,180	$ 4,793,217		10/30/00	100%	96%
STPS 399-1(3)0			JTL GROUP, INC.-BELGRADE			APPR	03/16/00	F.P.M. O'BRIEN,MURRAY	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING				12/14/00	04/03/00	PHONE NO: 782-7443	
	16.315 km		$ 3,003,413	$ 2,693,265	$ 2,607,004		08/19/02***	97%	81%
STPS 284-3(4)16			MT MAT'LS, INC.(DBA)LS JENSEN				04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER					06/05/00	PHONE NO: 495-1506	
	31.230 km		$ 1,268,067	$ 1,234,691	$ 1,228,238		11/02/00	100%	70%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/01
*** BUTTE DISTRICT ***

DATE:04/09/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-5(55)249				BLAHNIK CONSTRUCTION, INC.		APPR	04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER				03/06/01	05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257						APPR	03/30/02***		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER				03/06/01			
STPP 13-1(32)75						APPR			
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER				03/06/01			
CONTRACT TOTAL	36.120	km	$ 6,698,864	$ 7,084,784	$ 7,007,746			96%	88%
SF 1(37)				EDWARD T COPPS CONST.			06/12/00	F.P.M. JOHNSON,RICKIE	
HENNEBERRY BRIDGE SOUTH OF DIL		GRADING,GRAVEL SURFACING,PREST RESSED BULB TEE BRIDGE					06/26/00	PHONE NO: 494-9635	
	0.120	km	$ 210,496	$ 196,543	$ 169,714		11/04/00	100%	87%
STPHS 282-1(2)0				OMO CONSTRUCTION INC			06/12/00	F.P.M. CHRISTENSEN KEVIN	
1995-D2-GUARDRAIL		GUARDRAIL & SIGNING					08/01/00	PHONE NO: 495-1506	
	0.000	km	$ 75,225	$ 70,607	$ 60,441		10/26/00	100%	62%
BR 9001(35)				SLETTEN CONSTRUCTION CO			06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE					08/07/00	PHONE NO: 494-9635	
	0.420	km	$ 1,245,086	$ 977,392	$ 583,144		06/11/01***	60%	55%
STPP 59-2(9)49				S K CONSTRUCTION, INC.			07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER					07/17/00	PHONE NO: 586-5074	
	12.576	mi	$ 4,464,227	$ 4,171,267	$ 2,237,805		01/09/03***	54%	30%
SMP 0199(01)				COLEMAN CONSTRUCTION			07/06/00	F.P.M. FRANK, CAL	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILE					08/21/00	PHONE NO: 494-9626	
	0.000	mi	$ 304,775	$ 282,103	$ 293,535		10/27/00	100%	11/01/00
SMP 0499(01)				MARONICK CONST. LLC			07/06/00	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING					07/20/00	PHONE NO: 782-9327	
	0.000	mi	$ 374,300	$ 272,107	$ 258,583		11/01/00	100%	11/01/00
NH 8-2(53)49				MONTANA LINES, INC		APPR	07/21/00	F.P.M. FOGARTY,BILL	
PEDESTRIAN SIGNAL - EAST HELEN		PEDESTRIAN SIGNAL-EAST HELENA				02/27/01	08/16/00	PHONE NO: 457-0526	
	0.000	km	$ 171,574	$ 147,217	$ 182,775		04/14/01***	98%	100%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/01

DATE:04/09/01 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9047(15)			TAMIETTI CONST. CO., INC.					08/02/00	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER WEST OF MELROSE		GRADING,GRAVEL,PL MIX BITUM SU RF.& CONST PRESTRESSED CONC						09/18/00	PHONE NO: 494-9635	
	0.502	km		$ 753,644	$ 772,000	$ 458,499		07/03/01***	59%	29%
STPP 13-5(3)95			AMERICAN CONTRACTING, INC.					08/02/00	F.P.M. HELD, TERRY	
THREE FORKS OVERPASS REMOVAL		GRADING,PMS,SEAL & COVER & STR UCTURE REMOVEL & GRAVEL						09/12/00	PHONE NO: 285-4943	
	0.720	mi		$ 711,660	$ 463,210	$ 348,675		05/10/01***	75%	42%
CM 5802(3)			MARONICK CONST. LLC					08/02/00	F.P.M. CHRISTENSEN KEVIN	
CUSTER & MCHUGH-HELENA		INTERSECT IMPROV INCL GRADING, GRAVEL,PMS & SIGNALIZATION						09/11/00	PHONE NO: 495-1506	
	0.360	km		$ 469,592	$ 363,359	$ 449,323		08/23/01***	98%	113%
BR 9029(27)			COP CONSTRUCTION CO.					08/31/00	F.P.M. BRAZILL,WILLIAM	
INDIAN CREEK BRIDGE		CONST.OF PRESTRESSED BRIDGE & GRAVEL APPROACHES						10/05/00	PHONE NO: 682-7821	
	0.028	km		$ 117,013	$ 134,271	$ 100,997		04/14/01***	75%	23%
CM 1207(2)			CENTRAL ELECTRIC, INC.					08/31/00	F.P.M. SCHULZ,TOM	
NORTH 7TH AVENUE & GRIFFIN DRI		TRAFFIC SIGNAL						10/09/00	PHONE NO: 585-0453	
	0.000	km		$ 85,693	$ 67,220	$ 55,610		05/19/01***	83%	51%
BR 9016(19)			COP CONSTRUCTION CO.					08/31/00	F.P.M. MCCORMICK, THOMAS	
GALLATIN RIVER-GALLATIN GATEWA		2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL &						01/19/01	PHONE NO: 586-5074	
	0.949	mi		$ 1,183,619	$ 1,138,408	$ 28,339		10/13/01***	2%	0%
CM 1201(6)			JTL GROUP, INC.-BELGRADE					09/28/00	F.P.M. HELD, TERRY	
SIGNAL-NORTH 19TH & BAXTER-BOZ		INSTALL SIGNALS W/GRADING,GRAV EL,& PLANT MIX SURFACING						/ /	PHONE NO: 285-4943	
	0.168	km		$ 364,607	$ 462,392	$ 4,624		08/29/01***	1%	0%
STPHS-STPS-STPU 25(27)			S K CONSTRUCTION, INC.					11/06/00	F.P.M. FOGARTY,BILL	
ONE MILE EAST OF HELENA		GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB						03/26/01	PHONE NO: 457-0526	
	2.795	km		$ 2,061,164	$ 1,749,409	$ 163,345		06/22/02***	9%	0%
IM 90-3(78)180			JIM GILMAN EXCAVATING INC.					11/27/00	F.P.M. ARVISH,MIKE	
BECK HILL - DEER LODGE E.B.		PLANT MIX OVERLAY,SEAL & COVER & BRIDGE DECK TREATMENT						01/29/01	PHONE NO: 782-9327	
	13.661	km		$ 3,474,877	$ 2,909,950	$ 208,416		12/18/02***	7%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9016(30)			HALL CONSTRUCTION SERVICES				11/27/00	F.P.M. GRAVAGE,DANIEL	
ROCKY CREEK BRIDGE - 3 KM EAST		CONST OF PRESTRESSED TRI-DECK BEAM BR,GRADING & GRAVELING					03/26/01	PHONE NO: 222-8110	
	0.340 km		$ 353,061	$ 315,450	$ 29,908		09/02/01***	9%	0%
IM 15-2(68)130			JIM GILMAN EXCAVATING INC.				11/27/00	F.P.M. WILLIAMS,PAUL	
BUTTE-ELK PARK		COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING					12/03/00	PHONE NO: 494-5823	
IM 15-2(72)121							10/19/02***		
NISSLER-BUTTE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	24.010 km		$ 8,037,938	$ 8,527,271	$ 183,524			2%	0%
NH-STPHS 11-1(36)34			MT MAT'LS, INC.(DBA)LS JENSEN				11/27/00	F.P.M. SCHULZ,TOM	
EMIGRANT - NORTH		PLANT MIX BITUMINOUS OVERLAY,T URN LANES & GUARDRAIL					03/19/01	PHONE NO: 585-0453	
	16.095 km		$ 1,247,605	$ 1,240,231	$ 301,518		04/06/02***	24%	0%
IM 15-4(86)190			RIVERSIDE CONTRACTING, INC.				11/27/00	F.P.M. FOGARTY,BILL	
HELENA-NORTH & SOUTH		COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB					03/26/01	PHONE NO: 457-0526	
	9.444 km		$ 3,194,950	$ 2,833,761	$ 192,914		06/29/02***	7%	0%
STPHS 0002(497)			OMO CONSTRUCTION INC				11/27/00	F.P.M. SCHULZ,TOM	
1997 D2 / D3 SIGNING		1997 D2/D3 SIGNING					03/19/01	PHONE NO: 585-0453	
	0.000 km		$ 16,915	$ 14,499	$ 3,421		08/19/01***	24%	0%
IM 90-6(89)301			RIVERSIDE CONTRACTING, INC.				12/19/00	F.P.M. SCHULZ,TOM	
BOZEMAN-E & W		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER					/ /	PHONE NO: 585-0453	
	9.556 km		$ 3,220,774	$ 2,855,014	$ 28,552		08/10/02***	1%	0%
IM 90-5(57)264			MARONICK CONST. LLC				01/31/01	F.P.M. O'BRIEN,MURRAY	
MILLIGAN CANYON		SEAL & COVER					/ /	PHONE NO: 782-7443	
IM 15-3(57)163							09/30/01***		
BOULDER HILL		SEAL & COVER							
STPP 69-1(16)1									
WHITEHALL - EAST AND NORTH		SEAL & COVER							
STPP 55-3(10)12									
LEGION AVE. WEST - WHITEHALL		SEAL & COVER							
STPP 69-1(15)0									
LEGION AVE. EAST - WHITEHALL		SEAL & COVER							
CONTRACT TOTAL	72.494 km		$ 1,699,926	$ 1,588,107	$ 15,881			1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9029(18)				SLETTEN CONSTRUCTION CO			01/31/01	F.P.M. BRAZILL,WILLIAM	
MADISON RIVER - 58 KM SO OF EN		RELOCATE THRU-TRUSS,CONCRETE D ECK & ABUTMENT,AGG SURF APPROA					/ /	PHONE NO: 682-7821	
	0.095 km		$ 542,443	$ 562,010	$ 5,621		09/30/01***	1%	0%
NH 8-2(54)44				MARONICK CONST. LLC			03/09/01	F.P.M. CHRISTENSEN KEVIN	
PROSPECT AVE. HELENA		SEAL & COVER					/ /	PHONE NO: 495-1506	
NH 8-1(24)23							06/30/01***		
ELLISTON - EAST		SEAL & COVER							
CONTRACT TOTAL	7.450 km		$ 185,871	$ 177,859	$ 0			0%	0%
IM 90-5(58)274				JIM GILMAN EXCAVATING INC.			03/09/01	F.P.M. HELD, TERRY	
THREE FORKS - WEST		CRACK SEAL,PL MIX SURF OVERLAY ,SEAL & COVER,BRIDGE REHAB					/ /	PHONE NO: 285-4943	
	6.795 mi		$ 4,639,919	$ 3,798,195	$ 37,982		06/30/03***	1%	0%
BUTTE DISTRICT TOTALS			$126,063,317	$118,403,752	$ 88,137,423			73%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(95)274				SLETTEN CONSTRUCTION CO		APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600	km	$ 3,573,798	$ 4,192,527	$ 4,746,806		08/13/01***	98%	91%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS		APPR	04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER				03/06/01	04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 10,609,017		11/20/01***	98%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.		APPR	05/04/99	F.P.M. HENDERSON, SHON	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER				10/23/00	07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							10/24/00		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 6,092,479			100%	117%
STPS 330-1(11)12				D.H. BLATTNER & SONS, INC.			06/15/99	F.P.M. HENDERSON, SHON	
ULM - SOUTH(SOUTH SECTION)		GRADE,AGG.,PLANT MIX BIT.SURF. ,SEAL & COVER					07/20/99	PHONE NO: 454-5921	
	7.949	km	$ 3,404,137	$ 3,696,164	$ 3,571,845		10/23/00	100%	98%
NH 1-6(20)379				A-1 PAVING, INC		PEND	06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				09/13/00	08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381						APPR	03/09/02***		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER				10/25/00			
CONTRACT TOTAL	4.860	km	$ 5,458,585	$ 5,678,703	$ 6,155,526			98%	99%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.		APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				12/19/00	08/11/99	PHONE NO: 738-4505	
	5.792	km	$ 3,286,008	$ 2,947,014	$ 3,103,385		07/25/01***	98%	95%
STPPNHIMSTPSSTPXSTPU 0002(491)				ARROW STRIPING AND MFG., INC.		APPR	03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				10/30/00	06/02/00	PHONE NO: 278-7078	
	331.680	km	$ 574,816	$ 448,846	$ 494,437		08/18/00	100%	95%
SFCN 10-1(19)5				A-1 PAVING, INC			04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/22/00	PHONE NO: 454-5920	
STPS 228-2(14)39							04/14/01***		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	33.411	km	$ 1,604,193	$ 1,582,676	$ 1,172,075			74%	94%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SFCN 24-4(16)127				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER				04/02/01	08/08/00	PHONE NO: 278-7078	
	17.160	km	$ 821,481	$ 801,973	$ 684,622		04/14/01***	85%	95%
BR 60-2(56)35				SLETTEN CONSTRUCTION CO			06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES					07/13/00	PHONE NO: 738-4505	
	0.140	km	$ 729,275	$ 541,582	$ 129,403		04/14/01***	24%	16%
STPP 3-1(15)18				MT MAT'LS, INC.(DBA)LS JENSEN			07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER					07/21/00	PHONE NO: 278-7078	
	15.448	mi	$ 1,629,262	$ 1,508,782	$ 205,920		11/08/01***	14%	0%
STPP 60-2(47)60				RIVERSIDE CONTRACTING, INC.		APPR	08/02/00	F.P.M. WOODHOUSE, HAROLD	
RICEVILLE HILL - ARMINGTON JCT		PLANT MIX OVERLAY,SEAL & COVER & GUARDRAIL REVISIONS				03/19/01	08/21/00	PHONE NO: 738-4505	
	17.251	km	$ 1,395,348	$ 1,348,188	$ 1,146,681		10/18/01***	85%	58%
NH 3-1(12)0 F				WICKENS CONSTRUCTION, INC.			08/31/00	F.P.M. HENDERSON, SHON	
VAUGHN-SUN RIVER (EAST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES					11/14/00	PHONE NO: 454-5921	
NH 3-1(13)2 F							12/19/02***		
VAUGHN-SUN RIVER (WEST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER							
CONTRACT TOTAL	12.189	km	$ 12,371,554	$ 11,306,051	$ 2,302,845			20%	0%
BR 9007(32)				TAMIETTI CONST. CO., INC.			08/31/00	F.P.M. ROBERT VOSEN	
SUN RIVER - MANCHESTER		GRADING,PLANT MIX APPROACHES & CONT.STEEL GIDER BRIDGE					11/30/00	PHONE NO: 455-8323	
	0.314	km	$ 1,252,045	$ 1,062,068	$ 384,750		08/21/01***	36%	0%
STPS 228-2(15)24				WICKENS CONSTRUCTION, INC.			11/06/00	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD-NORTHEAST (PHASE II)		GRADE,AGG.SURF.,PLANT MIX SURF .,SEAL & COVER					04/02/01	PHONE NO: 738-4505	
	5.139	km	$ 1,521,899	$ 1,486,071	$ 14,860		06/13/02***	1%	0%
NH 0002(379)				SLETTEN CONSTRUCTION CO			11/27/00	F.P.M. BECKDEDAHL MARK	
WETLAND MIT.-E. OF BROWNING		BRIDGE WATER MAIN RECON,GRADE, GRAVEL,PLANT MIX BITUMINOUS					02/20/01	PHONE NO: 873-8624	
BR 1-3(43)209							08/19/01***		
MIDVALE CREEK - EAST GLACIER		GRADING,SEEDING AND FENCING							
CONTRACT TOTAL	0.500	km	$ 1,964,581	$ 2,159,610	$ 175,222			8%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 80-1(16)28			PRINCE, INC					12/19/00	F.P.M. WOODHOUSE, HAROLD	
GERALDINE - S.E.		PL MIX BIT SURF OVERLAY,SEAL & COVER						03/05/01	PHONE NO: 738-4505	
	24.730	km		$ 1,864,492	$ 1,765,772	$ 17,657		06/30/02***	1%	0%
STPS 343-1(4)33			BLAHNIK CONSTRUCTION, INC.					12/19/00	F.P.M. BERG, GARY	
GALATA - NORTH & SOUTH		GRADING,GRAVEL,PL MIX BIT SURF ,SEAL & COVER						01/17/01	PHONE NO: 265-6821	
	16.580	km		$ 2,830,839	$ 3,217,379	$ 457,893		06/30/03***	14%	0%
STPHS 0002(388)			PREFERRED CONTRACTING, INC.					01/31/01	F.P.M. KLETTE, MIKE	
1995-D3-GUARDRAIL/SLOPE FLTN		GUARDRAIL & SLOPE FLATTENING						03/29/01	PHONE NO: 278-7078	
	0.000	km		$ 80,952	$ 79,044	$ 0		09/30/01***	0%	0%
STPHS 10-1(21)2			SCOTT CONSTRUCTION, INC.					03/09/01	F.P.M. AAFEDT, RANDY	
1996 - D3 - SIGNALS		1996 D3 SIGNALS & SIGNING						/ /	PHONE NO: 454-5920	
STPHS 5299(47)								07/18/01***		
1997 GREAT FALLS - ELECTRICAL		1997 GREAT FALLS-ELECTRICAL SI GNALS & SIGNING								
CONTRACT TOTAL	0.000	km		$ 154,676	$ 67,394	$ 0			0%	0%
IM 15-8(55)389			JTL GROUP,INC.-DBA A-1 PAVING					03/09/01	F.P.M. BECKDEDAHL MARK	
SUNBURST - SWEETGRASS		MILL,FILL,EXC,HOT RECYCLE PL M IX BITUM SURF,SEAL & COVER						/ /	PHONE NO: 873-8624	
	13.700	mi		$ 5,682,958	$ 5,243,251	$ 0		06/30/03***	0%	0%
GREAT FALLS DISTRICT TOTALS				$ 64,291,592	$ 64,468,895	$ 41,465,423			60%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1499(4)				FRANZ CONSTRUCTION, INC		APPR	08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB				03/22/00	09/08/98	PHONE NO: 377-5296	
	2.426 km		$ 939,680	$ 1,051,435	$ 1,015,287		06/29/00	100%	99%
RTS 204-1(1)0				CENTURY COMPANIES, INC.			12/16/98	F.P.M. PISK, RANDAL	
DODSON - SOUTH		PL MIX BIT OVERLAY & SEAL & CO VER					05/04/99	PHONE NO: 228-9478	
RTS 243-1(3)0						APPR	07/21/00		
JUNCTION US-2 - NORTH		PL MIX BIT OVERLAY & SEAL & CO VER				06/05/00			
RTS 248-4(3)18						APPR			
DANIELS COUNTY LINE - EAST		PL MIX BIT OVERLAY & SEAL & CO VER				06/05/00			
RTS 363-1(3)2						APPR			
ALKALI CR. N & S		PL MIX BIT OVERLAY & SEAL & CO VER				12/28/00			
CONTRACT TOTAL	26.580 km		$ 1,104,155	$ 1,280,179	$ 1,348,280			100%	101%
BR 1-10(42)611				SLETTEN CONSTRUCTION CO		APPR	03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER				10/31/00	04/05/99	PHONE NO: 653-1574	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 3,147,018		04/14/01***	98%	91%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.		APPR	04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				12/19/00	06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 5,997,322		03/07/02***	98%	101%
BR 363-1(4)1				SLETTEN CONSTRUCTION CO		APPR	10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE				10/31/00	10/25/99	PHONE NO: 653-1574	
	1.140 km		$ 1,622,131	$ 1,419,851	$ 1,412,930		03/26/01	100%	82%
NH 1-9(35)538				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. PISK, RANDAL	
GLASGOW-WEST		PLANT MIX OVERLAY,SEAL & COVER					03/28/00	PHONE NO: 228-9478	
STPP 31-1(11)17						APPR	08/15/00		
ST MARIE-NORTH		PLANT MIX OVERLAY,SEAL & COVER				10/31/00			
CONTRACT TOTAL	19.099 km		$ 1,552,322	$ 1,570,313	$ 1,529,619			100%	78%
STPS 494-1(2)0				NORTHERN IMPROVEMENT COMPANY		APPR	06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER				03/06/01	07/31/00	PHONE NO: 233-3612	
	12.203 km		$ 1,963,485	$ 2,052,072	$ 2,006,053		11/16/01***	98%	75%
STPE-STPP 42-3(14)76				L. SCANLAN CONTRACTOR			06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E					08/11/00	PHONE NO: 228-9478	
	0.000 km		$ 282,177	$ 411,571	$ 321,646		05/01/01***	78%	73%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 22-2(15)30				S K CONSTRUCTION, INC.			07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG					07/19/00	PHONE NO: 787-5701	
	17.613	km	$ 7,245,674	$ 6,171,379	$ 2,393,026		06/19/03***	39%	30%
IM 94-7(22)244				EMPIRE SAND AND GRAVEL COMPANY			07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					08/10/00	PHONE NO: 377-5296	
	10.390	mi	$ 2,836,233	$ 3,122,719	$ 2,877,466		02/20/02***	92%	53%
STPS 254-1(17)32				WICKENS CONSTRUCTION, INC.			08/02/00	F.P.M. SLASKA, JIM	
13 KM NORTH OF BLOOMFIELD - NO		GRADING,AGG.SURF.,PLANT MIX BI TUM SURF.& SEAL & COVER					08/21/00	PHONE NO: 377-5296	
	9.369	km	$ 2,421,892	$ 2,174,379	$ 1,457,266		07/31/02***	67%	28%
IM 94-5(30)170				EMPIRE SAND AND GRAVEL COMPANY			08/31/00	F.P.M. SLASKA, JIM	
POWDER RIVER - EAST		MILLING,FILLING,PLANT MIX BITU M.SURFACING OVERLAY,SEAL &					09/21/00	PHONE NO: 377-5296	
	23.700	km	$ 9,590,337	$ 8,891,443	$ 2,731,997		08/08/03***	31%	15%
NH 37-2(16)42 F				RIVERSIDE CONTRACTING, INC.			11/06/00	F.P.M. MARTIN, DOUGLAS	
LAME DEER-EAST		GRADE,AGG.CTB,PLANT MIX SURF,S EAL & COVER,& WETLAND					12/12/00	PHONE NO: 748-3175	
	11.190	km	$ 8,910,576	$ 9,038,202	$ 2,042,899		08/18/03***	23%	0%
NH 37-2(17)49 F				RIVERSIDE CONTRACTING, INC.			11/06/00	F.P.M. MARTIN, DOUGLAS	
11 KM EAST OF LAME DEER - EAST		GRADE AGG SURF.,CTB,PLANT MIX SURF.,SEAL & COVER					12/12/00	PHONE NO: 748-3175	
	8.925	km	$ 8,308,921	$ 8,831,903	$ 1,737,703		08/21/03***	20%	0%
NH 23-2(18)64 F				E.H. OFTEDAL AND SONS, INC.			11/27/00	F.P.M. SWANSON, ROBERT E.	
OLIVE N & S		GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM					03/12/01	PHONE NO: 436-2704	
	19.100	km	$ 9,371,165	$ 10,642,287	$ 136,278		02/25/04***	1%	0%
NH 99-1(4)29				PRINCE, INC			11/27/00	F.P.M. PISK, RANDAL	
LORING - NORTH & SOUTH		LEVELING,COLD MILLING,PLANT MI X OVERLAY,SEAL & COVER,SIGN					/ /	PHONE NO: 228-9478	
	39.980	km	$ 2,180,496	$ 1,935,631	$ 19,357		06/24/02***	1%	0%
IM 94-4(64)142				PRINCE, INC			11/27/00	F.P.M. FRETTE, KURT	
5 KM EAST OF MILES CITY-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER					03/07/01	PHONE NO: 233-3612	
IM 94-4(63)129							04/06/02***		
RADAR INTERCHANGE-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	28.784	km	$ 4,132,019	$ 3,614,321	$ 44,143			1%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP-NH-IM 0002(492)				ARROW STRIPING AND MFG., INC.			11/27/00	F.P.M. MIKE BUTZLAFF	
2000-D4-DURABLE PAVEMENT MARKI		2000-D4-DURABLE PAVEMENT MARKI NGS					/ /	PHONE NO: 653-1577	
	355.300	km	$ 404,269	$ 345,707	$ 3,457		11/29/01***	1%	0%
STPP 20-1(8)0				CENTURY COMPANIES, INC.			11/27/00	F.P.M. BACON, DAVID	
GLENDIVE-NORTH		PORTLAND CEMENT CONCRETE PAVEM ENT					/ /	PHONE NO: 377-5296	
	0.924	km	$ 895,362	$ 678,567	$ 6,786		11/29/01***	1%	0%
IM 94-4(62)148				PRINCE, INC			11/27/00	F.P.M. FRETTE, KURT	
SHIRLEY INTERCHANGE - EAST & W		MILLING,HOT RECYCLED PLANT MIX OVERLAY,SEAL & COVER					03/06/01	PHONE NO: 233-3612	
	9.427	km	$ 3,440,799	$ 2,837,364	$ 40,894		07/13/02***	1%	0%
NH 23-2(20)56 F				E.H. OFTEDAL AND SONS, INC.			12/19/00	F.P.M. SWANSON, ROBERT E.	
COALWOOD - SOUTH		GRADING,GRAVEL,PL MIX SURF,SEA L & COVER					02/13/01	PHONE NO: 436-2704	
	13.249	km	$ 7,520,509	$ 7,095,158	$ 125,342		11/05/03***	2%	0%
IM 94-3(54)116				PRINCE, INC			01/31/01	F.P.M. MIKE BUTZLAFF	
HATHAWAY-EAST & WEST(WB)		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					/ /	PHONE NO: 653-1577	
	20.502	km	$ 3,457,200	$ 3,100,000	$ 30,998		06/30/03***	1%	0%
STPP 0002(503)				HIGHWAY IMPROVEMENT INC			03/09/01	F.P.M. LAUCKNER, JAMES	
I-94 BUSINESS LOOP-GLENDIVE		CRACK SEALING					/ /	PHONE NO: 377-5296	
STPP 25-1(28)9							09/30/01***		
14 KM NORTH OF CIRCLE-NORTH		CRACK SEALING							
SFCN 57-5(23)192									
32 KM WEST OF JORDAN-EAST		CRACK SEALING							
SFCN 20-1(7)1									
JUNCTION I-94 & MT 16-NORTHEAS		CRACK SEALING							
CONTRACT TOTAL	103.060	km	$ 338,168	$ 341,280	$ 0			0%	0%
STPP 25-1(27)0				CENTURY COMPANIES, INC.			03/09/01	F.P.M. LAUCKNER, JAMES	
CIRCLE-NORTH		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 377-5296	
	13.817	km	$ 791,451	$ 871,751	$ 0		06/30/02***	0%	0%
STPP 39-1(31)44				CENTURY COMPANIES, INC.			03/09/01	F.P.M. MARTIN, DOUGLAS	
35 KM NORTH OF COLSTRIP-NORTH		PL MIX OVERLAY,LEVELING,SEAL & COVER,LOOP DETECT INSTALL					/ /	PHONE NO: 748-3175	
	10.900	km	$ 865,173	$ 782,577	$ 0		06/30/02***	0%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BH 0002(496)				JARRETT CONSTRUCTION INC.			03/09/01	F.P.M. BACON, DAVID	
FY 99-BRIDGE SCOUR PROGRAM		SCOUR PROTECTION					/ /	PHONE NO: 377-5296	
	0.000	mi	$ 220,415	$ 183,364	$ 0		06/30/02***	0%	0%
GLENDIVE DISTRICT TOTALS			$ 89,051,758	$ 87,200,600	$ 30,425,766			34%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(65)				OMO CONSTRUCTION INC		APPR	12/12/96	F.P.M. FAVERO CRAIG	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS				12/14/00	03/26/97	PHONE NO: 657-0267	
	57.000	mi	$ 2,983,689	$ 2,633,050	$ 2,672,278		04/14/01***	98%	120%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.		APPR	06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER				02/27/01	08/10/98	PHONE NO: 657-0269	
	4.154	km	$ 14,524,331	$ 15,444,134	$ 15,747,729		10/06/01***	98%	98%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. BROWN GERRY	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3699	
	19.333	km	$ 11,563,965	$ 9,648,986	$ 9,336,549		01/23/02***	97%	99%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS		APPR	12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8				01/29/01	03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437						APPR	04/14/01***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE				10/23/00			
CONTRACT TOTAL	19.734	km	$ 10,173,185	$ 9,101,273	$ 12,044,332			98%	89%
BR 9049(15)				COP CONSTRUCTION CO.			02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	0.419	km	$ 1,144,043	$ 1,146,007	$ 1,111,312		06/01/00	100%	92%
NH 61-1(8)13 F				WICKENS CONSTRUCTION, INC.		APPR	04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER				10/23/00	04/19/99	PHONE NO: 323-3699	
	14.188	km	$ 7,956,805	$ 6,897,684	$ 6,965,122		10/24/00	100%	71%
STPS 297-1(3)22				S K CONSTRUCTION, INC.			06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-1320	
	5.406	km	$ 1,498,847	$ 1,414,950	$ 1,337,793		06/12/01***	95%	71%
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC		APPR	06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.				10/23/00	09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509							10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617	km	$ 3,480,454	$ 4,188,307	$ 4,398,523			96%	76%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 43-1(15)19				MONTGOMERY CONSTRUCTION		APPR	08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER				10/31/00	09/22/99	PHONE NO: 323-3699	
	1.406 km		$ 942,490	$ 918,161	$ 914,284		10/18/00	100%	98%
BR 9048(15)				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S					09/14/99	PHONE NO: 657-0273	
	1.250 km		$ 1,702,017	$ 1,570,037	$ 1,517,267		12/01/00	100%	93%
PLH-STPS-CT 314-1(13)32				E.H. OFTEDAL AND SONS, INC.		APPR	09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER				03/06/01	11/16/99	PHONE NO: 657-0267	
	19.913 km		$ 9,237,472	$ 7,818,266	$ 7,443,230		02/11/02***	95%	60%
BR 9014(17)				SLETTEN CONSTRUCTION CO		APPR	11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES				12/19/00	01/10/00	PHONE NO: 538-1320	
	0.448 mi		$ 1,272,426	$ 1,092,154	$ 1,201,037		10/31/00	100%	59%
STPS-FH 298-1(5)1				WICKENS CONSTRUCTION, INC.		APPR	12/09/99	F.P.M. BERGEN, PERRY	
BIG TIMBER - SOUTH		GRADING,AGG. & PL MIX BIT.SURF ACING,SEAL & COVER				10/30/00	03/02/00	PHONE NO: 322-5870	
RTS 298-1(9)0						APPR	11/15/00		
BIG TIMBER - SOUTH		PL MIX OVERLAY,SEAL & COVER				10/25/00			
CONTRACT TOTAL	4.075 km		$ 2,301,562	$ 2,270,872	$ 2,408,810			100%	91%
NH 57-2(19)22 F				PRINCE, INC			03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER					06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F							12/21/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER							
CONTRACT TOTAL	20.430 km		$ 6,291,708	$ 4,617,268	$ 2,057,682			45%	61%
BR 9048(11)				EDWARD T COPPS CONST.			03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE					04/05/00	PHONE NO: 657-0273	
	0.663 km		$ 1,183,040	$ 823,782	$ 615,868		04/14/01***	75%	49%
STPU 1025(6)				STAR SERVICE INC.		APPR	04/11/00	F.P.M. NELSON, ROD	
6TH ST. UNDERPASS - BILLINGS		DRAINAGE PUMPS & PUMP STATION MODIFICATIONS				03/06/01	06/06/00	PHONE NO: 657-0264	
	0.000 km		$ 228,683	$ 173,675	$ 159,983		12/07/00	100%	100%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 57-3(28)122				CENTURY COMPANIES, INC.		APPR	05/02/00	F.P.M. TILZEY, RONALD	
TEIGEN-EAST & WEST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER				03/06/01	05/22/00	PHONE NO: 538-1320	
NH 57-3(29)88						APPR	08/23/00		
8 KM EAST OF LEWISTOWN-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER				03/06/01			
NH 61-3(15)67						APPR			
BOHEMIAN CORNER-NORTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER				03/06/01			
CONTRACT TOTAL	56.040	km	$ 2,572,662	$ 2,535,897	$ 2,585,973			100%	29%
SFCI 90-8(144)409				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER				12/28/00	06/27/00	PHONE NO: 322-5870	
	28.445	km	$ 3,013,603	$ 2,496,764	$ 2,947,753		02/09/02***	98%	78%
STPU 1002(9)				JTL GROUP, INC.-BILLINGS			06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF					07/10/00	PHONE NO: 657-0271	
	1.079	km	$ 2,699,863	$ 3,145,343	$ 2,319,709		05/16/02***	74%	57%
STPS 314-1(14)18				CENTURY COMPANIES, INC.		APPR	07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY				03/06/01	09/06/00	PHONE NO: 657-0267	
	23.160	km	$ 1,392,896	$ 1,558,796	$ 1,041,921		07/10/01***	67%	56%
NH 57-4(10)148				MARQUIS EXCAVATING			07/06/00	F.P.M. BROWN GERRY	
PIPES-EAST OF WINNETT		PIPES,PIPE INSERTS & RIPRAP					03/12/01	PHONE NO: 323-3699	
	0.000	km	$ 260,776	$ 217,542	$ 62,355		06/05/01***	29%	14%
STPHS 0002(389)				OMO CONSTRUCTION INC			07/06/00	F.P.M. SHUPAK,TOM	
1995 - D5 - ELECTRICAL/SIGNING		ELECTRICAL,SIGNING,PAVEMENT MA RKING,ELECTRICAL & DELINEATORS					08/28/00	PHONE NO: 657-0271	
	0.000	mi	$ 59,984	$ 52,704	$ 41,372		05/29/01***	78%	60%
BR 568-1(9)1				COP CONSTRUCTION CO.			08/31/00	F.P.M. NELSON, ROD	
YELLOWSTONE RIVER-NW POMPEYS P		CONST OF PRESTRESSED CONC.BEAM BRIDGE,GRADING,AGGERGATE					10/10/00	PHONE NO: 657-0264	
	1.060	km	$ 2,736,398	$ 1,874,523	$ 1,310,939		03/20/02***	70%	15%
IM 94-2(28)51				EMPIRE SAND AND GRAVEL COMPANY			11/06/00	F.P.M. SLOE, DAVID A.	
HYSHAM HILLS		COLD MILLING,PULVERIZE,PLANT M IX SURF.,SEAL & COVER					01/09/01	PHONE NO: 657-0269	
	19.149	km	$ 6,888,544	$ 6,131,635	$ 1,052,347		12/29/02***	17%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 28-2(22)70				RIVERSIDE CONTRACTING, INC.			11/06/00	F.P.M. JAY MUHLBEIER	
RED LODGE - NORTH		COLD MILLING,COLD RECYCLE,PLAN T MIX SURF.,SEAL & COVER,& PS					03/12/01	PHONE NO: 657-0207	
	50.482 km		$ 3,068,261	$ 3,225,039	$ 33,932		10/28/02***	1%	0%
IM 94-1(61)47				EMPIRE SAND AND GRAVEL COMPANY			11/27/00	F.P.M. SLOE, DAVID A.	
BIG HORN INTERCHANGE E & W		MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER					02/08/01	PHONE NO: 657-0269	
	17.837 km		$ 2,185,015	$ 2,360,221	$ 273,324		07/09/02***	12%	0%
IM 90-8(149)399				RIVERSIDE CONTRACTING, INC.			11/27/00	F.P.M. JAY MUHLBEIER	
REEDPOINT-COLUMBUS		COLD MILLING, PL MIX BITUM SUR F FILL & OVERLAY\SEAL & COVER					02/01/01	PHONE NO: 657-0207	
IM 90-7(77)364							06/20/02***		
16 KM EAST OF SWEET GRASS COUN		COLD MILLING,PLANT MIX BITUM.S URF.FILL & OVERLAY/SEAL &							
CONTRACT TOTAL	23.953 km		$ 3,191,843	$ 3,142,392	$ 142,430			5%	0%
STPHS 0002(480)				EXCEL ELECTRIC, INC			11/27/00	F.P.M. SHUPAK,TOM	
1996 - D5 ELECTRICAL		SIGNING UPGRADE,LIGHT POLE INS ALL,SIGNING & SIGNALS					/ /	PHONE NO: 657-0271	
	0.000 km		$ 43,029	$ 38,830	$ 0		05/29/01***	0%	0%
BR 9056(26)				EGGART ENGINEERING & CONST.			12/19/00	F.P.M. NELSON, ROD	
BBWA CANAL-MOSSMAIN INTERCHANG		GRADING,PL MIX SURF,AGGREGATE SURF,SEAL & COVER					03/01/01	PHONE NO: 657-0264	
	0.321 km		$ 326,422	$ 336,697	$ 31,251		09/28/01***	9%	0%
NH 4-1(23)0 F				CENTURY COMPANIES, INC.			12/19/00	F.P.M. BERGEN, PERRY	
WARREN - NORTH & SOUTH		GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE,					03/05/01	PHONE NO: 322-5870	
	20.497 km		$ 7,351,605	$ 6,409,592	$ 94,975		01/01/03***	1%	0%
SFCI 94-1(58)13				RIVERSIDE CONTRACTING, INC.			01/31/01	F.P.M. JAY MUHLBEIER	
BALLANTINE INT - EAST & WEST		MILL,FILL,SEAL & COVER,BRIDGE DECK SURFACE TREATMENT					03/12/01	PHONE NO: 657-0207	
SFCI 94-1(59)8							09/11/02***		
HUNTLEY - BALLANTINE		MILL,FILL,SEAL & COVER & GUARD RAIL IMPROVEMENTS							
CONTRACT TOTAL	25.490 km		$ 2,867,635	$ 2,739,748	$ 27,398			1%	0%
IM 90-9(93)543				MARVIN A. REHBEIN			03/09/01	F.P.M. JAY MUHLBEIER	
WYOLA - SOUTH		COLD MILLING,FILL,SEAL & COVER					/ /	PHONE NO: 657-0207	
	17.624 km		$ 2,487,066	$ 2,691,176	$ 0		09/30/02***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/01
*** BILLINGS DISTRICT ***

DATE:04/09/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-9(92)486				MARVIN A. REHBEIN			03/09/01	F.P.M. JAY MUHLBEIER	
TOLUCA - EAST		MILL,PLANT MIX BITUM SURFACING ,SEAL & COVER					/ /	PHONE NO: 657-0207	
	26.482	km	$ 3,401,372	$ 3,883,120	$ 0		09/30/02***	0%	0%
STPP 14-5(17)181				M K WEEDEN CONSTRUCTION, INC.			03/09/01	F.P.M. BROWN GERRY	
19 KILOMETERS EAST OF ROUNDUP-		GRADING,GRAVEL & PLANT MIX SUR FACING					/ /	PHONE NO: 323-3699	
	12.660	mi	$ 6,545,224	$ 7,682,910	$ 0		06/30/04***	0%	0%
BILLINGS DISTRICT TOTALS			$127,576,916	$120,281,535	$ 81,897,479			64%	
TOTALS FOR ALL PROJECTS:			$480,321,986	$461,919,611	$294,979,642			61%	

S
625.704
H3cr
4/30/01

STATE DOCUMENTS COLLECTION

MAY 11 2001

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/01
*** MISSOULA DISTRICT ***

MONTANA STATE LIBRARY
3 0864 0015 6298 5

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION		APPR	11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE				04/03/01	01/26/98	PHONE NO: 273-7190	
	5.639 km		$ 10,496,431	$ 11,767,435	$ 13,138,685		01/21/01***	98%	108%
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1							05/15/01***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0						APPR			
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS				10/31/00			
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 3,351,349			98%	85%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 273-7190	
	0.000 km		$ 1,095,659	$ 940,332	$ 720,641		05/15/01***	77%	93%
NH 5-3(65)103 F				SCHELLINGER CONST CO.,INC.		APPR	06/15/99	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (S - SEC		GRADING,GRAVEL,PLANT MIX BITUM INOUS SURFACING & DRAINAGE				10/23/00	06/29/99	PHONE NO: 751-2046	
STPHS 206-1(6)0						APPR	11/08/00		
SFTY IMPVT - S COLUMBIA FALLS		SIGNING & DELINEATION				10/31/00			
CONTRACT TOTAL	19.330 km		$ 4,500,476	$ 4,148,860	$ 5,137,090			100%	89%
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							08/07/00		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 3,927,216			100%	91%
BR 6-1(77)53				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.& PRESTRESSED CONCRETE BRIDGE					11/29/99	PHONE NO: 751-2040	
	1.033 km		$ 1,928,960	$ 1,673,064	$ 1,608,662		04/24/01	100%	69%
NH 24-1(49)0				MT MAT'LS, INC.(DBA)LS JENSEN			11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER					03/06/00	PHONE NO: 523-5877	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 24-1(50)5							07/24/00		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.100	km	$ 1,271,951	$ 1,249,585	$ 1,154,423			100%	78%
CM 6799(19)				PAVLIK ELECTRIC CO, INC		APPR	11/16/99	F.P.M. HANCOCK, DALE	
IDAHO/LASALLE SIGNALS-KALISPEL		SIGNAL UPGRADE & INTERCONNECTS				10/31/00	04/10/00	PHONE NO: 751-2043	
CM 6799(20)						APPR	01/10/01		
NORTH 93 SIGNALS-KALISPELL		SIGNAL UPGRADES & INTERCONNECT S				10/31/00			
CONTRACT TOTAL	0.000	km	$ 437,695	$ 402,625	$ 442,588			100%	92%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA			11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE					02/14/00	PHONE NO: 273-7190	
	8.995	mi	$ 7,551,043	$ 7,022,657	$ 6,308,783		10/30/02***	90%	78%
NH 5-2(72)60				MONTANA LINES, INC		APPR	02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK				02/27/01	09/25/00	PHONE NO: 751-2049	
	0.000	km	$ 401,225	$ 224,047	$ 244,607		05/15/01***	98%	110%
NH-STPE 7-1(74)76 F				SCHELLINGER CONST CO.,INC.		APPR	02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT				12/19/00	03/20/00	PHONE NO: -	
	3.641	km	$ 2,562,931	$ 2,417,850	$ 2,559,999		06/30/02***	98%	96%
CM-BR 8107(12)				BODELL CONSTRUCTION COMPANY			02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					04/11/00	PHONE NO: 523-5856	
	0.539	km	$ 5,510,210	$ 7,017,632	$ 2,796,797		11/20/01***	40%	42%
STPHS 0002(384)				ALPINE CONSTRUCTION, INC.		APPR	03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING				12/19/00	05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)						APPR	10/18/00		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR				01/29/01			
STPHS 269-1(24)15						APPR			
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS				03/06/01			
CONTRACT TOTAL	0.000	km	$ 139,661	$ 135,053	$ 139,994			100%	90%
SFCN 1-2(94)120				A-1 PAVING, INC		APPR	04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER				11/14/00	05/09/00	PHONE NO: 751-2041	
SFCN 1-2(97)91						APPR	09/22/00		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER				12/28/00			

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/01
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 209-1(4)0									
BIGFORK-EAST		CRACK SEALING,SEAL & COVER							
STPS 317-1(6)1						APPR			
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER				02/27/01			
STPS 503-1(8)8									
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	36.953 km		$ 1,503,609	$ 1,248,556	$ 1,367,133			100%	79%
IM 90-1(135)0				MONTANA LINES, INC			05/02/00	F.P.M. BENEDIK, TOM	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS					/ /	PHONE NO: -	
	0.000 km		$ 218,074	$ 300,275	$ 3,003		05/15/01***	1%	0%
CM-NH 5-3(51)112 F				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT				02/27/01	07/24/00	PHONE NO: 751-2043	
STPP 1-2(93)121						APPR	09/30/01***		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.				01/29/01			
CONTRACT TOTAL	1.480 km		$ 3,180,396	$ 3,266,694	$ 3,976,274			98%	76%
NH 5-3(73)106 F				SCHELLINGER CONST CO.,INC.			06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.					06/23/00	PHONE NO: 751-2046	
	4.700 km		$ 6,431,312	$ 4,840,001	$ 3,358,519		07/26/03***	69%	40%
STPHS 317-1(4)1				SETTLE SERVICES		APPR	06/12/00	F.P.M. ROBERTS, JAMES	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING				03/06/01	08/03/00	PHONE NO: 751-2041	
	0.748 km		$ 560,807	$ 444,294	$ 492,181		05/15/01***	98%	149%
BH 9041(21)				FRONTIER-WEST, L.L.C.			07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES					09/13/00	PHONE NO: 523-5856	
	0.168 km		$ 613,105	$ 512,220	$ 458,686		05/15/01***	90%	58%
STPHS 0002(375)				MONTANA LINES, INC			07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING					11/01/00	PHONE NO: 751-2049	
	0.000 km		$ 72,957	$ 68,924	$ 71,328		05/15/01***	98%	90%
STPHS-STPP-STPE 83-1(23)13				A-1 PAVING, INC			07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF ,PL MIX BITUM SURF,SEAL & COVE					08/03/00	PHONE NO: 523-5877	
	2.636 mi		$ 1,172,856	$ 1,149,998	$ 622,122		04/25/02***	54%	80%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 503-1(6)4			SCHELLINGER CONST CO.,INC.				10/24/00	F.P.M. CHRISINGER,KENNETH L	
FOYS CANYON ROAD		GRADE,AGG.,SURF.,PLANT MIX SUR F.,SEAL & COVER					11/06/00	PHONE NO: 751-2049	
	3.612	km	$ 1,979,457	$ 1,904,198	$ 324,181		07/20/02***	17%	4%
STPP 6-1(86)99			SCHELLINGER CONST CO.,INC.				11/06/00	F.P.M. JOHNSON, ROBERT L.	
DIXON - WEST		GRADE,AGG.SURF.PLANT MIX SURF. ,SEAL & COVER					11/28/00	PHONE NO: 523-5864	
	15.750	km	$ 5,881,894	$ 6,027,749	$ 2,656,315		09/10/03***	44%	5%
IM 90-1(143)44			MT MAT'LS, INC.(DBA)LS JENSEN				01/31/01	F.P.M. MCKINNEY, JOHN	
SUPERIOR-TARKIO		MILLING,PLANT MIX SURFACING,SE AL & COVER					/ /	PHONE NO: 273-7190	
IM 90-2(101)119							06/30/02***		
CLINTON - EAST		MILLING,PLANT MIX SURFACING,SE AL & COVER							
CONTRACT TOTAL	56.180	km	$ 2,342,049	$ 2,137,276	$ 21,375			1%	0%
STPHS 0002(478)			FRANK GURNEY, INC				03/09/01	F.P.M. HANCOCK, DALE	
1996-DISTRICT 1-GUARDRAIL/SIGN		GUARDRAIL & SIGNING					04/16/01	PHONE NO: 751-2043	
	0.000	mi	$ 125,914	$ 141,556	$ 102,534		09/30/01***	72%	22%
NH 1-1(47)57 F			JTL GROUP,INC.-DBA A-1 PAVING				03/09/01	F.P.M. ROBERTS, JAMES	
PLEASANT VALLEY		GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER					03/26/01	PHONE NO: 751-2041	
	8.100	km	$ 5,749,412	$ 5,343,464	$ 472,014		09/30/03***	9%	6%
BH 269-1(22)21			FRONTIER-WEST, L.L.C.				03/29/01	F.P.M. HEMBREE, TAMI	
BITTERROOT RIVER-NW STEVENSVIL		WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE					/ /	PHONE NO: 523-5856	
	0.452	km	$ 1,878,203	$ 1,674,456	$ 16,744		08/03/02***	1%	0%
IM-STPHS 90-1(144)5			ALPINE CONSTRUCTION, INC.				03/29/01	F.P.M. MCKINNEY, JOHN	
MEDIAN RAIL - MINERAL COUNTY		CONCRETE MEDIAN RAIL & DRAINAG E					/ /	PHONE NO: 273-7190	
	19.000	km	$ 4,483,642	$ 3,185,412	$ 0		06/23/02***	0%	0%
STPS 211-1(5)0			RIVERSIDE CONTRACTING, INC.				03/29/01	F.P.M. HANCOCK, DALE	
RONAN - WEST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 751-2043	
STPS 487-1(13)0							09/30/01***		
WHITEFISH - BIG MOUNTAIN		PLANT MIX OVERLAY,SEAL & COVER							
STPS 556-1(2)0									
THOMPSON RIVER ROAD		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	34.810	mi	$ 944,972	$ 837,948	$ 0			0%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
MISSOULA DISTRICT TOTALS			$ 80,645,220	$ 77,262,643	$ 55,473,240			67%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/01

DATE:05/09/01 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 29-1(27)34				A.M. WELLES, INC.		APPR	09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,				12/15/99	09/28/98	PHONE NO: 285-4943	
	8.733 km		$ 5,419,975	$ 4,970,738	$ 5,043,155		06/29/00	100%	87%
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.		APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER				12/14/00	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1							10/30/00		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845 km		$ 5,019,324	$ 4,837,049	$ 5,252,449			100%	93%
STPHS 0002(257)				MARONICK CONST. LLC		APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL				03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000 km		$ 331,626	$ 289,632	$ 275,037		04/16/01	100%	109%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.			12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 585-0453	
NH-STPHS 11-1(27)53						APPR	04/13/01		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.				05/31/00			
CONTRACT TOTAL	17.439 km		$ 9,627,070	$ 9,793,421	$ 9,507,240			100%	146%
IM 90-6(71)289 F				A-1 PAVING, INC			02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	19.347 km		$ 6,331,183	$ 5,379,297	$ 4,949,452		10/05/00	100%	98%
STPS 278-1(13)30				M K WEEDEN CONSTRUCTION, INC.		APPR	05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING				03/06/01	05/24/99	PHONE NO: 494-5823	
	7.837 mi		$ 3,161,119	$ 2,832,172	$ 2,885,187		11/28/00	100%	90%
STPP 49-2(7)16				MT MAT'LS, INC.(DBA)LS JENSEN			05/04/99	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES-SOUTH		COLD MILLING,PL MIX OVERLAY,SE AL & COVER					07/12/99	PHONE NO: 682-7821	
	18.385 km		$ 1,445,172	$ 1,252,963	$ 1,273,273		07/21/00	100%	94%
AR 9906(4)				SCOTT CONSTRUCTION, INC.			06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 585-0453	
	0.000 mi		$ 200,056	$ 237,171	$ 267,471		01/12/01	100%	12/15/99

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 90-6(85)305				DICK ANDERSON CONSTRUCTION,INC		APPR	08/04/99	F.P.M. STARCEVICH JOHN R.	
NO. 19TH AVE. REST AREA - BOZE		REST AREA				10/30/00	08/26/99	PHONE NO: 287-3868	
	0.000	km	$ 1,192,505	$ 1,097,811	$ 1,198,527		10/20/00	100%	89%
BR 9001(20)				TAMIETTI CONST. CO., INC.			10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES					11/09/99	PHONE NO: 494-9635	
BR 9029(9)							04/10/01		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE							
CONTRACT TOTAL	1.200	km	$ 1,620,651	$ 1,322,400	$ 1,305,028			100%	78%
STPS 276-1(3)1				JIM GILMAN EXCAVATING INC.		APPR	10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING				01/29/01	11/08/99	PHONE NO: 846-1458	
	3.670	km	$ 1,527,711	$ 1,426,028	$ 1,567,245		06/18/01***	98%	87%
STPP 13-1(33)36				A.M. WELLES, INC.		APPR	10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE				03/06/01	11/15/99	PHONE NO: 682-7821	
	18.300	km	$ 5,735,355	$ 5,713,401	$ 5,738,914		09/01/02***	98%	58%
NH 8-2(38)41				RIVERSIDE CONTRACTING, INC.		PEND	11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER				01/24/01	04/03/00	PHONE NO: 457-0526	
NH 8-2(39)50						APPR	05/01/01		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER				01/29/01			
CONTRACT TOTAL	15.490	km	$ 3,431,633	$ 3,243,283	$ 3,240,252			100%	98%
IM 15-1(90)38				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. HELD, TERRY	
RED ROCK-DILLON		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,FENCING					02/27/00	PHONE NO: 285-4943	
	40.957	km	$ 5,845,210	$ 6,078,235	$ 6,029,186		10/24/00	100%	57%
BR 13-2(2)83				MORGEN & OSWOOD CONST. CO.,INC			11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE					12/21/99	PHONE NO: 585-0453	
	0.600	km	$ 2,712,516	$ 1,848,513	$ 1,641,571		05/15/01***	89%	94%
NH 8-4(23)77 F				RIVERSIDE CONTRACTING, INC.		APPR	11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER				03/06/01	01/31/00	PHONE NO: 585-0453	
STPE 8-4(24)76							03/22/01		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047	km	$ 2,628,286	$ 2,624,903	$ 2,558,969			100%	81%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPE 9022(13)				SLETTEN CONSTRUCTION CO		APPR	11/16/99	F.P.M. O'BRIEN,MURRAY	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE				03/06/01	02/22/00	PHONE NO: 782-7443	
	0.222 km		$ 676,571	$ 624,361	$ 697,447		05/15/01***	98%	69%
BR-STPP 13-1(29)47				COP CONSTRUCTION CO.			11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES					02/01/00	PHONE NO: 682-7821	
	2.238 mi		$ 4,402,959	$ 4,202,581	$ 3,881,816		08/30/01***	92%	85%
STPP 29-4(22)89				JIM GILMAN EXCAVATING INC.		APPR	12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS				03/06/01	03/21/00	PHONE NO: 846-1458	
	1.176 km		$ 799,375	$ 708,178	$ 803,194		05/15/01***	98%	100%
IM 15-2(71)93				EMPIRE SAND AND GRAVEL CO.,INC		APPR	12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING				12/14/00	01/03/00	PHONE NO: 494-5823	
IM 90-3(82)194							08/29/00		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING							
CONTRACT TOTAL	34.758 km		$ 5,505,510	$ 5,321,021	$ 5,454,562			100%	59%
STPS 279-1(7)9				RIVERSIDE CONTRACTING, INC.			02/08/00	F.P.M. CHRISTENSEN KEVIN	
SILVER CITY-WEST		WIDENING,PL MIX OVERLAY,SEAL & COVER,BRIDGE REVISIONS					03/10/00	PHONE NO: 495-1506	
	11.957 km		$ 2,818,759	$ 2,381,609	$ 2,343,078		10/05/00	100%	73%
STPE-IM 518-1(4)0				SLETTEN CONSTRUCTION CO			02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRE SSED CONC BEAM PED BRIDGE					04/17/00	PHONE NO: 495-1506	
	0.563 km		$ 486,371	$ 461,213	$ 465,683		01/05/01	100%	101%
IM 90-4(45)230				JIM GILMAN EXCAVATING INC.		APPR	02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,G'RAIL & EROSION				03/06/01	04/03/00	PHONE NO: 494-5823	
	15.547 km		$ 4,967,086	$ 4,655,180	$ 4,793,217		10/30/00	100%	96%
STPS 399-1(3)0				JTL GROUP, INC.-BELGRADE		APPR	03/16/00	F.P.M. O'BRIEN,MURRAY	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING				12/14/00	04/03/00	PHONE NO: 782-7443	
	16.315 km		$ 3,003,413	$ 2,693,265	$ 2,647,604		08/19/02***	98%	85%
STPS 284-3(4)16				MT MAT'LS, INC.(DBA)LS JENSEN			04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER					06/05/00	PHONE NO: 495-1506	
	31.230 km		$ 1,268,067	$ 1,234,691	$ 1,228,238		11/02/00	100%	70%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-5(55)249				BLAHNIK CONSTRUCTION, INC.		APPR	04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER				03/06/01	05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257						APPR	03/30/02***		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER				03/06/01			
STPP 13-1(32)75						APPR			
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER				03/06/01			
CONTRACT TOTAL	36.120	km	$ 6,698,864	$ 7,084,784	$ 7,040,133			96%	88%
STPHS 282-1(2)0				OMO CONSTRUCTION INC			06/12/00	F.P.M. CHRISTENSEN KEVIN	
1995-D2-GUARDRAIL		GUARDRAIL & SIGNING					08/01/00	PHONE NO: 495-1506	
	0.000	km	$ 75,225	$ 70,607	$ 60,441		10/26/00	100%	62%
BR 9001(35)				SLETTEN CONSTRUCTION CO			06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE					08/07/00	PHONE NO: 494-9635	
	0.420	km	$ 1,245,086	$ 977,392	$ 607,991		06/11/01***	62%	62%
STPP 59-2(9)49				S K CONSTRUCTION, INC.			07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER					07/17/00	PHONE NO: 586-5074	
	12.576	mi	$ 4,464,227	$ 4,171,267	$ 2,270,455		01/09/03***	54%	33%
SMP 0199(01)				COLEMAN CONSTRUCTION			07/06/00	F.P.M. FRANK, CAL	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILE					08/21/00	PHONE NO: 494-9626	
	0.000	mi	$ 304,775	$ 282,103	$ 293,535		10/27/00	100%	11/01/00
SMP 0499(01)				MARONICK CONST. LLC			07/06/00	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING					07/20/00	PHONE NO: 846-1458	
	0.000	mi	$ 374,300	$ 272,107	$ 258,583		11/01/00	100%	11/01/00
NH 8-2(53)49				MONTANA LINES, INC		APPR	07/21/00	F.P.M. FOGARTY,BILL	
PEDESTRIAN SIGNAL - EAST HELEN		PEDESTRIAN SIGNAL-EAST HELENA				02/27/01	08/16/00	PHONE NO: 457-0526	
	0.000	km	$ 171,574	$ 147,217	$ 182,775		10/26/00	100%	100%
BR 9047(15)				TAMIETTI CONST. CO., INC.			08/02/00	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER WEST OF MELROSE		GRADING,GRAVEL,PL MIX BITUM SU RF.& CONST PRESTRESSED CONC					09/18/00	PHONE NO: 494-9635	
	0.502	km	$ 753,644	$ 772,000	$ 532,533		07/03/01***	69%	36%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 13-5(3)95				AMERICAN CONTRACTING, INC.			08/02/00	F.P.M. HELD, TERRY	
THREE FORKS OVERPASS REMOVAL		GRADING,PMS,SEAL & COVER & STR UCTURE REMOVEL & GRAVEL					09/12/00	PHONE NO: 285-4943	
	0.720 mi		$ 711,660	$ 463,210	$ 357,561		05/10/01***	77%	48%
CM 5802(3)				MARONICK CONST. LLC			08/02/00	F.P.M. CHRISTENSEN KEVIN	
CUSTER & MCHUGH-HELENA		INTERSECT IMPROV INCL GRADING, GRAVEL,PMS & SIGNALIZATION					09/11/00	PHONE NO: 495-1506	
	0.360 km		$ 469,592	$ 363,359	$ 449,323		05/01/01	100%	113%
BR 9029(27)				COP CONSTRUCTION CO.			08/31/00	F.P.M. BRAZILL,WILLIAM	
INDIAN CREEK BRIDGE		CONST.OF PRESTRESSED BRIDGE & GRAVEL APPROACHES					10/05/00	PHONE NO: 682-7821	
	0.028 km		$ 117,013	$ 134,271	$ 100,997		05/15/01***	75%	23%
CM 1207(2)				CENTRAL ELECTRIC, INC.			08/31/00	F.P.M. SCHULZ,TOM	
NORTH 7TH AVENUE & GRIFFIN DRI		TRAFFIC SIGNAL					10/09/00	PHONE NO: 585-0453	
	0.000 km		$ 85,693	$ 67,220	$ 58,310		05/19/01***	87%	51%
BR 9016(19)				COP CONSTRUCTION CO.			08/31/00	F.P.M. MCCORMICK, THOMAS	
GALLATIN RIVER-GALLATIN GATEWA		2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL &					01/19/01	PHONE NO: 586-5074	
	0.949 mi		$ 1,183,619	$ 1,138,408	$ 204,322		10/13/01***	18%	5%
CM 1201(6)				JTL GROUP, INC.-BELGRADE			09/28/00	F.P.M. HELD, TERRY	
SIGNAL-NORTH 19TH & BAXTER-BOZ		INSTALL SIGNALS W/GRADING,GRAV EL,& PLANT MIX SURFACING					04/09/01	PHONE NO: 285-4943	
	0.168 km		$ 364,607	$ 462,392	$ 131,874		08/29/01***	29%	30%
STPHS-STPS-STPU 25(27)				S K CONSTRUCTION, INC.			11/06/00	F.P.M. FOGARTY,BILL	
ONE MILE EAST OF HELENA		GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB					03/26/01	PHONE NO: 457-0526	
	2.795 km		$ 2,061,164	$ 1,749,409	$ 234,479		06/22/02***	13%	6%
IM 90-3(78)180				JIM GILMAN EXCAVATING INC.			11/27/00	F.P.M. ARVISH,MIKE	
BECK HILL - DEER LODGE E.B.		PLANT MIX OVERLAY,SEAL & COVER & BRIDGE DECK TREATMENT					01/29/01	PHONE NO: 846-1458	
	13.661 km		$ 3,474,877	$ 2,909,950	$ 650,579		12/18/02***	22%	12%
BR 9016(30)				HALL CONSTRUCTION SERVICES			11/27/00	F.P.M. GRAVAGE,DANIEL	
ROCKY CREEK BRIDGE - 3 KM EAST		CONST OF PRESTRESSED TRI-DECK BEAM BR,GRADING & GRAVELING					03/26/01	PHONE NO: 222-8110	
	0.340 km		$ 353,061	$ 315,450	$ 126,461		09/02/01***	40%	15%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-2(68)130			JIM GILMAN EXCAVATING INC.					11/27/00	F.P.M. WILLIAMS,PAUL	
BUTTE-ELK PARK		COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING						12/03/00	PHONE NO: 494-5823	
IM 15-2(72)121								10/19/02***		
NISSLER-BUTTE		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	24.010 km			$ 8,037,938	$ 8,527,271	$ 366,734			4%	5%
NH-STPHS 11-1(36)34			MT MAT'LS, INC.(DBA)LS JENSEN					11/27/00	F.P.M. SCHULZ,TOM	
EMIGRANT - NORTH		PLANT MIX BITUMINOUS OVERLAY,T URN LANES & GUARDRAIL						03/19/01	PHONE NO: 585-0453	
	16.095 km			$ 1,247,605	$ 1,240,231	$ 401,052		04/06/02***	32%	11%
IM 15-4(86)190			RIVERSIDE CONTRACTING, INC.					11/27/00	F.P.M. FOGARTY,BILL	
HELENA-NORTH & SOUTH		COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB						03/26/01	PHONE NO: 457-0526	
	9.444 km			$ 3,194,950	$ 2,833,761	$ 334,447		06/29/02***	12%	9%
STPHS 0002(497)			OMO CONSTRUCTION INC					11/27/00	F.P.M. SCHULZ,TOM	
1997 D2 / D3 SIGNING		1997 D2/D3 SIGNING						03/19/01	PHONE NO: 585-0453	
	0.000 km			$ 16,915	$ 14,499	$ 8,338		04/04/01	100%	0%
IM 90-6(89)301			RIVERSIDE CONTRACTING, INC.					12/19/00	F.P.M. SCHULZ,TOM	
BOZEMAN-E & W		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER						04/17/01	PHONE NO: 585-0453	
	9.556 km			$ 3,220,774	$ 2,855,014	$ 119,350		08/10/02***	4%	9%
IM 90-5(57)264			MARONICK CONST. LLC					01/31/01	F.P.M. O'BRIEN,MURRAY	
MILLIGAN CANYON		SEAL & COVER						04/03/01	PHONE NO: 782-7443	
IM 15-3(57)163								09/30/01***		
BOULDER HILL		SEAL & COVER								
STPP 69-1(16)1										
WHITEHALL - EAST AND NORTH		SEAL & COVER								
STPP 55-3(10)12										
LEGION AVE. WEST - WHITEHALL		SEAL & COVER								
STPP 69-1(15)0										
LEGION AVE. EAST - WHITEHALL		SEAL & COVER								
CONTRACT TOTAL	72.494 km			$ 1,699,926	$ 1,588,107	$ 97,673			6%	2%
BR 9029(18)			SLETTEN CONSTRUCTION CO					01/31/01	F.P.M. BRAZILL,WILLIAM	
MADISON RIVER - 58 KM SO OF EN		RELOCATE THRU-TRUSS,CONCRETE D ECK & ABUTMENT,AGG SURF APPROA						/ /	PHONE NO: 682-7821	
	0.095 km			$ 542,443	$ 562,010	$ 5,621		09/30/01***	1%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 8-2(54)44				MARONICK CONST. LLC			03/09/01	F.P.M. CHRISTENSEN KEVIN	
PROSPECT AVE. HELENA		SEAL & COVER					/ /	PHONE NO: 495-1506	
NH 8-1(24)23							06/30/01***		
ELLISTON - EAST		SEAL & COVER							
CONTRACT TOTAL	7.450	km	$ 185,871	$ 177,859	$ 0			0%	0%
IM 90-5(58)274				JIM GILMAN EXCAVATING INC.			03/09/01	F.P.M. HELD, TERRY	
THREE FORKS - WEST		CRACK SEAL,PL MIX SURF OVERLAY ,SEAL & COVER,BRIDGE REHAB					04/16/01	PHONE NO: 285-4943	
	6.795	km	$ 4,639,919	$ 3,798,195	$ 184,414		06/30/03***	5%	8%
STPE 11-1(24)50				BIG SKY ASPHALT CO.			03/29/01	F.P.M. SCHULZ,TOM	
CARTER'S BRIDGE PATH - LIVINGS		CARTER,S BRIDGE PATH					/ /	PHONE NO: 585-0453	
STPE 34(11)							06/30/02***		
SIDEWALKS-PARK COUNTY		GRADING & CONSTRUCTION OF SIDE WALK W/ CURB & GUTTER							
CONTRACT TOTAL	4.514	mi	$ 152,377	$ 163,720	$ 1,637			1%	0%
BUTTE DISTRICT TOTALS			$126,005,197	$118,370,930	$ 90,127,416			75%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(95)274				SLETTEN CONSTRUCTION CO		APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600	km	$ 3,573,798	$ 4,192,527	$ 4,746,806		08/13/01***	98%	93%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS		APPR	04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER				03/06/01	04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 10,609,017		11/20/01***	98%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.		APPR	05/04/99	F.P.M. HENDERSON, SHON	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER				10/23/00	07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							10/24/00		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 6,092,479			100%	117%
NH 1-6(20)379				A-1 PAVING, INC		APPR	06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				01/02/01	08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381						APPR	05/03/01		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER				10/25/00			
CONTRACT TOTAL	4.860	km	$ 5,458,585	$ 5,678,703	$ 6,155,526			100%	98%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.		APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				12/19/00	08/11/99	PHONE NO: 738-4505	
	5.792	km	$ 3,286,008	$ 2,947,014	$ 3,103,385		07/25/01***	98%	95%
STPPNHIMSTPSSTPXSTPU 0002(491)				ARROW STRIPING AND MFG., INC.		APPR	03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				10/30/00	06/02/00	PHONE NO: 278-7078	
	331.680	km	$ 574,816	$ 448,846	$ 494,437		08/18/00	100%	95%
SFCN 10-1(19)5				A-1 PAVING, INC			04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/22/00	PHONE NO: 454-5920	
STPS 228-2(14)39							05/15/01***		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	33.411	km	$ 1,604,193	$ 1,582,676	$ 1,172,075			74%	94%
SFCN 24-4(16)127				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER				04/02/01	08/08/00	PHONE NO: 278-7078	
	17.160	km	$ 821,481	$ 801,973	$ 684,622		05/15/01***	85%	95%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 60-2(56)35				SLETTEN CONSTRUCTION CO			06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES					07/13/00	PHONE NO: 738-4505	
	0.140 km		$ 729,275	$ 541,582	$ 206,173		05/15/01***	38%	27%
STPP 3-1(15)18				MT MAT'LS, INC.(DBA)LS JENSEN			07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER					07/21/00	PHONE NO: 278-7078	
	15.448 mi		$ 1,629,262	$ 1,508,782	$ 205,920		11/08/01***	14%	0%
STPP 60-2(47)60				RIVERSIDE CONTRACTING, INC.		APPR	08/02/00	F.P.M. WOODHOUSE, HAROLD	
RICEVILLE HILL - ARMINGTON JCT		PLANT MIX OVERLAY,SEAL & COVER & GUARDRAIL REVISIONS				03/19/01	08/21/00	PHONE NO: 738-4505	
	17.251 km		$ 1,395,348	$ 1,348,188	$ 1,146,681		10/18/01***	85%	58%
NH 3-1(12)0 F				WICKENS CONSTRUCTION, INC.			08/31/00	F.P.M. HENDERSON, SHON	
VAUGHN-SUN RIVER (EAST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES					11/14/00	PHONE NO: 454-5921	
NH 3-1(13)2 F							12/19/02***		
VAUGHN-SUN RIVER (WEST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER							
CONTRACT TOTAL	12.189 km		$ 12,371,554	$ 11,306,051	$ 3,010,785			27%	4%
BR 9007(32)				TAMIETTI CONST. CO., INC.			08/31/00	F.P.M. ROBERT VOSEN	
SUN RIVER - MANCHESTER		GRADING,PLANT MIX APPROACHES & CONT.STEEL GIDER BRIDGE					11/30/00	PHONE NO: 455-8323	
	0.314 km		$ 1,252,045	$ 1,062,068	$ 464,646		08/21/01***	44%	10%
STPS 228-2(15)24				WICKENS CONSTRUCTION, INC.			11/06/00	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD-NORTHEAST (PHASE II)		GRADE,AGG.SURF.,PLANT MIX SURF .,SEAL & COVER					04/02/01	PHONE NO: 738-4505	
	5.139 km		$ 1,521,899	$ 1,486,071	$ 73,378		06/13/02***	5%	10%
NH 0002(379)				SLETTEN CONSTRUCTION CO			11/27/00	F.P.M. BECKDEDAHL MARK	
WETLAND MIT.-E. OF BROWNING		BRIDGE WATER MAIN RECON,GRADE, GRAVEL,PLANT MIX BITUMINOUS					02/20/01	PHONE NO: 873-8624	
BR 1-3(43)209							08/19/01***		
MIDVALE CREEK - EAST GLACIER		GRADING,SEEDING AND FENCING							
CONTRACT TOTAL	0.500 km		$ 1,964,581	$ 2,159,610	$ 346,587			16%	2%
STPP 80-1(16)28				PRINCE, INC			12/19/00	F.P.M. WOODHOUSE, HAROLD	
GERALDINE - S.E.		PL MIX BIT SURF OVERLAY,SEAL & COVER					03/05/01	PHONE NO: 738-4505	
	24.730 km		$ 1,864,492	$ 1,765,772	$ 357,250		06/30/02***	20%	11%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/01
*** GREAT FALLS DISTRICT ***

DATE:05/09/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 343-1(4)33			BLAHNIK CONSTRUCTION, INC.				12/19/00	F.P.M. BERG, GARY	
GALATA - NORTH & SOUTH		GRADING,GRAVEL,PL MIX BIT SURF ,SEAL & COVER					01/17/01	PHONE NO: 265-6821	
	16.580	km	$ 2,830,839	$ 3,217,379	$ 457,893		06/30/03***	14%	8%
STPHS 0002(388)			PREFERRED CONTRACTING, INC.			PEND	01/31/01	F.P.M. KLETTE, MIKE	
1995-D3-GUARDRAIL/SLOPE FLTN		GUARDRAIL & SLOPE FLATTENING				04/30/01	03/29/01	PHONE NO: 278-7078	
	0.000	km	$ 80,952	$ 79,044	$ 52,277		04/24/01	100%	0%
STPHS 10-1(21)2			SCOTT CONSTRUCTION, INC.				03/09/01	F.P.M. AAFEDT, RANDY	
1996 - D3 - SIGNALS		1996 D3 SIGNALS & SIGNING					/ /	PHONE NO: 454-5920	
STPHS 5299(47)							07/18/01***		
1997 GREAT FALLS - ELECTRICAL		1997 GREAT FALLS-ELECTRICAL SI GNALS & SIGNING							
CONTRACT TOTAL	0.000	km	$ 154,676	$ 67,394	$ 0			0%	23%
IM 15-8(55)389			JTL GROUP,INC.-DBA A-1 PAVING				03/09/01	F.P.M. BECKDEDAHL MARK	
SUNBURST - SWEETGRASS		MILL,FILL,EXC,HOT RECYCLE PL M IX BITUM SURF,SEAL & COVER					04/10/01	PHONE NO: 873-8624	
	13.700	mi	$ 5,682,958	$ 5,243,251	$ 70,193		06/30/03***	1%	8%
GREAT FALLS DISTRICT TOTALS			$ 60,887,455	$ 60,772,731	$ 39,450,129			60%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 1-10(42)611				SLETTEN CONSTRUCTION CO		APPR	03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER				10/31/00	04/05/99	PHONE NO: 653-1574	
	0.600	km	$ 2,446,919	$ 3,103,761	$ 3,147,018		05/15/01***	98%	96%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.		APPR	04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				12/19/00	06/14/99	PHONE NO: 233-3628	
	10.800	km	$ 6,210,231	$ 5,653,388	$ 6,010,731		03/07/02***	98%	101%
BR 363-1(4)1				SLETTEN CONSTRUCTION CO		APPR	10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE				10/31/00	10/25/99	PHONE NO: 653-1574	
	1.140	km	$ 1,622,131	$ 1,419,851	$ 1,412,930		03/26/01	100%	82%
STPS 494-1(2)0				NORTHERN IMPROVEMENT COMPANY		APPR	06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER				03/06/01	07/31/00	PHONE NO: 233-3612	
	12.203	km	$ 1,963,485	$ 2,052,072	$ 2,008,366		11/16/01***	98%	84%
STPE-STPP 42-3(14)76				L. SCANLAN CONTRACTOR			06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E					08/11/00	PHONE NO: 228-9478	
	0.000	km	$ 282,177	$ 411,571	$ 321,646		05/01/01***	78%	81%
STPP 22-2(15)30				S K CONSTRUCTION, INC.			07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG					07/19/00	PHONE NO: 787-5701	
	17.613	km	$ 7,245,674	$ 6,171,379	$ 2,416,045		06/19/03***	39%	35%
IM 94-7(22)244				EMPIRE SAND AND GRAVEL COMPANY			07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					08/10/00	PHONE NO: 377-5296	
	10.390	mi	$ 2,836,233	$ 3,122,719	$ 2,900,197		02/20/02***	93%	58%
STPS 254-1(17)32				WICKENS CONSTRUCTION, INC.			08/02/00	F.P.M. SLASKA, JIM	
13 KM NORTH OF BLOOMFIELD - NO		GRADING,AGG.SURF.,PLANT MIX BI TUM SURF.& SEAL & COVER					08/21/00	PHONE NO: 377-5296	
	9.369	km	$ 2,421,892	$ 2,174,379	$ 1,594,314		07/31/02***	73%	37%
IM 94-5(30)170				EMPIRE SAND AND GRAVEL COMPANY			08/31/00	F.P.M. SLASKA, JIM	
POWDER RIVER - EAST		MILLING,FILLING,PLANT MIX BITU M.SURFACING OVERLAY,SEAL &					09/21/00	PHONE NO: 377-5296	
	23.700	km	$ 9,590,337	$ 8,891,443	$ 3,504,248		08/08/03***	39%	21%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-2(16)42 F			RIVERSIDE CONTRACTING, INC.					11/06/00	F.P.M. MARTIN, DOUGLAS	
LAME DEER-EAST		GRADE,AGG.CTB,PLANT MIX SURF,S EAL & COVER,& WETLAND						12/12/00	PHONE NO: 748-3175	
	11.190	km		$ 8,910,576	$ 9,038,202	$ 2,514,031		08/18/03***	28%	6%
NH 37-2(17)49 F			RIVERSIDE CONTRACTING, INC.					11/06/00	F.P.M. MARTIN, DOUGLAS	
11 KM EAST OF LAME DEER - EAST		GRADE AGG SURF.,CTB,PLANT MIX SURF.,SEAL & COVER						12/12/00	PHONE NO: 748-3175	
	8.925	km		$ 8,308,921	$ 8,831,903	$ 1,929,339		08/21/03***	22%	6%
NH 23-2(18)64 F			E.H. OFTEDAL AND SONS, INC.					11/27/00	F.P.M. SWANSON, ROBERT E.	
OLIVE N & S		GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM						03/12/01	PHONE NO: 436-2704	
	19.100	km		$ 9,371,165	$ 10,642,287	$ 878,007		02/25/04***	8%	4%
NH 99-1(4)29			PRINCE, INC					11/27/00	F.P.M. PISK, RANDAL	
LORING - NORTH & SOUTH		LEVELING,COLD MILLING,PLANT MI X OVERLAY,SEAL & COVER,SIGN						/ /	PHONE NO: 228-9478	
	39.980	km		$ 2,180,496	$ 1,935,631	$ 19,357		06/24/02***	1%	0%
IM 94-4(64)142			PRINCE, INC					11/27/00	F.P.M. FRETTE, KURT	
5 KM EAST OF MILES CITY-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER						03/07/01	PHONE NO: 233-3612	
IM 94-4(63)129								04/06/02***		
RADAR INTERCHANGE-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	28.784	km		$ 4,132,019	$ 3,614,321	$ 257,832			7%	10%
STPP-NH-IM 0002(492)			ARROW STRIPING AND MFG., INC.					11/27/00	F.P.M. MIKE BUTZLAFF	
2000-D4-DURABLE PAVEMENT MARKI		2000-D4-DURABLE PAVEMENT MARKI NGS						/ /	PHONE NO: 653-1577	
	355.300	km		$ 404,269	$ 345,707	$ 3,457		11/29/01***	1%	5%
STPP 20-1(8)0			CENTURY COMPANIES, INC.					11/27/00	F.P.M. BACON, DAVID	
GLENDIVE-NORTH		PORTLAND CEMENT CONCRETE PAVEM ENT						04/20/01	PHONE NO: 377-5296	
	0.924	km		$ 895,362	$ 678,567	$ 12,316		11/29/01***	2%	0%
IM 94-4(62)148			PRINCE, INC					11/27/00	F.P.M. FRETTE, KURT	
SHIRLEY INTERCHANGE - EAST & W		MILLING,HOT RECYCLED PLANT MIX OVERLAY,SEAL & COVER						03/06/01	PHONE NO: 233-3612	
	9.427	km		$ 3,440,799	$ 2,837,364	$ 153,502		07/13/02***	5%	10%
NH 23-2(20)56 F			E.H. OFTEDAL AND SONS, INC.					12/19/00	F.P.M. SWANSON, ROBERT E.	
COALWOOD - SOUTH		GRADING,GRAVEL,PL MIX SURF,SEA L & COVER						02/13/01	PHONE NO: 436-2704	
	13.249	km		$ 7,520,509	$ 7,095,158	$ 1,071,519		11/05/03***	15%	6%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-3(54)116				PRINCE, INC			01/31/01	F.P.M. MIKE BUTZLAFF	
HATHAWAY-EAST & WEST(WB)		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					/ /	PHONE NO: 653-1577	
	20.502	km	$ 3,457,200	$ 3,100,000	$ 30,998		06/30/03***	1%	0%
STPP 0002(503)				HIGHWAY IMPROVEMENT INC			03/09/01	F.P.M. LAUCKNER, JAMES	
I-94 BUSINESS LOOP-GLENDIVE		CRACK SEALING					04/30/01	PHONE NO: 377-5296	
STPP 25-1(28)9							09/30/01***		
14 KM NORTH OF CIRCLE-NORTH		CRACK SEALING							
SFCN 57-5(23)192									
32 KM WEST OF JORDAN-EAST		CRACK SEALING							
SFCN 20-1(7)1									
JUNCTION I-94 & MT 16-NORTHEAS		CRACK SEALING							
CONTRACT TOTAL	103.060	km	$ 338,168	$ 341,280	$ 0			0%	12%
STPP 25-1(27)0				CENTURY COMPANIES, INC.			03/09/01	F.P.M. LAUCKNER, JAMES	
CIRCLE-NORTH		PLANT MIX OVERLAY,SEAL & COVER					04/09/01	PHONE NO: 377-5296	
	13.817	km	$ 791,451	$ 871,751	$ 24,939		06/30/02***	3%	15%
STPP 39-1(31)44				CENTURY COMPANIES, INC.			03/09/01	F.P.M. MARTIN, DOUGLAS	
35 KM NORTH OF COLSTRIP-NORTH		PL MIX OVERLAY,LEVELING,SEAL & COVER,LOOP DETECT INSTALL					/ /	PHONE NO: 748-3175	
	10.900	km	$ 865,173	$ 782,577	$ 7,826		06/30/02***	1%	0%
BH 0002(496)				JARRETT CONSTRUCTION INC.			03/09/01	F.P.M. BACON, DAVID	
FY 99-BRIDGE SCOUR PROGRAM		SCOUR PROTECTION					/ /	PHONE NO: 377-5296	
	0.000	km	$ 220,415	$ 183,364	$ 1,834		06/30/02***	1%	0%
BR 208-1(2)9				SLETTEN CONSTRUCTION CO			03/29/01	F.P.M. GREUFE, LARRY	
WHITEWATER CREEK - WHITEWATER		GRADING,GRAVEL,CONDTRUCTION OF STEEL GIRDER BRIDGE					/ /	PHONE NO: 653-1574	
	0.611	km	$ 584,909	$ 703,872	$ 7,039		06/30/02***	1%	0%
NH 23-1(19)48 F				E.H. OFTEDAL AND SONS, INC.			03/29/01	F.P.M. FRETTE, KURT	
COALWOOD-NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER					/ /	PHONE NO: 233-3612	
	13.294	mi	$ 6,017,266	$ 6,485,034	$ 0		09/30/03***	0%	0%
GLENDIVE DISTRICT TOTALS			$ 92,057,775	$ 90,487,579	$ 30,227,489			33%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(65)				OMO CONSTRUCTION INC		APPR	12/12/96	F.P.M. FAVERO CRAIG	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS				12/14/00	03/26/97	PHONE NO: 657-0267	
	57.000	mi	$ 2,983,689	$ 2,633,050	$ 2,672,278		05/15/01***	98%	120%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.		APPR	06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER				02/27/01	08/10/98	PHONE NO: 657-0269	
	4.154	km	$ 14,524,331	$ 15,444,134	$ 15,751,564		10/06/01***	98%	98%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. BROWN GERRY	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3699	
	19.333	km	$ 11,563,965	$ 9,648,986	$ 9,336,549		01/23/02***	97%	96%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS		APPR	12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8				01/29/01	03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437						APPR	05/15/01***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE				10/23/00			
CONTRACT TOTAL	19.734	km	$ 10,173,185	$ 9,101,273	$ 12,064,052			98%	92%
BR 9049(15)				COP CONSTRUCTION CO.			02/03/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - S.W. OF BI		PRESTRESSED BM.STRUCTURE,GRAV APPROACHES & CULVERTS					04/21/99	PHONE NO: 657-0273	
	0.419	km	$ 1,144,043	$ 1,146,007	$ 1,111,312		06/01/00	100%	92%
NH 61-1(8)13 F				WICKENS CONSTRUCTION, INC.		APPR	04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER				10/23/00	04/19/99	PHONE NO: 323-3699	
	14.188	km	$ 7,956,805	$ 6,897,684	$ 6,965,122		10/24/00	100%	71%
STPS 297-1(3)22				S K CONSTRUCTION, INC.			06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-1320	
	5.406	km	$ 1,498,847	$ 1,414,950	$ 1,337,793		06/12/01***	95%	69%
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC		APPR	06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.				10/23/00	09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509							10/09/01***		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617	km	$ 3,480,454	$ 4,188,307	$ 4,398,523			96%	83%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/01
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 43-1(15)19				MONTGOMERY CONSTRUCTION		APPR	08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER				10/31/00	09/22/99	PHONE NO: 323-3699	
	1.406	km	$ 942,490	$ 918,161	$ 914,284		10/18/00	100%	98%
BR 9048(15)				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S					09/14/99	PHONE NO: 657-0273	
	1.250	km	$ 1,702,017	$ 1,570,037	$ 1,517,267		12/01/00	100%	93%
PLH-STPS-CT 314-1(13)32				E.H. OFTEDAL AND SONS, INC.		APPR	09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER				03/06/01	11/16/99	PHONE NO: 657-0267	
	19.913	km	$ 9,237,472	$ 7,818,266	$ 7,712,913		02/11/02***	99%	65%
BR 9014(17)				SLETTEN CONSTRUCTION CO		APPR	11/16/99	F.P.M. TILZEY, RONALD	
JUDITH R - 16 KM W OF WINIFRED		STEEL GIRDER BRIDGE & GRAVEL A PPROACHES				12/19/00	01/10/00	PHONE NO: 538-1320	
	0.448	mi	$ 1,272,426	$ 1,092,154	$ 1,201,037		10/31/00	100%	59%
NH 57-2(19)22 F				PRINCE, INC			03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER					06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F							12/21/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER							
CONTRACT TOTAL	20.430	km	$ 6,291,708	$ 4,617,268	$ 2,057,682			45%	66%
BR 9048(11)				EDWARD T COPPS CONST.			03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE					04/05/00	PHONE NO: 657-0273	
	0.663	km	$ 1,183,040	$ 823,782	$ 660,116		05/15/01***	80%	59%
SFCI 90-8(144)409				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER				12/28/00	06/27/00	PHONE NO: 322-5870	
	28.445	km	$ 3,013,603	$ 2,496,764	$ 3,003,269		02/09/02***	98%	78%
STPU 1002(9)				JTL GROUP, INC.-BILLINGS			06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF					07/10/00	PHONE NO: 657-0271	
	1.079	km	$ 2,699,863	$ 3,145,343	$ 2,428,729		05/16/02***	77%	63%
STPS 314-1(14)18				CENTURY COMPANIES, INC.		APPR	07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY				03/06/01	09/06/00	PHONE NO: 657-0267	
	23.160	km	$ 1,392,896	$ 1,558,796	$ 1,041,921		07/10/01***	67%	56%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 57-4(10)148			MARQUIS EXCAVATING					07/06/00	F.P.M. BROWN GERRY	
PIPES-EAST OF WINNETT		PIPES,PIPE INSERTS & RIPRAP						03/12/01	PHONE NO: 323-3699	
	0.000	km		$ 260,776	$ 217,542	$ 126,138		05/15/01***	58%	29%
STPHS 0002(389)			OMO CONSTRUCTION INC					07/06/00	F.P.M. SHUPAK,TOM	
1995 - D5 - ELECTRICAL/SIGNING		ELECTRICAL,SIGNING,PAVEMENT MA RKING,ELECTRICAL & DELINEATORS						08/28/00	PHONE NO: 657-0271	
	0.000	mi		$ 59,984	$ 52,704	$ 41,372		02/01/01	100%	60%
BR 568-1(9)1			COP CONSTRUCTION CO.					08/31/00	F.P.M. NELSON, ROD	
YELLOWSTONE RIVER-NW POMPEYS P		CONST OF PRESTRESSED CONC.BEAM BRIDGE,GRADING,AGGERGATE						10/10/00	PHONE NO: 657-0264	
	1.060	km		$ 2,736,398	$ 1,874,523	$ 1,359,863		03/20/02***	73%	21%
IM 94-2(28)51			EMPIRE SAND AND GRAVEL COMPANY					11/06/00	F.P.M. SLOE, DAVID A.	
HYSHAM HILLS		COLD MILLING,PULVERIZE,PLANT M IX SURF.,SEAL & COVER						01/09/01	PHONE NO: 657-0269	
	19.149	km		$ 6,888,544	$ 6,131,635	$ 1,101,158		12/29/02***	18%	8%
STPP 28-2(22)70			RIVERSIDE CONTRACTING, INC.					11/06/00	F.P.M. JAY MUHLBEIER	
RED LODGE - NORTH		COLD MILLING,COLD RECYCLE,PLAN T MIX SURF.,SEAL & COVER,& PS						03/12/01	PHONE NO: 657-0207	
	50.482	km		$ 3,068,261	$ 3,225,039	$ 114,486		10/28/02***	4%	6%
IM 94-1(61)47			EMPIRE SAND AND GRAVEL COMPANY					11/27/00	F.P.M. SLOE, DAVID A.	
BIG HORN INTERCHANGE E & W		MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER						02/08/01	PHONE NO: 657-0269	
	17.837	km		$ 2,185,015	$ 2,360,221	$ 280,884		07/09/02***	12%	0%
IM 90-8(149)399			RIVERSIDE CONTRACTING, INC.					11/27/00	F.P.M. JAY MUHLBEIER	
REEDPOINT-COLUMBUS		COLD MILLING, PL MIX BITUM SUR F FILL & OVERLAY\SEAL & COVER						02/01/01	PHONE NO: 657-0207	
IM 90-7(77)364								06/20/02***		
16 KM EAST OF SWEET GRASS COUN		COLD MILLING,PLANT MIX BITUM.S URF.FILL & OVERLAY/SEAL &								
CONTRACT TOTAL	23.953	km		$ 3,191,843	$ 3,142,392	$ 1,013,511			32%	12%
STPHS 0002(480)			EXCEL ELECTRIC, INC					11/27/00	F.P.M. SHUPAK,TOM	
1996 - D5 ELECTRICAL		SIGNING UPGRADE,LIGHT POLE INS ALL,SIGNING & SIGNALS						04/16/01	PHONE NO: 657-0271	
	0.000	km		$ 43,029	$ 38,830	$ 0		05/29/01***	0%	33%
BR 9056(26)			EGGART ENGINEERING & CONST.					12/19/00	F.P.M. NELSON, ROD	
BBWA CANAL-MOSSMAIN INTERCHANG		GRADING,PL MIX SURF,AGGREGATE SURF,SEAL & COVER						03/01/01	PHONE NO: 657-0264	
	0.321	km		$ 326,422	$ 336,697	$ 128,453		09/28/01***	38%	11%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 4-1(23)0 F			CENTURY COMPANIES, INC.					12/19/00	F.P.M. BERGEN, PERRY	
WARREN - NORTH & SOUTH		GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE,						03/05/01	PHONE NO: 322-5870	
	20.497	km		$ 7,351,605	$ 6,409,592	$ 559,945		01/01/03***	9%	5%
SFCI 94-1(58)13			RIVERSIDE CONTRACTING, INC.					01/31/01	F.P.M. JAY MUHLBEIER	
BALLANTINE INT - EAST & WEST		MILL,FILL,SEAL & COVER,BRIDGE DECK SURFACE TREATMENT						03/12/01	PHONE NO: 657-0207	
SFCI 94-1(59)8								09/11/02***		
HUNTLEY - BALLANTINE		MILL,FILL,SEAL & COVER & GUARD RAIL IMPROVEMENTS								
CONTRACT TOTAL	25.490	km		$ 2,867,635	$ 2,739,748	$ 792,661			29%	10%
IM 90-9(93)543			MARVIN A. REHBEIN					03/09/01	F.P.M. JAY MUHLBEIER	
WYOLA - SOUTH		COLD MILLING,FILL,SEAL & COVER						/ /	PHONE NO: 657-0207	
	17.624	km		$ 2,487,066	$ 2,691,176	$ 26,911		09/30/02***	1%	0%
IM 90-9(92)486			MARVIN A. REHBEIN					03/09/01	F.P.M. JAY MUHLBEIER	
TOLUCA - EAST		MILL,PLANT MIX BITUM SURFACING ,SEAL & COVER						04/11/01	PHONE NO: 657-0207	
	26.482	km		$ 3,401,372	$ 3,883,120	$ 82,231		09/30/02***	2%	11%
STPP 14-5(17)181			M K WEEDEN CONSTRUCTION, INC.					03/09/01	F.P.M. BROWN GERRY	
19 KILOMETERS EAST OF ROUNDUP-		GRADING,GRAVEL & PLANT MIX SUR FACING						04/13/01	PHONE NO: 323-3699	
	12.660	km		$ 6,545,224	$ 7,682,910	$ 80,588		06/30/04***	1%	6%
IM 90-7(72)392			COP CONSTRUCTION CO.					03/29/01	F.P.M. STUDEBAKER, RAYMOND	
REEDPOINT-E & W STRUCTURES		STRUCTURE REHABILITATION						04/26/01	PHONE NO: 657-0273	
	0.097	mi		$ 934,791	$ 1,085,191	$ 10,853		07/20/02***	1%	0%
BILLINGS DISTRICT TOTALS				$123,408,801	$116,386,282	$ 79,893,468			64%	
TOTALS FOR ALL PROJECTS:				$483,004,449	$463,280,165	$295,171,742			61%	

S
625.704
H3cr
5/31/01

STATE DOCUMENTS COLLECTION

JUN 14 2001

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/01
*** MISSOULA DISTRICT ***

MONTANA STATE LIBRARY
3 0864 0015 5855 3

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1							08/10/01***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0						APPR			
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS				10/31/00			
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 3,351,349			98%	85%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			06/15/99	F.P.M. MCKINNEY, JOHN	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: 273-7190	
	0.000 km		$ 1,095,659	$ 940,332	$ 720,641		06/14/01***	77%	93%
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							08/07/00		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 3,927,216			100%	91%
BR 6-1(77)53				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.& PRESTRESSED CONCRETE BRIDGE					11/29/99	PHONE NO: 751-2040	
	1.033 km		$ 1,928,960	$ 1,673,064	$ 1,608,662		04/24/01	100%	69%
NH 24-1(49)0				MT MAT'LS, INC.(DBA)LS JENSEN			11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER					03/06/00	PHONE NO: 523-5877	
NH 24-1(50)5							07/24/00		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.100 km		$ 1,271,951	$ 1,249,585	$ 1,154,423			100%	78%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA			11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE					02/14/00	PHONE NO: 273-7190	
	8.995 mi		$ 7,551,043	$ 7,022,657	$ 6,460,072		09/30/02***	92%	86%
NH 5-2(72)60				MONTANA LINES, INC		APPR	02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK				02/27/01	09/25/00	PHONE NO: 751-2049	
	0.000 km		$ 401,225	$ 224,047	$ 244,607		05/17/01	100%	110%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/01
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPE 7-1(74)76 F				SCHELLINGER CONST CO.,INC.		APPR	02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT				12/19/00	03/20/00	PHONE NO: -	
	3.641 km		$ 2,562,931	$ 2,417,850	$ 2,559,999		06/30/02***	98%	95%
CM-BR 8107(12)				BODELL CONSTRUCTION COMPANY			02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					04/11/00	PHONE NO: 523-5856	
	0.539 km		$ 5,510,210	$ 7,017,632	$ 3,003,655		09/30/01***	43%	47%
STPHS 0002(384)				ALPINE CONSTRUCTION, INC.		APPR	03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING				12/19/00	05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)						APPR	10/18/00		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR				01/29/01			
STPHS 269-1(24)15						APPR			
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS				03/06/01			
CONTRACT TOTAL	0.000 km		$ 139,661	$ 135,053	$ 139,994			100%	90%
SFCN 1-2(94)120				A-1 PAVING, INC		APPR	04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER				11/14/00	05/09/00	PHONE NO: 751-2041	
SFCN 1-2(97)91						APPR	09/22/00		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER				12/28/00			
STPS 209-1(4)0									
BIGFORK-EAST		CRACK SEALING,SEAL & COVER							
STPS 317-1(6)1						APPR			
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER				02/27/01			
STPS 503-1(8)8									
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	36.953 km		$ 1,503,609	$ 1,248,556	$ 1,367,133			100%	79%
IM 90-1(135)0				MONTANA LINES, INC			05/02/00	F.P.M. BENEDIK, TOM	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS					06/06/01	PHONE NO: -	
	0.000 km		$ 218,074	$ 300,275	$ 117,464		06/30/01***	39%	0%
CM-NH 5-3(51)112 F				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT				02/27/01	07/24/00	PHONE NO: 751-2043	
STPP 1-2(93)121						APPR	08/10/01***		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.				01/29/01			
CONTRACT TOTAL	1.480 km		$ 3,180,396	$ 3,266,694	$ 4,018,657			98%	76%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 5-3(73)106 F				SCHELLINGER CONST CO.,INC.			06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.					06/23/00	PHONE NO: 751-2046	
	4.700 km		$ 6,431,312	$ 4,840,001	$ 3,567,783		07/26/03***	74%	48%
STPHS 317-1(4)1				SETTLE SERVICES		APPR	06/12/00	F.P.M. ROBERTS, JAMES	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING				03/06/01	08/03/00	PHONE NO: 751-2041	
	0.748 km		$ 560,807	$ 444,294	$ 492,181		06/30/01***	98%	153%
BH 9041(21)				FRONTIER-WEST, L.L.C.			07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES					09/13/00	PHONE NO: 523-5856	
	0.168 km		$ 613,105	$ 512,220	$ 458,686		06/30/01***	90%	75%
STPHS 0002(375)				MONTANA LINES, INC			07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING					11/01/00	PHONE NO: 751-2049	
	0.000 km		$ 72,957	$ 68,924	$ 71,328		05/09/01	100%	90%
STPHS-STPP-STPE 83-1(23)13				A-1 PAVING, INC			07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF ,PL MIX BITUM SURF,SEAL & COVE					08/03/00	PHONE NO: 523-5877	
	2.636 mi		$ 1,172,856	$ 1,149,998	$ 1,022,025		06/30/02***	89%	97%
STPS 503-1(6)4				SCHELLINGER CONST CO.,INC.			10/24/00	F.P.M. CHRISINGER,KENNETH L	
FOYS CANYON ROAD		GRADE,AGG.,SURF.,PLANT MIX SUR F.,SEAL & COVER					11/06/00	PHONE NO: 751-2049	
	3.612 km		$ 1,979,457	$ 1,904,198	$ 739,951		07/20/02***	39%	21%
STPP 6-1(86)99				SCHELLINGER CONST CO.,INC.			11/06/00	F.P.M. JOHNSON, ROBERT L.	
DIXON - WEST		GRADE,AGG.SURF.PLANT MIX SURF. ,SEAL & COVER					11/28/00	PHONE NO: 523-5864	
	15.750 km		$ 5,881,894	$ 6,027,749	$ 2,656,315		09/10/03***	44%	14%
IM 90-1(143)44				MT MAT'LS, INC.(DBA)LS JENSEN			01/31/01	F.P.M. MCKINNEY, JOHN	
SUPERIOR-TARKIO		MILLING,PLANT MIX SURFACING,SE AL & COVER					06/24/01	PHONE NO: 273-7190	
IM 90-2(101)119							06/30/02***		
CLINTON - EAST		MILLING,PLANT MIX SURFACING,SE AL & COVER							
CONTRACT TOTAL	56.180 km		$ 2,342,049	$ 2,137,276	$ 157,546			7%	0%
STPHS 0002(478)				FRANK GURNEY, INC			03/09/01	F.P.M. HANCOCK, DALE	
1996-DISTRICT 1-GUARDRAIL/SIGN		GUARDRAIL & SIGNING					04/16/01	PHONE NO: 751-2043	
	0.000 mi		$ 125,914	$ 141,556	$ 110,442		05/25/01	100%	22%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-1(47)57 F				JTL GROUP, INC.-DBA A-1 PAVING			03/09/01	F.P.M. ROBERTS, JAMES	
PLEASANT VALLEY		GRADING, GRAVEL, PLANT MIX BITUM SURF, BRIDGE REV., SEAL & COVER					03/26/01	PHONE NO: 751-2041	
	8.100 km		$ 5,749,412	$ 5,343,464	$ 1,133,751		09/30/03***	21%	15%
BH 269-1(22)21				FRONTIER-WEST, L.L.C.			03/29/01	F.P.M. HEMBREE, TAMI	
BITTERROOT RIVER-NW STEVENSVIL		WIDEN BRIDGE, GRADE, GRAVEL, PL M IX SURF, SEAL & COVER, APPROACHE					05/01/01	PHONE NO: 523-5856	
	0.452 km		$ 1,878,203	$ 1,674,456	$ 18,645		09/06/02***	1%	0%
IM-STPHS 90-1(144)5				ALPINE CONSTRUCTION, INC.			03/29/01	F.P.M. MCKINNEY, JOHN	
MEDIAN RAIL - MINERAL COUNTY		CONCRETE MEDIAN RAIL & DRAINAG E					05/14/01	PHONE NO: 273-7190	
	19.000 km		$ 4,483,642	$ 3,185,412	$ 238,039		06/23/02***	7%	5%
STPS 211-1(5)0				RIVERSIDE CONTRACTING, INC.			03/29/01	F.P.M. HANCOCK, DALE	
RONAN - WEST		PLANT MIX OVERLAY, SEAL & COVER					/ /	PHONE NO: 751-2043	
STPS 487-1(13)0							09/30/01***		
WHITEFISH - BIG MOUNTAIN		PLANT MIX OVERLAY, SEAL & COVER							
STPS 556-1(2)0									
THOMPSON RIVER ROAD		PLANT MIX OVERLAY, SEAL & COVER							
CONTRACT TOTAL	34.810 km		$ 944,972	$ 837,948	$ 0			0%	25%
BH 373-1(5)0				DIAMOND CONSTRUCTION, INC.			04/26/01	F.P.M. HEMBREE, TAMI	
BITTERROOT RIVER-WOODSIDE		BRIDGE DECK REPAIR & OVERLAY, P L MIX SURFACING OF APPROACHES					/ /	PHONE NO: 523-5856	
	0.159 km		$ 218,591	$ 222,979	$ 2,231		08/31/01***	1%	08/31/01
NH-STPP 0002(571)				TAMIETTI CONST. CO., INC.			05/11/01	F.P.M. SULLIVAN, SHEILA	
D1-BRIDGE DECK SEAL		D1 BRIDGE DECK SEALANT					/ /	PHONE NO: 523-5877	
	0.526 km		$ 244,589	$ 213,639	$ 2,137		10/26/01***	1%	0%
STPHS 7-2(34)86				MONTANA LINES, INC			05/11/01	F.P.M. SULLIVAN, SHEILA	
FLASHERS - N OF LOLO		FLASHERS, SIGNING & DELINEATION					/ /	PHONE NO: 523-5877	
	0.000 km		$ 23,390	$ 17,791	$ 0		09/01/01***	0%	0%
STPHS 1-2(106)118				PAVLIK ELECTRIC CO, INC			05/11/01	F.P.M. HANCOCK, DALE	
FLASHER - WEST OF KALISPELL		FLASHER, SIGNING & INSTALLION O F FLASHING BEACON & OVERHEAD					/ /	PHONE NO: 751-2043	
	0.790 km		$ 17,951	$ 19,312	$ 0		07/20/01***	0%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-BH-STPHS 1-2(103)137				TAMIETTI CONST. CO., INC.			05/11/01	F.P.M. KALBERG, J. GARY	
BRIDGE DECK - COLUMBIA FALLS		BRIDGE DECK,HANDRAIL REPAIR,SE ISMIC RETROFIT & GRADE,PL MIX					/ /	PHONE NO: 751-2040	
	0.179 km		$ 1,076,460	$ 855,651	$ 8,557		10/26/01***	1%	0%
NH-STPP-STPS-IM 0002(581)				MARK RITE LINES OF MONT., INC.			05/11/01	F.P.M. SULLIVAN, SHEILA	
2001-D1-DURABLE PAVE. MARK.		2001-D1-DURABLE PAVEMENT MARKI NG					/ /	PHONE NO: 523-5877	
	289.700 km		$ 441,347	$ 463,173	$ 1,001		09/07/01***	0%	0%
NH 0002(395)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. MCKINNEY, JOHN	
D1-NON-INTERSTATE GUARDRAIL		GUARDRAIL & BRIDGE RAIL RREPLA CEMENT & UPGRADING					/ /	PHONE NO: 273-7190	
	0.000 km		$ 513,398	$ 600,558	$ 0		09/07/01***	0%	0%
STPHS 6-1(91)5				OMO CONSTRUCTION INC			06/01/01	F.P.M. HANCOCK, DALE	
GUARDRAIL - W. OF JCT. MT.56		GUARDRAIL PLACEMENT					/ /	PHONE NO: 751-2043	
	0.417 km		$ 34,890	$ 32,035	$ 0		08/10/01***	0%	0%
STPHS 0002(385)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. HANCOCK, DALE	
1995-D1-GUARDRAIL/SLOPE FLATTE		GUARDRAIL & SLOPE FLATTENING					/ /	PHONE NO: 751-2043	
	0.000 km		$ 127,023	$ 149,194	$ 0		08/10/01***	0%	0%
NH 5-1(24)1				JTL GROUP, INC.-MISSOULA			06/01/01	F.P.M. JOHNSON, ROBERT L.	
U.S. 93-DESMET TO POLSON TURNO		CONST.OF PLANT MIX SURFACED BU S TURNOUTS					/ /	PHONE NO: 523-5864	
	0.000 mi		$ 293,617	$ 289,934	$ 0		08/31/01***	0%	0%
MISSOULA DISTRICT TOTALS			$ 68,201,873	$ 63,807,988	$ 39,354,490			60%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.		APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER				12/14/00	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1							10/30/00		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845 km		$ 5,019,324	$ 4,837,049	$ 5,252,449			100%	93%
STPHS 0002(257)				MARONICK CONST. LLC		APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL				03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000 km		$ 331,626	$ 289,632	$ 275,037		04/16/01	100%	109%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.			12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 585-0453	
NH-STPHS 11-1(27)53						APPR	04/13/01		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.				05/31/00			
CONTRACT TOTAL	17.439 km		$ 9,627,070	$ 9,793,421	$ 9,507,240			100%	145%
IM 90-6(71)289 F				A-1 PAVING, INC			02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	19.347 km		$ 6,331,183	$ 5,379,297	$ 4,949,452		10/05/00	100%	98%
STPS 278-1(13)30				M K WEEDEN CONSTRUCTION, INC.		APPR	05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING				03/06/01	05/24/99	PHONE NO: 494-5823	
	7.837 mi		$ 3,161,119	$ 2,832,172	$ 2,885,187		11/28/00	100%	90%
AR 9906(4)				SCOTT CONSTRUCTION, INC.			06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 585-0453	
	0.000 mi		$ 200,056	$ 237,171	$ 267,471		01/12/01	100%	12/15/99
NH 90-6(85)305				DICK ANDERSON CONSTRUCTION,INC		APPR	08/04/99	F.P.M. STARCEVICH JOHN R.	
NO. 19TH AVE. REST AREA - BOZE		REST AREA				10/30/00	08/26/99	PHONE NO: 287-3868	
	0.000 km		$ 1,192,505	$ 1,097,811	$ 1,198,527		10/20/00	100%	89%
BR 9001(20)				TAMIETTI CONST. CO., INC.			10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES					11/09/99	PHONE NO: 494-9635	
BR 9029(9)							04/10/01		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE							
CONTRACT TOTAL	1.200 km		$ 1,620,651	$ 1,322,400	$ 1,305,028			100%	78%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 276-1(3)1 BROWN'S GULCH ROAD	3.670 km	GRADING,GRAVEL & PLANT MIX SUR FACING	JIM GILMAN EXCAVATING INC.	$ 1,527,711	$ 1,426,028	$ 1,568,020	APPR 01/29/01	10/07/99 11/08/99 06/18/01***	F.P.M. ARVISH,MIKE PHONE NO: 846-1458 98%	87%
STPP 13-1(33)36 CAMERON - NORTH & SOUTH	18.300 km	GRADE,GRAVEL,PLANT MIX SURFACE	A.M. WELLES, INC.	$ 5,735,355	$ 5,713,401	$ 5,815,664	APPR 03/06/01	10/07/99 11/15/99 09/01/02***	F.P.M. BRAZILL,WILLIAM PHONE NO: 682-7821 98%	66%
NH 8-2(38)41 EUCLID AVENUE - HELENA NH 8-2(39)50 EAST HELENA - EAST CONTRACT TOTAL	15.490 km	PLANT MIX OVERLAY,SEAL & COVER PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER	RIVERSIDE CONTRACTING, INC.	$ 3,431,633	$ 3,243,283	$ 3,249,102	PEND 01/24/01 APPR 01/29/01	11/16/99 04/03/00 05/01/01	F.P.M. FOGARTY,BILL PHONE NO: 457-0526 100%	98%
BR 13-2(2)83 JEFFERSON RIVER - 20.4KM SW OF	0.600 km	GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE	MORGEN & OSWOOD CONST. CO.,INC	$ 2,712,516	$ 1,848,513	$ 1,749,998		11/16/99 12/21/99 06/30/01***	F.P.M. SCHULZ,TOM PHONE NO: 585-0453 95%	104%
NH 8-4(23)77 F TOWNSEND-URBAN STPE 8-4(24)76 BIKE PATH-TOWNSEND CONTRACT TOTAL	3.047 km	GR,AGG & PL MIX SURF,SEAL & CO VER BIKE & PEDESTRIAN PATH	RIVERSIDE CONTRACTING, INC.	$ 2,628,286	$ 2,624,903	$ 2,558,969	APPR 03/06/01	11/16/99 01/31/00 03/22/01	F.P.M. SCHULZ,TOM PHONE NO: 585-0453 100%	81%
BR-STPE 9022(13) BOULDER RIVER - S. OF BOULDER	0.222 km	GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE	SLETTEN CONSTRUCTION CO	$ 676,571	$ 624,361	$ 756,393	APPR 03/06/01	11/16/99 02/22/00 08/25/00***	F.P.M. O'BRIEN,MURRAY PHONE NO: 782-7443 98%	85%
BR-STPP 13-1(29)47 5 LOCATIONS - S E OF ENNIS	2.238 mi	GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES	COP CONSTRUCTION CO.	$ 4,402,959	$ 4,202,581	$ 4,147,015	PEND 06/04/01	11/16/99 02/01/00 08/30/01***	F.P.M. BRAZILL,WILLIAM PHONE NO: 682-7821 99%	95%
STPP 29-4(22)89 PARK & GALENA-BUTTE	1.176 km	COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS	JIM GILMAN EXCAVATING INC.	$ 799,375	$ 708,178	$ 813,426	APPR 03/06/01	12/09/99 03/21/00 08/10/01***	F.P.M. ARVISH,MIKE PHONE NO: 846-1458 98%	102%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/01
*** BUTTE DISTRICT ***

DATE:06/12/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-2(71)93			EMPIRE SAND AND GRAVEL CO.,INC				APPR	12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING					12/14/00	01/03/00	PHONE NO: 494-5823	
IM 90-3(82)194								08/29/00		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING								
CONTRACT TOTAL	34.758 km			$ 5,505,510	$ 5,321,021	$ 5,454,562			100%	59%
STPE-IM 518-1(4)0			SLETTEN CONSTRUCTION CO					02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRE SSED CONC BEAM PED BRIDGE						04/17/00	PHONE NO: 495-1506	
	0.563 km			$ 486,371	$ 461,213	$ 465,683		01/05/01	100%	101%
IM 90-4(45)230			JIM GILMAN EXCAVATING INC.				APPR	02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,G'RAIL & EROSION					03/06/01	04/03/00	PHONE NO: 494-5823	
	15.547 km			$ 4,967,086	$ 4,655,180	$ 4,793,217		10/30/00	100%	96%
STPS 399-1(3)0			JTL GROUP, INC.-BELGRADE				APPR	03/16/00	F.P.M. O'BRIEN,MURRAY	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING					12/14/00	04/03/00	PHONE NO: 782-7443	
	16.315 km			$ 3,003,413	$ 2,693,265	$ 2,647,604		08/20/02***	98%	90%
STPS 284-3(4)16			MT MAT'LS, INC.(DBA)LS JENSEN					04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER						06/05/00	PHONE NO: 495-1506	
	31.230 km			$ 1,268,067	$ 1,234,691	$ 1,228,238		11/02/00	100%	70%
IM 90-5(55)249			BLAHNIK CONSTRUCTION, INC.				APPR	04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER					03/06/01	05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257							APPR	06/30/02***		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER					03/06/01			
STPP 13-1(32)75							APPR			
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER					03/06/01			
CONTRACT TOTAL	36.120 km			$ 6,698,864	$ 7,084,784	$ 7,040,133			96%	88%
STPHS 282-1(2)0			OMO CONSTRUCTION INC					06/12/00	F.P.M. CHRISTENSEN KEVIN	
1995-D2-GUARDRAIL		GUARDRAIL & SIGNING						08/01/00	PHONE NO: 495-1506	
	0.000 km			$ 75,225	$ 70,607	$ 60,441		10/26/00	100%	62%
BR 9001(35)			SLETTEN CONSTRUCTION CO					06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE						08/07/00	PHONE NO: 494-9635	
	0.420 km			$ 1,245,086	$ 977,392	$ 700,198		08/10/01***	72%	77%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 59-2(9)49			S K CONSTRUCTION, INC.					07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER						07/17/00	PHONE NO: 586-5074	
	12.576 mi			$ 4,464,227	$ 4,171,267	$ 2,675,883		06/30/03***	64%	44%
SMP 0499(01)			MARONICK CONST. LLC					07/06/00	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING						07/20/00	PHONE NO: 846-1458	
	0.000 km			$ 374,300	$ 272,107	$ 258,583		11/01/00	100%	11/01/00
NH 8-2(53)49			MONTANA LINES, INC				APPR	07/21/00	F.P.M. FOGARTY,BILL	
PEDESTRIAN SIGNAL - EAST HELEN		PEDESTRIAN SIGNAL-EAST HELENA					02/27/01	08/16/00	PHONE NO: 457-0526	
	0.000 km			$ 171,574	$ 147,217	$ 182,775		10/26/00	100%	100%
BR 9047(15)			TAMIETTI CONST. CO., INC.					08/02/00	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER WEST OF MELROSE		GRADING,GRAVEL,PL MIX BITUM SU RF.& CONST PRESTRESSED CONC						09/18/00	PHONE NO: 494-9635	
	0.502 km			$ 753,644	$ 772,000	$ 604,365		07/03/01***	78%	52%
STPP 13-5(3)95			AMERICAN CONTRACTING, INC.					08/02/00	F.P.M. HELD, TERRY	
THREE FORKS OVERPASS REMOVAL		GRADING,PMS,SEAL & COVER & STR UCTURE REMOVEL & GRAVEL						09/12/00	PHONE NO: 285-4943	
	0.720 mi			$ 711,660	$ 463,210	$ 409,351		06/30/01***	88%	69%
CM 5802(3)			MARONICK CONST. LLC					08/02/00	F.P.M. CHRISTENSEN KEVIN	
CUSTER & MCHUGH-HELENA		INTERSECT IMPROV INCL GRADING, GRAVEL,PMS & SIGNALIZATION						09/11/00	PHONE NO: 495-1506	
	0.360 km			$ 469,592	$ 363,359	$ 449,323		05/01/01	100%	113%
BR 9029(27)			COP CONSTRUCTION CO.					08/31/00	F.P.M. BRAZILL,WILLIAM	
INDIAN CREEK BRIDGE		CONST.OF PRESTRESSED BRIDGE & GRAVEL APPROACHES						10/05/00	PHONE NO: 682-7821	
	0.028 km			$ 117,013	$ 134,271	$ 128,972		08/10/01***	96%	68%
CM 1207(2)			CENTRAL ELECTRIC, INC.					08/31/00	F.P.M. SCHULZ,TOM	
NORTH 7TH AVENUE & GRIFFIN DRI		TRAFFIC SIGNAL						10/09/00	PHONE NO: 585-0453	
	0.000 km			$ 85,693	$ 67,220	$ 58,310		06/30/01***	87%	82%
BR 9016(19)			COP CONSTRUCTION CO.					08/31/00	F.P.M. MCCORMICK, THOMAS	
GALLATIN RIVER-GALLATIN GATEWA		2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL &						01/19/01	PHONE NO: 586-5074	
	0.949 mi			$ 1,183,619	$ 1,138,408	$ 426,047		09/30/01***	37%	16%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 1201(6)			JTL GROUP, INC.-BELGRADE					09/28/00	F.P.M. HELD, TERRY	
SIGNAL-NORTH 19TH & BAXTER-BOZ		INSTALL SIGNALS W/GRADING,GRAV EL,& PLANT MIX SURFACING						04/09/01	PHONE NO: 285-4943	
	0.168 km			$ 364,607	$ 462,392	$ 376,799		08/29/01***	81%	90%
STPHS-STPS-STPU 25(27)			S K CONSTRUCTION, INC.					11/06/00	F.P.M. FOGARTY,BILL	
ONE MILE EAST OF HELENA		GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB						03/26/01	PHONE NO: 457-0526	
	2.795 km			$ 2,061,164	$ 1,749,409	$ 384,776		06/22/02***	22%	20%
IM 90-3(78)180			JIM GILMAN EXCAVATING INC.					11/27/00	F.P.M. ARVISH,MIKE	
BECK HILL - DEER LODGE E.B.		PLANT MIX OVERLAY,SEAL & COVER & BRIDGE DECK TREATMENT						01/29/01	PHONE NO: 846-1458	
	13.661 km			$ 3,474,877	$ 2,909,950	$ 1,048,866		09/30/02***	36%	33%
BR 9016(30)			HALL CONSTRUCTION SERVICES					11/27/00	F.P.M. GRAVAGE,DANIEL	
ROCKY CREEK BRIDGE - 3 KM EAST		CONST OF PRESTRESSED TRI-DECK BEAM BR,GRADING & GRAVELING						03/26/01	PHONE NO: 222-8110	
	0.340 km			$ 353,061	$ 315,450	$ 199,483		09/02/01***	63%	45%
IM 15-2(68)130			JIM GILMAN EXCAVATING INC.					11/27/00	F.P.M. WILLIAMS,PAUL	
BUTTE-ELK PARK		COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING						12/03/00	PHONE NO: 494-5823	
IM 15-2(72)121								09/30/02***		
NISSLER-BUTTE		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	24.010 km			$ 8,037,938	$ 8,527,271	$ 1,219,472			14%	15%
NH-STPHS 11-1(36)34			MT MAT'LS, INC.(DBA)LS JENSEN					11/27/00	F.P.M. SCHULZ,TOM	
EMIGRANT - NORTH		PLANT MIX BITUMINOUS OVERLAY,T URN LANES & GUARDRAIL						03/19/01	PHONE NO: 585-0453	
	16.095 km			$ 1,247,605	$ 1,240,231	$ 1,124,120		06/30/02***	91%	30%
IM 15-4(86)190			RIVERSIDE CONTRACTING, INC.					11/27/00	F.P.M. FOGARTY,BILL	
HELENA-NORTH & SOUTH		COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB						03/26/01	PHONE NO: 457-0526	
	9.444 km			$ 3,194,950	$ 2,833,761	$ 649,029		06/29/02***	23%	29%
STPHS 0002(497)			OMO CONSTRUCTION INC					11/27/00	F.P.M. SCHULZ,TOM	
1997 D2 / D3 SIGNING		1997 D2/D3 SIGNING						03/19/01	PHONE NO: 585-0453	
	0.000 km			$ 16,915	$ 14,499	$ 8,338		04/04/01	100%	0%
IM 90-6(89)301			RIVERSIDE CONTRACTING, INC.					12/19/00	F.P.M. SCHULZ,TOM	
BOZEMAN-E & W		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER						04/17/01	PHONE NO: 585-0453	
	9.556 km			$ 3,220,774	$ 2,855,014	$ 677,161		08/10/02***	24%	31%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-5(57)264			MARONICK CONST. LLC				01/31/01	F.P.M. O'BRIEN,MURRAY	
MILLIGAN CANYON		SEAL & COVER					04/03/01	PHONE NO: 782-7443	
IM 15-3(57)163							09/30/01***		
BOULDER HILL		SEAL & COVER							
STPP 69-1(16)1									
WHITEHALL - EAST AND NORTH		SEAL & COVER							
STPP 55-3(10)12									
LEGION AVE. WEST - WHITEHALL		SEAL & COVER							
STPP 69-1(15)0									
LEGION AVE. EAST - WHITEHALL		SEAL & COVER							
CONTRACT TOTAL	72.494	km	$ 1,699,926	$ 1,588,107	$ 110,950			7%	33%
BR 9029(18)			SLETTEN CONSTRUCTION CO				01/31/01	F.P.M. BRAZILL,WILLIAM	
MADISON RIVER - 58 KM SO OF EN		RELOCATE THRU-TRUSS,CONCRETE D ECK & ABUTMENT,AGG SURF APPROA					/ /	PHONE NO: 682-7821	
	0.095	km	$ 542,443	$ 562,010	$ 40,501		09/30/01***	7%	0%
NH 8-2(54)44			MARONICK CONST. LLC				03/09/01	F.P.M. CHRISTENSEN KEVIN	
PROSPECT AVE. HELENA		SEAL & COVER					/ /	PHONE NO: 495-1506	
NH 8-1(24)23							06/30/01***		
ELLISTON - EAST		SEAL & COVER							
CONTRACT TOTAL	7.450	km	$ 185,871	$ 177,859	$ 0			0%	0%
IM 90-5(58)274			JIM GILMAN EXCAVATING INC.				03/09/01	F.P.M. HELD, TERRY	
THREE FORKS - WEST		CRACK SEAL,PL MIX SURF OVERLAY ,SEAL & COVER,BRIDGE REHAB					04/16/01	PHONE NO: 285-4943	
	6.795	km	$ 4,639,919	$ 3,798,195	$ 599,591		06/30/03***	16%	23%
STPE 11-1(24)50			BIG SKY ASPHALT CO.				03/29/01	F.P.M. SCHULZ,TOM	
CARTER'S BRIDGE PATH - LIVINGS		CARTER,S BRIDGE PATH					05/15/01	PHONE NO: 585-0453	
STPE 34(11)							08/10/01***		
SIDEWALKS-PARK COUNTY		GRADING & CONSTRUCTION OF SIDE WALK W/ CURB & GUTTER							
CONTRACT TOTAL	4.514	km	$ 152,377	$ 163,720	$ 61,110			37%	30%
STPS 278-1(17)43			BLAHNIK CONSTRUCTION, INC.				05/11/01	F.P.M. ARVISH,MIKE	
JACKSON - WISDOM		PLANT MIX OVEERLAY & SEAL & CO VER					/ /	PHONE NO: 846-1458	
	28.600	km	$ 1,318,294	$ 1,266,324	$ 12,664		10/04/01***	1%	0%
NH 15-4(85)193 F			MARONICK CONST. LLC				05/11/01	F.P.M. CHRISTENSEN KEVIN	
CEDAR STREET INTERCHANGE-HELEN		GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL					/ /	PHONE NO: 495-1506	
	2.688	km	$ 3,648,604	$ 3,153,678	$ 31,538		09/06/02***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/01
*** BUTTE DISTRICT ***

DATE:06/12/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP-IM-NH-STPS 0002(582)				MARK RITE LINES OF MONT., INC.			05/11/01	F.P.M. BRAZILL,WILLIAM	
2001-D2-DURABLE PAVEMENT MARKI		2001-D2-DURABLE PAVEMENT MARKI NGS					/ /	PHONE NO: 682-7821	
	168.000	km	$ 359,013	$ 356,357	$ 1,001		09/01/01***	0%	09/01/01
BH 540-1(12)32				EDWARD T COPPS CONST.			05/24/01	F.P.M. GRAVAGE,DANIEL	
YELLOWSTONE-CARTERS BRIDGE		REPAIR DETERIORATING CONCRETE					/ /	PHONE NO: 222-8110	
	0.000	km	$ 434,289	$ 377,345	$ 0		07/21/01***	0%	0%
BR 9034(4)				SLETTEN CONSTRUCTION CO			06/01/01	F.P.M. CHRISTENSEN KEVIN	
SHIELDS RIVER BRIDGE - S.E. OF		CONST OF REINFORCED CAST IN PL ACE CONC SLAB BR,APP & GRVL					/ /	PHONE NO: 495-1506	
	0.200	km	$ 348,838	$ 348,225	$ 0		05/24/02***	0%	0%
NH 0002(588)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. STARCEVICH JOHN R.	
D2 NON-INTERSTATE GUARDRAIL		GUARDRAIL & CONCRETE BRIDGE RA IL REPLACEMENT & UPGRADING					/ /	PHONE NO: 287-3868	
	0.000	km	$ 568,524	$ 376,355	$ 0		10/05/01***	0%	0%
IM 0002(500)				SLETTEN CONSTRUCTION CO			06/01/01	F.P.M. JOHNSON,RICKIE	
BUTTE AREA SEISMIC RETROFIT		BR DECK REHAB & SEISMIC RETRO, BR GIRDER REPAIR,BR APPR MODIF					/ /	PHONE NO: 494-9635	
	0.036	km	$ 1,390,173	$ 1,237,273	$ 0		05/10/02***	0%	0%
CM 5802(7)				SCOTT CONSTRUCTION, INC.			06/01/01	F.P.M. CHRISTENSEN KEVIN	
CUSTER AVE-SIGNAL SYNC-HELENA		FURNISH & INSTALL ANTENNAS & C OAXIAL CABLE					/ /	PHONE NO: 495-1506	
	0.000	mi	$ 12,464	$ 7,480	$ 0		08/10/01***	0%	0%
BUTTE DISTRICT TOTALS			$118,251,506	$110,528,320	$ 80,428,064			72%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/01
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(95)274				SLETTEN CONSTRUCTION CO		APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600 km		$ 3,573,798	$ 4,192,527	$ 4,873,705		05/10/01	100%	93%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS		APPR	04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER				03/06/01	04/22/99	PHONE NO: 454-5920	
	1.570 km		$ 8,511,930	$ 9,631,310	$ 10,609,017		08/10/01***	98%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.		APPR	05/04/99	F.P.M. HENDERSON, SHON	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER				10/23/00	07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							10/24/00		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467 km		$ 5,578,764	$ 5,704,490	$ 6,092,479			100%	117%
NH 1-6(20)379				A-1 PAVING, INC		APPR	06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				01/02/01	08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381						APPR	05/03/01		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER				10/25/00			
CONTRACT TOTAL	4.860 km		$ 5,458,585	$ 5,678,703	$ 6,210,673			100%	98%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.		APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				12/19/00	08/11/99	PHONE NO: 738-4505	
	5.792 km		$ 3,286,008	$ 2,947,014	$ 3,103,385		05/11/01	100%	95%
STPPNHIMSTPSSTPXSTPU 0002(491)				ARROW STRIPING AND MFG., INC.		APPR	03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				10/30/00	06/02/00	PHONE NO: 278-7078	
	331.680 km		$ 574,816	$ 448,846	$ 494,437		08/18/00	100%	95%
SFCN 10-1(19)5				A-1 PAVING, INC			04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/22/00	PHONE NO: 454-5920	
STPS 228-2(14)39							06/30/01***		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	33.411 km		$ 1,604,193	$ 1,582,676	$ 1,172,075			74%	94%
SFCN 24-4(16)127				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER				04/02/01	08/08/00	PHONE NO: 278-7078	
	17.160 km		$ 821,481	$ 801,973	$ 684,622		06/30/01***	85%	95%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/01
*** GREAT FALLS DISTRICT ***

DATE:06/12/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 60-2(56)35				SLETTEN CONSTRUCTION CO			06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES					07/13/00	PHONE NO: 738-4505	
	0.140	km	$ 729,275	$ 541,582	$ 361,006		06/30/01***	67%	49%
STPP 3-1(15)18				MT MAT'LS, INC.(DBA)LS JENSEN			07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER					07/21/00	PHONE NO: 278-7078	
	15.448	mi	$ 1,629,262	$ 1,508,782	$ 205,920		09/30/01***	14%	3%
STPP 60-2(47)60				RIVERSIDE CONTRACTING, INC.		APPR	08/02/00	F.P.M. WOODHOUSE, HAROLD	
RICEVILLE HILL - ARMINGTON JCT		PLANT MIX OVERLAY,SEAL & COVER & GUARDRAIL REVISIONS				03/19/01	08/21/00	PHONE NO: 738-4505	
	17.251	km	$ 1,395,348	$ 1,348,188	$ 1,155,146		06/07/01	100%	58%
NH 3-1(12)0 F				WICKENS CONSTRUCTION, INC.			08/31/00	F.P.M. HENDERSON, SHON	
VAUGHN-SUN RIVER (EAST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES					11/14/00	PHONE NO: 454-5921	
NH 3-1(13)2 F							09/30/02***		
VAUGHN-SUN RIVER (WEST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER							
CONTRACT TOTAL	12.189	km	$ 12,371,554	$ 11,306,051	$ 3,868,187			34%	12%
BR 9007(32)				TAMIETTI CONST. CO., INC.			08/31/00	F.P.M. ROBERT VOSEN	
SUN RIVER - MANCHESTER		GRADING,PLANT MIX APPROACHES & CONT.STEEL GIDER BRIDGE					11/30/00	PHONE NO: 455-8323	
	0.314	km	$ 1,252,045	$ 1,062,068	$ 615,430		08/21/01***	58%	30%
STPS 228-2(15)24				WICKENS CONSTRUCTION, INC.			11/06/00	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD-NORTHEAST (PHASE II)		GRADE,AGG.SURF.,PLANT MIX SURF .,SEAL & COVER					04/02/01	PHONE NO: 738-4505	
	5.139	km	$ 1,521,899	$ 1,486,071	$ 217,466		06/13/02***	15%	29%
NH 0002(379)				SLETTEN CONSTRUCTION CO			11/27/00	F.P.M. BECKDEDAHL MARK	
WETLAND MIT.-E. OF BROWNING		BRIDGE WATER MAIN RECON,GRADE, GRAVEL,PLANT MIX BITUMINOUS					02/20/01	PHONE NO: 873-8624	
BR 1-3(43)209							08/19/01***		
MIDVALE CREEK - EAST GLACIER		GRADING,SEEDING AND FENCING							
CONTRACT TOTAL	0.500	km	$ 1,964,581	$ 2,159,610	$ 399,622			19%	12%
STPP 80-1(16)28				PRINCE, INC			12/19/00	F.P.M. WOODHOUSE, HAROLD	
GERALDINE - S.E.		PL MIX BIT SURF OVERLAY,SEAL & COVER					03/05/01	PHONE NO: 738-4505	
	24.730	km	$ 1,864,492	$ 1,765,772	$ 357,250		06/30/02***	20%	32%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/01
*** GREAT FALLS DISTRICT ***

DATE:06/12/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 343-1(4)33				BLAHNIK CONSTRUCTION, INC.			12/19/00	F.P.M. BERG, GARY	
GALATA - NORTH & SOUTH		GRADING,GRAVEL,PL MIX BIT SURF ,SEAL & COVER					01/17/01	PHONE NO: 265-6821	
	16.580	km	$ 2,830,839	$ 3,217,379	$ 1,061,541		06/30/03***	33%	26%
STPHS 0002(388)				PREFERRED CONTRACTING, INC.		APPR	01/31/01	F.P.M. KLETTE, MIKE	
1995-D3-GUARDRAIL/SLOPE FLTN		GUARDRAIL & SLOPE FLATTENING				05/10/01	03/29/01	PHONE NO: 278-7078	
	0.000	km	$ 80,952	$ 79,044	$ 75,737		04/24/01	100%	0%
STPHS 10-1(21)2				SCOTT CONSTRUCTION, INC.			03/09/01	F.P.M. AAFEDT, RANDY	
1996 - D3 - SIGNALS		1996 D3 SIGNALS & SIGNING					/ /	PHONE NO: 454-5920	
STPHS 5299(47)							07/18/01***		
1997 GREAT FALLS - ELECTRICAL		1997 GREAT FALLS-ELECTRICAL SI GNALS & SIGNING							
CONTRACT TOTAL	0.000	km	$ 154,676	$ 67,394	$ 0			0%	23%
IM 15-8(55)389				JTL GROUP,INC.-DBA A-1 PAVING			03/09/01	F.P.M. BECKDEDAHL MARK	
SUNBURST - SWEETGRASS		MILL,FILL,EXC,HOT RECYCLE PL M IX BITUM SURF,SEAL & COVER					04/10/01	PHONE NO: 873-8624	
	13.700	km	$ 5,682,958	$ 5,243,251	$ 70,193		06/30/03***	1%	24%
NH 10-3(10)89				BLAHNIK CONSTRUCTION, INC.			05/11/01	F.P.M. BERG, GARY	
BOX ELDER-HAVRE		PLANT MIX SURFACING & SEAL & C OVER					/ /	PHONE NO: 265-6821	
	35.742	km	$ 2,326,601	$ 2,252,775	$ 0		10/26/01***	0%	0%
IM 15-8(54)398				SWANK ENTERPRISES			05/11/01	F.P.M. BECKDEDAHL MARK	
SWEETGRASS REST AREA		NEW REST AREA & LANDSCAPING					/ /	PHONE NO: 873-8624	
	0.000	km	$ 1,509,202	$ 1,952,930	$ 0		09/24/02***	0%	0%
STPS 223-1(7)2				BLAHNIK CONSTRUCTION, INC.			05/11/01	F.P.M. AAFEDT, RANDY	
3 KM N. OF US. 87 - NORTH		PLANT MIX BIT.SURFACING OVERLA Y,SEAL & COVER					06/04/01	PHONE NO: 454-5920	
	22.125	km	$ 972,889	$ 921,217	$ 0		08/10/01***	0%	0%
IM-STPS-NH-STPP 0002(583)				HIGHWAY SPECIALTIES, INC.			05/24/01	F.P.M. KLETTE, MIKE	
2001-D3-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKINGS					/ /	PHONE NO: 278-7078	
	34.600	mi	$ 572,596	$ 548,017	$ 0		09/14/01***	0%	09/14/01
GREAT FALLS DISTRICT TOTALS			$ 66,268,742	$ 66,447,670	$ 41,627,891			58%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/01
*** GLENDIVE DISTRICT ***

DATE:06/12/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 1-10(42)611			SLETTEN CONSTRUCTION CO				APPR	03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER					10/31/00	04/05/99	PHONE NO: 653-1574	
	0.600	km		$ 2,446,919	$ 3,103,761	$ 3,180,190		08/10/01***	98%	97%
STPP 2-1(28)6			AMERICAN CONTRACTING, INC.				APPR	04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					12/19/00	06/14/99	PHONE NO: 233-3628	
	10.800	km		$ 6,210,231	$ 5,653,388	$ 6,108,630		06/30/02***	98%	101%
BR 363-1(4)1			SLETTEN CONSTRUCTION CO				APPR	10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE					10/31/00	10/25/99	PHONE NO: 653-1574	
	1.140	km		$ 1,622,131	$ 1,419,851	$ 1,412,930		03/26/01	100%	82%
STPS 494-1(2)0			NORTHERN IMPROVEMENT COMPANY				APPR	06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER					03/06/01	07/31/00	PHONE NO: 233-3612	
	12.203	km		$ 1,963,485	$ 2,052,072	$ 2,044,401		06/07/01	100%	84%
STPE-STPP 42-3(14)76			L. SCANLAN CONTRACTOR					06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E						08/11/00	PHONE NO: 228-9478	
	0.000	km		$ 282,177	$ 411,571	$ 345,553		06/30/01***	84%	100%
STPP 22-2(15)30			S K CONSTRUCTION, INC.					07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG						07/19/00	PHONE NO: 787-5701	
	17.613	km		$ 7,245,674	$ 6,171,379	$ 2,738,173		06/19/03***	44%	43%
IM 94-7(22)244			EMPIRE SAND AND GRAVEL COMPANY					07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER						08/10/00	PHONE NO: 377-5296	
	10.390	km		$ 2,836,233	$ 3,122,719	$ 2,932,821		06/30/02***	94%	63%
STPS 254-1(17)32			WICKENS CONSTRUCTION, INC.				PEND	08/02/00	F.P.M. SLASKA, JIM	
13 KM NORTH OF BLOOMFIELD - NO		GRADING,AGG.SURF.,PLANT MIX BI TUM SURF.& SEAL & COVER					05/25/01	08/21/00	PHONE NO: 377-5296	
	9.369	km		$ 2,421,892	$ 2,174,379	$ 2,106,840		07/31/02***	97%	44%
IM 94-5(30)170			EMPIRE SAND AND GRAVEL COMPANY					08/31/00	F.P.M. SLASKA, JIM	
POWDER RIVER - EAST		MILLING,FILLING,PLANT MIX BITU M.SURFACING OVERLAY,SEAL &						09/21/00	PHONE NO: 377-5296	
	23.700	km		$ 9,590,337	$ 8,891,443	$ 5,504,029		08/08/03***	62%	33%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/01
*** GLENDIVE DISTRICT ***

DATE:06/12/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	MT. DEPT. FIELD PROJECT MANAGER / AWARD DATE WORK BEG. WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-2(16)42 F			RIVERSIDE CONTRACTING, INC.				11/06/00	F.P.M. MARTIN, DOUGLAS	
LAME DEER-EAST		GRADE,AGG.CTB,PLANT MIX SURF,S EAL & COVER,& WETLAND					12/12/00	PHONE NO: 748-3175	
	11.190	km	$ 8,910,576	$ 9,038,202	$ 3,085,858		08/18/03***	34%	16%
NH 37-2(17)49 F			RIVERSIDE CONTRACTING, INC.				11/06/00	F.P.M. MARTIN, DOUGLAS	
11 KM EAST OF LAME DEER - EAST		GRADE AGG SURF.,CTB,PLANT MIX SURF.,SEAL & COVER					12/12/00	PHONE NO: 748-3175	
	8.925	km	$ 8,308,921	$ 8,831,903	$ 2,821,963		08/21/03***	32%	16%
NH 23-2(18)64 F			E.H. OFTEDAL AND SONS, INC.				11/27/00	F.P.M. SWANSON, ROBERT E.	
OLIVE N & S		GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM					03/12/01	PHONE NO: 436-2704	
	19.100	km	$ 9,371,165	$ 10,642,287	$ 976,460		06/30/04***	9%	12%
NH 99-1(4)29			PRINCE, INC				11/27/00	F.P.M. PISK, RANDAL	
LORING - NORTH & SOUTH		LEVELING,COLD MILLING,PLANT MI X OVERLAY,SEAL & COVER,SIGN					05/24/01	PHONE NO: 228-9478	
	39.980	km	$ 2,180,496	$ 1,935,631	$ 19,357		06/24/02***	1%	0%
IM 94-4(64)142			PRINCE, INC				11/27/00	F.P.M. FRETTE, KURT	
5 KM EAST OF MILES CITY-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER					03/07/01	PHONE NO: 233-3612	
IM 94-4(63)129							06/30/02***		
RADAR INTERCHANGE-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	28.784	km	$ 4,132,019	$ 3,614,321	$ 1,578,911			44%	30%
STPP-NH-IM 0002(492)			ARROW STRIPING AND MFG., INC.				11/27/00	F.P.M. MIKE BUTZLAFF	
2000-D4-DURABLE PAVEMENT MARKI		2000-D4-DURABLE PAVEMENT MARKI NGS					/ /	PHONE NO: 653-1577	
	355.300	km	$ 404,269	$ 345,707	$ 3,457		09/30/01***	1%	23%
STPP 20-1(8)0			CENTURY COMPANIES, INC.				11/27/00	F.P.M. BACON, DAVID	
GLENDIVE-NORTH		PORTLAND CEMENT CONCRETE PAVEM ENT					04/20/01	PHONE NO: 377-5296	
	0.924	km	$ 895,362	$ 678,567	$ 336,717		09/30/01***	50%	28%
IM 94-4(62)148			PRINCE, INC				11/27/00	F.P.M. FRETTE, KURT	
SHIRLEY INTERCHANGE - EAST & W		MILLING,HOT RECYCLED PLANT MIX OVERLAY,SEAL & COVER					03/06/01	PHONE NO: 233-3612	
	9.427	km	$ 3,440,799	$ 2,837,364	$ 606,034		07/13/02***	21%	30%
NH 23-2(20)56 F			E.H. OFTEDAL AND SONS, INC.				12/19/00	F.P.M. SWANSON, ROBERT E.	
COALWOOD - SOUTH		GRADING,GRAVEL,PL MIX SURF,SEA L & COVER					02/13/01	PHONE NO: 436-2704	
	13.249	km	$ 7,520,509	$ 7,095,158	$ 2,103,957		09/30/03***	30%	16%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/01
*** GLENDIVE DISTRICT ***

DATE:06/12/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-3(54)116				PRINCE, INC			01/31/01	F.P.M. MIKE BUTZLAFF	
HATHAWAY-EAST & WEST(WB)		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					06/07/01	PHONE NO: 653-1577	
	20.502 km		$ 3,457,200	$ 3,100,000	$ 30,998		06/30/03***	1%	0%
STPP 0002(503)				HIGHWAY IMPROVEMENT INC			03/09/01	F.P.M. LAUCKNER, JAMES	
I-94 BUSINESS LOOP-GLENDIVE		CRACK SEALING					04/30/01	PHONE NO: 377-5296	
STPP 25-1(28)9							09/30/01***		
14 KM NORTH OF CIRCLE-NORTH		CRACK SEALING							
SFCN 57-5(23)192									
32 KM WEST OF JORDAN-EAST		CRACK SEALING							
SFCN 20-1(7)1									
JUNCTION I-94 & MT 16-NORTHEAS		CRACK SEALING							
CONTRACT TOTAL	103.060 km		$ 338,168	$ 341,280	$ 95,492			28%	42%
STPP 25-1(27)0				CENTURY COMPANIES, INC.			03/09/01	F.P.M. LAUCKNER, JAMES	
CIRCLE-NORTH		PLANT MIX OVERLAY,SEAL & COVER					04/09/01	PHONE NO: 377-5296	
	13.817 km		$ 791,451	$ 871,751	$ 734,905		06/30/02***	84%	15%
STPP 39-1(31)44				CENTURY COMPANIES, INC.			03/09/01	F.P.M. MARTIN, DOUGLAS	
35 KM NORTH OF COLSTRIP-NORTH		PL MIX OVERLAY,LEVELING,SEAL & COVER,LOOP DETECT INSTALL					/ /	PHONE NO: 748-3175	
	10.900 km		$ 865,173	$ 782,577	$ 7,826		06/30/02***	1%	0%
BH 0002(496)				JARRETT CONSTRUCTION INC.			03/09/01	F.P.M. BACON, DAVID	
FY 99-BRIDGE SCOUR PROGRAM		SCOUR PROTECTION					/ /	PHONE NO: 377-5296	
	0.000 km		$ 220,415	$ 183,364	$ 1,834		06/30/02***	1%	0%
BR 208-1(2)9				SLETTEN CONSTRUCTION CO			03/29/01	F.P.M. GREUFE, LARRY	
WHITEWATER CREEK - WHITEWATER		GRADING,GRAVEL,CONDTRUCTION OF STEEL GIRDER BRIDGE					06/12/01	PHONE NO: 653-1574	
	0.611 km		$ 584,909	$ 703,872	$ 7,039		10/19/01***	1%	0%
NH 23-1(19)48 F				E.H. OFTEDAL AND SONS, INC.			03/29/01	F.P.M. FRETTE, KURT	
COALWOOD-NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER					/ /	PHONE NO: 233-3612	
	13.294 km		$ 6,017,266	$ 6,485,034	$ 64,849		09/30/03***	1%	8%
STPP 23-1(26)0				CENTURY COMPANIES, INC.			05/11/01	F.P.M. BARTH, TIM	
JCT MT 59 & US 12 EAST		PLANT MIX BIT.OVERLAY,SEAL & C OVER					06/11/01	PHONE NO: 233-3628	
CM 8005(2)							08/10/01***		
BRIDGE STREET - MILES CITY		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	1.299 km		$ 649,989	$ 794,861	$ 0			0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/01
*** GLENDIVE DISTRICT ***

DATE:06/12/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 23-3(10)130				RIVERSIDE CONTRACTING, INC.			06/01/01	F.P.M. BARTH, TIM	
ALZADA-EAST & WEST		WIDENING,CEMENT TREATED PULV B ASE,PL MIX OVERLAY & SEAL & CO					/ /	PHONE NO: 233-3628	
	15.298 km		$ 5,040,955	$ 4,929,743	$ 0		07/26/02***	0%	0%
STPP-STPE 2-2(11)83				RIVERSIDE CONTRACTING, INC.			06/01/01	F.P.M. LAUCKNER, JAMES	
US 12 & MT 7 JCT - BAKER		GR,GRVL,CEMENT TREATED BASE,MI LL,PL MIX BIT & CONC SURF,CURB					/ /	PHONE NO: 377-5296	
	0.000 km		$ 2,339,057	$ 2,779,868	$ 0		07/21/01***	0%	0%
STPS 447-1(15)0				NORTHERN IMPROVEMENT COMPANY			06/01/01	F.P.M. MIKE BUTZLAFF	
JUNCTION I-94 - SOUTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					/ /	PHONE NO: 653-1577	
	19.500 mi		$ 825,291	$ 820,901	$ 0		08/10/01***	0%	0%
GLENDIVE DISTRICT TOTALS			$100,913,067	$ 99,812,952	$ 38,849,222			38%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/01
*** BILLINGS DISTRICT ***

DATE:06/12/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	MT. DEPT. FIELD PROJECT MANAGER / AWARD DATE / WORK BEG. / WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
DPI 0194(001) F			NORTHERN LINE LAYERS, INC.				APPR	06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER					05/02/01	08/10/98	PHONE NO: 657-0269	
	4.154	km		$ 14,524,331	$ 15,444,134	$ 15,756,546		09/30/01***	98%	99%
STPP 14-5(15)169			WICKENS CONSTRUCTION, INC.					11/25/98	F.P.M. BROWN GERRY	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER						02/22/99	PHONE NO: 323-3699	
	19.333	km		$ 11,563,965	$ 9,648,986	$ 9,369,132		06/30/02***	97%	96%
IM 90-8(132)438			JTL GROUP, INC.-BILLINGS				APPR	12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8					01/29/01	03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437							APPR	08/10/01***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE					10/23/00			
CONTRACT TOTAL	19.734	km		$ 10,173,185	$ 9,101,273	$ 12,146,811			98%	93%
NH 61-1(8)13 F			WICKENS CONSTRUCTION, INC.				APPR	04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER					10/23/00	04/19/99	PHONE NO: 323-3699	
	14.188	km		$ 7,956,805	$ 6,897,684	$ 6,965,122		10/24/00	100%	71%
STPS 297-1(3)22			S K CONSTRUCTION, INC.					06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.						08/02/99	PHONE NO: 538-1320	
	5.406	km		$ 1,498,847	$ 1,414,950	$ 1,337,793		06/12/01***	95%	69%
IM 90-9(91)498			EMPIRE SAND AND GRAVEL CO.,INC				APPR	06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.					10/23/00	09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509								05/09/01		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER								
IM 90-9(86)517										
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER								
CONTRACT TOTAL	37.617	km		$ 3,480,454	$ 4,188,307	$ 4,398,523			100%	83%
STPP 43-1(15)19			MONTGOMERY CONSTRUCTION				APPR	08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER					10/31/00	09/22/99	PHONE NO: 323-3699	
	1.406	km		$ 942,490	$ 918,161	$ 914,284		10/18/00	100%	98%
BR 9048(15)			SLETTEN CONSTRUCTION CO					08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S						09/14/99	PHONE NO: 657-0273	
	1.250	km		$ 1,702,017	$ 1,570,037	$ 1,542,901		12/01/00	100%	93%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/01
*** BILLINGS DISTRICT ***

DATE:06/12/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
PLH-STPS-CT 314-1(13)32			E.H. OFTEDAL AND SONS, INC.			APPR	09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER				03/06/01	11/16/99	PHONE NO: 657-0267	
	19.913 km		$ 9,237,472	$ 7,818,266	$ 8,226,655		06/30/02***	98%	74%
NH 57-2(19)22 F			PRINCE, INC				03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER					06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F							09/30/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER							
CONTRACT TOTAL	20.430 km		$ 6,291,708	$ 4,617,268	$ 2,483,519			54%	75%
BR 9048(11)			EDWARD T COPPS CONST.				03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE					04/05/00	PHONE NO: 657-0273	
	0.663 km		$ 1,183,040	$ 823,782	$ 681,487		06/30/01***	83%	72%
SFCI 90-8(144)409			RIVERSIDE CONTRACTING, INC.			APPR	05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER				12/28/00	06/27/00	PHONE NO: 322-5870	
	28.445 km		$ 3,013,603	$ 2,496,764	$ 3,003,269		06/30/02***	98%	78%
STPU 1002(9)			JTL GROUP, INC.-BILLINGS				06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF					07/10/00	PHONE NO: 657-0271	
	1.079 km		$ 2,699,863	$ 3,145,343	$ 2,724,771		06/30/02***	87%	70%
STPS 314-1(14)18			CENTURY COMPANIES, INC.			APPR	07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY				03/06/01	09/06/00	PHONE NO: 657-0267	
	23.160 km		$ 1,392,896	$ 1,558,796	$ 1,041,921		07/10/01***	67%	56%
NH 57-4(10)148			MARQUIS EXCAVATING				07/06/00	F.P.M. BROWN GERRY	
PIPES-EAST OF WINNETT		PIPES,PIPE INSERTS & RIPRAP					03/12/01	PHONE NO: 323-3699	
	0.000 km		$ 260,776	$ 217,542	$ 194,483		05/31/01	100%	29%
STPHS 0002(389)			OMO CONSTRUCTION INC				07/06/00	F.P.M. SHUPAK,TOM	
1995 - D5 - ELECTRICAL/SIGNING		ELECTRICAL,SIGNING,PAVEMENT MA RKING,ELECTRICAL & DELINEATORS					08/28/00	PHONE NO: 657-0271	
	0.000 km		$ 59,984	$ 52,704	$ 41,372		02/01/01	100%	60%
BR 568-1(9)1			COP CONSTRUCTION CO.				08/31/00	F.P.M. NELSON, ROD	
YELLOWSTONE RIVER-NW POMPEYS P		CONST OF PRESTRESSED CONC.BEAM BRIDGE,GRADING,AGGERGATE					10/10/00	PHONE NO: 657-0264	
	1.060 km		$ 2,736,398	$ 1,874,523	$ 1,482,836		06/30/02***	79%	32%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/01
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-2(28)51				EMPIRE SAND AND GRAVEL COMPANY			11/06/00	F.P.M. SLOE, DAVID A.	
HYSHAM HILLS		COLD MILLING,PULVERIZE,PLANT M IX SURF.,SEAL & COVER					01/09/01	PHONE NO: 657-0269	
	19.149	km	$ 6,888,544	$ 6,131,635	$ 1,268,194		09/30/02***	21%	24%
STPP 28-2(22)70				RIVERSIDE CONTRACTING, INC.			11/06/00	F.P.M. JAY MUHLBEIER	
RED LODGE - NORTH		COLD MILLING,COLD RECYCLE,PLAN T MIX SURF.,SEAL & COVER,& PS					03/12/01	PHONE NO: 657-0207	
	50.482	km	$ 3,068,261	$ 3,225,039	$ 230,891		09/30/02***	7%	20%
IM 94-1(61)47				EMPIRE SAND AND GRAVEL COMPANY			11/27/00	F.P.M. SLOE, DAVID A.	
BIG HORN INTERCHANGE E & W		MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER					02/08/01	PHONE NO: 657-0269	
	17.837	km	$ 2,185,015	$ 2,360,221	$ 739,610		07/09/02***	31%	12%
IM 90-8(149)399				RIVERSIDE CONTRACTING, INC.			11/27/00	F.P.M. JAY MUHLBEIER	
REEDPOINT-COLUMBUS		COLD MILLING, PL MIX BITUM SUR F FILL & OVERLAY\SEAL & COVER					02/01/01	PHONE NO: 657-0207	
IM 90-7(77)364							06/20/02***		
16 KM EAST OF SWEET GRASS COUN		COLD MILLING,PLANT MIX BITUM.S URF.FILL & OVERLAY/SEAL &							
CONTRACT TOTAL	23.953	km	$ 3,191,843	$ 3,142,392	$ 2,325,084			74%	35%
STPHS 0002(480)				EXCEL ELECTRIC, INC			11/27/00	F.P.M. SHUPAK,TOM	
1996 - D5 ELECTRICAL		SIGNING UPGRADE,LIGHT POLE INS ALL,SIGNING & SIGNALS					04/16/01	PHONE NO: 657-0271	
	0.000	km	$ 43,029	$ 38,830	$ 17,017		06/30/01***	44%	17%
BR 9056(26)				EGGART ENGINEERING & CONST.			12/19/00	F.P.M. NELSON, ROD	
BBWA CANAL-MOSSMAIN INTERCHANG		GRADING,PL MIX SURF,AGGREGATE SURF,SEAL & COVER					03/01/01	PHONE NO: 657-0264	
	0.321	km	$ 326,422	$ 336,697	$ 135,572		09/28/01***	40%	32%
NH 4-1(23)0 F				CENTURY COMPANIES, INC.			12/19/00	F.P.M. BERGEN, PERRY	
WARREN - NORTH & SOUTH		GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE,					03/05/01	PHONE NO: 322-5870	
	20.497	km	$ 7,351,605	$ 6,409,592	$ 1,713,117		06/30/03***	27%	14%
SFCI 94-1(58)13				RIVERSIDE CONTRACTING, INC.			01/31/01	F.P.M. JAY MUHLBEIER	
BALLANTINE INT - EAST & WEST		MILL,FILL,SEAL & COVER,BRIDGE DECK SURFACE TREATMENT					03/12/01	PHONE NO: 657-0207	
SFCI 94-1(59)8							09/11/02***		
HUNTLEY - BALLANTINE		MILL,FILL,SEAL & COVER & GUARD RAIL IMPROVEMENTS							
CONTRACT TOTAL	25.490	km	$ 2,867,635	$ 2,739,748	$ 896,854			33%	32%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/01
*** BILLINGS DISTRICT ***

DATE:06/12/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-9(93)543				MARVIN A. REHBEIN			03/09/01	F.P.M. JAY MUHLBEIER	
WYOLA - SOUTH		COLD MILLING,FILL,SEAL & COVER					/ /	PHONE NO: 657-0207	
	17.624	km	$ 2,487,066	$ 2,691,176	$ 26,911		09/30/02***	1%	15%
IM 90-9(92)486				MARVIN A. REHBEIN			03/09/01	F.P.M. JAY MUHLBEIER	
TOLUCA - EAST		MILL,PLANT MIX BITUM SURFACING ,SEAL & COVER					04/11/01	PHONE NO: 657-0207	
	26.482	km	$ 3,401,372	$ 3,883,120	$ 670,340		09/30/02***	17%	36%
STPP 14-5(17)181				M K WEEDEN CONSTRUCTION, INC.			03/09/01	F.P.M. BROWN GERRY	
19 KILOMETERS EAST OF ROUNDUP-		GRADING,GRAVEL & PLANT MIX SUR FACING					04/13/01	PHONE NO: 323-3699	
	12.660	km	$ 6,545,224	$ 7,682,910	$ 110,451		06/30/04***	1%	16%
IM 90-7(72)392				COP CONSTRUCTION CO.			03/29/01	F.P.M. STUDEBAKER, RAYMOND	
REEDPOINT-E & W STRUCTURES		STRUCTURE REHABILITATION					04/26/01	PHONE NO: 657-0273	
	0.097	km	$ 934,791	$ 1,085,191	$ 163,722		11/02/01***	15%	17%
NH-STPS-STPX-STPP-IM 0002(585)				MARK RITE LINES OF MONT., INC.			05/24/01	F.P.M. TILZEY, RONALD	
2001-D5-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKINGS					/ /	PHONE NO: 538-1320	
	12.100	mi	$ 316,604	$ 289,000	$ 0		09/14/01***	0%	09/14/01
BILLINGS DISTRICT TOTALS			$118,325,246	$111,804,071	$ 80,609,189			67%	
TOTALS FOR ALL PROJECTS:			$471,960,435	$452,401,001	$280,868,856			60%	

STATE DOCUMENTS COLLECTION

S
625.704
H3cr
6/30/01

JUL 12 2001

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA STATE LIBRARY
3 0864 0015 5525 2

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/01
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1							08/14/01***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0						APPR			
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS				10/31/00			
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 3,351,349			98%	85%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			06/15/99	F.P.M. BENEDIK, TOM	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: -	
	0.000 km		$ 1,095,659	$ 940,332	$ 752,820		08/14/01***	80%	96%
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							08/07/00		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 3,927,216			100%	91%
BR 6-1(77)53				RIVERSIDE CONTRACTING, INC.			11/16/99	F.P.M. KALBERG, J. GARY	
MRL O-PASS - SE OF THOMPSON FA		GR,AGG.SURF.,PL.MIX BIT.SURF.& PRESTRESSED CONCRETE BRIDGE					11/29/99	PHONE NO: 751-2040	
	1.033 km		$ 1,928,960	$ 1,673,064	$ 1,608,662		04/24/01	100%	69%
NH 24-1(49)0				MT MAT'LS, INC.(DBA)LS JENSEN			11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER					03/06/00	PHONE NO: 523-5877	
NH 24-1(50)5							07/24/00		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.100 km		$ 1,271,951	$ 1,249,585	$ 1,154,423			100%	78%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA			11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE					02/14/00	PHONE NO: 273-7190	
	8.995 mi		$ 7,551,043	$ 7,022,657	$ 6,826,292		09/30/02***	97%	92%
NH 5-2(72)60				MONTANA LINES, INC		APPR	02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK				02/27/01	09/25/00	PHONE NO: 751-2049	
	0.000 km		$ 401,225	$ 224,047	$ 244,607		05/17/01	100%	110%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPE 7-1(74)76 F			SCHELLINGER CONST CO.,INC.				APPR	02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT					12/19/00	03/20/00	PHONE NO: -	
	3.641	km		$ 2,562,931	$ 2,417,850	$ 2,700,524		06/25/01	100%	95%
CM-BR 8107(12)			BODELL CONSTRUCTION COMPANY					02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT						04/11/00	PHONE NO: 523-5856	
	0.539	km		$ 5,510,210	$ 7,017,632	$ 3,097,619		09/30/01***	44%	52%
STPHS 0002(384)			ALPINE CONSTRUCTION, INC.				APPR	03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING					12/19/00	05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)							APPR	10/18/00		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR					01/29/01			
STPHS 269-1(24)15							APPR			
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS					03/06/01			
CONTRACT TOTAL	0.000	km		$ 139,661	$ 135,053	$ 139,994			100%	90%
SFCN 1-2(94)120			A-1 PAVING, INC				APPR	04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER					11/14/00	05/09/00	PHONE NO: 751-2041	
SFCN 1-2(97)91							APPR	09/22/00		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER					12/28/00			
STPS 209-1(4)0										
BIGFORK-EAST		CRACK SEALING,SEAL & COVER								
STPS 317-1(6)1							APPR			
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER					02/27/01			
STPS 503-1(8)8										
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R								
CONTRACT TOTAL	36.953	km		$ 1,503,609	$ 1,248,556	$ 1,367,133			100%	79%
IM 90-1(135)0			MONTANA LINES, INC					05/02/00	F.P.M. JOHNSON, ROBERT L.	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS						06/06/01	PHONE NO: 523-5864	
	0.000	km		$ 218,074	$ 300,275	$ 187,894		06/30/01***	63%	43%
CM-NH 5-3(51)112 F			RIVERSIDE CONTRACTING, INC.				APPR	05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT					02/27/01	07/24/00	PHONE NO: 751-2043	
STPP 1-2(93)121							APPR	06/28/01		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.					01/29/01			
CONTRACT TOTAL	1.480	km		$ 3,180,396	$ 3,266,694	$ 4,029,457			100%	76%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 5-3(73)106 F				SCHELLINGER CONST CO.,INC.			06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.					06/23/00	PHONE NO: 751-2046	
	4.700 km		$ 6,431,312	$ 4,840,001	$ 3,808,117		07/26/03***	79%	53%
STPHS 317-1(4)1				SETTLE SERVICES		APPR	06/12/00	F.P.M. ROBERTS, JAMES	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING				03/06/01	08/03/00	PHONE NO: 751-2041	
	0.748 km		$ 560,807	$ 444,294	$ 509,714		06/07/01	100%	153%
BH 9041(21)				FRONTIER-WEST, L.L.C.			07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES					09/13/00	PHONE NO: 523-5856	
	0.168 km		$ 613,105	$ 512,220	$ 465,610		06/06/01	100%	75%
STPHS 0002(375)				MONTANA LINES, INC			07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING					11/01/00	PHONE NO: 751-2049	
	0.000 km		$ 72,957	$ 68,924	$ 72,018		05/09/01	100%	90%
STPHS-STPP-STPE 83-1(23)13				A-1 PAVING, INC			07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF ,PL MIX BITUM SURF,SEAL & COVE					08/03/00	PHONE NO: 523-5877	
	2.636 mi		$ 1,172,856	$ 1,149,998	$ 1,069,322		07/05/01	100%	97%
STPS 503-1(6)4				SCHELLINGER CONST CO.,INC.			10/24/00	F.P.M. CHRISINGER,KENNETH L	
FOYS CANYON ROAD		GRADE,AGG.,SURF.,PLANT MIX SUR F.,SEAL & COVER					11/06/00	PHONE NO: 751-2049	
	3.612 km		$ 1,979,457	$ 1,904,198	$ 1,011,768		07/20/02***	53%	35%
STPP 6-1(86)99				SCHELLINGER CONST CO.,INC.			11/06/00	F.P.M. JOHNSON, ROBERT L.	
DIXON - WEST		GRADE,AGG.SURF.PLANT MIX SURF. ,SEAL & COVER					11/28/00	PHONE NO: 523-5864	
	15.750 km		$ 5,881,894	$ 6,027,749	$ 2,656,315		09/10/03***	44%	20%
IM 90-1(143)44				MT MAT'LS, INC.(DBA)LS JENSEN			01/31/01	F.P.M. MCKINNEY, JOHN	
SUPERIOR-TARKIO		MILLING,PLANT MIX SURFACING,SE AL & COVER					06/04/01	PHONE NO: 273-7190	
IM 90-2(101)119							06/30/02***		
CLINTON - EAST		MILLING,PLANT MIX SURFACING,SE AL & COVER							
CONTRACT TOTAL	56.180 km		$ 2,342,049	$ 2,137,276	$ 366,347			17%	25%
STPHS 0002(478)				FRANK GURNEY, INC			03/09/01	F.P.M. HANCOCK, DALE	
1996-DISTRICT 1-GUARDRAIL/SIGN		GUARDRAIL & SIGNING					04/16/01	PHONE NO: 751-2043	
	0.000 mi		$ 125,914	$ 141,556	$ 111,142		05/25/01	100%	22%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-1(47)57 F				JTL GROUP,INC.-DBA A-1 PAVING			03/09/01	F.P.M. ROBERTS, JAMES	
PLEASANT VALLEY		GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER					03/26/01	PHONE NO: 751-2041	
	8.100 km		$ 5,749,412	$ 5,343,464	$ 1,640,088		09/30/03***	31%	25%
BH 269-1(22)21				FRONTIER-WEST, L.L.C.			03/29/01	F.P.M. HEMBREE, TAMI	
BITTERROOT RIVER-NW STEVENSVIL		WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE					05/01/01	PHONE NO: 523-5856	
	0.452 km		$ 1,878,203	$ 1,674,456	$ 42,979		08/09/02***	3%	7%
IM-STPHS 90-1(144)5				ALPINE CONSTRUCTION, INC.			03/29/01	F.P.M. JOHNSON, ROBERT L.	
MEDIAN RAIL - MINERAL COUNTY		CONCRETE MEDIAN RAIL & DRAINAG E					05/14/01	PHONE NO: 523-5864	
	19.000 km		$ 4,483,642	$ 3,185,412	$ 646,603		06/23/02***	20%	19%
STPS 211-1(5)0				RIVERSIDE CONTRACTING, INC.			03/29/01	F.P.M. HANCOCK, DALE	
RONAN - WEST		PLANT MIX OVERLAY,SEAL & COVER					06/25/01	PHONE NO: 751-2043	
STPS 487-1(13)0							09/30/01***		
WHITEFISH - BIG MOUNTAIN		PLANT MIX OVERLAY,SEAL & COVER							
STPS 556-1(2)0									
THOMPSON RIVER ROAD		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	34.810 km		$ 944,972	$ 837,948	$ 31,384			4%	43%
BH 373-1(5)0				DIAMOND CONSTRUCTION, INC.			04/26/01	F.P.M. HEMBREE, TAMI	
BITTERROOT RIVER-WOODSIDE		BRIDGE DECK REPAIR & OVERLAY,P L MIX SURFACING OF APPROACHES					/ /	PHONE NO: 523-5856	
	0.159 km		$ 218,591	$ 222,979	$ 3,592		08/13/01***	2%	08/31/01
NH-STPP 0002(571)				TAMIETTI CONST. CO., INC.			05/11/01	F.P.M. SULLIVAN, SHEILA	
D1-BRIDGE DECK SEAL		D1 BRIDGE DECK SEALANT					/ /	PHONE NO: 523-5877	
	0.526 km		$ 244,589	$ 213,639	$ 2,137		06/30/02***	1%	6%
STPHS 7-2(34)86				MONTANA LINES, INC			05/11/01	F.P.M. SULLIVAN, SHEILA	
FLASHERS - N OF LOLO		FLASHERS,SIGNING & DELINEATION					/ /	PHONE NO: 523-5877	
	0.000 km		$ 23,390	$ 17,791	$ 0		09/01/01***	0%	0%
STPHS 1-2(106)118				PAVLIK ELECTRIC CO, INC			05/11/01	F.P.M. HANCOCK, DALE	
FLASHER - WEST OF KALISPELL		FLASHER,SIGNING & INSTALLION O F FLASHING BEACON & OVERHEAD					/ /	PHONE NO: 751-2043	
	0.790 km		$ 17,951	$ 19,312	$ 0		07/20/01***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/01
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-BH-STPHS 1-2(103)137			TAMIETTI CONST. CO., INC.					05/11/01	F.P.M. KALBERG, J. GARY	
BRIDGE DECK - COLUMBIA FALLS		BRIDGE DECK,HANDRAIL REPAIR,SE ISMIC RETROFIT & GRADE,PL MIX						06/21/01	PHONE NO: 751-2040	
	0.179 km			$ 1,076,460	$ 855,651	$ 48,312		09/30/02***	6%	11%
NH-STPP-STPS-IM 0002(581)			MARK RITE LINES OF MONT., INC.					05/11/01	F.P.M. SULLIVAN, SHEILA	
2001-D1-DURABLE PAVE. MARK.		2001-D1-DURABLE PAVEMENT MARKI NG						/ /	PHONE NO: 523-5877	
	289.700 km			$ 441,347	$ 463,173	$ 1,001		06/30/02***	0%	8%
NH 0002(395)			SCOTT LONG CONSTRUCTION, INC.					06/01/01	F.P.M. MCKINNEY, JOHN	
D1-NON-INTERSTATE GUARDRAIL		GUARDRAIL & BRIDGE RAIL RREPLA CEMENT & UPGRADING						06/25/01	PHONE NO: 273-7190	
	0.000 km			$ 513,398	$ 600,558	$ 6,006		06/30/02***	1%	0%
STPHS 6-1(91)5			OMO CONSTRUCTION INC					06/01/01	F.P.M. HANCOCK, DALE	
GUARDRAIL - W. OF JCT. MT.56		GUARDRAIL PLACEMENT						/ /	PHONE NO: 751-2043	
	0.000 km			$ 34,890	$ 32,035	$ 0		06/30/02***	0%	0%
STPHS 0002(385)			SCOTT LONG CONSTRUCTION, INC.					06/01/01	F.P.M. HANCOCK, DALE	
1995-D1-GUARDRAIL/SLOPE FLATTE		GUARDRAIL & SLOPE FLATTENING						06/25/01	PHONE NO: 751-2043	
	0.000 km			$ 127,023	$ 149,194	$ 5,299		06/30/02***	4%	0%
NH 5-1(24)1			JTL GROUP, INC.-MISSOULA					06/01/01	F.P.M. JOHNSON, ROBERT L.	
U.S. 93-DESMET TO POLSON TURNO		CONST.OF PLANT MIX SURFACED BU S TURNOUTS						/ /	PHONE NO: 523-5864	
	0.000 mi			$ 293,617	$ 289,934	$ 2,901		06/30/02***	1%	0%
MISSOULA DISTRICT TOTALS				$ 68,201,873	$ 63,807,988	$ 41,888,644			64%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-3(54)142			JIM GILMAN EXCAVATING INC.				APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					12/14/00	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1								10/30/00		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER								
CONTRACT TOTAL	27.845	km		$ 5,019,324	$ 4,837,049	$ 5,252,449			100%	93%
STPHS 0002(257)			MARONICK CONST. LLC				APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL					03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000	km		$ 331,626	$ 289,632	$ 275,037		04/16/01	100%	109%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.					12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER						01/06/99	PHONE NO: 585-0453	
NH-STPHS 11-1(27)53							APPR	04/13/01		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.					05/31/00			
CONTRACT TOTAL	17.439	km		$ 9,627,070	$ 9,793,421	$ 9,507,240			100%	145%
IM 90-6(71)289 F			A-1 PAVING, INC					02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB						03/31/99	PHONE NO: 586-5074	
	19.347	km		$ 6,331,183	$ 5,379,297	$ 4,949,452		10/05/00	100%	98%
STPS 278-1(13)30			M K WEEDEN CONSTRUCTION, INC.				APPR	05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					03/06/01	05/24/99	PHONE NO: 494-9643	
	7.837	mi		$ 3,161,119	$ 2,832,172	$ 2,885,187		11/28/00	100%	90%
AR 9906(4)			SCOTT CONSTRUCTION, INC.					06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING						08/30/99	PHONE NO: 585-0453	
	0.000	mi		$ 200,056	$ 237,171	$ 267,471		01/12/01	100%	12/15/99
NH 90-6(85)305			DICK ANDERSON CONSTRUCTION,INC				APPR	08/04/99	F.P.M. STARCEVICH JOHN R.	
NO. 19TH AVE. REST AREA - BOZE		REST AREA					10/30/00	08/26/99	PHONE NO: 287-3868	
	0.000	km		$ 1,192,505	$ 1,097,811	$ 1,198,527		10/20/00	100%	89%
BR 9001(20)			TAMIETTI CONST. CO., INC.					10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES						11/09/99	PHONE NO: 494-9635	
BR 9029(9)								04/10/01		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE								
CONTRACT TOTAL	1.200	km		$ 1,620,651	$ 1,322,400	$ 1,305,028			100%	78%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/01
*** BUTTE DISTRICT ***

DATE:07/09/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 276-1(3)1 BROWN'S GULCH ROAD	3.670 km	GRADING,GRAVEL & PLANT MIX SUR FACING	JIM GILMAN EXCAVATING INC.	$ 1,527,711	$ 1,426,028	$ 1,576,477	APPR 01/29/01	10/07/99 11/08/99 06/18/01***	F.P.M. ARVISH,MIKE PHONE NO: 846-1458 98%	87%
STPP 13-1(33)36 CAMERON - NORTH & SOUTH	18.300 km	GRADE,GRAVEL,PLANT MIX SURFACE	A.M. WELLES, INC.	$ 5,735,355	$ 5,713,401	$ 5,974,115	APPR 03/06/01	10/07/99 11/15/99 09/01/02***	F.P.M. BRAZILL,WILLIAM PHONE NO: 682-7821 98%	74%
NH 8-2(38)41 EUCLID AVENUE - HELENA NH 8-2(39)50 EAST HELENA - EAST CONTRACT TOTAL	15.490 km	PLANT MIX OVERLAY,SEAL & COVER PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER	RIVERSIDE CONTRACTING, INC.	$ 3,431,633	$ 3,243,283	$ 3,260,109	PEND 01/24/01 APPR 01/29/01	11/16/99 04/03/00 05/01/01	F.P.M. FOGARTY,BILL PHONE NO: 457-0526 100%	98%
BR 13-2(2)83 JEFFERSON RIVER - 20.4KM SW OF	0.600 km	GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE	MORGEN & OSWOOD CONST. CO.,INC	$ 2,712,516	$ 1,848,513	$ 1,762,728		11/16/99 12/21/99 06/30/01***	F.P.M. SCHULZ,TOM PHONE NO: 585-0453 95%	115%
NH 8-4(23)77 F TOWNSEND-URBAN STPE 8-4(24)76 BIKE PATH-TOWNSEND CONTRACT TOTAL	3.047 km	GR,AGG & PL MIX SURF,SEAL & CO VER BIKE & PEDESTRIAN PATH	RIVERSIDE CONTRACTING, INC.	$ 2,628,286	$ 2,624,903	$ 2,580,992	APPR 03/06/01	11/16/99 01/31/00 03/22/01	F.P.M. SCHULZ,TOM PHONE NO: 585-0453 100%	81%
BR-STPE 9022(13) BOULDER RIVER - S. OF BOULDER	0.222 km	GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE	SLETTEN CONSTRUCTION CO	$ 676,571	$ 624,361	$ 778,448	APPR 03/06/01	11/16/99 02/22/00 08/25/00***	F.P.M. O'BRIEN,MURRAY PHONE NO: 782-7443 98%	93%
BR-STPP 13-1(29)47 5 LOCATIONS - S E OF ENNIS	2.238 mi	GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES	COP CONSTRUCTION CO.	$ 4,402,959	$ 4,202,581	$ 4,175,426	APPR 06/28/01	11/16/99 02/01/00 08/30/01***	F.P.M. BRAZILL,WILLIAM PHONE NO: 682-7821 99%	102%
STPP 29-4(22)89 PARK & GALENA-BUTTE	1.176 km	COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS	JIM GILMAN EXCAVATING INC.	$ 799,375	$ 708,178	$ 813,426	APPR 03/06/01	12/09/99 03/21/00 08/13/01***	F.P.M. ARVISH,MIKE PHONE NO: 846-1458 98%	102%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-2(71)93				EMPIRE SAND AND GRAVEL CO.,INC		APPR	12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING				12/14/00	01/03/00	PHONE NO: 494-9643	
IM 90-3(82)194							08/29/00		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING							
CONTRACT TOTAL	34.758	km	$ 5,505,510	$ 5,321,021	$ 5,454,562			100%	59%
STPE-IM 518-1(4)0				SLETTEN CONSTRUCTION CO			02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRE SSED CONC BEAM PED BRIDGE					04/17/00	PHONE NO: 495-1506	
	0.563	km	$ 486,371	$ 461,213	$ 465,683		01/05/01	100%	101%
IM 90-4(45)230				JIM GILMAN EXCAVATING INC.		APPR	02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,G'RAIL & EROSION				03/06/01	04/03/00	PHONE NO: 494-9643	
	15.547	km	$ 4,967,086	$ 4,655,180	$ 4,793,217		10/30/00	100%	96%
STPS 399-1(3)0				JTL GROUP, INC.-BELGRADE		APPR	03/16/00	F.P.M. O'BRIEN,MURRAY	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING				12/14/00	04/03/00	PHONE NO: 782-7443	
	16.315	km	$ 3,003,413	$ 2,693,265	$ 2,789,530		08/20/02***	98%	94%
STPS 284-3(4)16				MT MAT'LS, INC.(DBA)LS JENSEN			04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER					06/05/00	PHONE NO: 495-1506	
	31.230	km	$ 1,268,067	$ 1,234,691	$ 1,228,238		11/02/00	100%	70%
IM 90-5(55)249				BLAHNIK CONSTRUCTION, INC.		APPR	04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER				03/06/01	05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257						APPR	06/30/02***		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER				03/06/01			
STPP 13-1(32)75						APPR			
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER				03/06/01			
CONTRACT TOTAL	36.120	km	$ 6,698,864	$ 7,084,784	$ 7,241,907			96%	90%
STPHS 282-1(2)0				OMO CONSTRUCTION INC			06/12/00	F.P.M. CHRISTENSEN KEVIN	
1995-D2-GUARDRAIL		GUARDRAIL & SIGNING					08/01/00	PHONE NO: 495-1506	
	0.000	km	$ 75,225	$ 70,607	$ 60,441		10/26/00	100%	62%
BR 9001(35)				SLETTEN CONSTRUCTION CO			06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE					08/07/00	PHONE NO: 494-9635	
	0.420	km	$ 1,245,086	$ 977,392	$ 765,712		08/14/01***	78%	86%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 59-2(9)49				S K CONSTRUCTION, INC.			07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER					07/17/00	PHONE NO: 586-5074	
	12.576 mi		$ 4,464,227	$ 4,171,267	$ 2,948,785		06/30/03***	71%	53%
SMP 0499(01)				MARONICK CONST. LLC			07/06/00	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT CRUSH & STOCKPI		CRUSHING & STOCKPILING					07/20/00	PHONE NO: 846-1458	
	0.000 km		$ 374,300	$ 272,107	$ 258,583		11/01/00	100%	11/01/00
NH 8-2(53)49				MONTANA LINES, INC		APPR	07/21/00	F.P.M. FOGARTY,BILL	
PEDESTRIAN SIGNAL - EAST HELEN		PEDESTRIAN SIGNAL-EAST HELENA				02/27/01	08/16/00	PHONE NO: 457-0526	
	0.000 km		$ 171,574	$ 147,217	$ 182,775		10/26/00	100%	100%
BR 9047(15)				TAMIETTI CONST. CO., INC.			08/02/00	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER WEST OF MELROSE		GRADING,GRAVEL,PL MIX BITUM SU RF.& CONST PRESTRESSED CONC					09/18/00	PHONE NO: 494-9635	
	0.502 km		$ 753,644	$ 772,000	$ 629,528		07/03/01***	82%	63%
STPP 13-5(3)95				AMERICAN CONTRACTING, INC.			08/02/00	F.P.M. HELD, TERRY	
THREE FORKS OVERPASS REMOVAL		GRADING,PMS,SEAL & COVER & STR UCTURE REMOVEL & GRAVEL					09/12/00	PHONE NO: 285-4943	
	0.720 mi		$ 711,660	$ 463,210	$ 424,168		06/30/01***	92%	91%
CM 5802(3)				MARONICK CONST. LLC			08/02/00	F.P.M. CHRISTENSEN KEVIN	
CUSTER & MCHUGH-HELENA		INTERSECT IMPROV INCL GRADING, GRAVEL,PMS & SIGNALIZATION					09/11/00	PHONE NO: 495-1506	
	0.360 km		$ 469,592	$ 363,359	$ 449,323		05/01/01	100%	113%
BR 9029(27)				COP CONSTRUCTION CO.			08/31/00	F.P.M. BRAZILL,WILLIAM	
INDIAN CREEK BRIDGE		CONST.OF PRESTRESSED BRIDGE & GRAVEL APPROACHES					10/05/00	PHONE NO: 682-7821	
	0.028 km		$ 117,013	$ 134,271	$ 128,972		08/14/01***	96%	68%
CM 1207(2)				CENTRAL ELECTRIC, INC.			08/31/00	F.P.M. SCHULZ,TOM	
NORTH 7TH AVENUE & GRIFFIN DRI		TRAFFIC SIGNAL					10/09/00	PHONE NO: 585-0453	
	0.000 km		$ 85,693	$ 67,220	$ 58,310		06/01/01	100%	82%
BR 9016(19)				COP CONSTRUCTION CO.			08/31/00	F.P.M. MCCORMICK, THOMAS	
GALLATIN RIVER-GALLATIN GATEWA		2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL &					01/19/01	PHONE NO: 586-5074	
	0.949 mi		$ 1,183,619	$ 1,138,408	$ 471,758		09/30/01***	41%	26%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 1201(6)			JTL GROUP, INC.-BELGRADE					09/28/00	F.P.M. HELD, TERRY	
SIGNAL-NORTH 19TH & BAXTER-BOZ		INSTALL SIGNALS W/GRADING,GRAV EL,& PLANT MIX SURFACING						04/09/01	PHONE NO: 285-4943	
	0.168	km		$ 364,607	$ 462,392	$ 425,404		08/29/01***	92%	127%
STPHS-STPS-STPU 25(27)			S K CONSTRUCTION, INC.					11/06/00	F.P.M. FOGARTY,BILL	
ONE MILE EAST OF HELENA		GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB						03/26/01	PHONE NO: 457-0526	
	2.795	km		$ 2,061,164	$ 1,749,409	$ 739,181		06/22/02***	42%	36%
IM 90-3(78)180			JIM GILMAN EXCAVATING INC.					11/27/00	F.P.M. ARVISH,MIKE	
BECK HILL - DEER LODGE E.B.		PLANT MIX OVERLAY,SEAL & COVER & BRIDGE DECK TREATMENT						01/29/01	PHONE NO: 846-1458	
	13.661	km		$ 3,474,877	$ 2,909,950	$ 1,562,636		09/30/02***	54%	52%
BR 9016(30)			HALL CONSTRUCTION SERVICES					11/27/00	F.P.M. GRAVAGE,DANIEL	
ROCKY CREEK BRIDGE - 3 KM EAST		CONST OF PRESTRESSED TRI-DECK BEAM BR,GRADING & GRAVELING						03/26/01	PHONE NO: 222-8110	
	0.340	km		$ 353,061	$ 315,450	$ 265,734		09/02/01***	84%	67%
IM 15-2(68)130			JIM GILMAN EXCAVATING INC.					11/27/00	F.P.M. WILLIAMS,PAUL	
BUTTE-ELK PARK		COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING						12/03/00	PHONE NO: 494-9643	
IM 15-2(72)121								09/30/02***		
NISSLER-BUTTE		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	24.010	km		$ 8,037,938	$ 8,527,271	$ 1,658,160			19%	25%
NH-STPHS 11-1(36)34			MT MAT'LS, INC.(DBA)LS JENSEN					11/27/00	F.P.M. SCHULZ,TOM	
EMIGRANT - NORTH		PLANT MIX BITUMINOUS OVERLAY,T URN LANES & GUARDRAIL						03/19/01	PHONE NO: 585-0453	
	16.095	km		$ 1,247,605	$ 1,240,231	$ 1,137,064		06/30/02***	92%	47%
IM 15-4(86)190			RIVERSIDE CONTRACTING, INC.					11/27/00	F.P.M. FOGARTY,BILL	
HELENA-NORTH & SOUTH		COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB						03/26/01	PHONE NO: 457-0526	
	9.444	km		$ 3,194,950	$ 2,833,761	$ 921,249		06/29/02***	33%	49%
STPHS 0002(497)			OMO CONSTRUCTION INC					11/27/00	F.P.M. SCHULZ,TOM	
1997 D2 / D3 SIGNING		1997 D2/D3 SIGNING						03/19/01	PHONE NO: 585-0453	
	0.000	km		$ 16,915	$ 14,499	$ 8,338		04/04/01	100%	0%
IM 90-6(89)301			RIVERSIDE CONTRACTING, INC.					12/19/00	F.P.M. SCHULZ,TOM	
BOZEMAN-E & W		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER						04/17/01	PHONE NO: 585-0453	
	9.556	km		$ 3,220,774	$ 2,855,014	$ 2,216,815		08/10/02***	78%	51%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-5(57)264				MARONICK CONST. LLC			01/31/01	F.P.M. O'BRIEN,MURRAY	
MILLIGAN CANYON		SEAL & COVER					04/03/01	PHONE NO: 782-7443	
IM 15-3(57)163							09/30/01***		
BOULDER HILL		SEAL & COVER							
STPP 69-1(16)1									
WHITEHALL - EAST AND NORTH		SEAL & COVER							
STPP 55-3(10)12									
LEGION AVE. WEST - WHITEHALL		SEAL & COVER							
STPP 69-1(15)0									
LEGION AVE. EAST - WHITEHALL		SEAL & COVER							
CONTRACT TOTAL	72.494 km		$ 1,699,926	$ 1,588,107	$ 240,255			15%	62%
BR 9029(18)				SLETTEN CONSTRUCTION CO			01/31/01	F.P.M. BRAZILL,WILLIAM	
MADISON RIVER - 58 KM SO OF EN		RELOCATE THRU-TRUSS,CONCRETE D ECK & ABUTMENT,AGG SURF APPROA					06/19/01	PHONE NO: 682-7821	
	0.095 km		$ 542,443	$ 562,010	$ 96,772		09/30/01***	17%	0%
NH 8-2(54)44				MARONICK CONST. LLC			03/09/01	F.P.M. CHRISTENSEN KEVIN	
PROSPECT AVE. HELENA		SEAL & COVER					/ /	PHONE NO: 495-1506	
NH 8-1(24)23							06/30/01***		
ELLISTON - EAST		SEAL & COVER							
CONTRACT TOTAL	7.450 km		$ 185,871	$ 177,859	$ 0			0%	0%
IM 90-5(58)274				JIM GILMAN EXCAVATING INC.			03/09/01	F.P.M. HELD, TERRY	
THREE FORKS - WEST		CRACK SEAL,PL MIX SURF OVERLAY ,SEAL & COVER,BRIDGE REHAB					04/16/01	PHONE NO: 285-4943	
	6.795 km		$ 4,639,919	$ 3,798,195	$ 876,602		06/30/03***	23%	38%
STPE 11-1(24)50				BIG SKY ASPHALT CO.			03/29/01	F.P.M. SCHULZ,TOM	
CARTER'S BRIDGE PATH - LIVINGS		CARTER,S BRIDGE PATH					05/15/01	PHONE NO: 585-0453	
STPE 34(11)							06/30/02***		
SIDEWALKS-PARK COUNTY		GRADING & CONSTRUCTION OF SIDE WALK W/ CURB & GUTTER							
CONTRACT TOTAL	4.514 km		$ 152,377	$ 163,720	$ 92,185			56%	55%
STPS 278-1(17)43				BLAHNIK CONSTRUCTION, INC.			05/11/01	F.P.M. ARVISH,MIKE	
JACKSON - WISDOM		PLANT MIX OVEERLAY & SEAL & CO VER					/ /	PHONE NO: 846-1458	
	28.600 km		$ 1,318,294	$ 1,266,324	$ 12,664		06/30/02***	1%	12%
NH 15-4(85)193 F				MARONICK CONST. LLC			05/11/01	F.P.M. CHRISTENSEN KEVIN	
CEDAR STREET INTERCHANGE-HELEN		GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL					06/26/01	PHONE NO: 495-1506	
	2.688 km		$ 3,648,604	$ 3,153,678	$ 31,538		06/30/03***	1%	4%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP-IM-NH-STPS 0002(582)				MARK RITE LINES OF MONT., INC.			05/11/01	F.P.M. BRAZILL,WILLIAM	
2001-D2-DURABLE PAVEMENT MARKI		2001-D2-DURABLE PAVEMENT MARKI NGS					06/27/01	PHONE NO: 682-7821	
	168.000	km	$ 359,013	$ 356,357	$ 1,001		06/30/02***	0%	09/01/01
BH 540-1(12)32				EDWARD T COPPS CONST.			05/24/01	F.P.M. GRAVAGE,DANIEL	
YELLOWSTONE-CARTERS BRIDGE		REPAIR DETERIORATING CONCRETE					/ /	PHONE NO: 222-8110	
	0.087	km	$ 434,289	$ 377,345	$ 3,774		06/30/02***	1%	19%
BR 9034(4)				SLETTEN CONSTRUCTION CO			06/01/01	F.P.M. CHRISTENSEN KEVIN	
SHIELDS RIVER BRIDGE - S.E. OF		CONST OF REINFORCED CAST IN PL ACE CONC SLAB BR,APP & GRVL					/ /	PHONE NO: 495-1506	
	0.213	km	$ 348,838	$ 348,225	$ 3,483		06/30/02***	1%	0%
NH 0002(588)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. STARCEVICH JOHN R.	
D2 NON-INTERSTATE GUARDRAIL		GUARDRAIL & CONCRETE BRIDGE RA IL REPLACEMENT & UPGRADING					/ /	PHONE NO: 287-3868	
	0.000	km	$ 568,524	$ 376,355	$ 3,765		06/30/02***	1%	0%
IM 0002(500)				SLETTEN CONSTRUCTION CO			06/01/01	F.P.M. JOHNSON,RICKIE	
BUTTE AREA SEISMIC RETROFIT		BR DECK REHAB & SEISMIC RETRO, BR GIRDER REPAIR,BR APPR MODIF					/ /	PHONE NO: 494-9635	
	0.308	km	$ 1,390,173	$ 1,237,273	$ 12,375		09/30/02***	1%	0%
CM 5802(7)				SCOTT CONSTRUCTION, INC.			06/01/01	F.P.M. CHRISTENSEN KEVIN	
CUSTER AVE-SIGNAL SYNC-HELENA		FURNISH & INSTALL ANTENNAS & C OAXIAL CABLE					/ /	PHONE NO: 495-1506	
	0.000	mi	$ 12,464	$ 7,480	$ 75		09/30/01***	1%	0%
BUTTE DISTRICT TOTALS			$118,251,506	$110,528,320	$ 85,222,674			76%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(95)274				SLETTEN CONSTRUCTION CO		APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600 km		$ 3,573,798	$ 4,192,527	$ 4,873,705		05/10/01	100%	93%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS		APPR	04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER				03/06/01	04/22/99	PHONE NO: 454-5920	
	1.570 km		$ 8,511,930	$ 9,631,310	$ 10,747,116		09/17/00***	98%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.		APPR	05/04/99	F.P.M. HENDERSON, SHON	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER				10/23/00	07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							10/24/00		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467 km		$ 5,578,764	$ 5,704,490	$ 6,092,479			100%	117%
NH 1-6(20)379				A-1 PAVING, INC		APPR	06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				01/02/01	08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381						APPR	05/03/01		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER				10/25/00			
CONTRACT TOTAL	4.860 km		$ 5,458,585	$ 5,678,703	$ 6,210,673			100%	98%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.		APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				12/19/00	08/11/99	PHONE NO: 738-4505	
	5.792 km		$ 3,286,008	$ 2,947,014	$ 3,103,385		05/11/01	100%	95%
STPPNHIMSTPSSTPXSTPU 0002(491)				ARROW STRIPING AND MFG., INC.		APPR	03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				10/30/00	06/02/00	PHONE NO: 278-7078	
	331.680 km		$ 574,816	$ 448,846	$ 494,437		08/18/00	100%	95%
SFCN 10-1(19)5				A-1 PAVING, INC			04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/22/00	PHONE NO: 454-5920	
STPS 228-2(14)39							06/30/01***		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	33.411 km		$ 1,604,193	$ 1,582,676	$ 1,383,819			87%	94%
SFCN 24-4(16)127				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER				04/02/01	08/08/00	PHONE NO: 278-7078	
	17.160 km		$ 821,481	$ 801,973	$ 806,619		06/30/01***	98%	107%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 60-2(56)35			SLETTEN CONSTRUCTION CO					06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES						07/13/00	PHONE NO: 738-4505	
	0.140	km		$ 729,275	$ 541,582	$ 414,186		06/30/01***	76%	64%
STPP 3-1(15)18			MT MAT'LS, INC.(DBA)LS JENSEN					07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER						07/21/00	PHONE NO: 278-7078	
	15.448	mi		$ 1,629,262	$ 1,508,782	$ 205,920		09/30/01***	14%	11%
STPP 60-2(47)60			RIVERSIDE CONTRACTING, INC.				APPR	08/02/00	F.P.M. WOODHOUSE, HAROLD	
RICEVILLE HILL - ARMINGTON JCT		PLANT MIX OVERLAY,SEAL & COVER & GUARDRAIL REVISIONS					03/19/01	08/21/00	PHONE NO: 738-4505	
	17.251	km		$ 1,395,348	$ 1,348,188	$ 1,304,567		06/07/01	100%	58%
NH 3-1(12)0 F			WICKENS CONSTRUCTION, INC.					08/31/00	F.P.M. HENDERSON, SHON	
VAUGHN-SUN RIVER (EAST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES						11/14/00	PHONE NO: 454-5921	
NH 3-1(13)2 F								09/30/02***		
VAUGHN-SUN RIVER (WEST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER								
CONTRACT TOTAL	12.189	km		$ 12,371,554	$ 11,306,051	$ 5,183,328			46%	20%
BR 9007(32)			TAMIETTI CONST. CO., INC.					08/31/00	F.P.M. ROBERT VOSEN	
SUN RIVER - MANCHESTER		GRADING,PLANT MIX APPROACHES & CONT.STEEL GIDER BRIDGE						11/30/00	PHONE NO: 455-8323	
	0.314	km		$ 1,252,045	$ 1,062,068	$ 782,299		08/21/01***	74%	48%
STPS 228-2(15)24			WICKENS CONSTRUCTION, INC.					11/06/00	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD-NORTHEAST (PHASE II)		GRADE,AGG.SURF.,PLANT MIX SURF .,SEAL & COVER						04/02/01	PHONE NO: 738-4505	
	5.139	km		$ 1,521,899	$ 1,486,071	$ 302,008		06/13/02***	20%	45%
NH 0002(379)			SLETTEN CONSTRUCTION CO					11/27/00	F.P.M. BECKDEDAHL MARK	
WETLAND MIT.-E. OF BROWNING		BRIDGE WATER MAIN RECON,GRADE, GRAVEL,PLANT MIX BITUMINOUS						02/20/01	PHONE NO: 873-8624	
BR 1-3(43)209								08/19/01***		
MIDVALE CREEK - EAST GLACIER		GRADING,SEEDING AND FENCING								
CONTRACT TOTAL	0.500	km		$ 1,964,581	$ 2,159,610	$ 901,289			42%	22%
STPP 80-1(16)28			PRINCE, INC					12/19/00	F.P.M. WOODHOUSE, HAROLD	
GERALDINE - S.E.		PL MIX BIT SURF OVERLAY,SEAL & COVER						03/05/01	PHONE NO: 738-4505	
	24.730	km		$ 1,864,492	$ 1,765,772	$ 480,825		06/30/02***	27%	47%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 343-1(4)33				BLAHNIK CONSTRUCTION, INC.			12/19/00	F.P.M. BERG, GARY	
GALATA - NORTH & SOUTH		GRADING,GRAVEL,PL MIX BIT SURF ,SEAL & COVER					01/17/01	PHONE NO: 265-6821	
	16.580	km	$ 2,830,839	$ 3,217,379	$ 2,174,216		06/30/03***	68%	42%
STPHS 0002(388)				PREFERRED CONTRACTING, INC.		APPR	01/31/01	F.P.M. KLETTE, MIKE	
1995-D3-GUARDRAIL/SLOPE FLTN		GUARDRAIL & SLOPE FLATTENING				05/10/01	03/29/01	PHONE NO: 278-7078	
	0.000	km	$ 80,952	$ 79,044	$ 75,737		04/24/01	100%	0%
STPHS 10-1(21)2				SCOTT CONSTRUCTION, INC.			03/09/01	F.P.M. AAFEDT, RANDY	
1996 - D3 - SIGNALS		1996 D3 SIGNALS & SIGNING					06/19/01	PHONE NO: 454-5920	
STPHS 5299(47)							07/18/01***		
1997 GREAT FALLS - ELECTRICAL		1997 GREAT FALLS-ELECTRICAL SI GNALS & SIGNING							
CONTRACT TOTAL	0.000	km	$ 154,676	$ 67,394	$ 20,186			30%	53%
IM 15-8(55)389				JTL GROUP,INC.-DBA A-1 PAVING			03/09/01	F.P.M. BECKDEDAHL MARK	
SUNBURST - SWEETGRASS		MILL,FILL,EXC,HOT RECYCLE PL M IX BITUM SURF,SEAL & COVER					04/10/01	PHONE NO: 873-8624	
	13.700	km	$ 5,682,958	$ 5,243,251	$ 2,118,160		06/30/03***	40%	38%
NH 10-3(10)89				BLAHNIK CONSTRUCTION, INC.			05/11/01	F.P.M. BERG, GARY	
BOX ELDER-HAVRE		PLANT MIX SURFACING & SEAL & C OVER					/ /	PHONE NO: 265-6821	
	35.742	km	$ 2,326,601	$ 2,252,775	$ 22,527		09/30/02***	1%	4%
IM 15-8(54)398				SWANK ENTERPRISES			05/11/01	F.P.M. BECKDEDAHL MARK	
SWEETGRASS REST AREA		NEW REST AREA & LANDSCAPING					06/22/01	PHONE NO: 873-8624	
	0.000	km	$ 1,509,202	$ 1,952,930	$ 24,029		09/24/02***	1%	5%
STPS 223-1(7)2				BLAHNIK CONSTRUCTION, INC.			05/11/01	F.P.M. AAFEDT, RANDY	
3 KM N. OF US. 87 - NORTH		PLANT MIX BIT.SURFACING OVERLA Y,SEAL & COVER					06/04/01	PHONE NO: 454-5920	
	22.125	km	$ 972,889	$ 921,217	$ 173,452		06/30/02***	19%	20%
IM-STPS-NH-STPP 0002(583)				HIGHWAY SPECIALTIES, INC.			05/24/01	F.P.M. KLETTE, MIKE	
2001-D3-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKINGS					/ /	PHONE NO: 278-7078	
	34.600	mi	$ 572,596	$ 548,017	$ 5,480		08/17/02***	1%	09/14/01
GREAT FALLS DISTRICT TOTALS			$ 66,268,742	$ 66,447,670	$ 47,900,443			67%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 1-10(42)611				SLETTEN CONSTRUCTION CO		APPR	03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER				10/31/00	04/05/99	PHONE NO: 653-1574	
	0.600	km	$ 2,446,919	$ 3,103,761	$ 3,180,190		07/02/01	100%	97%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.		APPR	04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				12/19/00	06/14/99	PHONE NO: 233-3628	
	10.800	km	$ 6,210,231	$ 5,653,388	$ 6,210,179		06/21/01	100%	101%
BR 363-1(4)1				SLETTEN CONSTRUCTION CO		APPR	10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE				10/31/00	10/25/99	PHONE NO: 653-1574	
	1.140	km	$ 1,622,131	$ 1,419,851	$ 1,412,930		03/26/01	100%	82%
STPS 494-1(2)0				NORTHERN IMPROVEMENT COMPANY		APPR	06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER				03/06/01	07/31/00	PHONE NO: 233-3612	
	12.203	km	$ 1,963,485	$ 2,052,072	$ 2,126,335		06/08/01	100%	84%
STPE-STPP 42-3(14)76				L. SCANLAN CONTRACTOR			06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E					08/11/00	PHONE NO: 228-9478	
	0.000	km	$ 282,177	$ 411,571	$ 391,308		06/22/01	100%	100%
STPP 22-2(15)30				S K CONSTRUCTION, INC.			07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG					07/19/00	PHONE NO: 787-5701	
	17.613	km	$ 7,245,674	$ 6,171,379	$ 3,437,830		06/19/03***	56%	50%
IM 94-7(22)244				EMPIRE SAND AND GRAVEL COMPANY			07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					08/10/00	PHONE NO: 377-5296	
	10.390	km	$ 2,836,233	$ 3,122,719	$ 2,949,879		06/30/02***	94%	66%
STPS 254-1(17)32				WICKENS CONSTRUCTION, INC.		APPR	08/02/00	F.P.M. SLASKA, JIM	
13 KM NORTH OF BLOOMFIELD - NO		GRADING,AGG.SURF.,PLANT MIX BI TUM SURF.& SEAL & COVER				06/13/01	08/21/00	PHONE NO: 377-5296	
	9.369	km	$ 2,421,892	$ 2,174,379	$ 2,148,306		07/31/02***	99%	49%
IM 94-5(30)170				EMPIRE SAND AND GRAVEL COMPANY			08/31/00	F.P.M. SLASKA, JIM	
POWDER RIVER - EAST		MILLING,FILLING,PLANT MIX BITU M.SURFACING OVERLAY,SEAL &					09/21/00	PHONE NO: 377-5296	
	23.700	km	$ 9,590,337	$ 8,891,443	$ 7,157,424		08/08/03***	80%	43%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-2(16)42 F			RIVERSIDE CONTRACTING, INC.					11/06/00	F.P.M. MARTIN, DOUGLAS	
LAME DEER-EAST		GRADE,AGG.CTB,PLANT MIX SURF,S EAL & COVER,& WETLAND						12/12/00	PHONE NO: 748-3175	
	11.190	km		$ 8,910,576	$ 9,038,202	$ 4,761,859		08/18/03***	53%	24%
NH 37-2(17)49 F			RIVERSIDE CONTRACTING, INC.					11/06/00	F.P.M. MARTIN, DOUGLAS	
11 KM EAST OF LAME DEER - EAST		GRADE AGG SURF.,CTB,PLANT MIX SURF.,SEAL & COVER						12/12/00	PHONE NO: 748-3175	
	8.925	km		$ 8,308,921	$ 8,831,903	$ 3,470,331		08/21/03***	39%	23%
NH 23-2(18)64 F			E.H. OFTEDAL AND SONS, INC.					11/27/00	F.P.M. SWANSON, ROBERT E.	
OLIVE N & S		GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM						03/12/01	PHONE NO: 436-2704	
	19.100	km		$ 9,371,165	$ 10,642,287	$ 1,450,213		06/30/04***	14%	17%
NH 99-1(4)29			PRINCE, INC					11/27/00	F.P.M. PISK, RANDAL	
LORING - NORTH & SOUTH		LEVELING,COLD MILLING,PLANT MI X OVERLAY,SEAL & COVER,SIGN						05/24/01	PHONE NO: 228-9478	
	39.980	km		$ 2,180,496	$ 1,935,631	$ 287,350		06/24/02***	15%	10%
IM 94-4(64)142			PRINCE, INC					11/27/00	F.P.M. FRETTE, KURT	
5 KM EAST OF MILES CITY-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER						03/07/01	PHONE NO: 233-3612	
IM 94-4(63)129								06/30/02***		
RADAR INTERCHANGE-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	28.784	km		$ 4,132,019	$ 3,614,321	$ 2,919,778			81%	46%
STPP-NH-IM 0002(492)			ARROW STRIPING AND MFG., INC.					11/27/00	F.P.M. MIKE BUTZLAFF	
2000-D4-DURABLE PAVEMENT MARKI		2000-D4-DURABLE PAVEMENT MARKI NGS						05/16/01	PHONE NO: 653-1577	
	355.300	km		$ 404,269	$ 345,707	$ 256,660		09/30/01***	74%	43%
STPP 20-1(8)0			CENTURY COMPANIES, INC.					11/27/00	F.P.M. BACON, DAVID	
GLENDIVE-NORTH		PORTLAND CEMENT CONCRETE PAVEM ENT						04/20/01	PHONE NO: 377-5296	
	0.924	km		$ 895,362	$ 678,567	$ 777,719		09/30/01***	98%	50%
IM 94-4(62)148			PRINCE, INC					11/27/00	F.P.M. FRETTE, KURT	
SHIRLEY INTERCHANGE - EAST & W		MILLING,HOT RECYCLED PLANT MIX OVERLAY,SEAL & COVER						03/06/01	PHONE NO: 233-3612	
	9.427	km		$ 3,440,799	$ 2,837,364	$ 2,051,308		07/13/02***	72%	43%
NH 23-2(20)56 F			E.H. OFTEDAL AND SONS, INC.					12/19/00	F.P.M. SWANSON, ROBERT E.	
COALWOOD - SOUTH		GRADING,GRAVEL,PL MIX SURF,SEA L & COVER						02/13/01	PHONE NO: 436-2704	
	13.249	km		$ 7,520,509	$ 7,095,158	$ 3,470,126		09/30/03***	49%	24%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-3(54)116				PRINCE, INC			01/31/01	F.P.M. MIKE BUTZLAFF	
HATHAWAY-EAST & WEST(WB)		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					06/07/01	PHONE NO: 653-1577	
	20.502 km		$ 3,457,200	$ 3,100,000	$ 47,451		06/30/03***	2%	11%
STPP 0002(503)				HIGHWAY IMPROVEMENT INC			03/09/01	F.P.M. LAUCKNER, JAMES	
I-94 BUSINESS LOOP-GLENDIVE		CRACK SEALING					04/30/01	PHONE NO: 377-5296	
STPP 25-1(28)9							09/30/01***		
14 KM NORTH OF CIRCLE-NORTH		CRACK SEALING							
SFCN 57-5(23)192									
32 KM WEST OF JORDAN-EAST		CRACK SEALING							
SFCN 20-1(7)1									
JUNCTION I-94 & MT 16-NORTHEAS		CRACK SEALING							
CONTRACT TOTAL	103.060 km		$ 338,168	$ 341,280	$ 321,064			81%	63%
STPP 25-1(27)0				CENTURY COMPANIES, INC.			03/09/01	F.P.M. LAUCKNER, JAMES	
CIRCLE-NORTH		PLANT MIX OVERLAY,SEAL & COVER					04/09/01	PHONE NO: 377-5296	
	13.817 km		$ 791,451	$ 871,751	$ 777,674		06/30/02***	89%	22%
STPP 39-1(31)44				CENTURY COMPANIES, INC.			03/09/01	F.P.M. MARTIN, DOUGLAS	
35 KM NORTH OF COLSTRIP-NORTH		PL MIX OVERLAY,LEVELING,SEAL & COVER,LOOP DETECT INSTALL					06/13/01	PHONE NO: 748-3175	
	10.900 km		$ 865,173	$ 782,577	$ 11,066		06/30/02***	1%	7%
BH 0002(496)				JARRETT CONSTRUCTION INC.			03/09/01	F.P.M. BACON, DAVID	
FY 99-BRIDGE SCOUR PROGRAM		SCOUR PROTECTION					/ /	PHONE NO: 377-5296	
	0.000 km		$ 220,415	$ 183,364	$ 1,834		06/30/02***	1%	0%
BR 208-1(2)9				SLETTEN CONSTRUCTION CO			03/29/01	F.P.M. GREUFE, LARRY	
WHITEWATER CREEK - WHITEWATER		GRADING,GRAVEL,CONDTRUCTION OF STEEL GIRDER BRIDGE					06/12/01	PHONE NO: 653-1574	
	0.611 km		$ 584,909	$ 703,872	$ 62,976		06/30/02***	9%	10%
NH 23-1(19)48 F				E.H. OFTEDAL AND SONS, INC.			03/29/01	F.P.M. FRETTE, KURT	
COALWOOD-NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER					/ /	PHONE NO: 233-3612	
	13.294 km		$ 6,017,266	$ 6,485,034	$ 64,849		09/30/03***	1%	13%
STPP 23-1(26)0				CENTURY COMPANIES, INC.			05/11/01	F.P.M. BARTH, TIM	
JCT MT 59 & US 12 EAST		PLANT MIX BIT.OVERLAY,SEAL & C OVER					06/11/01	PHONE NO: 233-3628	
CM 8005(2)							06/30/02***		
BRIDGE STREET - MILES CITY		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	1.299 km		$ 649,989	$ 794,861	$ 139,551			18%	16%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 23-3(10)130				RIVERSIDE CONTRACTING, INC.			06/01/01	F.P.M. BARTH, TIM	
ALZADA-EAST & WEST		WIDENING,CEMENT TREATED PULV B ASE,PL MIX OVERLAY & SEAL & CO					/ /	PHONE NO: 233-3628	
	15.298	km	$ 5,040,955	$ 4,929,743	$ 0		09/08/03***	0%	0%
STPP-STPE 2-2(11)83				RIVERSIDE CONTRACTING, INC.			06/01/01	F.P.M. LAUCKNER, JAMES	
US 12 & MT 7 JCT - BAKER		GR,GRVL,CEMENT TREATED BASE,MI LL,PL MIX BIT & CONC SURF,CURB					/ /	PHONE NO: 377-5296	
	2.060	km	$ 2,339,057	$ 2,779,868	$ 0		09/09/02***	0%	0%
STPS 447-1(15)0				NORTHERN IMPROVEMENT COMPANY			06/01/01	F.P.M. MIKE BUTZLAFF	
JUNCTION I-94 - SOUTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					/ /	PHONE NO: 653-1577	
	19.403	mi	$ 825,291	$ 820,901	$ 0		06/30/02***	0%	0%
GLENDIVE DISTRICT TOTALS			$100,913,067	$ 99,812,952	$ 49,886,189			49%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
DPI 0194(001) F			NORTHERN LINE LAYERS, INC.			APPR	06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER				05/02/01	08/10/98	PHONE NO: 657-0269	
	4.154	km	$ 14,524,331	$ 15,444,134	$ 15,790,393		09/30/01***	98%	99%
STPP 14-5(15)169			WICKENS CONSTRUCTION, INC.				11/25/98	F.P.M. BROWN GERRY	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3699	
	19.333	km	$ 11,563,965	$ 9,648,986	$ 9,491,196		06/30/02***	98%	97%
IM 90-8(132)438			JTL GROUP, INC.-BILLINGS			APPR	12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8				01/29/01	03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437						APPR	09/30/00***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE				10/23/00			
CONTRACT TOTAL	19.734	km	$ 10,173,185	$ 9,101,273	$ 12,154,541			98%	93%
NH 61-1(8)13 F			WICKENS CONSTRUCTION, INC.			APPR	04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER				10/23/00	04/19/99	PHONE NO: 323-3699	
	14.188	km	$ 7,956,805	$ 6,897,684	$ 6,965,122		10/24/00	100%	71%
STPS 297-1(3)22			S K CONSTRUCTION, INC.				06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-1320	
	5.406	km	$ 1,498,847	$ 1,414,950	$ 1,371,350		06/20/01	100%	69%
IM 90-9(91)498			EMPIRE SAND AND GRAVEL CO.,INC			APPR	06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.				10/23/00	09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509							05/09/01		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617	km	$ 3,480,454	$ 4,188,307	$ 4,398,523			100%	83%
STPP 43-1(15)19			MONTGOMERY CONSTRUCTION			APPR	08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER				10/31/00	09/22/99	PHONE NO: 323-3699	
	1.406	km	$ 942,490	$ 918,161	$ 914,284		10/18/00	100%	98%
BR 9048(15)			SLETTEN CONSTRUCTION CO				08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S					09/14/99	PHONE NO: 657-0273	
	1.250	km	$ 1,702,017	$ 1,570,037	$ 1,542,901		12/01/00	100%	93%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
PLH-STPS-CT 314-1(13)32			E.H. OFTEDAL AND SONS, INC.			APPR	09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER				03/06/01	11/16/99	PHONE NO: 657-0267	
	19.913 km		$ 9,237,472	$ 7,818,266	$ 9,679,660		06/30/02***	98%	78%
NH 57-2(19)22 F			PRINCE, INC				03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER					06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F							09/30/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER							
CONTRACT TOTAL	20.430 km		$ 6,291,708	$ 4,617,268	$ 3,413,960			74%	84%
BR 9048(11)			EDWARD T COPPS CONST.				03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE					04/05/00	PHONE NO: 657-0273	
	0.663 km		$ 1,183,040	$ 823,782	$ 782,691		06/30/01***	95%	81%
SFCI 90-8(144)409			RIVERSIDE CONTRACTING, INC.			APPR	05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER				12/28/00	06/27/00	PHONE NO: 322-5870	
	28.445 km		$ 3,013,603	$ 2,496,764	$ 3,483,663		06/30/02***	98%	91%
STPU 1002(9)			JTL GROUP, INC.-BILLINGS				06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF					07/10/00	PHONE NO: 657-0271	
	1.079 km		$ 2,699,863	$ 3,145,343	$ 3,208,561		06/30/02***	98%	82%
STPS 314-1(14)18			CENTURY COMPANIES, INC.			APPR	07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY				03/06/01	09/06/00	PHONE NO: 657-0267	
	23.160 km		$ 1,392,896	$ 1,558,796	$ 1,041,921		07/10/01***	67%	56%
NH 57-4(10)148			MARQUIS EXCAVATING				07/06/00	F.P.M. BROWN GERRY	
PIPES-EAST OF WINNETT		PIPES,PIPE INSERTS & RIPRAP					03/12/01	PHONE NO: 323-3699	
	0.000 km		$ 260,776	$ 217,542	$ 251,601		05/31/01	100%	29%
STPHS 0002(389)			OMO CONSTRUCTION INC				07/06/00	F.P.M. SHUPAK,TOM	
1995 - D5 - ELECTRICAL/SIGNING		ELECTRICAL,SIGNING,PAVEMENT MA RKING,ELECTRICAL & DELINEATORS					08/28/00	PHONE NO: 657-0271	
	0.000 km		$ 59,984	$ 52,704	$ 41,372		02/01/01	100%	60%
BR 568-1(9)1			COP CONSTRUCTION CO.				08/31/00	F.P.M. NELSON, ROD	
YELLOWSTONE RIVER-NW POMPEYS P		CONST OF PRESTRESSED CONC.BEAM BRIDGE,GRADING,AGGERGATE					10/10/00	PHONE NO: 657-0264	
	1.060 km		$ 2,736,398	$ 1,874,523	$ 1,590,871		06/30/02***	85%	42%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-2(28)51			EMPIRE SAND AND GRAVEL COMPANY				11/06/00	F.P.M. SLOE, DAVID A.	
HYSHAM HILLS		COLD MILLING,PULVERIZE,PLANT M IX SURF.,SEAL & COVER					01/09/01	PHONE NO: 657-0269	
	19.149	km	$ 6,888,544	$ 6,131,635	$ 1,932,960		09/30/02***	32%	34%
STPP 28-2(22)70			RIVERSIDE CONTRACTING, INC.				11/06/00	F.P.M. JAY MUHLBEIER	
RED LODGE - NORTH		COLD MILLING,COLD RECYCLE,PLAN T MIX SURF.,SEAL & COVER,& PS					03/12/01	PHONE NO: 657-0207	
	50.482	km	$ 3,068,261	$ 3,225,039	$ 487,703		09/30/02***	15%	32%
IM 94-1(61)47			EMPIRE SAND AND GRAVEL COMPANY				11/27/00	F.P.M. SLOE, DAVID A.	
BIG HORN INTERCHANGE E & W		MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER					02/08/01	PHONE NO: 657-0269	
	17.837	km	$ 2,185,015	$ 2,360,221	$ 956,787		07/09/02***	41%	29%
IM 90-8(149)399			RIVERSIDE CONTRACTING, INC.				11/27/00	F.P.M. JAY MUHLBEIER	
REEDPOINT-COLUMBUS		COLD MILLING, PL MIX BITUM SUR F FILL & OVERLAY\SEAL & COVER					02/01/01	PHONE NO: 657-0207	
IM 90-7(77)364							06/20/02***		
16 KM EAST OF SWEET GRASS COUN		COLD MILLING,PLANT MIX BITUM.S URF.FILL & OVERLAY/SEAL &							
CONTRACT TOTAL	23.953	km	$ 3,191,843	$ 3,142,392	$ 2,839,617			90%	55%
STPHS 0002(480)			EXCEL ELECTRIC, INC				11/27/00	F.P.M. SHUPAK,TOM	
1996 - D5 ELECTRICAL		SIGNING UPGRADE,LIGHT POLE INS ALL,SIGNING & SIGNALS					04/16/01	PHONE NO: 657-0271	
	0.000	km	$ 43,029	$ 38,830	$ 28,212		06/30/01***	73%	63%
BR 9056(26)			EGGART ENGINEERING & CONST.				12/19/00	F.P.M. NELSON, ROD	
BBWA CANAL-MOSSMAIN INTERCHANG		GRADING,PL MIX SURF,AGGREGATE SURF,SEAL & COVER					03/01/01	PHONE NO: 657-0264	
	0.321	km	$ 326,422	$ 336,697	$ 187,672		09/28/01***	56%	52%
NH 4-1(23)0 F			CENTURY COMPANIES, INC.				12/19/00	F.P.M. BERGEN, PERRY	
WARREN - NORTH & SOUTH		GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE,					03/05/01	PHONE NO: 322-5870	
	20.497	km	$ 7,351,605	$ 6,409,592	$ 1,917,831		06/30/03***	30%	16%
SFCI 94-1(58)13			RIVERSIDE CONTRACTING, INC.				01/31/01	F.P.M. JAY MUHLBEIER	
BALLANTINE INT - EAST & WEST		MILL,FILL,SEAL & COVER,BRIDGE DECK SURFACE TREATMENT					03/12/01	PHONE NO: 657-0207	
SFCI 94-1(59)8							09/11/02***		
HUNTLEY - BALLANTINE		MILL,FILL,SEAL & COVER & GUARD RAIL IMPROVEMENTS							
CONTRACT TOTAL	25.490	km	$ 2,867,635	$ 2,739,748	$ 2,166,498			79%	49%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-9(93)543				MARVIN A. REHBEIN			03/09/01	F.P.M. JAY MUHLBEIER	
WYOLA - SOUTH		COLD MILLING,FILL,SEAL & COVER					05/21/01	PHONE NO: 657-0207	
	17.624	km	$ 2,487,066	$ 2,691,176	$ 626,405		09/30/02***	23%	43%
IM 90-9(92)486				MARVIN A. REHBEIN			03/09/01	F.P.M. JAY MUHLBEIER	
TOLUCA - EAST		MILL,PLANT MIX BITUM SURFACING ,SEAL & COVER					04/11/01	PHONE NO: 657-0207	
	26.482	km	$ 3,401,372	$ 3,883,120	$ 1,183,961		09/30/02***	30%	59%
STPP 14-5(17)181				M K WEEDEN CONSTRUCTION, INC.			03/09/01	F.P.M. BROWN GERRY	
19 KILOMETERS EAST OF ROUNDUP-		GRADING,GRAVEL & PLANT MIX SUR FACING					04/13/01	PHONE NO: 323-3699	
	12.660	km	$ 6,545,224	$ 7,682,910	$ 427,095		06/30/04***	6%	23%
IM 90-7(72)392				COP CONSTRUCTION CO.			03/29/01	F.P.M. STUDEBAKER, RAYMOND	
REEDPOINT-E & W STRUCTURES		STRUCTURE REHABILITATION					04/26/01	PHONE NO: 657-0273	
	0.097	km	$ 934,791	$ 1,085,191	$ 357,927		07/16/02***	33%	27%
NH-STPS-STPX-STPP-IM 0002(585)				MARK RITE LINES OF MONT., INC.			05/24/01	F.P.M. TILZEY, RONALD	
2001-D5-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKINGS					/ /	PHONE NO: 538-1320	
	281.600	mi	$ 316,604	$ 289,000	$ 0		06/30/02***	0%	09/14/01
BILLINGS DISTRICT TOTALS			$118,325,246	$111,804,071	$ 89,235,276			73%	
TOTALS FOR ALL PROJECTS:			$471,960,435	$452,401,001	$314,133,226			66%	

625.704
H3CR

STATE DOCUMENTS COLLECTION

AUG 1 9 2001

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA STATE LIBRARY
3 0864 0015 5188 9

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/01
*** MISSOULA DISTRICT ***

DATE:08/08/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1							08/14/01***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES							
STPP 33-1(24)0						APPR			
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS				10/31/00			
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 3,356,912			98%	88%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			06/15/99	F.P.M. BENEDIK, TOM	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: -	
	0.000 km		$ 1,095,659	$ 940,332	$ 891,985		08/14/01***	95%	111%
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							08/07/00		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 3,927,216			100%	91%
NH 24-1(49)0				MT MAT'LS, INC.(DBA)LS JENSEN			11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER					03/06/00	PHONE NO: 523-5877	
NH 24-1(50)5							07/24/00		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.100 km		$ 1,271,951	$ 1,249,585	$ 1,154,423			100%	78%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA		PEND	11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE				07/18/01	02/14/00	PHONE NO: 273-7190	
	8.995 mi		$ 7,551,043	$ 7,022,657	$ 6,947,303		09/30/02***	99%	100%
NH 5-2(72)60				MONTANA LINES, INC		APPR	02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK				02/27/01	09/25/00	PHONE NO: 751-2049	
	0.000 km		$ 401,225	$ 224,047	$ 244,607		05/17/01	100%	110%
NH-STPE 7-1(74)76 F				SCHELLINGER CONST CO.,INC.		APPR	02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT				12/19/00	03/20/00	PHONE NO: -	
	3.641 km		$ 2,562,931	$ 2,417,850	$ 2,701,888		06/25/01	100%	95%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM-BR 8107(12)				BODELL CONSTRUCTION COMPANY			02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					04/11/00	PHONE NO: 523-5856	
	0.539 km		$ 5,510,210	$ 7,017,632	$ 3,739,784		09/30/01***	53%	58%
STPHS 0002(384)				ALPINE CONSTRUCTION, INC.		APPR	03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING				12/19/00	05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)						APPR	10/18/00		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR				01/29/01			
STPHS 269-1(24)15						APPR			
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS				03/06/01			
CONTRACT TOTAL	0.000 km		$ 139,661	$ 135,053	$ 139,994			100%	90%
SFCN 1-2(94)120				A-1 PAVING, INC		APPR	04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER				11/14/00	05/09/00	PHONE NO: 751-2041	
SFCN 1-2(97)91						APPR	09/22/00		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER				12/28/00			
STPS 209-1(4)0									
BIGFORK-EAST		CRACK SEALING,SEAL & COVER							
STPS 317-1(6)1						APPR			
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER				02/27/01			
STPS 503-1(8)8									
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	36.953 km		$ 1,503,609	$ 1,248,556	$ 1,367,133			100%	79%
IM 90-1(135)0				MONTANA LINES, INC			05/02/00	F.P.M. JOHNSON, ROBERT L.	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS					06/06/01	PHONE NO: 523-5864	
	0.000 km		$ 218,074	$ 300,275	$ 276,867		08/14/01***	92%	93%
CM-NH 5-3(51)112 F				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT				02/27/01	07/24/00	PHONE NO: 751-2043	
STPP 1-2(93)121						APPR	06/28/01		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.				01/29/01			
CONTRACT TOTAL	1.480 km		$ 3,180,396	$ 3,266,694	$ 4,032,207			100%	76%
NH 5-3(73)106 F				SCHELLINGER CONST CO.,INC.			06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.					06/23/00	PHONE NO: 751-2046	
	4.700 km		$ 6,431,312	$ 4,840,001	$ 4,341,438		07/26/03***	90%	62%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 317-1(4)1				SETTLE SERVICES		PEND	06/12/00	F.P.M. ROBERTS, JAMES	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING				07/24/01	08/03/00	PHONE NO: 751-2041	
	0.748 km		$ 560,807	$ 444,294	$ 509,714		06/07/01	100%	153%
BH 9041(21)				FRONTIER-WEST, L.L.C.			07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES					09/13/00	PHONE NO: 523-5856	
	0.168 km		$ 613,105	$ 512,220	$ 465,610		06/06/01	100%	75%
STPHS 0002(375)				MONTANA LINES, INC			07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING					11/01/00	PHONE NO: 751-2049	
	0.000 km		$ 72,957	$ 68,924	$ 72,018		05/09/01	100%	90%
STPHS-STPP-STPE 83-1(23)13				A-1 PAVING, INC		PEND	07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF ,PL MIX BITUM SURF,SEAL & COVE				07/23/01	08/03/00	PHONE NO: 523-5877	
	2.636 mi		$ 1,172,856	$ 1,149,998	$ 1,085,773		07/05/01	100%	97%
STPS 503-1(6)4				SCHELLINGER CONST CO.,INC.			10/24/00	F.P.M. CHRISINGER,KENNETH L	
FOYS CANYON ROAD		GRADE,AGG.,SURF.,PLANT MIX SUR F.,SEAL & COVER					11/06/00	PHONE NO: 751-2049	
	3.612 km		$ 1,979,457	$ 1,904,198	$ 1,225,963		07/20/02***	64%	53%
STPP 6-1(86)99				SCHELLINGER CONST CO.,INC.			11/06/00	F.P.M. JOHNSON, ROBERT L.	
DIXON - WEST		GRADE,AGG.SURF.PLANT MIX SURF. ,SEAL & COVER					11/28/00	PHONE NO: 523-5864	
	15.750 km		$ 5,881,894	$ 6,027,749	$ 2,656,315		09/10/03***	44%	29%
IM 90-1(143)44				MT MAT'LS, INC.(DBA)LS JENSEN			01/31/01	F.P.M. MCKINNEY, JOHN	
SUPERIOR-TARKIO		MILLING,PLANT MIX SURFACING,SE AL & COVER					06/04/01	PHONE NO: 273-7190	
IM 90-2(101)119							06/30/02***		
CLINTON - EAST		MILLING,PLANT MIX SURFACING,SE AL & COVER							
CONTRACT TOTAL	56.180 km		$ 2,342,049	$ 2,137,276	$ 385,569			18%	62%
STPHS 0002(478)				FRANK GURNEY, INC			03/09/01	F.P.M. HANCOCK, DALE	
1996-DISTRICT 1-GUARDRAIL/SIGN		GUARDRAIL & SIGNING					04/16/01	PHONE NO: 751-2043	
	0.000 mi		$ 125,914	$ 141,556	$ 111,142		05/25/01	100%	22%
NH 1-1(47)57 F				JTL GROUP,INC.-DBA A-1 PAVING			03/09/01	F.P.M. ROBERTS, JAMES	
PLEASANT VALLEY		GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER					03/26/01	PHONE NO: 751-2041	
	8.100 km		$ 5,749,412	$ 5,343,464	$ 2,805,219		09/30/03***	52%	37%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/01
*** MISSOULA DISTRICT ***

DATE:08/08/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	MT. DEPT. FIELD PROJECT MANAGER / AWARD DATE / WORK BEG. / WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
BH 269-1(22)21			FRONTIER-WEST, L.L.C.					03/29/01	F.P.M. HEMBREE, TAMI	
BITTERROOT RIVER-NW STEVENSVIL		WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE						05/01/01	PHONE NO: 523-5856	
	0.452 km			$ 1,878,203	$ 1,674,456	$ 306,180		08/09/02***	18%	19%
IM-STPHS 90-1(144)5			ALPINE CONSTRUCTION, INC.					03/29/01	F.P.M. JOHNSON, ROBERT L.	
MEDIAN RAIL - MINERAL COUNTY		CONCRETE MEDIAN RAIL & DRAINAG E						05/14/01	PHONE NO: 523-5864	
	19.000 km			$ 4,483,642	$ 3,185,412	$ 1,540,185		06/23/02***	48%	38%
STPS 211-1(5)0			RIVERSIDE CONTRACTING, INC.					03/29/01	F.P.M. HANCOCK, DALE	
RONAN - WEST		PLANT MIX OVERLAY,SEAL & COVER						06/25/01	PHONE NO: 751-2043	
STPS 487-1(13)0								09/30/01***		
WHITEFISH - BIG MOUNTAIN		PLANT MIX OVERLAY,SEAL & COVER								
STPS 556-1(2)0										
THOMPSON RIVER ROAD		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	34.810 km			$ 944,972	$ 837,948	$ 519,965			62%	85%
BH 373-1(5)0			DIAMOND CONSTRUCTION, INC.					04/26/01	F.P.M. HEMBREE, TAMI	
BITTERROOT RIVER-WOODSIDE		BRIDGE DECK REPAIR & OVERLAY,P L MIX SURFACING OF APPROACHES						06/25/01	PHONE NO: 523-5856	
	0.159 km			$ 218,591	$ 222,979	$ 37,563		08/14/01***	17%	08/31/01
NH-STPP 0002(571)			TAMIETTI CONST. CO., INC.					05/11/01	F.P.M. SULLIVAN, SHEILA	
D1-BRIDGE DECK SEAL		D1 BRIDGE DECK SEALANT						08/01/01	PHONE NO: 523-5877	
	0.526 km			$ 244,589	$ 213,639	$ 2,137		06/30/02***	1%	27%
STPHS 7-2(34)86			MONTANA LINES, INC					05/11/01	F.P.M. SULLIVAN, SHEILA	
FLASHERS - N OF LOLO		FLASHERS,SIGNING & DELINEATION						07/05/01	PHONE NO: 523-5877	
	0.000 km			$ 23,390	$ 17,791	$ 17,469		09/01/01***	98%	27%
STPHS 1-2(106)118			PAVLIK ELECTRIC CO, INC					05/11/01	F.P.M. HANCOCK, DALE	
FLASHER - WEST OF KALISPELL		FLASHER,SIGNING & INSTALLION O F FLASHING BEACON & OVERHEAD						/ /	PHONE NO: 751-2043	
	0.790 km			$ 17,951	$ 19,312	$ 0		08/14/01***	0%	0%
NH-BH-STPHS 1-2(103)137			TAMIETTI CONST. CO., INC.					05/11/01	F.P.M. KALBERG, J. GARY	
BRIDGE DECK - COLUMBIA FALLS		BRIDGE DECK,HANDRAIL REPAIR,SE ISMIC RETROFIT & GRADE,PL MIX						06/21/01	PHONE NO: 751-2040	
	0.179 km			$ 1,076,460	$ 855,651	$ 197,977		09/30/02***	23%	38%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPP-STPS-IM 0002(581)				MARK RITE LINES OF MONT., INC.			05/11/01	F.P.M. SULLIVAN, SHEILA	
2001-D1-DURABLE PAVE. MARK.		2001-D1-DURABLE PAVEMENT MARKI NG					07/25/01	PHONE NO: 523-5877	
	289.700	km	$ 441,347	$ 463,173	$ 1,001		06/30/02***	0%	47%
NH 0002(395)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. MCKINNEY, JOHN	
D1-NON-INTERSTATE GUARDRAIL		GUARDRAIL & BRIDGE RAIL RREPLA CEMENT & UPGRADING					06/25/01	PHONE NO: 273-7190	
	0.000	km	$ 513,398	$ 600,558	$ 181,415		06/30/02***	30%	27%
STPHS 6-1(91)5				OMO CONSTRUCTION INC			06/01/01	F.P.M. HANCOCK, DALE	
GUARDRAIL - W. OF JCT. MT.56		GUARDRAIL PLACEMENT					/ /	PHONE NO: 751-2043	
	0.000	km	$ 34,890	$ 32,035	$ 0		06/30/02***	0%	0%
STPHS 0002(385)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. HANCOCK, DALE	
1995-D1-GUARDRAIL/SLOPE FLATTE		GUARDRAIL & SLOPE FLATTENING					06/25/01	PHONE NO: 751-2043	
	0.000	km	$ 127,023	$ 149,194	$ 79,390		06/30/02***	53%	20%
NH 5-1(24)1				JTL GROUP, INC.-MISSOULA			06/01/01	F.P.M. JOHNSON, ROBERT L.	
U.S. 93-DESMET TO POLSON TURNO		CONST.OF PLANT MIX SURFACED BU S TURNOUTS					07/16/01	PHONE NO: 523-5864	
	0.000	km	$ 293,617	$ 289,934	$ 76,913		06/30/02***	27%	27%
BR 1-2(86)180				FRONTIER-WEST, L.L.C.			07/13/01	F.P.M. KALBERG, J. GARY	
MIDDLE FORK FLATHEAD RIVER-SE		CONST.OF WELDED PLT GIRDEER BR IDGE,GR,GRVL,PL.MIX SURF.&					/ /	PHONE NO: 751-2040	
	0.570	km	$ 3,765,960	$ 3,786,455	$ 37,866		06/30/03***	1%	0%
STPX 20(19)				MUNGAS COMPANY, INC.			07/13/01	F.P.M. SULLIVAN, SHEILA	
PETERSON RANCH-WETLAND MITIGAT		GRADING,IRRIGATION STRUCTURES ,FENCING & SEEDING					/ /	PHONE NO: 523-5877	
	0.000	km	$ 381,241	$ 230,826	$ 2,309		08/10/01***	1%	0%
NH 41(24)				D.H. BLATTNER & SONS, INC.			07/13/01	F.P.M. BENEDIK, TOM	
CAMP CREEK RESTORATION		GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE					/ /	PHONE NO: -	
NH 7-1(58)9 F							06/06/04***		
SULA N&S		WETLAND MITIGATION,STREAM PROT ECTION							
CONTRACT TOTAL	11.821	mi	$ 12,382,249	$ 10,723,011	$ 107,218			1%	0%
SMP 1599(02)				SCHELLINGER CONST CO.,INC.			07/13/01	F.P.M. KALBERG, J. GARY	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					/ /	PHONE NO: 751-2040	
	38.000	mi	$ 340,648	$ 365,802	$ 0		06/30/02***	0%	11/01/01

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 2799(02)				WARD CRUSHING, L.L.C.			07/13/01	F.P.M. KALBERG, J. GARY	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					/ /	PHONE NO: 751-2040	
	37.500	mi	$ 336,875	$ 334,575	$ 0		06/30/02***	0%	11/01/01
SMP 3199(02)				MT MAT'LS, INC.(DBA)LS JENSEN			07/13/01	F.P.M. SULLIVAN, SHEILA	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					07/18/01	PHONE NO: 523-5877	
	57.250	mi	$ 508,406	$ 538,850	$ 94,282		06/30/02***	17%	11/01/01
SMP 4599(02)				LHC, INC.			07/13/01	F.P.M. JOHNSON, ROBERT L.	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					/ /	PHONE NO: 523-5864	
	59.500	mi	$ 513,590	$ 437,485	$ 0		06/30/02***	0%	11/01/01
MISSOULA DISTRICT TOTALS			$ 84,501,882	$ 78,551,927	$ 45,640,951			57%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-3(54)142			JIM GILMAN EXCAVATING INC.			APPR	11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER				12/14/00	04/28/99	PHONE NO: 495-1506	
RTS 393-1(4)1							10/30/00		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	27.845 km		$ 5,019,324	$ 4,837,049	$ 5,252,449			100%	93%
STPHS 0002(257)			MARONICK CONST. LLC			APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL				03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000 km		$ 331,626	$ 289,632	$ 275,037		04/16/01	100%	109%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.				12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 585-0453	
NH-STPHS 11-1(27)53						APPR	04/13/01		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.				05/31/00			
CONTRACT TOTAL	17.439 km		$ 9,627,070	$ 9,793,421	$ 9,507,240			100%	145%
IM 90-6(71)289 F			A-1 PAVING, INC				02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB					03/31/99	PHONE NO: 586-5074	
	19.347 km		$ 6,331,183	$ 5,379,297	$ 4,949,452		10/05/00	100%	98%
STPS 278-1(13)30			M K WEEDEN CONSTRUCTION, INC.			APPR	05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING				03/06/01	05/24/99	PHONE NO: 494-9643	
	7.837 mi		$ 3,161,119	$ 2,832,172	$ 2,885,187		11/28/00	100%	90%
AR 9906(4)			SCOTT CONSTRUCTION, INC.				06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 585-0453	
	0.000 mi		$ 200,056	$ 237,171	$ 267,471		01/12/01	100%	12/15/99
NH 90-6(85)305			DICK ANDERSON CONSTRUCTION,INC			PEND	08/04/99	F.P.M. STARCEVICH JOHN R.	
NO. 19TH AVE. REST AREA - BOZE		REST AREA				07/26/01	08/26/99	PHONE NO: 287-3868	
	0.000 km		$ 1,192,505	$ 1,097,811	$ 1,198,527		10/20/00	100%	89%
BR 9001(20)			TAMIETTI CONST. CO., INC.				10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES					11/09/99	PHONE NO: 494-9635	
BR 9029(9)							04/10/01		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE							
CONTRACT TOTAL	1.200 km		$ 1,620,651	$ 1,322,400	$ 1,305,028			100%	78%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 276-1(3)1				JIM GILMAN EXCAVATING INC.		APPR	10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING				01/29/01	11/08/99	PHONE NO: 846-1458	
	3.670 km		$ 1,527,711	$ 1,426,028	$ 1,616,314		07/06/01	100%	87%
STPP 13-1(33)36				A.M. WELLES, INC.		APPR	10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE				03/06/01	11/15/99	PHONE NO: 682-7821	
	18.300 km		$ 5,735,355	$ 5,713,401	$ 5,974,115		09/01/02***	98%	83%
NH 8-2(38)41				RIVERSIDE CONTRACTING, INC.		PEND	11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER				01/24/01	04/03/00	PHONE NO: 457-0526	
NH 8-2(39)50						APPR	05/01/01		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER				01/29/01			
CONTRACT TOTAL	15.490 km		$ 3,431,633	$ 3,243,283	$ 3,260,109			100%	98%
BR 13-2(2)83				MORGEN & OSWOOD CONST. CO.,INC		PEND	11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE				07/18/01	12/21/99	PHONE NO: 585-0453	
	0.600 km		$ 2,712,516	$ 1,848,513	$ 1,861,436		08/14/01***	98%	115%
NH 8-4(23)77 F				RIVERSIDE CONTRACTING, INC.		APPR	11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER				03/06/01	01/31/00	PHONE NO: 585-0453	
STPE 8-4(24)76							03/22/01		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047 km		$ 2,628,286	$ 2,624,903	$ 2,598,799			100%	81%
BR-STPE 9022(13)				SLETTEN CONSTRUCTION CO		APPR	11/16/99	F.P.M. HARRIS,DEAN	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE				03/06/01	02/22/00	PHONE NO: 782-7443	
	0.222 km		$ 676,571	$ 624,361	$ 778,448		08/14/01***	98%	93%
BR-STPP 13-1(29)47				COP CONSTRUCTION CO.		APPR	11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES				06/28/01	02/01/00	PHONE NO: 682-7821	
	2.238 mi		$ 4,402,959	$ 4,202,581	$ 4,177,701		07/30/01	100%	102%
STPP 29-4(22)89				JIM GILMAN EXCAVATING INC.		APPR	12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS				03/06/01	03/21/00	PHONE NO: 846-1458	
	1.176 km		$ 799,375	$ 708,178	$ 813,426		07/09/01	100%	102%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-2(71)93				EMPIRE SAND AND GRAVEL CO.,INC		APPR	12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING				12/14/00	01/03/00	PHONE NO: 494-9643	
IM 90-3(82)194							08/29/00		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING							
CONTRACT TOTAL	34.758 km		$ 5,505,510	$ 5,321,021	$ 5,454,562			100%	59%
STPE-IM 518-1(4)0				SLETTEN CONSTRUCTION CO			02/08/00	F.P.M. GOETTLE,JEREMY	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRE SSED CONC BEAM PED BRIDGE					04/17/00	PHONE NO: 495-1506	
	0.563 km		$ 486,371	$ 461,213	$ 465,683		01/05/01	100%	101%
IM 90-4(45)230				JIM GILMAN EXCAVATING INC.		APPR	02/08/00	F.P.M. WILLIAMS,PAUL	
HOMESTAKE PASS		COLD MILLING,PL MIX OVERLAY,SE AL & COVER,G'RAIL & EROSION				03/06/01	04/03/00	PHONE NO: 494-9643	
	15.547 km		$ 4,967,086	$ 4,655,180	$ 4,793,217		10/30/00	100%	96%
STPS 399-1(3)0				JTL GROUP, INC.-BELGRADE		APPR	03/16/00	F.P.M. HARRIS,DEAN	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING				12/14/00	04/03/00	PHONE NO: 782-7443	
	16.315 km		$ 3,003,413	$ 2,693,265	$ 2,800,030		08/20/02***	98%	94%
STPS 284-3(4)16				MT MAT'LS, INC.(DBA)LS JENSEN			04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER					06/05/00	PHONE NO: 495-1506	
	31.230 km		$ 1,268,067	$ 1,234,691	$ 1,228,238		11/02/00	100%	70%
IM 90-5(55)249				BLAHNIK CONSTRUCTION, INC.		APPR	04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER				03/06/01	05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257						APPR	06/30/02***		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER				03/06/01			
STPP 13-1(32)75						APPR			
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER				03/06/01			
CONTRACT TOTAL	36.120 km		$ 6,698,864	$ 7,084,784	$ 7,336,437			97%	98%
STPHS 282-1(2)0				OMO CONSTRUCTION INC			06/12/00	F.P.M. CHRISTENSEN KEVIN	
1995-D2-GUARDRAIL		GUARDRAIL & SIGNING					08/01/00	PHONE NO: 495-1506	
	0.000 km		$ 75,225	$ 70,607	$ 60,441		10/26/00	100%	62%
BR 9001(35)				SLETTEN CONSTRUCTION CO			06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE					08/07/00	PHONE NO: 494-9635	
	0.420 km		$ 1,245,086	$ 977,392	$ 994,845		08/14/01***	98%	97%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 59-2(9)49			S K CONSTRUCTION, INC.				07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER					07/17/00	PHONE NO: 586-5074	
	12.576 mi		$ 4,464,227	$ 4,171,267	$ 3,753,537		06/30/03***	90%	68%
NH 8-2(53)49			MONTANA LINES, INC			APPR	07/21/00	F.P.M. FOGARTY,BILL	
PEDESTRIAN SIGNAL - EAST HELEN		PEDESTRIAN SIGNAL-EAST HELENA				02/27/01	08/16/00	PHONE NO: 457-0526	
	0.000 km		$ 171,574	$ 147,217	$ 182,775		10/26/00	100%	100%
BR 9047(15)			TAMIETTI CONST. CO., INC.				08/02/00	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER WEST OF MELROSE		GRADING,GRAVEL,PL MIX BITUM SU RF.& CONST PRESTRESSED CONC					09/18/00	PHONE NO: 494-9635	
	0.502 km		$ 753,644	$ 772,000	$ 727,545		08/14/01***	94%	84%
STPP 13-5(3)95			AMERICAN CONTRACTING, INC.				08/02/00	F.P.M. HELD, TERRY	
THREE FORKS OVERPASS REMOVAL		GRADING,PMS,SEAL & COVER & STR UCTURE REMOVEL & GRAVEL					09/12/00	PHONE NO: 285-4943	
	0.720 mi		$ 711,660	$ 463,210	$ 426,757		07/13/01	100%	91%
CM 5802(3)			MARONICK CONST. LLC				08/02/00	F.P.M. CHRISTENSEN KEVIN	
CUSTER & MCHUGH-HELENA		INTERSECT IMPROV INCL GRADING, GRAVEL,PMS & SIGNALIZATION					09/11/00	PHONE NO: 495-1506	
	0.360 km		$ 469,592	$ 363,359	$ 449,323		05/01/01	100%	113%
BR 9029(27)			COP CONSTRUCTION CO.				08/31/00	F.P.M. BRAZILL,WILLIAM	
INDIAN CREEK BRIDGE		CONST.OF PRESTRESSED BRIDGE & GRAVEL APPROACHES					10/05/00	PHONE NO: 682-7821	
	0.028 km		$ 117,013	$ 134,271	$ 128,972		06/26/01	100%	68%
CM 1207(2)			CENTRAL ELECTRIC, INC.				08/31/00	F.P.M. SCHULZ,TOM	
NORTH 7TH AVENUE & GRIFFIN DRI		TRAFFIC SIGNAL					10/09/00	PHONE NO: 585-0453	
	0.000 km		$ 85,693	$ 67,220	$ 58,310		06/01/01	100%	82%
BR 9016(19)			COP CONSTRUCTION CO.				08/31/00	F.P.M. MCCORMICK, THOMAS	
GALLATIN RIVER-GALLATIN GATEWA		2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL &					01/19/01	PHONE NO: 586-5074	
	0.949 mi		$ 1,183,619	$ 1,138,408	$ 707,737		09/30/01***	62%	39%
CM 1201(6)			JTL GROUP, INC.-BELGRADE			PEND	09/28/00	F.P.M. HELD, TERRY	
SIGNAL-NORTH 19TH & BAXTER-BOZ		INSTALL SIGNALS W/GRADING,GRAV EL,& PLANT MIX SURFACING				07/20/01	04/09/01	PHONE NO: 285-4943	
	0.168 km		$ 364,607	$ 462,392	$ 448,047		08/29/01***	97%	140%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS-STPS-STPU 25(27)			S K CONSTRUCTION, INC.					11/06/00	F.P.M. FOGARTY,BILL	
ONE MILE EAST OF HELENA		GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB						03/26/01	PHONE NO: 457-0526	
	2.795 km			$ 2,061,164	$ 1,749,409	$ 1,178,210		06/22/02***	67%	55%
IM 90-3(78)180			JIM GILMAN EXCAVATING INC.					11/27/00	F.P.M. ARVISH,MIKE	
BECK HILL - DEER LODGE E.B.		PLANT MIX OVERLAY,SEAL & COVER & BRIDGE DECK TREATMENT						01/29/01	PHONE NO: 846-1458	
	13.661 km			$ 3,474,877	$ 2,909,950	$ 2,369,667		09/30/02***	81%	76%
BR 9016(30)			HALL CONSTRUCTION SERVICES					11/27/00	F.P.M. GRAVAGE,DANIEL	
ROCKY CREEK BRIDGE - 3 KM EAST		CONST OF PRESTRESSED TRI-DECK BEAM BR,GRADING & GRAVELING						03/26/01	PHONE NO: 222-8110	
	0.340 km			$ 353,061	$ 315,450	$ 265,734		09/02/01***	84%	92%
IM 15-2(68)130			JIM GILMAN EXCAVATING INC.					11/27/00	F.P.M. WILLIAMS,PAUL	
BUTTE-ELK PARK		COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING						12/03/00	PHONE NO: 494-9643	
IM 15-2(72)121								09/30/02***		
NISSLER-BUTTE		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	24.010 km			$ 8,037,938	$ 8,527,271	$ 2,019,882			24%	37%
NH-STPHS 11-1(36)34			MT MAT'LS, INC.(DBA)LS JENSEN				PEND	11/27/00	F.P.M. SCHULZ,TOM	
EMIGRANT - NORTH		PLANT MIX BITUMINOUS OVERLAY,T URN LANES & GUARDRAIL					07/13/01	03/19/01	PHONE NO: 585-0453	
	16.095 km			$ 1,247,605	$ 1,240,231	$ 1,141,542		06/30/02***	92%	74%
IM 15-4(86)190			RIVERSIDE CONTRACTING, INC.					11/27/00	F.P.M. FOGARTY,BILL	
HELENA-NORTH & SOUTH		COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB						03/26/01	PHONE NO: 457-0526	
	9.444 km			$ 3,194,950	$ 2,833,761	$ 1,272,845		06/29/02***	45%	69%
IM 90-6(89)301			RIVERSIDE CONTRACTING, INC.					12/19/00	F.P.M. SCHULZ,TOM	
BOZEMAN-E & W		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER						04/17/01	PHONE NO: 585-0453	
	9.556 km			$ 3,220,774	$ 2,855,014	$ 2,670,409		08/10/02***	94%	84%
IM 90-5(57)264			MARONICK CONST. LLC					01/31/01	F.P.M. HARRIS,DEAN	
MILLIGAN CANYON		SEAL & COVER						04/03/01	PHONE NO: 782-7443	
IM 15-3(57)163								09/30/01***		
BOULDER HILL		SEAL & COVER								
STPP 69-1(16)1										
WHITEHALL - EAST AND NORTH		SEAL & COVER								
STPP 55-3(10)12										
LEGION AVE. WEST - WHITEHALL		SEAL & COVER								

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 69-1(15)0									
LEGION AVE. EAST - WHITEHALL		SEAL & COVER							
CONTRACT TOTAL	72.494 km		$ 1,699,926	$ 1,588,107	$ 1,063,099			67%	90%
BR 9029(18)				SLETTEN CONSTRUCTION CO			01/31/01	F.P.M. BRAZILL,WILLIAM	
MADISON RIVER - 58 KM SO OF EN		RELOCATE THRU-TRUSS,CONCRETE D ECK & ABUTMENT,AGG SURF APPROA					06/19/01	PHONE NO: 682-7821	
	0.095 km		$ 542,443	$ 562,010	$ 207,711		09/30/01***	37%	24%
NH 8-2(54)44				MARONICK CONST. LLC			03/09/01	F.P.M. CHRISTENSEN KEVIN	
PROSPECT AVE. HELENA		SEAL & COVER					07/11/01	PHONE NO: 495-1506	
NH 8-1(24)23							08/14/01***		
ELLISTON - EAST		SEAL & COVER							
CONTRACT TOTAL	7.450 km		$ 185,871	$ 177,859	$ 116,875			66%	43%
IM 90-5(58)274				JIM GILMAN EXCAVATING INC.			03/09/01	F.P.M. HELD, TERRY	
THREE FORKS - WEST		CRACK SEAL,PL MIX SURF OVERLAY ,SEAL & COVER,BRIDGE REHAB					04/16/01	PHONE NO: 285-4943	
	6.795 km		$ 4,639,919	$ 3,798,195	$ 1,427,953		06/30/03***	38%	57%
STPE 11-1(24)50				BIG SKY ASPHALT CO.			03/29/01	F.P.M. SCHULZ,TOM	
CARTER'S BRIDGE PATH - LIVINGS		CARTER,S BRIDGE PATH					05/15/01	PHONE NO: 585-0453	
STPE 34(11)							06/30/02***		
SIDEWALKS-PARK COUNTY		GRADING & CONSTRUCTION OF SIDE WALK W/ CURB & GUTTER							
CONTRACT TOTAL	4.514 km		$ 152,377	$ 163,720	$ 142,243			87%	97%
STPS 278-1(17)43				BLAHNIK CONSTRUCTION, INC.			05/11/01	F.P.M. ARVISH,MIKE	
JACKSON - WISDOM		PLANT MIX OVEERLAY & SEAL & CO VER					/ /	PHONE NO: 846-1458	
	28.600 km		$ 1,318,294	$ 1,266,324	$ 12,664		06/30/02***	1%	44%
NH 15-4(85)193 F				MARONICK CONST. LLC			05/11/01	F.P.M. CHRISTENSEN KEVIN	
CEDAR STREET INTERCHANGE-HELEN		GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL					06/26/01	PHONE NO: 495-1506	
	2.688 km		$ 3,648,604	$ 3,153,678	$ 234,481		06/30/03***	7%	18%
STPP-IM-NH-STPS 0002(582)				MARK RITE LINES OF MONT., INC.			05/11/01	F.P.M. BRAZILL,WILLIAM	
2001-D2-DURABLE PAVEMENT MARKI		2001-D2-DURABLE PAVEMENT MARKI NGS					06/27/01	PHONE NO: 682-7821	
	168.000 km		$ 359,013	$ 356,357	$ 279,136		07/28/01	100%	09/01/01

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BH 540-1(12)32			EDWARD T COPPS CONST.					05/24/01	F.P.M. GRAVAGE,DANIEL	
YELLOWSTONE-CARTERS BRIDGE		REPAIR DETERIORATING CONCRETE						07/05/01	PHONE NO: 222-8110	
	0.087	km		$ 434,289	$ 377,345	$ 49,294		06/30/02***	13%	43%
BR 9034(4)			SLETTEN CONSTRUCTION CO					06/01/01	F.P.M. CHRISTENSEN KEVIN	
SHIELDS RIVER BRIDGE - S.E. OF		CONST OF REINFORCED CAST IN PL ACE CONC SLAB BR,APP & GRVL						07/17/01	PHONE NO: 495-1506	
	0.213	km		$ 348,838	$ 348,225	$ 8,990		06/30/02***	3%	15%
NH 0002(588)			SCOTT LONG CONSTRUCTION, INC.					06/01/01	F.P.M. STARCEVICH JOHN R.	
D2 NON-INTERSTATE GUARDRAIL		GUARDRAIL & CONCRETE BRIDGE RA IL REPLACEMENT & UPGRADING						/ /	PHONE NO: 287-3868	
	0.000	km		$ 568,524	$ 376,355	$ 3,765		06/30/02***	1%	25%
IM 0002(500)			SLETTEN CONSTRUCTION CO					06/01/01	F.P.M. JOHNSON,RICKIE	
BUTTE AREA SEISMIC RETROFIT		BR DECK REHAB & SEISMIC RETRO, BR GIRDER REPAIR,BR APPR MODIF						07/16/01	PHONE NO: 494-9635	
	0.308	km		$ 1,390,173	$ 1,237,273	$ 23,747		09/30/02***	2%	17%
CM 5802(7)			SCOTT CONSTRUCTION, INC.					06/01/01	F.P.M. CHRISTENSEN KEVIN	
CUSTER AVE-SIGNAL SYNC-HELENA		FURNISH & INSTALL ANTENNAS & C OAXIAL CABLE						/ /	PHONE NO: 495-1506	
	0.000	km		$ 12,464	$ 7,480	$ 75		09/30/01***	1%	47%
STPP 59-1(18)13			J AND S CONSTRUCTION					07/13/01	F.P.M. MCCORMICK, THOMAS	
PIPE-SOUTH OF CLYDE PARK		DRAINAGE PIPE INSTALLATION						/ /	PHONE NO: 586-5074	
	0.000	mi		$ 50,460	$ 53,822	$ 0		06/30/02***	0%	0%
SMP 1699(02)			A.M. WELLES, INC.					07/13/01	F.P.M. HELD, TERRY	
BUTTE DISTRICT - CRUSH AND STO		CRUSHING & STOCKPILING						/ /	PHONE NO: 285-4943	
	52.500	mi		$ 509,953	$ 486,694	$ 0		06/30/02***	0%	11/01/01
SMP 2599(02)			MARONICK CONST. LLC					07/13/01	F.P.M. CHRISTENSEN KEVIN	
GREAT FALLS & BUTTE - CRUSH AN		CRUSHING & STOCKPILING						/ /	PHONE NO: 495-1506	
	25.500	mi		$ 278,828	$ 229,950	$ 0		06/30/02***	0%	11/01/01
BUTTE DISTRICT TOTALS				$118,699,532	$111,012,179	$ 91,225,516			81%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(95)274			SLETTEN CONSTRUCTION CO				APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS					11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600	km		$ 3,573,798	$ 4,192,527	$ 4,873,705		05/10/01	100%	93%
NH 60-2(33)93 F			UNITED MAT'LS OF GREAT FALLS				APPR	04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER					03/06/01	04/22/99	PHONE NO: 454-5920	
	1.570	km		$ 8,511,930	$ 9,631,310	$ 10,770,080		08/14/01***	98%	09/17/00
IM 15-4(82)229			JIM GILMAN EXCAVATING INC.				APPR	05/04/99	F.P.M. HENDERSON, SHON	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER					10/23/00	07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0								10/24/00		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER								
CONTRACT TOTAL	62.467	km		$ 5,578,764	$ 5,704,490	$ 6,092,479			100%	117%
NH 1-6(20)379			A-1 PAVING, INC				PEND	06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					07/11/01	08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381							APPR	05/03/01		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER					10/25/00			
CONTRACT TOTAL	4.860	km		$ 5,458,585	$ 5,678,703	$ 6,220,345			100%	98%
STPS-BR 228-2(12)22			M K WEEDEN CONSTRUCTION, INC.				APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE					12/19/00	08/11/99	PHONE NO: 738-4505	
	5.792	km		$ 3,286,008	$ 2,947,014	$ 3,103,385		05/11/01	100%	95%
STPPNHIMSTPSSTPXSTPU 0002(491)			ARROW STRIPING AND MFG., INC.				APPR	03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					10/30/00	06/02/00	PHONE NO: 278-7078	
	331.680	km		$ 574,816	$ 448,846	$ 494,437		08/18/00	100%	95%
SFCN 10-1(19)5			A-1 PAVING, INC					04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER						05/22/00	PHONE NO: 454-5920	
STPS 228-2(14)39								08/14/01***		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	33.411	km		$ 1,604,193	$ 1,582,676	$ 1,384,621			87%	94%
SFCN 24-4(16)127			RIVERSIDE CONTRACTING, INC.				APPR	05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER					04/02/01	08/08/00	PHONE NO: 278-7078	
	17.160	km		$ 821,481	$ 801,973	$ 806,619		07/23/01	100%	107%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 60-2(56)35			SLETTEN CONSTRUCTION CO				06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES					07/13/00	PHONE NO: 738-4505	
	0.140 km		$ 729,275	$ 541,582	$ 431,962		08/14/01***	80%	90%
STPP 3-1(15)18			MT MAT'LS, INC.(DBA)LS JENSEN				07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER					07/21/00	PHONE NO: 278-7078	
	15.448 mi		$ 1,629,262	$ 1,508,782	$ 205,920		09/30/01***	14%	31%
STPP 60-2(47)60			RIVERSIDE CONTRACTING, INC.			APPR	08/02/00	F.P.M. WOODHOUSE, HAROLD	
RICEVILLE HILL - ARMINGTON JCT		PLANT MIX OVERLAY,SEAL & COVER & GUARDRAIL REVISIONS				03/19/01	08/21/00	PHONE NO: 738-4505	
	17.251 km		$ 1,395,348	$ 1,348,188	$ 1,304,567		06/07/01	100%	58%
NH 3-1(12)0 F			WICKENS CONSTRUCTION, INC.				08/31/00	F.P.M. HENDERSON, SHON	
VAUGHN-SUN RIVER (EAST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES					11/14/00	PHONE NO: 454-5921	
NH 3-1(13)2 F							09/30/02***		
VAUGHN-SUN RIVER (WEST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER							
CONTRACT TOTAL	12.189 km		$ 12,371,554	$ 11,306,051	$ 6,204,086			55%	30%
BR 9007(32)			TAMIETTI CONST. CO., INC.				08/31/00	F.P.M. ROBERT VOSEN	
SUN RIVER - MANCHESTER		GRADING,PLANT MIX APPROACHES & CONT.STEEL GIDER BRIDGE					11/30/00	PHONE NO: 455-8323	
	0.314 km		$ 1,252,045	$ 1,062,068	$ 860,274		08/21/01***	81%	72%
STPS 228-2(15)24			WICKENS CONSTRUCTION, INC.				11/06/00	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD-NORTHEAST (PHASE II)		GRADE,AGG.SURF.,PLANT MIX SURF .,SEAL & COVER					04/02/01	PHONE NO: 738-4505	
	5.139 km		$ 1,521,899	$ 1,486,071	$ 443,367		06/13/02***	30%	66%
NH 0002(379)			SLETTEN CONSTRUCTION CO			PEND	11/27/00	F.P.M. BECKDEDAHL MARK	
WETLAND MIT.-E. OF BROWNING		BRIDGE WATER MAIN RECON,GRADE, GRAVEL,PLANT MIX BITUMINOUS				07/26/01	02/20/01	PHONE NO: 873-8624	
BR 1-3(43)209							08/19/01***		
MIDVALE CREEK - EAST GLACIER		GRADING,SEEDING AND FENCING							
CONTRACT TOTAL	0.500 km		$ 1,964,581	$ 2,159,610	$ 977,754			45%	34%
STPP 80-1(16)28			PRINCE, INC				12/19/00	F.P.M. WOODHOUSE, HAROLD	
GERALDINE - S.E.		PL MIX BIT SURF OVERLAY,SEAL & COVER					03/05/01	PHONE NO: 738-4505	
	24.730 km		$ 1,864,492	$ 1,765,772	$ 480,825		06/30/02***	27%	67%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/01
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 343-1(4)33			BLAHNIK CONSTRUCTION, INC.					12/19/00	F.P.M. BERG, GARY	
GALATA - NORTH & SOUTH		GRADING,GRAVEL,PL MIX BIT SURF ,SEAL & COVER						01/17/01	PHONE NO: 265-6821	
	16.580	km		$ 2,830,839	$ 3,217,379	$ 2,777,677		06/30/03***	86%	63%
STPHS 0002(388)			PREFERRED CONTRACTING, INC.				APPR	01/31/01	F.P.M. KLETTE, MIKE	
1995-D3-GUARDRAIL/SLOPE FLTN		GUARDRAIL & SLOPE FLATTENING					05/10/01	03/29/01	PHONE NO: 278-7078	
	0.000	km		$ 80,952	$ 79,044	$ 75,737		04/24/01	100%	0%
STPHS 10-1(21)2			SCOTT CONSTRUCTION, INC.					03/09/01	F.P.M. AAFEDT, RANDY	
1996 - D3 - SIGNALS		1996 D3 SIGNALS & SIGNING						06/19/01	PHONE NO: 454-5920	
STPHS 5299(47)								08/14/01***		
1997 GREAT FALLS - ELECTRICAL		1997 GREAT FALLS-ELECTRICAL SI GNALS & SIGNING								
CONTRACT TOTAL	0.000	km		$ 154,676	$ 67,394	$ 20,186			30%	60%
IM 15-8(55)389			JTL GROUP,INC.-DBA A-1 PAVING					03/09/01	F.P.M. BECKDEDAHL MARK	
SUNBURST - SWEETGRASS		MILL,FILL,EXC,HOT RECYCLE PL M IX BITUM SURF,SEAL & COVER						04/10/01	PHONE NO: 873-8624	
	13.700	km		$ 5,682,958	$ 5,243,251	$ 2,118,160		06/30/03***	40%	59%
NH 10-3(10)89			BLAHNIK CONSTRUCTION, INC.					05/11/01	F.P.M. BERG, GARY	
BOX ELDER-HAVRE		PLANT MIX SURFACING & SEAL & C OVER						07/19/01	PHONE NO: 265-6821	
	35.742	km		$ 2,326,601	$ 2,252,775	$ 22,527		09/30/02***	1%	37%
IM 15-8(54)398			SWANK ENTERPRISES					05/11/01	F.P.M. BECKDEDAHL MARK	
SWEETGRASS REST AREA		NEW REST AREA & LANDSCAPING						06/22/01	PHONE NO: 873-8624	
	0.000	km		$ 1,509,202	$ 1,952,930	$ 140,240		09/24/02***	7%	21%
STPS 223-1(7)2			BLAHNIK CONSTRUCTION, INC.					05/11/01	F.P.M. AAFEDT, RANDY	
3 KM N. OF US. 87 - NORTH		PLANT MIX BIT.SURFACING OVERLA Y,SEAL & COVER						06/04/01	PHONE NO: 454-5920	
	22.125	km		$ 972,889	$ 921,217	$ 173,452		06/30/02***	19%	73%
IM-STPS-NH-STPP 0002(583)			HIGHWAY SPECIALTIES, INC.					05/24/01	F.P.M. KLETTE, MIKE	
2001-D3-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKINGS						/ /	PHONE NO: 278-7078	
	34.600	mi		$ 572,596	$ 548,017	$ 5,480		08/17/02***	1%	09/14/01
SMP 0799(02)			KONITZ CONTRACTING, INC.					07/13/01	F.P.M. KLETTE, MIKE	
GREAT FALLS DISTRICT - CRUSH A		CRUSHING & STOCKPILING						07/12/01	PHONE NO: 278-7078	
	19.047	mi		$ 209,113	$ 214,029	$ 0		09/30/01***	0%	04/01/02

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
GREAT FALLS DISTRICT TOTALS			$ 66,477,856	$ 66,661,699	$ 49,987,884			70%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/01
*** GLENDIVE DISTRICT ***

DATE:08/08/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 1-10(42)611			SLETTEN CONSTRUCTION CO			APPR	03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER				10/31/00	04/05/99	PHONE NO: 653-1574	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 3,180,190		07/02/01	100%	97%
STPP 2-1(28)6			AMERICAN CONTRACTING, INC.			PEND	04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				07/24/01	06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 6,210,179		06/21/01	100%	101%
BR 363-1(4)1			SLETTEN CONSTRUCTION CO			APPR	10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE				10/31/00	10/25/99	PHONE NO: 653-1574	
	1.140 km		$ 1,622,131	$ 1,419,851	$ 1,412,930		03/26/01	100%	82%
STPS 494-1(2)0			NORTHERN IMPROVEMENT COMPANY			APPR	06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER				03/06/01	07/31/00	PHONE NO: 233-3612	
	12.203 km		$ 1,963,485	$ 2,052,072	$ 2,126,335		06/08/01	100%	84%
STPE-STPP 42-3(14)76			L. SCANLAN CONTRACTOR			PEND	06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E				07/17/01	08/11/00	PHONE NO: 228-9478	
	0.000 km		$ 282,177	$ 411,571	$ 406,817		06/30/01***	99%	109%
STPP 22-2(15)30			S K CONSTRUCTION, INC.				07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG					07/19/00	PHONE NO: 787-5701	
	17.613 km		$ 7,245,674	$ 6,171,379	$ 3,686,237		06/19/03***	60%	59%
IM 94-7(22)244			EMPIRE SAND AND GRAVEL COMPANY				07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					08/10/00	PHONE NO: 377-5296	
	10.390 km		$ 2,836,233	$ 3,122,719	$ 3,107,986		06/30/02***	99%	80%
STPS 254-1(17)32			WICKENS CONSTRUCTION, INC.			APPR	08/02/00	F.P.M. SLASKA, JIM	
13 KM NORTH OF BLOOMFIELD - NO		GRADING,AGG.SURF.,PLANT MIX BI TUM SURF.& SEAL & COVER				06/13/01	08/21/00	PHONE NO: 377-5296	
	9.369 km		$ 2,421,892	$ 2,174,379	$ 2,204,459		07/18/01	100%	49%
IM 94-5(30)170			EMPIRE SAND AND GRAVEL COMPANY				08/31/00	F.P.M. SLASKA, JIM	
POWDER RIVER - EAST		MILLING,FILLING,PLANT MIX BITU M.SURFACING OVERLAY,SEAL &					09/21/00	PHONE NO: 377-5296	
	23.700 km		$ 9,590,337	$ 8,891,443	$ 8,049,912		08/08/03***	91%	59%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-2(16)42 F			RIVERSIDE CONTRACTING, INC.					11/06/00	F.P.M. MARTIN, DOUGLAS	
LAME DEER-EAST		GRADE,AGG.CTB,PLANT MIX SURF,S EAL & COVER,& WETLAND						12/12/00	PHONE NO: 748-3175	
	11.190	km		$ 8,910,576	$ 9,038,202	$ 5,020,889		08/18/03***	56%	39%
NH 37-2(17)49 F			RIVERSIDE CONTRACTING, INC.					11/06/00	F.P.M. MARTIN, DOUGLAS	
11 KM EAST OF LAME DEER - EAST		GRADE AGG SURF.,CTB,PLANT MIX SURF.,SEAL & COVER						12/12/00	PHONE NO: 748-3175	
	8.925	km		$ 8,308,921	$ 8,831,903	$ 3,792,247		08/21/03***	43%	37%
NH 23-2(18)64 F			E.H. OFTEDAL AND SONS, INC.					11/27/00	F.P.M. SWANSON, ROBERT E.	
OLIVE N & S		GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM						03/12/01	PHONE NO: 436-2704	
	19.100	km		$ 9,371,165	$ 10,642,287	$ 1,679,193		06/30/04***	16%	28%
NH 99-1(4)29			PRINCE, INC					11/27/00	F.P.M. PISK, RANDAL	
LORING - NORTH & SOUTH		LEVELING,COLD MILLING,PLANT MI X OVERLAY,SEAL & COVER,SIGN						05/24/01	PHONE NO: 228-9478	
	39.980	km		$ 2,180,496	$ 1,935,631	$ 290,821		06/24/02***	15%	40%
IM 94-4(64)142			PRINCE, INC					11/27/00	F.P.M. FRETTE, KURT	
5 KM EAST OF MILES CITY-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER						03/07/01	PHONE NO: 233-3612	
IM 94-4(63)129								08/01/01		
RADAR INTERCHANGE-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	28.784	km		$ 4,132,019	$ 3,614,321	$ 3,139,128			100%	46%
STPP-NH-IM 0002(492)			ARROW STRIPING AND MFG., INC.				PEND	11/27/00	F.P.M. MIKE BUTZLAFF	
2000-D4-DURABLE PAVEMENT MARKI		2000-D4-DURABLE PAVEMENT MARKI NGS					07/23/01	05/16/01	PHONE NO: 653-1577	
	355.300	km		$ 404,269	$ 345,707	$ 322,806		09/30/01***	93%	77%
STPP 20-1(8)0			CENTURY COMPANIES, INC.				PEND	11/27/00	F.P.M. BACON, DAVID	
GLENDIVE-NORTH		PORTLAND CEMENT CONCRETE PAVEM ENT					07/17/01	04/20/01	PHONE NO: 377-5296	
	0.924	km		$ 895,362	$ 678,567	$ 794,679		07/17/01	100%	50%
IM 94-4(62)148			PRINCE, INC					11/27/00	F.P.M. FRETTE, KURT	
SHIRLEY INTERCHANGE - EAST & W		MILLING,HOT RECYCLED PLANT MIX OVERLAY,SEAL & COVER						03/06/01	PHONE NO: 233-3612	
	9.427	km		$ 3,440,799	$ 2,837,364	$ 2,455,113		07/13/02***	87%	72%
NH 23-2(20)56 F			E.H. OFTEDAL AND SONS, INC.					12/19/00	F.P.M. SWANSON, ROBERT E.	
COALWOOD - SOUTH		GRADING,GRAVEL,PL MIX SURF,SEA L & COVER						02/13/01	PHONE NO: 436-2704	
	13.249	km		$ 7,520,509	$ 7,095,158	$ 3,999,475		09/30/03***	56%	38%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-3(54)116				PRINCE, INC			01/31/01	F.P.M. MIKE BUTZLAFF	
HATHAWAY-EAST & WEST(WB)		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					06/07/01	PHONE NO: 653-1577	
	20.502	km	$ 3,457,200	$ 3,100,000	$ 92,644		06/30/03***	3%	39%
STPP 0002(503)				HIGHWAY IMPROVEMENT INC		PEND	03/09/01	F.P.M. LAUCKNER, JAMES	
I-94 BUSINESS LOOP-GLENDIVE		CRACK SEALING				07/13/01	04/30/01	PHONE NO: 377-5296	
STPP 25-1(28)9						PEND	07/25/01		
14 KM NORTH OF CIRCLE-NORTH		CRACK SEALING				07/17/01			
SFCN 57-5(23)192						PEND			
32 KM WEST OF JORDAN-EAST		CRACK SEALING				07/17/01			
SFCN 20-1(7)1						PEND			
JUNCTION I-94 & MT 16-NORTHEAS		CRACK SEALING				07/17/01			
CONTRACT TOTAL	103.060	km	$ 338,168	$ 341,280	$ 336,909			100%	63%
STPP 25-1(27)0				CENTURY COMPANIES, INC.		PEND	03/09/01	F.P.M. LAUCKNER, JAMES	
CIRCLE-NORTH		PLANT MIX OVERLAY,SEAL & COVER				07/17/01	04/09/01	PHONE NO: 377-5296	
	13.817	km	$ 791,451	$ 871,751	$ 1,325,332		06/30/02***	98%	62%
STPP 39-1(31)44				CENTURY COMPANIES, INC.			03/09/01	F.P.M. MARTIN, DOUGLAS	
35 KM NORTH OF COLSTRIP-NORTH		PL MIX OVERLAY,LEVELING,SEAL & COVER,LOOP DETECT INSTALL					06/13/01	PHONE NO: 748-3175	
	10.900	km	$ 865,173	$ 782,577	$ 348,455		06/30/02***	45%	44%
BH 0002(496)				JARRETT CONSTRUCTION INC.			03/09/01	F.P.M. BACON, DAVID	
FY 99-BRIDGE SCOUR PROGRAM		SCOUR PROTECTION					/ /	PHONE NO: 377-5296	
	0.000	km	$ 220,415	$ 183,364	$ 1,834		06/30/02***	1%	0%
BR 208-1(2)9				SLETTEN CONSTRUCTION CO			03/29/01	F.P.M. GREUFE, LARRY	
WHITEWATER CREEK - WHITEWATER		GRADING,GRAVEL,CONDTRUCTION OF STEEL GIRDER BRIDGE					06/12/01	PHONE NO: 653-1574	
	0.611	km	$ 584,909	$ 703,872	$ 168,612		06/30/02***	24%	34%
NH 23-1(19)48 F				E.H. OFTEDAL AND SONS, INC.			03/29/01	F.P.M. FRETTE, KURT	
COALWOOD-NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER					/ /	PHONE NO: 233-3612	
	13.294	km	$ 6,017,266	$ 6,485,034	$ 64,849		09/30/03***	1%	22%
STPP 23-1(26)0				CENTURY COMPANIES, INC.			05/11/01	F.P.M. BARTH, TIM	
JCT MT 59 & US 12 EAST		PLANT MIX BIT.OVERLAY,SEAL & C OVER					06/11/01	PHONE NO: 233-3628	
CM 8005(2)							06/30/02***		
BRIDGE STREET - MILES CITY		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	1.299	km	$ 649,989	$ 794,861	$ 254,423			32%	60%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 23-3(10)130			RIVERSIDE CONTRACTING, INC.					06/01/01	F.P.M. BARTH, TIM	
ALZADA-EAST & WEST		WIDENING,CEMENT TREATED PULV B ASE,PL MIX OVERLAY & SEAL & CO						07/10/01	PHONE NO: 233-3628	
	15.298 km			$ 5,040,955	$ 4,929,743	$ 53,616		09/08/03***	1%	11%
STPP-STPE 2-2(11)83			RIVERSIDE CONTRACTING, INC.					06/01/01	F.P.M. LAUCKNER, JAMES	
US 12 & MT 7 JCT - BAKER		GR,GRVL,CEMENT TREATED BASE,MI LL,PL MIX BIT & CONC SURF,CURB						07/09/01	PHONE NO: 377-5296	
	2.060 km			$ 2,339,057	$ 2,779,868	$ 124,526		09/09/02***	4%	17%
STPS 447-1(15)0			NORTHERN IMPROVEMENT COMPANY					06/01/01	F.P.M. MIKE BUTZLAFF	
JUNCTION I-94 - SOUTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER						07/20/01	PHONE NO: 653-1577	
	19.403 km			$ 825,291	$ 820,901	$ 8,209		06/30/02***	1%	37%
STPP 31-1(13)0			RIVERSIDE CONTRACTING, INC.					07/13/01	F.P.M. PISK, RANDAL	
GLASGOW - NORTH		PLANT MIX OVERLAY,LEVELING,SEA L & COVER						/ /	PHONE NO: 228-9478	
	27.260 mi			$ 1,639,613	$ 1,593,197	$ 0		07/15/02***	0%	0%
SMP 0999(02)			KONITZ CONTRACTING, INC.					07/13/01	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		CRUSHING & STOCKPILING						/ /	PHONE NO: 233-3612	
	20.000 mi			$ 406,575	$ 294,625	$ 0		09/30/01***	0%	03/15/02
SMP 1099(02)			CENTURY COMPANIES, INC.					07/13/01	F.P.M. ARTHUR, RONALD T.	
GLENDIVE DISTRICT - CRUSH AND		CRUSHING & STOCKPILING						/ /	PHONE NO: 787-5701	
	16.800 mi			$ 251,160	$ 234,700	$ 0		09/30/01***	0%	04/01/02
GLENDIVE DISTRICT TOTALS				$103,210,415	$101,935,474	$ 54,658,803			53%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.		APPR	06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER				05/02/01	08/10/98	PHONE NO: 657-0269	
	4.154	km	$ 14,524,331	$ 15,444,134	$ 15,790,393		09/30/01***	98%	99%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. BROWN GERRY	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3699	
	19.333	km	$ 11,563,965	$ 9,648,986	$ 9,495,782		06/30/02***	98%	97%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS		APPR	12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8				01/29/01	03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437						APPR	08/14/01***		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE				10/23/00			
CONTRACT TOTAL	19.734	km	$ 10,173,185	$ 9,101,273	$ 12,159,229			98%	93%
NH 61-1(8)13 F				WICKENS CONSTRUCTION, INC.		APPR	04/13/99	F.P.M. BROWN GERRY	
19 KM NORTH OF ROUNDUP-NORTH		GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER				10/23/00	04/19/99	PHONE NO: 323-3699	
	14.188	km	$ 7,956,805	$ 6,897,684	$ 6,965,122		10/24/00	100%	71%
STPS 297-1(3)22				S K CONSTRUCTION, INC.			06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-1320	
	5.406	km	$ 1,498,847	$ 1,414,950	$ 1,371,350		06/20/01	100%	69%
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC		APPR	06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.				10/23/00	09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509							05/09/01		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617	km	$ 3,480,454	$ 4,188,307	$ 4,398,523			100%	83%
STPP 43-1(15)19				MONTGOMERY CONSTRUCTION		PEND	08/04/99	F.P.M. BROWN GERRY	
31 KM NORTHEAST OF LEWISTOWN		GR,GRVL,PLT MIX SURF.& SEAL & COVER				07/31/01	09/22/99	PHONE NO: 323-3699	
	1.406	km	$ 942,490	$ 918,161	$ 914,284		10/18/00	100%	98%
BR 9048(15)				SLETTEN CONSTRUCTION CO			08/04/99	F.P.M. STUDEBAKER, RAYMOND	
YELLOWSTONE RIVER - W. OF REED		CONCRETE BEAM BRIDGE,APPROACHE S					09/14/99	PHONE NO: 657-0273	
	1.250	km	$ 1,702,017	$ 1,570,037	$ 1,542,901		12/01/00	100%	93%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
PLH-STPS-CT 314-1(13)32			E.H. OFTEDAL AND SONS, INC.				APPR	09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER					03/06/01	11/16/99	PHONE NO: 657-0267	
	19.913 km			$ 9,237,472	$ 7,818,266	$ 9,775,097		06/30/02***	98%	80%
NH 57-2(19)22 F			PRINCE, INC					03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER						06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F								09/30/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER								
CONTRACT TOTAL	20.430 km			$ 6,291,708	$ 4,617,268	$ 3,660,865			79%	97%
BR 9048(11)			EDWARD T COPPS CONST.				PEND	03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE					07/20/01	04/05/00	PHONE NO: 657-0273	
	0.663 km			$ 1,183,040	$ 823,782	$ 824,655		08/14/01***	98%	90%
SFCI 90-8(144)409			RIVERSIDE CONTRACTING, INC.				APPR	05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER					12/28/00	06/27/00	PHONE NO: 322-5870	
	28.445 km			$ 3,013,603	$ 2,496,764	$ 3,483,663		06/30/02***	98%	91%
STPU 1002(9)			JTL GROUP, INC.-BILLINGS				PEND	06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF					07/31/01	07/10/00	PHONE NO: 657-0271	
	1.079 km			$ 2,699,863	$ 3,145,343	$ 3,395,210		06/30/02***	98%	96%
STPS 314-1(14)18			CENTURY COMPANIES, INC.				APPR	07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY					03/06/01	09/06/00	PHONE NO: 657-0267	
	23.160 km			$ 1,392,896	$ 1,558,796	$ 1,041,921		08/14/01***	67%	82%
NH 57-4(10)148			MARQUIS EXCAVATING				PEND	07/06/00	F.P.M. BROWN GERRY	
PIPES-EAST OF WINNETT		PIPES,PIPE INSERTS & RIPRAP					07/18/01	03/12/01	PHONE NO: 323-3699	
	0.000 km			$ 260,776	$ 217,542	$ 251,601		05/31/01	100%	29%
STPHS 0002(389)			OMO CONSTRUCTION INC					07/06/00	F.P.M. SHUPAK,TOM	
1995 - D5 - ELECTRICAL/SIGNING		ELECTRICAL,SIGNING,PAVEMENT MA RKING,ELECTRICAL & DELINEATORS						08/28/00	PHONE NO: 657-0271	
	0.000 km			$ 59,984	$ 52,704	$ 41,372		02/01/01	100%	60%
BR 568-1(9)1			COP CONSTRUCTION CO.					08/31/00	F.P.M. NELSON, ROD	
YELLOWSTONE RIVER-NW POMPEYS P		CONST OF PRESTRESSED CONC.BEAM BRIDGE,GRADING,AGGERGATE						10/10/00	PHONE NO: 657-0264	
	1.060 km			$ 2,736,398	$ 1,874,523	$ 1,608,220		06/30/02***	86%	54%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-2(28)51			EMPIRE SAND AND GRAVEL COMPANY				11/06/00	F.P.M. SLOE, DAVID A.	
HYSHAM HILLS		COLD MILLING,PULVERIZE,PLANT M IX SURF.,SEAL & COVER					01/09/01	PHONE NO: 657-0269	
	19.149	km	$ 6,888,544	$ 6,131,635	$ 2,116,988		09/30/02***	35%	52%
STPP 28-2(22)70			RIVERSIDE CONTRACTING, INC.				11/06/00	F.P.M. JAY MUHLBEIER	
RED LODGE - NORTH		COLD MILLING,COLD RECYCLE,PLAN T MIX SURF.,SEAL & COVER,& PS					03/12/01	PHONE NO: 657-0207	
	50.482	km	$ 3,068,261	$ 3,225,039	$ 875,059		09/30/02***	27%	49%
IM 94-1(61)47			EMPIRE SAND AND GRAVEL COMPANY				11/27/00	F.P.M. SLOE, DAVID A.	
BIG HORN INTERCHANGE E & W		MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER					02/08/01	PHONE NO: 657-0269	
	17.837	km	$ 2,185,015	$ 2,360,221	$ 956,787		07/09/02***	41%	45%
IM 90-8(149)399			RIVERSIDE CONTRACTING, INC.			PEND	11/27/00	F.P.M. JAY MUHLBEIER	
REEDPOINT-COLUMBUS		COLD MILLING, PL MIX BITUM SUR F FILL & OVERLAY\SEAL & COVER				07/20/01	02/01/01	PHONE NO: 657-0207	
IM 90-7(77)364							06/20/02***		
16 KM EAST OF SWEET GRASS COUN		COLD MILLING,PLANT MIX BITUM.S URF.FILL & OVERLAY/SEAL &							
CONTRACT TOTAL	23.953	km	$ 3,191,843	$ 3,142,392	$ 2,861,399			91%	63%
STPHS 0002(480)			EXCEL ELECTRIC, INC			PEND	11/27/00	F.P.M. SHUPAK,TOM	
1996 - D5 ELECTRICAL		SIGNING UPGRADE,LIGHT POLE INS ALL,SIGNING & SIGNALS				07/10/01	04/16/01	PHONE NO: 657-0271	
	0.000	km	$ 43,029	$ 38,830	$ 30,164		08/14/01***	78%	77%
BR 9056(26)			EGGART ENGINEERING & CONST.				12/19/00	F.P.M. NELSON, ROD	
BBWA CANAL-MOSSMAIN INTERCHANG		GRADING,PL MIX SURF,AGGREGATE SURF,SEAL & COVER					03/01/01	PHONE NO: 657-0264	
	0.321	km	$ 326,422	$ 336,697	$ 238,457		09/28/01***	71%	79%
NH 4-1(23)0 F			CENTURY COMPANIES, INC.				12/19/00	F.P.M. BERGEN, PERRY	
WARREN - NORTH & SOUTH		GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE,					03/05/01	PHONE NO: 322-5870	
	20.497	km	$ 7,351,605	$ 6,409,592	$ 1,917,831		06/30/03***	30%	16%
SFCI 94-1(58)13			RIVERSIDE CONTRACTING, INC.				01/31/01	F.P.M. JAY MUHLBEIER	
BALLANTINE INT - EAST & WEST		MILL,FILL,SEAL & COVER,BRIDGE DECK SURFACE TREATMENT					03/12/01	PHONE NO: 657-0207	
SFCI 94-1(59)8							09/11/02***		
HUNTLEY - BALLANTINE		MILL,FILL,SEAL & COVER & GUARD RAIL IMPROVEMENTS							
CONTRACT TOTAL	25.490	km	$ 2,867,635	$ 2,739,748	$ 2,486,993			91%	74%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-9(93)543				MARVIN A. REHBEIN			03/09/01	F.P.M. JAY MUHLBEIER	
WYOLA - SOUTH		COLD MILLING,FILL,SEAL & COVER					05/21/01	PHONE NO: 657-0207	
	17.624	km	$ 2,487,066	$ 2,691,176	$ 626,405		09/30/02***	23%	41%
IM 90-9(92)486				MARVIN A. REHBEIN			03/09/01	F.P.M. JAY MUHLBEIER	
TOLUCA - EAST		MILL,PLANT MIX BITUM SURFACING ,SEAL & COVER					04/11/01	PHONE NO: 657-0207	
	26.482	km	$ 3,401,372	$ 3,883,120	$ 1,445,753		09/30/02***	37%	67%
STPP 14-5(17)181				M K WEEDEN CONSTRUCTION, INC.			03/09/01	F.P.M. BROWN GERRY	
19 KILOMETERS EAST OF ROUNDUP-		GRADING,GRAVEL & PLANT MIX SUR FACING					04/13/01	PHONE NO: 323-3699	
	12.660	km	$ 6,545,224	$ 7,682,910	$ 1,103,508		06/30/04***	14%	36%
IM 90-7(72)392				COP CONSTRUCTION CO.			03/29/01	F.P.M. STUDEBAKER, RAYMOND	
REEDPOINT-E & W STRUCTURES		STRUCTURE REHABILITATION					04/26/01	PHONE NO: 657-0273	
	0.097	km	$ 934,791	$ 1,085,191	$ 495,149		07/16/02***	46%	43%
NH-STPS-STPX-STPP-IM 0002(585)				MARK RITE LINES OF MONT., INC.			05/24/01	F.P.M. TILZEY, RONALD	
2001-D5-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKINGS					/ /	PHONE NO: 538-1320	
	281.600	km	$ 316,604	$ 289,000	$ 0		06/30/02***	0%	09/14/01
IM 56683(1)				RIVERSIDE CONTRACTING, INC.			07/13/01	F.P.M. SHUPAK,TOM	
SOUTH FRONTAGE ROAD RELOCATION		GR,GRVL,PL MIX BIT SURF,PORTLA ND CEMENT SURF,SEAL & COVER					08/06/01	PHONE NO: 657-0271	
	2.100	km	$ 3,059,893	$ 3,273,864	$ 0		06/30/03***	0%	0%
STPHS 0002(498)				OMO CONSTRUCTION INC			07/13/01	F.P.M. FAVERO CRAIG	
1997 - D5 - SIGNING		1997-D5-SIGNING IMPROVEMENTS					/ /	PHONE NO: 657-0267	
	0.000	mi	$ 20,247	$ 19,697	$ 0		06/30/02***	0%	0%
SMP 0599(02)				PURCELL CONSTRUCTION			07/13/01	F.P.M. FAVERO CRAIG	
BILLINGS DISTRICT -CRUSH AND S		CRUSHING & STOCKPILING					/ /	PHONE NO: 657-0267	
	10.000	mi	$ 125,063	$ 74,988	$ 0		09/15/01***	0%	11/01/01
BILLINGS DISTRICT TOTALS			$121,530,449	$115,172,620	$ 91,874,680			73%	
TOTALS FOR ALL PROJECTS:			$494,420,134	$473,333,899	$333,387,834			67%	

STATE DOCUMENTS COLLECTION

S
625.704
H3cr
8/31/01

SEP 1 2001

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/01
*** MISSOULA DISTRICT ***

MONTANA STATE LIBRARY
3 0864 0015 0306 2

PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1						PEND	09/14/01***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES				09/05/01			
STPP 33-1(24)0						APPR			
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS				10/31/00			
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 3,373,530			98%	93%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			06/15/99	F.P.M. BENEDIK, TOM	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					07/19/99	PHONE NO: -	
	0.000 km		$ 1,095,659	$ 940,332	$ 947,356		09/14/01***	98%	116%
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							08/07/00		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826 km		$ 4,094,875	$ 3,831,643	$ 3,927,216			100%	91%
NH 24-1(49)0				MT MAT'LS, INC.(DBA)LS JENSEN			11/16/99	F.P.M. SULLIVAN, SHEILA	
BONNER INTERCHANGE-EAST		CRACK SEALING,SEAL & COVER					03/06/00	PHONE NO:-523-5877	
NH 24-1(50)5							07/24/00		
6 KM EAST OF BONNER-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.100 km		$ 1,271,951	$ 1,249,585	$ 1,154,423			100%	78%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA		APPR	11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE				08/22/01	02/14/00	PHONE NO: 273-7190	
	8.995 mi		$ 7,551,043	$ 7,022,657	$ 6,953,795		09/30/02***	99%	100%
NH 5-2(72)60				MONTANA LINES, INC		APPR	02/08/00	F.P.M. CHRISINGER,KENNETH L	
4TH AVENUE & U S 93 - POLSON		INTERSECTION IMP,PL MIX BIT SU RF,CURB & GUTTER & SIDEWALK				02/27/01	09/25/00	PHONE NO: 751-2049	
	0.000 km		$ 401,225	$ 224,047	$ 244,607		05/17/01	100%	110%
NH-STPE 7-1(74)76 F				SCHELLINGER CONST CO.,INC.		PEND	02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT				09/05/01	03/20/00	PHONE NO: -	
	3.641 km		$ 2,562,931	$ 2,417,850	$ 2,701,888		06/25/01	100%	95%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM-BR 8107(12)				BODELL CONSTRUCTION COMPANY			02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					04/11/00	PHONE NO: 523-5856	
	0.539	km	$ 5,510,210	$ 7,017,632	$ 3,996,332		09/30/01***	57%	64%
STPHS 0002(384)				ALPINE CONSTRUCTION, INC.		APPR	03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING				12/19/00	05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)						APPR	10/18/00		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR				01/29/01			
STPHS 269-1(24)15						APPR			
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS				03/06/01			
CONTRACT TOTAL	0.000	km	$ 139,661	$ 135,053	$ 139,994			100%	90%
SFCN 1-2(94)120				A-1 PAVING, INC		APPR	04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER				11/14/00	05/09/00	PHONE NO: 751-2041	
SFCN 1-2(97)91						APPR	09/22/00		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER				12/28/00			
STPS 209-1(4)0									
BIGFORK-EAST		CRACK SEALING,SEAL & COVER							
STPS 317-1(6)1						APPR			
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER				02/27/01			
STPS 503-1(8)8									
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	36.953	km	$ 1,503,609	$ 1,248,556	$ 1,367,133			100%	79%
IM 90-1(135)0				MONTANA LINES, INC			05/02/00	F.P.M. JOHNSON, ROBERT L.	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS					06/06/01	PHONE NO: 523-5864	
	0.000	km	$ 218,074	$ 300,275	$ 277,592		09/14/01***	92%	93%
CM-NH 5-3(51)112 F				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT				02/27/01	07/24/00	PHONE NO: 751-2043	
STPP 1-2(93)121						APPR	06/28/01		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.				01/29/01			
CONTRACT TOTAL	1.480	km	$ 3,180,396	$ 3,266,694	$ 4,035,457			100%	76%
NH 5-3(73)106 F				SCHELLINGER CONST CO.,INC.			06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.					06/23/00	PHONE NO: 751-2046	
	4.700	km	$ 6,431,312	$ 4,840,001	$ 4,898,091		07/26/03***	98%	70%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 317-1(4)1			SETTLE SERVICES				APPR	06/12/00	F.P.M. ROBERTS, JAMES	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING					07/26/01	08/03/00	PHONE NO: 751-2041	
	0.748 km			$ 560,807	$ 444,294	$ 509,714		06/07/01	100%	153%
BH 9041(21)			FRONTIER-WEST, L.L.C.					07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES						09/13/00	PHONE NO: 523-5856	
	0.168 km			$ 613,105	$ 512,220	$ 465,610		06/06/01	100%	75%
STPHS 0002(375)			MONTANA LINES, INC					07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING						11/01/00	PHONE NO: 751-2049	
	0.000 km			$ 72,957	$ 68,924	$ 72,018		05/09/01	100%	90%
STPHS-STPP-STPE 83-1(23)13			A-1 PAVING, INC				APPR	07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF ,PL MIX BITUM SURF,SEAL & COVE					07/26/01	08/03/00	PHONE NO: 523-5877	
	2.636 mi			$ 1,172,856	$ 1,149,998	$ 1,085,773		07/05/01	100%	97%
STPS 503-1(6)4			SCHELLINGER CONST CO.,INC.					10/24/00	F.P.M. CHRISINGER,KENNETH L	
FOYS CANYON ROAD		GRADE,AGG.,SURF.,PLANT MIX SUR F.,SEAL & COVER						11/06/00	PHONE NO: 751-2049	
	3.612 km			$ 1,979,457	$ 1,904,198	$ 1,498,292		07/20/02***	79%	68%
STPP 6-1(86)99			SCHELLINGER CONST CO.,INC.					11/06/00	F.P.M. JOHNSON, ROBERT L.	
DIXON - WEST		GRADE,AGG.SURF.PLANT MIX SURF. ,SEAL & COVER						11/28/00	PHONE NO: 523-5864	
	15.750 km			$ 5,881,894	$ 6,027,749	$ 6,275,517		09/10/03***	98%	38%
IM 90-1(143)44			MT MAT'LS, INC.(DBA)LS JENSEN					01/31/01	F.P.M. MCKINNEY, JOHN	
SUPERIOR-TARKIO		MILLING,PLANT MIX SURFACING,SE AL & COVER						06/04/01	PHONE NO: 273-7190	
IM 90-2(101)119								09/04/01		
CLINTON - EAST		MILLING,PLANT MIX SURFACING,SE AL & COVER								
CONTRACT TOTAL	56.180 km			$ 2,342,049	$ 2,137,276	$ 1,930,589			100%	62%
STPHS 0002(478)			FRANK GURNEY, INC					03/09/01	F.P.M. HANCOCK, DALE	
1996-DISTRICT 1-GUARDRAIL/SIGN		GUARDRAIL & SIGNING						04/16/01	PHONE NO: 751-2043	
	0.000 mi			$ 125,914	$ 141,556	$ 111,142		05/25/01	100%	22%
NH 1-1(47)57 F			JTL GROUP,INC.-DBA A-1 PAVING					03/09/01	F.P.M. ROBERTS, JAMES	
PLEASANT VALLEY		GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER						03/26/01	PHONE NO: 751-2041	
	8.100 km			$ 5,749,412	$ 5,343,464	$ 3,471,900		09/30/03***	65%	47%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BH 269-1(22)21				FRONTIER-WEST, L.L.C.			03/29/01	F.P.M. HEMBREE, TAMI	
BITTERROOT RIVER-NW STEVENSVIL		WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE					05/01/01	PHONE NO: 523-5856	
	0.452 km		$ 1,878,203	$ 1,674,456	$ 774,817		08/09/02***	46%	29%
IM-STPHS 90-1(144)5				ALPINE CONSTRUCTION, INC.			03/29/01	F.P.M. JOHNSON, ROBERT L.	
MEDIAN RAIL - MINERAL COUNTY		CONCRETE MEDIAN RAIL & DRAINAG E					05/14/01	PHONE NO: 523-5864	
	19.000 km		$ 4,483,642	$ 3,185,412	$ 2,141,476		06/23/02***	67%	55%
STPS 211-1(5)0				RIVERSIDE CONTRACTING, INC.			03/29/01	F.P.M. HANCOCK, DALE	
RONAN - WEST		PLANT MIX OVERLAY,SEAL & COVER					06/25/01	PHONE NO: 751-2043	
STPS 487-1(13)0							09/07/01		
WHITEFISH - BIG MOUNTAIN		PLANT MIX OVERLAY,SEAL & COVER							
STPS 556-1(2)0									
THOMPSON RIVER ROAD		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	34.810 km		$ 944,972	$ 837,948	$ 803,874			100%	85%
BH 373-1(5)0				DIAMOND CONSTRUCTION, INC.			04/26/01	F.P.M. HEMBREE, TAMI	
BITTERROOT RIVER-WOODSIDE		BRIDGE DECK REPAIR & OVERLAY,P L MIX SURFACING OF APPROACHES					06/25/01	PHONE NO: 523-5856	
	0.159 km		$ 218,591	$ 222,979	$ 197,967		08/22/01	100%	08/31/01
NH-STPP 0002(571)				TAMIETTI CONST. CO., INC.			05/11/01	F.P.M. SULLIVAN, SHEILA	
D1-BRIDGE DECK SEAL		D1 BRIDGE DECK SEALANT					08/01/01	PHONE NO: 523-5877	
	0.526 km		$ 244,589	$ 213,639	$ 144,441		06/30/02***	68%	47%
STPHS 7-2(34)86				MONTANA LINES, INC		PEND	05/11/01	F.P.M. SULLIVAN, SHEILA	
FLASHERS - N OF LOLO		FLASHERS,SIGNING & DELINEATION				08/29/01	07/05/01	PHONE NO: 523-5877	
	0.000 km		$ 23,390	$ 17,791	$ 17,469		09/01/01***	98%	27%
STPHS 1-2(106)118				PAVLIK ELECTRIC CO, INC			05/11/01	F.P.M. HANCOCK, DALE	
FLASHER - WEST OF KALISPELL		FLASHER,SIGNING & INSTALLION O F FLASHING BEACON & OVERHEAD					/ /	PHONE NO: 751-2043	
	0.790 km		$ 17,951	$ 19,312	$ 0		09/14/01***	0%	0%
NH-BH-STPHS 1-2(103)137				TAMIETTI CONST. CO., INC.			05/11/01	F.P.M. KALBERG, J. GARY	
BRIDGE DECK - COLUMBIA FALLS		BRIDGE DECK,HANDRAIL REPAIR,SE ISMIC RETROFIT & GRADE,PL MIX					06/21/01	PHONE NO: 751-2040	
	0.179 km		$ 1,076,460	$ 855,651	$ 245,382		09/30/02***	29%	60%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPP-STPS-IM 0002(581)				MARK RITE LINES OF MONT., INC.			05/11/01	F.P.M. SULLIVAN, SHEILA	
2001-D1-DURABLE PAVE. MARK.		2001-D1-DURABLE PAVEMENT MARKI NG					07/25/01	PHONE NO: 523-5877	
	289.700 km		$ 441,347	$ 463,173	$ 294,940		06/30/02***	64%	82%
NH 0002(395)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. MCKINNEY, JOHN	
D1-NON-INTERSTATE GUARDRAIL		GUARDRAIL & BRIDGE RAIL RREPLA CEMENT & UPGRADING					06/25/01	PHONE NO: 273-7190	
	0.000 km		$ 513,398	$ 600,558	$ 347,319		06/30/02***	58%	60%
STPHS 6-1(91)5				OMO CONSTRUCTION INC			06/01/01	F.P.M. HANCOCK, DALE	
GUARDRAIL - W. OF JCT. MT.56		GUARDRAIL PLACEMENT					08/21/01	PHONE NO: 751-2043	
	0.000 km		$ 34,890	$ 32,035	$ 25,780		06/30/02***	80%	63%
STPHS 0002(385)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. HANCOCK, DALE	
1995-D1-GUARDRAIL/SLOPE FLATTE		GUARDRAIL & SLOPE FLATTENING					06/25/01	PHONE NO: 751-2043	
	0.000 km		$ 127,023	$ 149,194	$ 79,390		06/30/02***	53%	23%
NH 5-1(24)1				JTL GROUP, INC.-MISSOULA			06/01/01	F.P.M. JOHNSON, ROBERT L.	
U.S. 93-DESMET TO POLSON TURNO		CONST.OF PLANT MIX SURFACED BU S TURNOUTS					07/16/01	PHONE NO: 523-5864	
	0.000 km		$ 293,617	$ 289,934	$ 280,354		06/30/02***	97%	66%
BR 1-2(86)180				FRONTIER-WEST, L.L.C.			07/13/01	F.P.M. KALBERG, J. GARY	
MIDDLE FORK FLATHEAD RIVER-SE		CONST.OF WELDED PLT GIRDEER BR IDGE,GR,GRVL,PL.MIX SURF.&					09/10/01	PHONE NO: 751-2040	
	0.570 km		$ 3,765,960	$ 3,786,455	$ 37,866		06/30/03***	1%	0%
STPX 20(19)				MUNGAS COMPANY, INC.			07/13/01	F.P.M. SULLIVAN, SHEILA	
PETERSON RANCH-WETLAND MITIGAT		GRADING,IRRIGATION STRUCTURES ,FENCING & SEEDING					/ /	PHONE NO: 523-5877	
	0.000 km		$ 381,241	$ 230,826	$ 2,309		09/14/01***	1%	0%
NH 41(24)				D.H. BLATTNER & SONS, INC.			07/13/01	F.P.M. BENEDIK, TOM	
CAMP CREEK RESTORATION		GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE					08/15/01	PHONE NO: -	
NH 7-1(58)9 F							06/06/04***		
SULA N&S		WETLAND MITIGATION,STREAM PROT ECTION							
CONTRACT TOTAL	11.821 mi		$ 12,382,249	$ 10,723,011	$ 133,513			1%	4%
SMP 1599(02)				SCHELLINGER CONST CO.,INC.			07/13/01	F.P.M. KALBERG, J. GARY	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					/ /	PHONE NO: 751-2040	
	38.000 mi		$ 340,648	$ 365,802	$ 0		06/30/02***	0%	11/01/01

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/01
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 2799(02)				WARD CRUSHING, L.L.C.			07/13/01	F.P.M. KALBERG, J. GARY	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					08/17/01	PHONE NO: 751-2040	
	37.500	mi	$ 336,875	$ 334,575	$ 42,468		06/30/02***	13%	11/01/01
SMP 3199(02)				MT MAT'LS, INC.(DBA)LS JENSEN			07/13/01	F.P.M. SULLIVAN, SHEILA	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					07/18/01	PHONE NO: 523-5877	
	57.250	mi	$ 508,406	$ 538,850	$ 191,162		06/30/02***	35%	11/01/01
SMP 4599(02)				LHC, INC.			07/13/01	F.P.M. JOHNSON, ROBERT L.	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					/ /	PHONE NO: 523-5864	
	59.500	mi	$ 513,590	$ 437,485	$ 0		06/30/02***	0%	11/01/01
MISSOULA DISTRICT TOTALS			$ 84,501,882	$ 78,551,927	$ 55,198,496			68%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(257)			MARONICK CONST. LLC				APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL					03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000	km		$ 331,626	$ 289,632	$ 275,037		04/16/01	100%	109%
IM 90-7(63)331			RIVERSIDE CONTRACTING, INC.					12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER						01/06/99	PHONE NO: 585-0453	
NH-STPHS 11-1(27)53							APPR	04/13/01		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.					05/31/00			
CONTRACT TOTAL	17.439	km		$ 9,627,070	$ 9,793,421	$ 9,587,022			100%	145%
IM 90-6(71)289 F			A-1 PAVING, INC					02/03/99	F.P.M. MCCORMICK, THOMAS	
MANHATTAN-BELGRADE		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER,BRIDGE REHAB						03/31/99	PHONE NO: 586-5074	
	19.347	km		$ 6,331,183	$ 5,379,297	$ 4,949,452		10/05/00	100%	98%
STPS 278-1(13)30			M K WEEDEN CONSTRUCTION, INC.				APPR	05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING					03/06/01	05/24/99	PHONE NO: 494-9643	
	7.837	mi		$ 3,161,119	$ 2,832,172	$ 2,885,187		07/20/01***	98%	90%
AR 9906(4)			SCOTT CONSTRUCTION, INC.					06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING						08/30/99	PHONE NO: 585-0453	
	0.000	mi		$ 200,056	$ 237,171	$ 267,471		01/12/01	100%	12/15/99
NH 90-6(85)305			DICK ANDERSON CONSTRUCTION,INC				APPR	08/04/99	F.P.M. STARCEVICH JOHN R.	
NO. 19TH AVE. REST AREA - BOZE		REST AREA					08/13/01	08/26/99	PHONE NO: 287-3868	
	0.000	km		$ 1,192,505	$ 1,097,811	$ 1,198,527		10/20/00	100%	89%
BR 9001(20)			TAMIETTI CONST. CO., INC.					10/07/99	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER SE OF GLEN		PRESTRESSED CONC.BEAM BRIDGES ,APPROACHES						11/09/99	PHONE NO: 494-9635	
BR 9029(9)								04/10/01		
BIG HOLE RIVER OVERFLOW SE OF		APPROACHES,OVERFLOW & PRESTRES SED STRUCTURE								
CONTRACT TOTAL	1.200	km		$ 1,620,651	$ 1,322,400	$ 1,309,197			100%	78%
STPS 276-1(3)1			JIM GILMAN EXCAVATING INC.				APPR	10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING					01/29/01	11/08/99	PHONE NO: 846-1458	
	3.670	km		$ 1,527,711	$ 1,426,028	$ 1,616,314		07/06/01	100%	87%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 13-1(33)36			A.M. WELLES, INC.				APPR	10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE					03/06/01	11/15/99	PHONE NO: 682-7821	
	18.300 km			$ 5,735,355	$ 5,713,401	$ 5,981,109		09/01/02***	98%	91%
NH 8-2(38)41			RIVERSIDE CONTRACTING, INC.				PEND	11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER					01/24/01	04/03/00	PHONE NO: 457-0526	
NH 8-2(39)50							APPR	05/15/01***		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER					01/29/01			
CONTRACT TOTAL	15.490 km			$ 3,431,633	$ 3,243,283	$ 3,260,109			98%	98%
BR 13-2(2)83			MORGEN & OSWOOD CONST. CO.,INC				APPR	11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE					08/13/01	12/21/99	PHONE NO: 585-0453	
	0.600 km			$ 2,712,516	$ 1,848,513	$ 1,864,746		09/14/01***	98%	115%
NH 8-4(23)77 F			RIVERSIDE CONTRACTING, INC.				APPR	11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER					03/06/01	01/31/00	PHONE NO: 585-0453	
STPE 8-4(24)76								03/22/01		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH								
CONTRACT TOTAL	3.047 km			$ 2,628,286	$ 2,624,903	$ 2,618,255			100%	81%
BR-STPE 9022(13)			SLETTEN CONSTRUCTION CO				APPR	11/16/99	F.P.M. HARRIS,DEAN	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE					03/06/01	02/22/00	PHONE NO: 782-7443	
	0.222 km			$ 676,571	$ 624,361	$ 778,448		09/14/01***	98%	93%
BR-STPP 13-1(29)47			COP CONSTRUCTION CO.				APPR	11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES					06/28/01	02/01/00	PHONE NO: 682-7821	
	2.238 mi			$ 4,402,959	$ 4,202,581	$ 4,191,411		07/30/01	100%	102%
STPP 29-4(22)89			JIM GILMAN EXCAVATING INC.				APPR	12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS					03/06/01	03/21/00	PHONE NO: 846-1458	
	1.176 km			$ 799,375	$ 708,178	$ 813,426		07/09/01	100%	102%
IM 15-2(71)93			EMPIRE SAND AND GRAVEL CO.,INC				APPR	12/16/99	F.P.M. WILLIAMS,PAUL	
DIVIDE - N & S		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING					12/14/00	01/03/00	PHONE NO: 494-9643	
IM 90-3(82)194								08/29/00		
RACETRACK - WARM SPRINGS		PLANT MIX BIT OVERLAY,SEAL & C OVER & MILLING								
CONTRACT TOTAL	34.758 km			$ 5,505,510	$ 5,321,021	$ 5,454,562			100%	59%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPE-IM 518-1(4)0			SLETTEN CONSTRUCTION CO					02/08/00	F.P.M. UN-ASSIGNED	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRE SSED CONC BEAM PED BRIDGE						04/17/00	PHONE NO: -	
	0.563 km			$ 486,371	$ 461,213	$ 465,683		01/05/01	100%	101%
STPS 399-1(3)0			JTL GROUP, INC.-BELGRADE				APPR	03/16/00	F.P.M. HARRIS,DEAN	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING					12/14/00	04/03/00	PHONE NO: 782-7443	
	16.315 km			$ 3,003,413	$ 2,693,265	$ 2,919,690		08/20/01	100%	94%
STPS 284-3(4)16			MT MAT'LS, INC.(DBA)LS JENSEN					04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER						06/05/00	PHONE NO: 495-1506	
	31.230 km			$ 1,268,067	$ 1,234,691	$ 1,228,238		11/02/00	100%	70%
IM 90-5(55)249			BLAHNIK CONSTRUCTION, INC.				APPR	04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER					03/06/01	05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257							PEND	06/30/02***		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER					09/06/01			
STPP 13-1(32)75							APPR			
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER					03/06/01			
CONTRACT TOTAL	36.120 km			$ 6,698,864	$ 7,084,784	$ 7,336,437			97%	98%
STPHS 282-1(2)0			OMO CONSTRUCTION INC					06/12/00	F.P.M. CHRISTENSEN KEVIN	
1995-D2-GUARDRAIL		GUARDRAIL & SIGNING						08/01/00	PHONE NO: 495-1506	
	0.000 km			$ 75,225	$ 70,607	$ 60,441		10/26/00	100%	62%
BR 9001(35)			SLETTEN CONSTRUCTION CO					06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE						08/07/00	PHONE NO: 494-9635	
	0.420 km			$ 1,245,086	$ 977,392	$ 994,845		09/14/01***	98%	97%
STPP 59-2(9)49			S K CONSTRUCTION, INC.					07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER						07/17/00	PHONE NO: 586-5074	
	12.576 mi			$ 4,464,227	$ 4,171,267	$ 4,088,424		06/30/03***	98%	78%
NH 8-2(53)49			MONTANA LINES, INC				APPR	07/21/00	F.P.M. FOGARTY,BILL	
PEDESTRIAN SIGNAL - EAST HELEN		PEDESTRIAN SIGNAL-EAST HELENA					02/27/01	08/16/00	PHONE NO: 457-0526	
	0.000 km			$ 171,574	$ 147,217	$ 182,775		10/26/00	100%	100%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9047(15)			TAMIETTI CONST. CO., INC.					08/02/00	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER WEST OF MELROSE		GRADING,GRAVEL,PL MIX BITUM SU RF.& CONST PRESTRESSED CONC						09/18/00	PHONE NO: 494-9635	
	0.502 km			$ 753,644	$ 772,000	$ 754,339		09/14/01***	98%	98%
STPP 13-5(3)95			AMERICAN CONTRACTING, INC.					08/02/00	F.P.M. HELD, TERRY	
THREE FORKS OVERPASS REMOVAL		GRADING,PMS,SEAL & COVER & STR UCTURE REMOVEL & GRAVEL						09/12/00	PHONE NO: 285-4943	
	0.720 mi			$ 711,660	$ 463,210	$ 426,757		07/13/01	100%	91%
CM 5802(3)			MARONICK CONST. LLC					08/02/00	F.P.M. CHRISTENSEN KEVIN	
CUSTER & MCHUGH-HELENA		INTERSECT IMPROV INCL GRADING, GRAVEL,PMS & SIGNALIZATION						09/11/00	PHONE NO: 495-1506	
	0.360 km			$ 469,592	$ 363,359	$ 449,323		05/01/01	100%	113%
BR 9029(27)			COP CONSTRUCTION CO.					08/31/00	F.P.M. BRAZILL,WILLIAM	
INDIAN CREEK BRIDGE		CONST.OF PRESTRESSED BRIDGE & GRAVEL APPROACHES						10/05/00	PHONE NO: 682-7821	
	0.028 km			$ 117,013	$ 134,271	$ 128,972		06/26/01	100%	68%
CM 1207(2)			CENTRAL ELECTRIC, INC.					08/31/00	F.P.M. SCHULZ,TOM	
NORTH 7TH AVENUE & GRIFFIN DRI		TRAFFIC SIGNAL						10/09/00	PHONE NO: 585-0453	
	0.000 km			$ 85,693	$ 67,220	$ 58,310		06/01/01	100%	82%
BR 9016(19)			COP CONSTRUCTION CO.					08/31/00	F.P.M. MCCORMICK, THOMAS	
GALLATIN RIVER-GALLATIN GATEWA		2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL &						01/19/01	PHONE NO: 586-5074	
	0.949 mi			$ 1,183,619	$ 1,138,408	$ 741,001		09/30/01***	65%	51%
CM 1201(6)			JTL GROUP, INC.-BELGRADE				APPR	09/28/00	F.P.M. HELD, TERRY	
SIGNAL-NORTH 19TH & BAXTER-BOZ		INSTALL SIGNALS W/GRADING,GRAV EL,& PLANT MIX SURFACING					08/13/01	04/09/01	PHONE NO: 285-4943	
	0.168 km			$ 364,607	$ 462,392	$ 448,047		09/07/01	100%	140%
STPHS-STPS-STPU 25(27)			S K CONSTRUCTION, INC.					11/06/00	F.P.M. FOGARTY,BILL	
ONE MILE EAST OF HELENA		GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB						03/26/01	PHONE NO: 457-0526	
	2.795 km			$ 2,061,164	$ 1,749,409	$ 1,446,181		06/22/02***	83%	70%
IM 90-3(78)180			JIM GILMAN EXCAVATING INC.					11/27/00	F.P.M. ARVISH,MIKE	
BECK HILL - DEER LODGE E.B.		PLANT MIX OVERLAY,SEAL & COVER & BRIDGE DECK TREATMENT						01/29/01	PHONE NO: 846-1458	
	13.661 km			$ 3,474,877	$ 2,909,950	$ 2,755,123		09/30/02***	95%	89%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9016(30)			HALL CONSTRUCTION SERVICES					11/27/00	F.P.M. GRAVAGE,DANIEL	
ROCKY CREEK BRIDGE - 3 KM EAST		CONST OF PRESTRESSED TRI-DECK BEAM BR,GRADING & GRAVELING						03/26/01	PHONE NO: 222-8110	
	0.340 km			$ 353,061	$ 315,450	$ 283,855		07/31/01	100%	92%
IM 15-2(68)130			JIM GILMAN EXCAVATING INC.					11/27/00	F.P.M. WILLIAMS,PAUL	
BUTTE-ELK PARK		COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING						12/03/00	PHONE NO: 494-9643	
IM 15-2(72)121								09/30/02***		
NISSLER-BUTTE		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	24.010 km			$ 8,037,938	$ 8,527,271	$ 3,018,892			35%	47%
NH-STPHS 11-1(36)34			MT MAT'LS, INC.(DBA)LS JENSEN				APPR	11/27/00	F.P.M. SCHULZ,TOM	
EMIGRANT - NORTH		PLANT MIX BITUMINOUS OVERLAY,T URN LANES & GUARDRAIL					08/13/01	03/19/01	PHONE NO: 585-0453	
	16.095 km			$ 1,247,605	$ 1,240,231	$ 1,298,522		06/30/02***	98%	91%
IM 15-4(86)190			RIVERSIDE CONTRACTING, INC.					11/27/00	F.P.M. FOGARTY,BILL	
HELENA-NORTH & SOUTH		COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB						03/26/01	PHONE NO: 457-0526	
	9.444 km			$ 3,194,950	$ 2,833,761	$ 2,444,571		06/29/02***	86%	93%
IM 90-6(89)301			RIVERSIDE CONTRACTING, INC.					12/19/00	F.P.M. SCHULZ,TOM	
BOZEMAN-E & W		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER						04/17/01	PHONE NO: 585-0453	
	9.556 km			$ 3,220,774	$ 2,855,014	$ 2,759,112		08/10/02***	97%	100%
IM 90-5(57)264			MARONICK CONST. LLC					01/31/01	F.P.M. HARRIS,DEAN	
MILLIGAN CANYON		SEAL & COVER						04/03/01	PHONE NO: 782-7443	
IM 15-3(57)163								09/30/01***		
BOULDER HILL		SEAL & COVER								
STPP 69-1(16)1										
WHITEHALL - EAST AND NORTH		SEAL & COVER								
STPP 55-3(10)12										
LEGION AVE. WEST - WHITEHALL		SEAL & COVER								
STPP 69-1(15)0										
LEGION AVE. EAST - WHITEHALL		SEAL & COVER								
CONTRACT TOTAL	72.494 km			$ 1,699,926	$ 1,588,107	$ 1,492,064			93%	113%
BR 9029(18)			SLETTEN CONSTRUCTION CO					01/31/01	F.P.M. BRAZILL,WILLIAM	
MADISON RIVER - 58 KM SO OF EN		RELOCATE THRU-TRUSS,CONCRETE D ECK & ABUTMENT,AGG SURF APPROA						06/19/01	PHONE NO: 682-7821	
	0.095 km			$ 542,443	$ 562,010	$ 364,704		09/30/01***	65%	56%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 8-2(54)44				MARONICK CONST. LLC			03/09/01	F.P.M. CHRISTENSEN KEVIN	
PROSPECT AVE. HELENA		SEAL & COVER					07/11/01	PHONE NO: 495-1506	
NH 8-1(24)23							08/17/01		
ELLISTON - EAST		SEAL & COVER							
CONTRACT TOTAL	7.450 km		$ 185,871	$ 177,859	$ 121,409			100%	43%
IM 90-5(58)274				JIM GILMAN EXCAVATING INC.			03/09/01	F.P.M. HELD, TERRY	
THREE FORKS - WEST		CRACK SEAL,PL MIX SURF OVERLAY ,SEAL & COVER,BRIDGE REHAB					04/16/01	PHONE NO: 285-4943	
	6.795 km		$ 4,639,919	$ 3,798,195	$ 1,838,892		06/30/03***	48%	74%
STPE 11-1(24)50				BIG SKY ASPHALT CO.			03/29/01	F.P.M. SCHULZ,TOM	
CARTER'S BRIDGE PATH - LIVINGS		CARTER,S BRIDGE PATH					05/15/01	PHONE NO: 585-0453	
STPE 34(11)							06/30/02***		
SIDEWALKS-PARK COUNTY		GRADING & CONSTRUCTION OF SIDE WALK W/ CURB & GUTTER							
CONTRACT TOTAL	4.514 km		$ 152,377	$ 163,720	$ 146,145			89%	105%
STPS 278-1(17)43				BLAHNIK CONSTRUCTION, INC.			05/11/01	F.P.M. ARVISH,MIKE	
JACKSON - WISDOM		PLANT MIX OVEERLAY & SEAL & CO VER					08/27/01	PHONE NO: 846-1458	
	28.600 km		$ 1,318,294	$ 1,266,324	$ 12,664		06/30/02***	1%	69%
NH 15-4(85)193 F				MARONICK CONST. LLC			05/11/01	F.P.M. CHRISTENSEN KEVIN	
CEDAR STREET INTERCHANGE-HELEN		GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL					06/26/01	PHONE NO: 495-1506	
	2.688 km		$ 3,648,604	$ 3,153,678	$ 339,502		06/30/03***	11%	29%
STPP-IM-NH-STPS 0002(582)				MARK RITE LINES OF MONT., INC.			05/11/01	F.P.M. BRAZILL,WILLIAM	
2001-D2-DURABLE PAVEMENT MARKI		2001-D2-DURABLE PAVEMENT MARKI NGS					06/27/01	PHONE NO: 682-7821	
	168.000 km		$ 359,013	$ 356,357	$ 308,382		07/28/01	100%	09/01/01
BH 540-1(12)32				EDWARD T COPPS CONST.			05/24/01	F.P.M. GRAVAGE,DANIEL	
YELLOWSTONE-CARTERS BRIDGE		REPAIR DETERIORATING CONCRETE					07/05/01	PHONE NO: 222-8110	
	0.087 km		$ 434,289	$ 377,345	$ 89,127		06/30/02***	24%	64%
BR 9034(4)				SLETTEN CONSTRUCTION CO			06/01/01	F.P.M. CHRISTENSEN KEVIN	
SHIELDS RIVER BRIDGE - S.E. OF		CONST OF REINFORCED CAST IN PL ACE CONC SLAB BR,APP & GRVL					07/17/01	PHONE NO: 495-1506	
	0.213 km		$ 348,838	$ 348,225	$ 117,148		06/30/02***	34%	35%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 0002(588)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. STARCEVICH JOHN R.	
D2 NON-INTERSTATE GUARDRAIL		GUARDRAIL & CONCRETE BRIDGE RA IL REPLACEMENT & UPGRADING					08/13/01	PHONE NO: 287-3868	
	0.000 km		$ 568,524	$ 376,355	$ 127,950		06/30/02***	34%	55%
IM 0002(500)				SLETTEN CONSTRUCTION CO			06/01/01	F.P.M. JOHNSON,RICKIE	
BUTTE AREA SEISMIC RETROFIT		BR DECK REHAB & SEISMIC RETRO, BR GIRDER REPAIR,BR APPR MODIF					07/16/01	PHONE NO: 494-9635	
	0.308 km		$ 1,390,173	$ 1,237,273	$ 23,747		09/30/02***	2%	34%
CM 5802(7)				SCOTT CONSTRUCTION, INC.			06/01/01	F.P.M. CHRISTENSEN KEVIN	
CUSTER AVE-SIGNAL SYNC-HELENA		FURNISH & INSTALL ANTENNAS & C OAXIAL CABLE					/ /	PHONE NO: 495-1506	
	0.000 km		$ 12,464	$ 7,480	$ 75		09/30/01***	1%	110%
STPP 59-1(18)13				J AND S CONSTRUCTION			07/13/01	F.P.M. MCCORMICK, THOMAS	
PIPE-SOUTH OF CLYDE PARK		DRAINAGE PIPE INSTALLATION					08/20/01	PHONE NO: 586-5074	
	0.000 mi		$ 50,460	$ 53,822	$ 28,290		06/30/02***	53%	33%
SMP 1699(02)				A.M. WELLES, INC.			07/13/01	F.P.M. HELD, TERRY	
BUTTE DISTRICT - CRUSH AND STO		CRUSHING & STOCKPILING					07/26/01	PHONE NO: 285-4943	
	52.500 mi		$ 509,953	$ 486,694	$ 13,058		06/30/02***	3%	11/01/01
SMP 2599(02)				MARONICK CONST. LLC			07/13/01	F.P.M. CHRISTENSEN KEVIN	
GREAT FALLS & BUTTE - CRUSH AN		CRUSHING & STOCKPILING					/ /	PHONE NO: 495-1506	
	25.500 mi		$ 278,828	$ 229,950	$ 0		06/30/02***	0%	11/01/01
STPP 29-1(31)50				M A DEATLEY CONSTRUCTION			08/10/01	F.P.M. STARCEVICH JOHN R.	
SILVER STAR - NORTH & SOUTH		GRADING,GRAVEL & PLANT MIX SUR FACING					/ /	PHONE NO: 287-3868	
	6.965 mi		$ 6,494,756	$ 6,513,198	$ 0		06/30/04***	0%	0%
BUTTE DISTRICT TOTALS			$115,207,878	$108,033,148	$ 86,362,966			79%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(95)274				SLETTEN CONSTRUCTION CO		APPR	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				11/30/99	02/02/99	PHONE NO: 455-8323	
	0.600	km	$ 3,573,798	$ 4,192,527	$ 4,873,705		05/10/01	100%	93%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS		APPR	04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER				03/06/01	04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 10,770,080		08/30/01	100%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.		APPR	05/04/99	F.P.M. HENDERSON, SHON	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER				10/23/00	07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							10/24/00		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 6,092,479			100%	117%
NH 1-6(20)379				A-1 PAVING, INC		APPR	06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				07/26/01	08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381						APPR	05/03/01		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER				10/25/00			
CONTRACT TOTAL	4.860	km	$ 5,458,585	$ 5,678,703	$ 6,220,345			100%	98%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.		APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				12/19/00	08/11/99	PHONE NO: 738-4505	
	5.792	km	$ 3,286,008	$ 2,947,014	$ 3,103,385		05/11/01	100%	95%
STPPNHIMSTPSSTPXSTPU 0002(491)				ARROW STRIPING AND MFG., INC.		APPR	03/16/00	F.P.M. KLETTE, MIKE	
2000-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS				10/30/00	06/02/00	PHONE NO: 278-7078	
	331.680	km	$ 574,816	$ 448,846	$ 494,437		08/18/00	100%	95%
SFCN 10-1(19)5				A-1 PAVING, INC			04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/22/00	PHONE NO: 454-5920	
STPS 228-2(14)39							09/14/01***		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	33.411	km	$ 1,604,193	$ 1,582,676	$ 1,384,621			87%	94%
SFCN 24-4(16)127				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER				04/02/01	08/08/00	PHONE NO: 278-7078	
	17.160	km	$ 821,481	$ 801,973	$ 806,619		07/23/01	100%	107%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 60-2(56)35				SLETTEN CONSTRUCTION CO		PEND	06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES				09/05/01	07/13/00	PHONE NO: 738-4505	
	0.140	km	$ 729,275	$ 541,582	$ 555,852		09/14/01***	98%	96%
STPP 3-1(15)18				MT MAT'LS, INC.(DBA)LS JENSEN			07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER					07/21/00	PHONE NO: 278-7078	
	15.448	mi	$ 1,629,262	$ 1,508,782	$ 358,760		09/30/01***	24%	47%
STPP 60-2(47)60				RIVERSIDE CONTRACTING, INC.		APPR	08/02/00	F.P.M. WOODHOUSE, HAROLD	
RICEVILLE HILL - ARMINGTON JCT		PLANT MIX OVERLAY,SEAL & COVER & GUARDRAIL REVISIONS				03/19/01	08/21/00	PHONE NO: 738-4505	
	17.251	km	$ 1,395,348	$ 1,348,188	$ 1,304,567		06/07/01	100%	58%
NH 3-1(12)0 F				WICKENS CONSTRUCTION, INC.			08/31/00	F.P.M. HENDERSON, SHON	
VAUGHN-SUN RIVER (EAST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES					11/14/00	PHONE NO: 454-5921	
NH 3-1(13)2 F							09/30/02***		
VAUGHN-SUN RIVER (WEST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER							
CONTRACT TOTAL	12.189	km	$ 12,371,554	$ 11,306,051	$ 7,548,133			67%	38%
BR 9007(32)				TAMIETTI CONST. CO., INC.			08/31/00	F.P.M. ROBERT VOSEN	
SUN RIVER - MANCHESTER		GRADING,PLANT MIX APPROACHES & CONT.STEEL GIDER BRIDGE					11/30/00	PHONE NO: 455-8323	
	0.314	km	$ 1,252,045	$ 1,062,068	$ 893,613		09/14/01***	84%	92%
STPS 228-2(15)24				WICKENS CONSTRUCTION, INC.			11/06/00	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD-NORTHEAST (PHASE II)		GRADE,AGG.SURF.,PLANT MIX SURF .,SEAL & COVER					04/02/01	PHONE NO: 738-4505	
	5.139	km	$ 1,521,899	$ 1,486,071	$ 845,776		06/13/02***	57%	84%
NH 0002(379)				SLETTEN CONSTRUCTION CO		APPR	11/27/00	F.P.M. BECKDEDAHL MARK	
WETLAND MIT.-E. OF BROWNING		BRIDGE WATER MAIN RECON,GRADE, GRAVEL,PLANT MIX BITUMINOUS				08/13/01	02/20/01	PHONE NO: 873-8624	
BR 1-3(43)209							09/14/01***		
MIDVALE CREEK - EAST GLACIER		GRADING,SEEDING AND FENCING							
CONTRACT TOTAL	0.500	km	$ 1,964,581	$ 2,159,610	$ 1,138,584			53%	45%
STPP 80-1(16)28				PRINCE, INC			12/19/00	F.P.M. WOODHOUSE, HAROLD	
GERALDINE - S.E.		PL MIX BIT SURF OVERLAY,SEAL & COVER					03/05/01	PHONE NO: 738-4505	
	24.730	km	$ 1,864,492	$ 1,765,772	$ 1,419,340		06/30/02***	80%	87%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/01

DATE:09/11/01 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 343-1(4)33				BLAHNIK CONSTRUCTION, INC.			12/19/00	F.P.M. BERG, GARY	
GALATA - NORTH & SOUTH		GRADING,GRAVEL,PL MIX BIT SURF ,SEAL & COVER					01/17/01	PHONE NO: 265-6821	
	16.580	km	$ 2,830,839	$ 3,217,379	$ 3,107,071		06/30/03***	97%	79%
STPHS 0002(388)				PREFERRED CONTRACTING, INC.		APPR	01/31/01	F.P.M. KLETTE, MIKE	
1995-D3-GUARDRAIL/SLOPE FLTN		GUARDRAIL & SLOPE FLATTENING				05/10/01	03/29/01	PHONE NO: 278-7078	
	0.000	km	$ 80,952	$ 79,044	$ 75,737		04/24/01	100%	0%
STPHS 10-1(21)2				SCOTT CONSTRUCTION, INC.			03/09/01	F.P.M. AAFEDT, RANDY	
1996 - D3 - SIGNALS		1996 D3 SIGNALS & SIGNING					06/19/01	PHONE NO: 454-5920	
STPHS 5299(47)							09/14/01***		
1997 GREAT FALLS - ELECTRICAL		1997 GREAT FALLS-ELECTRICAL SI GNALS & SIGNING							
CONTRACT TOTAL	0.000	km	$ 154,676	$ 67,394	$ 20,186			30%	83%
IM 15-8(55)389				JTL GROUP,INC.-DBA A-1 PAVING			03/09/01	F.P.M. BECKDEDAHL MARK	
SUNBURST - SWEETGRASS		MILL,FILL,EXC,HOT RECYCLE PL M IX BITUM SURF,SEAL & COVER					04/10/01	PHONE NO: 873-8624	
	13.700	km	$ 5,682,958	$ 5,243,251	$ 3,746,936		06/30/03***	71%	76%
NH 10-3(10)89				BLAHNIK CONSTRUCTION, INC.			05/11/01	F.P.M. BERG, GARY	
BOX ELDER-HAVRE		PLANT MIX SURFACING & SEAL & C OVER					07/19/01	PHONE NO: 265-6821	
	35.742	km	$ 2,326,601	$ 2,252,775	$ 401,450		09/30/02***	18%	58%
IM 15-8(54)398				SWANK ENTERPRISES			05/11/01	F.P.M. BECKDEDAHL MARK	
SWEETGRASS REST AREA		NEW REST AREA & LANDSCAPING					06/22/01	PHONE NO: 873-8624	
	0.000	km	$ 1,509,202	$ 1,952,930	$ 535,501		09/24/02***	27%	33%
STPS 223-1(7)2				BLAHNIK CONSTRUCTION, INC.			05/11/01	F.P.M. AAFEDT, RANDY	
3 KM N. OF US. 87 - NORTH		PLANT MIX BIT.SURFACING OVERLA Y,SEAL & COVER					06/04/01	PHONE NO: 454-5920	
	22.125	km	$ 972,889	$ 921,217	$ 797,355		08/12/01	100%	73%
IM-STPS-NH-STPP 0002(583)				HIGHWAY SPECIALTIES, INC.			05/24/01	F.P.M. KLETTE, MIKE	
2001-D3-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKINGS					08/16/01	PHONE NO: 278-7078	
	34.600	mi	$ 572,596	$ 548,017	$ 5,480		08/17/02***	1%	09/14/01
SMP 0799(02)				KONITZ CONTRACTING, INC.			07/13/01	F.P.M. KLETTE, MIKE	
GREAT FALLS DISTRICT - CRUSH A		CRUSHING & STOCKPILING					07/12/01	PHONE NO: 278-7078	
	19.047	km	$ 209,113	$ 214,029	$ 107,459		09/30/01***	50%	04/01/02

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/01
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
PLH-STPU 5221(3)			UNITED MAT'LS OF GREAT FALLS				08/10/01	F.P.M. AAFEDT, RANDY	
GIANT SPRINGS ROAD-GREAT FALLS		GRADE,AGG & PL MIX BITUM SURF, SEAL & COVER & PED UNDERPASS					/ /	PHONE NO: 454-5920	
	0.980 km		$ 758,075	$ 818,784	$ 0		08/22/02***	0%	0%
IM 15-6(34)301			MT MAT'LS, INC.(DBA)LS JENSEN				08/10/01	F.P.M. KLETTE, MIKE	
POWER - NORTH & SOUTH		MILL,FILL,PMS OVERLAY & SEAL & COVER OF MAINLINE & HOT					/ /	PHONE NO: 278-7078	
	12.476 km		$ 3,544,167	$ 3,399,300	$ 0		06/20/03***	0%	0%
CM 5218(2)			MONTANA LINES, INC				08/10/01	F.P.M. AAFEDT, RANDY	
2ND AVE N-SIGNALS-GREAT FALLS		SIGNALS,SIGNING,SIDEWALK & CUR B & GUTTER IMPROVEMENTS					/ /	PHONE NO: 454-5920	
	0.000 mi		$ 203,890	$ 149,512	$ 0		06/04/02***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 70,983,988	$ 71,029,294	$ 56,607,471			76%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/01
*** GLENDIVE DISTRICT ***

DATE:09/11/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 1-10(42)611				SLETTEN CONSTRUCTION CO		APPR	03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER				10/31/00	04/05/99	PHONE NO: 653-1574	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 3,180,190		07/02/01	100%	97%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.		APPR	04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				07/26/01	06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 6,210,179		06/21/01	100%	101%
BR 363-1(4)1				SLETTEN CONSTRUCTION CO		APPR	10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE				10/31/00	10/25/99	PHONE NO: 653-1574	
	1.140 km		$ 1,622,131	$ 1,419,851	$ 1,412,930		03/26/01	100%	82%
STPS 494-1(2)0				NORTHERN IMPROVEMENT COMPANY		APPR	06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER				03/06/01	07/31/00	PHONE NO: 233-3612	
	12.203 km		$ 1,963,485	$ 2,052,072	$ 2,126,335		06/08/01	100%	84%
STPE-STPP 42-3(14)76				L. SCANLAN CONTRACTOR		APPR	06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E				08/13/01	08/11/00	PHONE NO: 228-9478	
	0.000 km		$ 282,177	$ 411,571	$ 406,817		09/14/01***	99%	109%
STPP 22-2(15)30				S K CONSTRUCTION, INC.			07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG					07/19/00	PHONE NO: 787-5701	
	17.613 km		$ 7,245,674	$ 6,171,379	$ 4,210,307		06/19/03***	68%	68%
IM 94-7(22)244				EMPIRE SAND AND GRAVEL COMPANY			07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					08/10/00	PHONE NO: 377-5296	
	10.390 km		$ 2,836,233	$ 3,122,719	$ 3,170,197		06/30/02***	98%	97%
STPS 254-1(17)32				WICKENS CONSTRUCTION, INC.		APPR	08/02/00	F.P.M. SLASKA, JIM	
13 KM NORTH OF BLOOMFIELD - NO		GRADING,AGG.SURF.,PLANT MIX BI TUM SURF.& SEAL & COVER				06/13/01	08/21/00	PHONE NO: 377-5296	
	9.369 km		$ 2,421,892	$ 2,174,379	$ 2,211,976		07/18/01	100%	49%
IM 94-5(30)170				EMPIRE SAND AND GRAVEL COMPANY			08/31/00	F.P.M. SLASKA, JIM	
POWDER RIVER - EAST		MILLING,FILLING,PLANT MIX BITU M.SURFACING OVERLAY,SEAL &					09/21/00	PHONE NO: 377-5296	
	23.700 km		$ 9,590,337	$ 8,891,443	$ 8,993,951		08/08/03***	98%	71%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/01
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-2(16)42 F LAME DEER-EAST	11.190 km	GRADE,AGG.CTB,PLANT MIX SURF,S EAL & COVER,& WETLAND	RIVERSIDE CONTRACTING, INC.	$ 8,910,576	$ 9,038,202	$ 6,481,775		11/06/00 12/12/00 08/18/03***	F.P.M. MARTIN, DOUGLAS PHONE NO: 748-3175 72%	51%
NH 37-2(17)49 F 11 KM EAST OF LAME DEER - EAST	8.925 km	GRADE AGG SURF.,CTB,PLANT MIX SURF.,SEAL & COVER	RIVERSIDE CONTRACTING, INC.	$ 8,308,921	$ 8,831,903	$ 4,037,317		11/06/00 12/12/00 08/21/03***	F.P.M. MARTIN, DOUGLAS PHONE NO: 748-3175 46%	48%
NH 23-2(18)64 F OLIVE N & S	19.100 km	GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM	E.H. OFTEDAL AND SONS, INC.	$ 9,371,165	$ 10,642,287	$ 3,245,986		11/27/00 03/12/01 06/30/04***	F.P.M. SWANSON, ROBERT E. PHONE NO: 436-2704 31%	36%
NH 99-1(4)29 LORING - NORTH & SOUTH	39.980 km	LEVELING,COLD MILLING,PLANT MI X OVERLAY,SEAL & COVER,SIGN	PRINCE, INC	$ 2,180,496	$ 1,935,631	$ 294,141		11/27/00 05/24/01 06/24/02***	F.P.M. PISK, RANDAL PHONE NO: 228-9478 15%	75%
IM 94-4(64)142 5 KM EAST OF MILES CITY-EAST IM 94-4(63)129 RADAR INTERCHANGE-EAST CONTRACT TOTAL	28.784 km	MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER	PRINCE, INC	$ 4,132,019	$ 3,614,321	$ 3,533,066		11/27/00 03/07/01 08/01/01	F.P.M. FRETTE, KURT PHONE NO: 233-3612 100%	46%
STPP-NH-IM 0002(492) 2000-D4-DURABLE PAVEMENT MARKI	355.300 km	2000-D4-DURABLE PAVEMENT MARKI NGS	ARROW STRIPING AND MFG., INC.	$ 404,269	$ 345,707	$ 414,481	APPR 08/14/01	11/27/00 05/16/01 08/08/01	F.P.M. MIKE BUTZLAFF PHONE NO: 653-1577 100%	77%
STPP 20-1(8)0 GLENDIVE-NORTH	0.924 km	PORTLAND CEMENT CONCRETE PAVEM ENT	CENTURY COMPANIES, INC.	$ 895,362	$ 678,567	$ 901,277	APPR 07/26/01	11/27/00 04/20/01 07/17/01	F.P.M. BACON, DAVID PHONE NO: 377-5296 100%	50%
IM 94-4(62)148 SHIRLEY INTERCHANGE - EAST & W	9.427 km	MILLING,HOT RECYCLED PLANT MIX OVERLAY,SEAL & COVER	PRINCE, INC	$ 3,440,799	$ 2,837,364	$ 2,835,457		11/27/00 03/06/01 07/13/02***	F.P.M. FRETTE, KURT PHONE NO: 233-3612 99%	79%
NH 23-2(20)56 F COALWOOD - SOUTH	13.249 km	GRADING,GRAVEL,PL MIX SURF,SEA L & COVER	E.H. OFTEDAL AND SONS, INC.	$ 7,520,509	$ 7,095,158	$ 4,913,549		12/19/00 02/13/01 09/30/03***	F.P.M. SWANSON, ROBERT E. PHONE NO: 436-2704 69%	42%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/01
*** GLENDIVE DISTRICT ***

DATE:09/11/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-3(54)116				PRINCE, INC			01/31/01	F.P.M. MIKE BUTZLAFF	
HATHAWAY-EAST & WEST(WB)		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					06/07/01	PHONE NO: 653-1577	
	20.502 km		$ 3,457,200	$ 3,100,000	$ 211,408		06/30/03***	7%	65%
STPP 0002(503)				HIGHWAY IMPROVEMENT INC		APPR	03/09/01	F.P.M. LAUCKNER, JAMES	
I-94 BUSINESS LOOP-GLENDIVE		CRACK SEALING				08/13/01	04/30/01	PHONE NO: 377-5296	
STPP 25-1(28)9						APPR	07/25/01		
14 KM NORTH OF CIRCLE-NORTH		CRACK SEALING				08/13/01			
SFCN 57-5(23)192						APPR			
32 KM WEST OF JORDAN-EAST		CRACK SEALING				08/08/01			
SFCN 20-1(7)1						APPR			
JUNCTION I-94 & MT 16-NORTHEAS		CRACK SEALING				08/08/01			
CONTRACT TOTAL	103.060 km		$ 338,168	$ 341,280	$ 336,909			100%	63%
STPP 25-1(27)0				CENTURY COMPANIES, INC.		APPR	03/09/01	F.P.M. LAUCKNER, JAMES	
CIRCLE-NORTH		PLANT MIX OVERLAY,SEAL & COVER				08/13/01	04/09/01	PHONE NO: 377-5296	
	13.817 km		$ 791,451	$ 871,751	$ 1,339,076		08/21/01	100%	62%
STPP 39-1(31)44				CENTURY COMPANIES, INC.		PEND	03/09/01	F.P.M. MARTIN, DOUGLAS	
35 KM NORTH OF COLSTRIP-NORTH		PL MIX OVERLAY,LEVELING,SEAL & COVER,LOOP DETECT INSTALL				08/30/01	06/13/01	PHONE NO: 748-3175	
	10.900 km		$ 865,173	$ 782,577	$ 812,576		09/07/01	100%	44%
BH 0002(496)				JARRETT CONSTRUCTION INC.			03/09/01	F.P.M. BACON, DAVID	
FY 99-BRIDGE SCOUR PROGRAM		SCOUR PROTECTION					08/20/01	PHONE NO: 377-5296	
	0.000 km		$ 220,415	$ 183,364	$ 1,834		06/30/02***	1%	8%
BR 208-1(2)9				SLETTEN CONSTRUCTION CO			03/29/01	F.P.M. GREUFE, LARRY	
WHITEWATER CREEK - WHITEWATER		GRADING,GRAVEL,CONDTRUCTION OF STEEL GIRDER BRIDGE					06/12/01	PHONE NO: 653-1574	
	0.611 km		$ 584,909	$ 703,872	$ 391,103		06/30/02***	56%	53%
NH 23-1(19)48 F				E.H. OFTEDAL AND SONS, INC.			03/29/01	F.P.M. FRETTE, KURT	
COALWOOD-NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER					08/28/01	PHONE NO: 233-3612	
	13.294 km		$ 6,017,266	$ 6,485,034	$ 64,849		09/30/03***	1%	30%
STPP 23-1(26)0				CENTURY COMPANIES, INC.			05/11/01	F.P.M. BARTH, TIM	
JCT MT 59 & US 12 EAST		PLANT MIX BIT.OVERLAY,SEAL & C OVER					06/11/01	PHONE NO: 233-3628	
CM 8005(2)							06/30/02***		
BRIDGE STREET - MILES CITY		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	1.299 km		$ 649,989	$ 794,861	$ 594,975			75%	102%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/01
*** GLENDIVE DISTRICT ***

DATE:09/11/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 23-3(10)130			RIVERSIDE CONTRACTING, INC.					06/01/01	F.P.M. BARTH, TIM	
ALZADA-EAST & WEST		WIDENING,CEMENT TREATED PULV B ASE,PL MIX OVERLAY & SEAL & CO						07/10/01	PHONE NO: 233-3628	
	15.298 km			$ 5,040,955	$ 4,929,743	$ 166,387		09/08/03***	3%	26%
STPP-STPE 2-2(11)83			RIVERSIDE CONTRACTING, INC.					06/01/01	F.P.M. LAUCKNER, JAMES	
US 12 & MT 7 JCT - BAKER		GR,GRVL,CEMENT TREATED BASE,MI LL,PL MIX BIT & CONC SURF,CURB						07/09/01	PHONE NO: 377-5296	
	2.060 km			$ 2,339,057	$ 2,779,868	$ 984,600		09/09/02***	35%	40%
STPS 447-1(15)0			NORTHERN IMPROVEMENT COMPANY					06/01/01	F.P.M. MIKE BUTZLAFF	
JUNCTION I-94 - SOUTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER						07/20/01	PHONE NO: 653-1577	
	19.403 km			$ 825,291	$ 820,901	$ 22,983		08/27/01	100%	37%
STPP 31-1(13)0			RIVERSIDE CONTRACTING, INC.					07/13/01	F.P.M. PISK, RANDAL	
GLASGOW - NORTH		PLANT MIX OVERLAY,LEVELING,SEA L & COVER						09/11/01	PHONE NO: 228-9478	
	27.260 mi			$ 1,639,613	$ 1,593,197	$ 0		07/15/02***	0%	13%
SMP 0999(02)			KONITZ CONTRACTING, INC.					07/13/01	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		CRUSHING & STOCKPILING						/ /	PHONE NO: 233-3612	
	20.000 mi			$ 406,575	$ 294,625	$ 0		09/30/01***	0%	03/15/02
SMP 1099(02)			CENTURY COMPANIES, INC.					07/13/01	F.P.M. ARTHUR, RONALD T.	
GLENDIVE DISTRICT - CRUSH AND		CRUSHING & STOCKPILING						07/30/01	PHONE NO: 787-5701	
	16.800 km			$ 251,160	$ 234,700	$ 0		09/30/01***	0%	04/01/02
STPP 2-1(33)46			PRINCE, INC					08/10/01	F.P.M. FRETTE, KURT	
CUSTER/FALLON CO LINE - E & W		COLD MILLING,PLANT MIX & SEAL & COVER						/ /	PHONE NO: 233-3612	
	20.814 km			$ 2,925,888	$ 3,222,322	$ 0		06/30/03***	0%	0%
NH 1-9(37)541			CENTURY COMPANIES, INC.					08/10/01	F.P.M. PISK, RANDAL	
GLASGOW EAST & WEST		PLANT MIX BITUMINOUS OVERLAY,P CCP,MILL & LEVELING						/ /	PHONE NO: 228-9478	
	5.267 km			$ 2,903,857	$ 2,718,447	$ 0		06/30/03***	0%	0%
STPS 438-1(10)29			J T L GROUP, INC. - HIGHWAY					08/10/01	F.P.M. PISK, RANDAL	
46 KM NORTH OF NASHUA-NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING & SEAL & COVER						/ /	PHONE NO: 228-9478	
STPS 438-1(15)21								06/30/03***		
34 KM NORTH OF NASHUA-NORTH		LEVELING,PMS OVERLAY,SEAL & CO VER								
CONTRACT TOTAL	11.922 km			$ 2,439,686	$ 2,980,507	$ 0			0%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPS-STPP 0002(584)				HIGHWAY SPECIALTIES, INC.			08/10/01	F.P.M. SLASKA, JIM	
2001-D4-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKING MATERIAL					/ /	PHONE NO: 377-5296	
	19.640 km		$ 117,177	$ 115,683	$ 0		07/02/02***	0%	0%
NH-STPS-BR 6(10)				DEBCON, INC			08/10/01	F.P.M. BARTH, TIM	
WATERSHED 16 - WETLAND MITIGAT		COSTRUCTION OF A 58-METER DIKE	EMBANKMENT & CREATION OF A				/ /	PHONE NO: 233-3628	
	0.000 km		$ 85,903	$ 64,986	$ 0		09/30/01***	0%	0%
CM 43(20)				CENTURY COMPANIES, INC.			08/10/01	F.P.M. MIKE BUTZLAFF	
PAVING - WOLF POINT		GRADE,GRAVEL,PL MIX BITUM.SURF ACE,SEAL & COVER,& CONCRETE					/ /	PHONE NO: 653-1577	
	0.872 km		$ 557,586	$ 592,949	$ 0		08/26/02***	0%	0%
CM 1405(1)				FRANZ CONSTRUCTION, INC			08/10/01	F.P.M. SLASKA, JIM	
COUNTY ROAD 350-SIDNEY		PLANT MIX BITUMINOUS OVERLAY,&	SEAL & COVER				/ /	PHONE NO: 377-5296	
	1.260 mi		$ 102,743	$ 122,620	$ 0		09/05/01***	0%	0%
GLENDIVE DISTRICT TOTALS			$112,343,253	$111,752,987	$ 63,506,631			56%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/01
*** BILLINGS DISTRICT ***

DATE:09/11/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
DPI 0194(001) F SHILOH I-90 INTERCHANGE	4.154 km	GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER	NORTHERN LINE LAYERS, INC. $ 14,524,331	$ 15,444,134	$ 15,791,219	APPR 05/02/01	06/11/98 08/10/98 09/30/01***	F.P.M. SLOE, DAVID A. PHONE NO: 657-0269 98%	99%
STPP 14-5(15)169 ROUNDUP-EAST	19.333 km	GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER	WICKENS CONSTRUCTION, INC. $ 11,563,965	$ 9,648,986	$ 9,505,732		11/25/98 02/22/99 06/30/02***	F.P.M. BROWN GERRY PHONE NO: 323-3699 99%	97%
IM 90-8(132)438 BILLINGS-MOSSMAIN SCALE IM 90-8(139)437 MOSSMAIN - BILLINGS CONTRACT TOTAL	19.734 km	PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8 GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE	JTL GROUP, INC.-BILLINGS $ 10,173,185	$ 9,101,273	$ 12,159,229	APPR 01/29/01 APPR 10/23/00	12/16/98 03/15/99 09/14/01***	F.P.M. SLOE, DAVID A. PHONE NO: 657-0269 98%	93%
NH 61-1(8)13 F 19 KM NORTH OF ROUNDUP-NORTH	14.188 km	GRADING,AGG SURF,PL MIX BIT SU RF,SEAL & COVER	WICKENS CONSTRUCTION, INC. $ 7,956,805	$ 6,897,684	$ 6,965,122	APPR 10/23/00	04/13/99 04/19/99 10/24/00	F.P.M. BROWN GERRY PHONE NO: 323-3699 100%	71%
STPS 297-1(3)22 CARELESS CREEK - NORTH	5.406 km	GRADING,AGG.SURF.	S K CONSTRUCTION, INC. $ 1,498,847	$ 1,414,950	$ 1,371,350		06/29/99 08/02/99 06/20/01	F.P.M. TILZEY, RONALD PHONE NO: 538-1320 100%	69%
IM 90-9(91)498 BIGHORN RIVER-HARDIN IM 90-9(85)509 CROW AGENCY-GARRYOWEN IM 90-9(86)517 GARRYOWEN-LODGE GRASS CONTRACT TOTAL	37.617 km	BRIDGE DECK REHAB. RUMBLE STRIPS,SEAL & COVER COLD MILLING,PL.MIX FILL,SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 3,480,454	$ 4,188,307	$ 4,398,523	APPR 10/23/00	06/29/99 09/01/99 05/09/01	F.P.M. FAVERO CRAIG PHONE NO: 657-0267 100%	83%
BR 9048(15) YELLOWSTONE RIVER - W. OF REED	1.250 km	CONCRETE BEAM BRIDGE,APPROACHE S	SLETTEN CONSTRUCTION CO $ 1,702,017	$ 1,570,037	$ 1,542,901		08/04/99 09/14/99 12/01/00	F.P.M. STUDEBAKER, RAYMOND PHONE NO: 657-0273 100%	93%
PLH-STPS-CT 314-1(13)32 NORTHERN CHEYENNE BORDER - NOR	19.913 km	GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER	E.H. OFTEDAL AND SONS, INC. $ 9,237,472	$ 7,818,266	$ 10,067,814	APPR 03/06/01	09/01/99 11/16/99 06/30/02***	F.P.M. FAVERO CRAIG PHONE NO: 657-0267 98%	93%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 57-2(19)22 F			PRINCE, INC				PEND	03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER					09/04/01	06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F							PEND	09/30/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER					09/05/01			
CONTRACT TOTAL	20.430	km		$ 6,291,708	$ 4,617,268	$ 4,534,044			97%	102%
BR 9048(11)			EDWARD T COPPS CONST.				APPR	03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE					08/13/01	04/05/00	PHONE NO: 657-0273	
	0.663	km		$ 1,183,040	$ 823,782	$ 834,230		09/14/01***	98%	93%
SFCI 90-8(144)409			RIVERSIDE CONTRACTING, INC.				APPR	05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER					12/28/00	06/27/00	PHONE NO: 322-5870	
	28.445	km		$ 3,013,603	$ 2,496,764	$ 3,483,663		06/30/02***	98%	91%
STPU 1002(9)			JTL GROUP, INC.-BILLINGS				APPR	06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF					08/13/01	07/10/00	PHONE NO: 657-0271	
	1.079	km		$ 2,699,863	$ 3,145,343	$ 3,441,105		06/30/02***	98%	96%
STPS 314-1(14)18			CENTURY COMPANIES, INC.				APPR	07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY					03/06/01	09/06/00	PHONE NO: 657-0267	
	23.160	km		$ 1,392,896	$ 1,558,796	$ 1,595,085		08/07/01	100%	82%
NH 57-4(10)148			MARQUIS EXCAVATING				APPR	07/06/00	F.P.M. BROWN GERRY	
PIPES-EAST OF WINNETT		PIPES,PIPE INSERTS & RIPRAP					07/26/01	03/12/01	PHONE NO: 323-3699	
	0.000	km		$ 260,776	$ 217,542	$ 251,601		05/31/01	100%	29%
STPHS 0002(389)			OMO CONSTRUCTION INC					07/06/00	F.P.M. SHUPAK,TOM	
1995 - D5 - ELECTRICAL/SIGNING		ELECTRICAL,SIGNING,PAVEMENT MA RKING,ELECTRICAL & DELINEATORS						08/28/00	PHONE NO: 657-0271	
	0.000	km		$ 59,984	$ 52,704	$ 41,372		02/01/01	100%	60%
BR 568-1(9)1			COP CONSTRUCTION CO.					08/31/00	F.P.M. NELSON, ROD	
YELLOWSTONE RIVER-NW POMPEYS P		CONST OF PRESTRESSED CONC.BEAM BRIDGE,GRADING,AGGERGATE						10/10/00	PHONE NO: 657-0264	
	1.060	km		$ 2,736,398	$ 1,874,523	$ 1,645,708		06/30/02***	88%	65%
IM 94-2(28)51			EMPIRE SAND AND GRAVEL COMPANY					11/06/00	F.P.M. SLOE, DAVID A.	
HYSHAM HILLS		COLD MILLING,PULVERIZE,PLANT M IX SURF.,SEAL & COVER						01/09/01	PHONE NO: 657-0269	
	19.149	km		$ 6,888,544	$ 6,131,635	$ 2,937,907		09/30/02***	48%	69%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 28-2(22)70				RIVERSIDE CONTRACTING, INC.			11/06/00	F.P.M. JAY MUHLBEIER	
RED LODGE - NORTH		COLD MILLING,COLD RECYCLE,PLAN T MIX SURF.,SEAL & COVER,& PS					03/12/01	PHONE NO: 657-0207	
	50.482 km		$ 3,068,261	$ 3,225,039	$ 1,681,020		09/30/02***	52%	64%
IM 94-1(61)47				EMPIRE SAND AND GRAVEL COMPANY			11/27/00	F.P.M. SLOE, DAVID A.	
BIG HORN INTERCHANGE E & W		MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER					02/08/01	PHONE NO: 657-0269	
	17.837 km		$ 2,185,015	$ 2,360,221	$ 958,008		07/09/02***	41%	52%
IM 90-8(149)399				RIVERSIDE CONTRACTING, INC.		APPR	11/27/00	F.P.M. JAY MUHLBEIER	
REEDPOINT-COLUMBUS		COLD MILLING, PL MIX BITUM SUR F FILL & OVERLAY\SEAL & COVER				08/13/01	02/01/01	PHONE NO: 657-0207	
IM 90-7(77)364							06/20/02***		
16 KM EAST OF SWEET GRASS COUN		COLD MILLING,PLANT MIX BITUM.S URF.FILL & OVERLAY/SEAL &							
CONTRACT TOTAL	23.953 km		$ 3,191,843	$ 3,142,392	$ 2,861,399			91%	63%
STPHS 0002(480)				EXCEL ELECTRIC, INC		APPR	11/27/00	F.P.M. SHUPAK,TOM	
1996 - D5 ELECTRICAL		SIGNING UPGRADE,LIGHT POLE INS ALL,SIGNING & SIGNALS				07/31/01	04/16/01	PHONE NO: 657-0271	
	0.000 km		$ 43,029	$ 38,830	$ 30,164		08/09/01	100%	77%
BR 9056(26)				EGGART ENGINEERING & CONST.			12/19/00	F.P.M. NELSON, ROD	
BBWA CANAL-MOSSMAIN INTERCHANG		GRADING,PL MIX SURF,AGGREGATE SURF,SEAL & COVER					03/01/01	PHONE NO: 657-0264	
	0.321 km		$ 326,422	$ 336,697	$ 263,160		09/28/01***	78%	99%
NH 4-1(23)0 F				CENTURY COMPANIES, INC.			12/19/00	F.P.M. BERGEN, PERRY	
WARREN - NORTH & SOUTH		GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE,					03/05/01	PHONE NO: 322-5870	
	20.497 km		$ 7,351,605	$ 6,409,592	$ 1,929,518		06/30/03***	30%	23%
SFCI 94-1(58)13				RIVERSIDE CONTRACTING, INC.			01/31/01	F.P.M. JAY MUHLBEIER	
BALLANTINE INT - EAST & WEST		MILL,FILL,SEAL & COVER,BRIDGE DECK SURFACE TREATMENT					03/12/01	PHONE NO: 657-0207	
SFCI 94-1(59)8							09/11/02***		
HUNTLEY - BALLANTINE		MILL,FILL,SEAL & COVER & GUARD RAIL IMPROVEMENTS							
CONTRACT TOTAL	25.490 km		$ 2,867,635	$ 2,739,748	$ 2,573,042			94%	84%
IM 90-9(93)543				MARVIN A. REHBEIN			03/09/01	F.P.M. JAY MUHLBEIER	
WYOLA - SOUTH		COLD MILLING,FILL,SEAL & COVER					05/21/01	PHONE NO: 657-0207	
	17.624 km		$ 2,487,066	$ 2,691,176	$ 661,166		09/30/02***	25%	70%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-9(92)486				MARVIN A. REHBEIN			03/09/01	F.P.M. JAY MUHLBEIER	
TOLUCA - EAST		MILL,PLANT MIX BITUM SURFACING ,SEAL & COVER					04/11/01	PHONE NO: 657-0207	
	26.482	km	$ 3,401,372	$ 3,883,120	$ 4,037,332		09/30/02***	98%	85%
STPP 14-5(17)181				M K WEEDEN CONSTRUCTION, INC.			03/09/01	F.P.M. BROWN GERRY	
19 KILOMETERS EAST OF ROUNDUP-		GRADING,GRAVEL & PLANT MIX SUR FACING					04/13/01	PHONE NO: 323-3699	
	12.660	km	$ 6,545,224	$ 7,682,910	$ 3,126,792		06/30/04***	41%	48%
IM 90-7(72)392				COP CONSTRUCTION CO.			03/29/01	F.P.M. STUDEBAKER, RAYMOND	
REEDPOINT-E & W STRUCTURES		STRUCTURE REHABILITATION					04/26/01	PHONE NO: 657-0273	
	0.097	km	$ 934,791	$ 1,085,191	$ 739,760		07/16/02***	68%	58%
NH-STPS-STPX-STPP-IM 0002(585)				MARK RITE LINES OF MONT., INC.			05/24/01	F.P.M. FAVERO CRAIG	
2001-D5-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKINGS					08/30/01	PHONE NO: 657-0267	
	281.600	km	$ 316,604	$ 289,000	$ 0		06/30/02***	0%	09/14/01
IM 56683(1)				RIVERSIDE CONTRACTING, INC.			07/13/01	F.P.M. SHUPAK,TOM	
SOUTH FRONTAGE ROAD RELOCATION		GR,GRVL,PL MIX BIT SURF,PORTLA ND CEMENT SURF,SEAL & COVER					08/06/01	PHONE NO: 657-0271	
	2.100	km	$ 3,059,893	$ 3,273,864	$ 36,910		06/30/03***	1%	6%
STPHS 0002(498)				OMO CONSTRUCTION INC			07/13/01	F.P.M. FAVERO CRAIG	
1997 - D5 - SIGNING		1997-D5-SIGNING IMPROVEMENTS					08/27/01	PHONE NO: 657-0267	
	0.000	mi	$ 20,247	$ 19,697	$ 0		06/30/02***	0%	50%
SMP 0599(02)				PURCELL CONSTRUCTION			07/13/01	F.P.M. FAVERO CRAIG	
BILLINGS DISTRICT -CRUSH AND S		CRUSHING & STOCKPILING					08/20/01	PHONE NO: 657-0267	
	10.000	km	$ 125,063	$ 74,988	$ 0		09/15/01***	0%	11/01/01
CM 16-1(43)1				MONTANA LINES, INC			08/10/01	F.P.M. FAVERO CRAIG	
MAIN STREET - BILLINGS HEIGHTS		UPGRADE EXISTING TRAFFIC SIGN ALS,CURB RAMPS,SIGNING &					/ /	PHONE NO: 657-0267	
	0.000	mi	$ 343,469	$ 362,642	$ 0		06/09/02***	0%	0%
BILLINGS DISTRICT TOTALS			$120,931,428	$114,617,101	$ 99,464,872			80%	
TOTALS FOR ALL PROJECTS:			$503,968,429	$483,984,457	$361,140,436			72%	

STATE DOCUMENTS COLLECTION

S
625.704
H3cr
9/30/01

OCT 1 2 2001

MONTANA STATE LIBRARY
1515 E. 6th AVE
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** MISSOULA DISTRICT ***

MONTANA STATE LIBRARY
3 0864 0015 0456 5

PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1						PEND	09/14/01***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES				09/05/01			
STPP 33-1(24)0						APPR			
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS				10/31/00			
CONTRACT TOTAL	0.544	km	$ 3,515,447	$ 3,348,840	$ 3,373,530			98%	93%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION		PEND	06/15/99	F.P.M. BENEDIK, TOM	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING				09/26/01	07/19/99	PHONE NO: -	
	0.000	km	$ 1,095,659	$ 940,332	$ 956,770		09/14/01***	98%	117%
IM 90-2(98)94				RIVERSIDE CONTRACTING, INC.			06/15/99	F.P.M. BENEDIK, TOM	
7.6 KM EAST OF FRENCHTOWN		SHOULDER RREHABILITATION					06/18/99	PHONE NO: -	
IM 90-1(134)0							08/07/00		
MEDIAN RAIL-LOOKOUT PASS		MEDIAN RAIL,STORM DRAIN & TURN AROUNDS							
IM 90-1(136)0									
LOOKOUT PASS-SALTESE		MILL,FILL,OVERLAY,SEAL & COVER							
IM 90-1(137)35									
ST. REGIS-EAST		MILL,FILL,OVERLAY,SEAL & COVER							
CONTRACT TOTAL	40.826	km	$ 4,094,875	$ 3,831,643	$ 3,927,216			100%	91%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA		APPR	11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE				08/22/01	02/14/00	PHONE NO: 273-7190	
	8.995	mi	$ 7,551,043	$ 7,022,657	$ 6,956,879		07/17/01	100%	100%
NH-STPE 7-1(74)76 F				SCHELLINGER CONST CO.,INC.		PEND	02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT				09/05/01	03/20/00	PHONE NO: -	
	3.641	km	$ 2,562,931	$ 2,417,850	$ 2,701,888		06/25/01	100%	95%
CM-BR 8107(12)				BODELL CONSTRUCTION COMPANY			02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					04/11/00	PHONE NO: 523-5856	
	0.539	km	$ 5,510,210	$ 7,017,632	$ 4,206,241		09/30/01***	60%	69%
STPHS 0002(384)				ALPINE CONSTRUCTION, INC.		APPR	03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING				12/19/00	05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)						APPR	10/18/00		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR				01/29/01			

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 269-1(24)15						APPR			
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS				03/06/01			
CONTRACT TOTAL	0.000 km		$ 139,661	$ 135,053	$ 139,994			100%	90%
SFCN 1-2(94)120				A-1 PAVING, INC		APPR	04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER				11/14/00	05/09/00	PHONE NO: 751-2041	
SFCN 1-2(97)91						APPR	09/22/00		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER				12/28/00			
STPS 209-1(4)0									
BIGFORK-EAST		CRACK SEALING,SEAL & COVER							
STPS 317-1(6)1						APPR			
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER				02/27/01			
STPS 503-1(8)8									
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	36.953 km		$ 1,503,609	$ 1,248,556	$ 1,367,133			100%	79%
IM 90-1(135)0				MONTANA LINES, INC		PEND	05/02/00	F.P.M. JOHNSON, ROBERT L.	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS				10/03/01	06/06/01	PHONE NO: 523-5864	
	0.000 km		$ 218,074	$ 300,275	$ 277,592		09/14/01***	92%	93%
CM-NH 5-3(51)112 F				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT				02/27/01	07/24/00	PHONE NO: 751-2043	
STPP 1-2(93)121						APPR	06/28/01		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.				01/29/01			
CONTRACT TOTAL	1.480 km		$ 3,180,396	$ 3,266,694	$ 4,045,825			100%	76%
NH 5-3(73)106 F				SCHELLINGER CONST CO.,INC.		PEND	06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.				10/02/01	06/23/00	PHONE NO: 751-2046	
	4.700 km		$ 6,431,312	$ 4,840,001	$ 5,093,771		07/26/03***	98%	77%
STPHS 317-1(4)1				SETTLE SERVICES		APPR	06/12/00	F.P.M. ROBERTS, JAMES	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING				07/26/01	08/03/00	PHONE NO: 751-2041	
	0.748 km		$ 560,807	$ 444,294	$ 509,714		06/07/01	100%	153%
BH 9041(21)				FRONTIER-WEST, L.L.C.			07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES					09/13/00	PHONE NO: 523-5856	
	0.168 km		$ 613,105	$ 512,220	$ 465,610		06/06/01	100%	75%

*** ESTIMATED COMPLETION DATE
LET1

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** MISSOULA DISTRICT ***

DATE:10/10/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(375)				MONTANA LINES, INC		PEND	07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING				09/20/01	11/01/00	PHONE NO: 751-2049	
	0.000 km		$ 72,957	$ 68,924	$ 72,018		05/09/01	100%	90%
STPHS-STPP-STPE 83-1(23)13				A-1 PAVING, INC		APPR	07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF ,PL MIX BITUM SURF,SEAL & COVE				07/26/01	08/03/00	PHONE NO: 523-5877	
	2.636 mi		$ 1,172,856	$ 1,149,998	$ 1,085,773		07/05/01	100%	97%
STPS 503-1(6)4				SCHELLINGER CONST CO.,INC.			10/24/00	F.P.M. CHRISINGER,KENNETH L	
FOYS CANYON ROAD		GRADE,AGG.,SURF.,PLANT MIX SUR F.,SEAL & COVER					11/06/00	PHONE NO: 751-2049	
	3.612 km		$ 1,979,457	$ 1,904,198	$ 2,052,487		07/20/02***	98%	85%
STPP 6-1(86)99				SCHELLINGER CONST CO.,INC.		PEND	11/06/00	F.P.M. JOHNSON, ROBERT L.	
DIXON - WEST		GRADE,AGG.SURF.PLANT MIX SURF. ,SEAL & COVER				10/09/01	11/28/00	PHONE NO: 523-5864	
	15.750 km		$ 5,881,894	$ 6,027,749	$ 6,311,351		09/10/03***	98%	46%
IM 90-1(143)44				MT MAT'LS, INC.(DBA)LS JENSEN			01/31/01	F.P.M. MCKINNEY, JOHN	
SUPERIOR-TARKIO		MILLING,PLANT MIX SURFACING,SE AL & COVER					06/04/01	PHONE NO: 273-7190	
IM 90-2(101)119							09/04/01		
CLINTON - EAST		MILLING,PLANT MIX SURFACING,SE AL & COVER							
CONTRACT TOTAL	56.180 km		$ 2,342,049	$ 2,137,276	$ 2,102,819			100%	62%
STPHS 0002(478)				FRANK GURNEY, INC			03/09/01	F.P.M. HANCOCK, DALE	
1996-DISTRICT 1-GUARDRAIL/SIGN		GUARDRAIL & SIGNING					04/16/01	PHONE NO: 751-2043	
	0.000 mi		$ 125,914	$ 141,556	$ 111,142		05/25/01	100%	22%
NH 1-1(47)57 F				JTL GROUP,INC.-DBA A-1 PAVING			03/09/01	F.P.M. ROBERTS, JAMES	
PLEASANT VALLEY		GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER					03/26/01	PHONE NO: 751-2041	
	8.100 km		$ 5,749,412	$ 5,343,464	$ 3,975,018		09/30/03***	74%	58%
BH 269-1(22)21				FRONTIER-WEST, L.L.C.			03/29/01	F.P.M. HEMBREE, TAMI	
BITTERROOT RIVER-NW STEVENSVIL		WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE					05/01/01	PHONE NO: 523-5856	
	0.452 km		$ 1,878,203	$ 1,674,456	$ 886,315		08/09/02***	53%	38%
IM-STPHS 90-1(144)5				ALPINE CONSTRUCTION, INC.			03/29/01	F.P.M. JOHNSON, ROBERT L.	
MEDIAN RAIL - MINERAL COUNTY		CONCRETE MEDIAN RAIL & DRAINAG E					05/14/01	PHONE NO: 523-5864	
	19.000 km		$ 4,483,642	$ 3,185,412	$ 2,550,132		06/23/02***	80%	69%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** MISSOULA DISTRICT ***

DATE:10/10/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 211-1(5)0				RIVERSIDE CONTRACTING, INC.		PEND	03/29/01	F.P.M. HANCOCK, DALE	
RONAN - WEST		PLANT MIX OVERLAY,SEAL & COVER				09/21/01	06/25/01	PHONE NO: 751-2043	
STPS 487-1(13)0						PEND	09/07/01		
WHITEFISH - BIG MOUNTAIN		PLANT MIX OVERLAY,SEAL & COVER				09/24/01			
STPS 556-1(2)0						PEND			
THOMPSON RIVER ROAD		PLANT MIX OVERLAY,SEAL & COVER				09/24/01			
CONTRACT TOTAL	34.810 km		$ 944,972	$ 837,948	$ 803,874			100%	85%
BH 373-1(5)0				DIAMOND CONSTRUCTION, INC.			04/26/01	F.P.M. HEMBREE, TAMI	
BITTERROOT RIVER-WOODSIDE		BRIDGE DECK REPAIR & OVERLAY,P L MIX SURFACING OF APPROACHES					06/25/01	PHONE NO: 523-5856	
	0.159 km		$ 218,591	$ 222,979	$ 202,043		08/22/01	100%	08/31/01
NH-STPP 0002(571)				TAMIETTI CONST. CO., INC.			05/11/01	F.P.M. SULLIVAN, SHEILA	
D1-BRIDGE DECK SEAL		D1 BRIDGE DECK SEALANT					08/01/01	PHONE NO: 523-5877	
	0.526 km		$ 244,589	$ 213,639	$ 144,441		06/30/02***	68%	63%
STPHS 7-2(34)86				MONTANA LINES, INC		APPR	05/11/01	F.P.M. SULLIVAN, SHEILA	
FLASHERS - N OF LOLO		FLASHERS,SIGNING & DELINEATION				08/31/01	07/05/01	PHONE NO: 523-5877	
	0.000 km		$ 23,390	$ 17,791	$ 31,298		09/27/01	100%	27%
STPHS 1-2(106)118				PAVLIK ELECTRIC CO, INC			05/11/01	F.P.M. HANCOCK, DALE	
FLASHER - WEST OF KALISPELL		FLASHER,SIGNING & INSTALLION O F FLASHING BEACON & OVERHEAD					/ /	PHONE NO: 751-2043	
	0.790 km		$ 17,951	$ 19,312	$ 0		11/17/01***	0%	0%
NH-BH-STPHS 1-2(103)137				TAMIETTI CONST. CO., INC.			05/11/01	F.P.M. KALBERG, J. GARY	
BRIDGE DECK - COLUMBIA FALLS		BRIDGE DECK,HANDRAIL REPAIR,SE ISMIC RETROFIT & GRADE,PL MIX					06/21/01	PHONE NO: 751-2040	
	0.179 km		$ 1,076,460	$ 855,651	$ 504,665		09/30/02***	59%	81%
NH-STPP-STPS-IM 0002(581)				MARK RITE LINES OF MONT., INC.		PEND	05/11/01	F.P.M. SULLIVAN, SHEILA	
2001-D1-DURABLE PAVE. MARK.		2001-D1-DURABLE PAVEMENT MARKI NG				10/09/01	07/25/01	PHONE NO: 523-5877	
	289.700 km		$ 441,347	$ 463,173	$ 467,957		09/13/01	100%	82%
NH 0002(395)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. MCKINNEY, JOHN	
D1-NON-INTERSTATE GUARDRAIL		GUARDRAIL & BRIDGE RAIL RREPLA CEMENT & UPGRADING					06/25/01	PHONE NO: 273-7190	
	0.000 km		$ 513,398	$ 600,558	$ 425,692		06/30/02***	71%	73%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	MT. DEPT. FIELD PROJECT MANAGER / AWARD DATE / WORK BEG. / WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 6-1(91)5			OMO CONSTRUCTION INC					06/01/01	F.P.M. HANCOCK, DALE	
GUARDRAIL - W. OF JCT. MT.56		GUARDRAIL PLACEMENT						08/21/01	PHONE NO: 751-2043	
	0.000	km		$ 34,890	$ 32,035	$ 25,780		09/17/01	100%	63%
STPHS 0002(385)			SCOTT LONG CONSTRUCTION, INC.					06/01/01	F.P.M. HANCOCK, DALE	
1995-D1-GUARDRAIL/SLOPE FLATTE		GUARDRAIL & SLOPE FLATTENING						06/25/01	PHONE NO: 751-2043	
	0.000	km		$ 127,023	$ 149,194	$ 79,390		06/30/02***	53%	23%
NH 5-1(24)1			JTL GROUP, INC.-MISSOULA				PEND	06/01/01	F.P.M. JOHNSON, ROBERT L.	
U.S. 93-DESMET TO POLSON TURNO		CONST.OF PLANT MIX SURFACED BU S TURNOUTS					09/20/01	07/16/01	PHONE NO: 523-5864	
	0.000	km		$ 293,617	$ 289,934	$ 283,450		06/30/02***	98%	73%
BR 1-2(86)180			FRONTIER-WEST, L.L.C.					07/13/01	F.P.M. KALBERG, J. GARY	
MIDDLE FORK FLATHEAD RIVER-SE		CONST.OF WELDED PLT GIRDEER BR IDGE,GR,GRVL,PL.MIX SURF.&						09/10/01	PHONE NO: 751-2040	
	0.570	km		$ 3,765,960	$ 3,786,455	$ 172,017		06/30/03***	5%	6%
STPX 20(19)			MUNGAS COMPANY, INC.					07/13/01	F.P.M. SULLIVAN, SHEILA	
PETERSON RANCH-WETLAND MITIGAT		GRADING,IRRIGATION STRUCTURES ,FENCING & SEEDING						/ /	PHONE NO: 523-5877	
	0.000	km		$ 381,241	$ 230,826	$ 2,309		11/17/01***	1%	0%
NH 41(24)			D.H. BLATTNER & SONS, INC.					07/13/01	F.P.M. BENEDIK, TOM	
CAMP CREEK RESTORATION		GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE						08/15/01	PHONE NO: -	
NH 7-1(58)9 F								06/06/04***		
SULA N&S		WETLAND MITIGATION,STREAM PROT ECTION								
CONTRACT TOTAL	11.821	mi		$ 12,382,249	$ 10,723,011	$ 825,224			8%	13%
SMP 1599(02)			SCHELLINGER CONST CO.,INC.					07/13/01	F.P.M. HANCOCK, DALE	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING						09/24/01	PHONE NO: 751-2043	
	38.000	mi		$ 340,648	$ 365,802	$ 16,093		06/30/02***	4%	11/01/01
SMP 2799(02)			WARD CRUSHING, L.L.C.					07/13/01	F.P.M. KALBERG, J. GARY	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING						08/17/01	PHONE NO: 751-2040	
	37.500	mi		$ 336,875	$ 334,575	$ 116,565		06/30/02***	35%	11/01/01
SMP 3199(02)			MT MAT'LS, INC.(DBA)LS JENSEN					07/13/01	F.P.M. SULLIVAN, SHEILA	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING						07/18/01	PHONE NO: 523-5877	
	57.250	mi		$ 508,406	$ 538,850	$ 389,054		06/30/02***	72%	11/01/01

*** ESTIMATED COMPLETION DATE

E LIBR

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** MISSOULA DISTRICT ***

DATE:10/10/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 4599(02)				LHC, INC.			07/13/01	F.P.M. JOHNSON, ROBERT L.	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					09/10/01	PHONE NO: 523-5864	
	59.500	mi	$ 513,590	$ 437,485	$ 148,490		06/30/02***	34%	11/01/01
MISSOULA DISTRICT TOTALS			$ 82,828,707	$ 77,078,295	$ 57,807,561			72%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** BUTTE DISTRICT ***

DATE:10/10/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(257)				MARONICK CONST. LLC		APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL				03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000	km	$ 331,626	$ 289,632	$ 275,037		04/16/01	100%	109%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.			12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 585-0453	
NH-STPHS 11-1(27)53						APPR	04/13/01		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.				05/31/00			
CONTRACT TOTAL	17.439	km	$ 9,627,070	$ 9,793,421	$ 9,587,022			100%	145%
STPS 278-1(13)30				M K WEEDEN CONSTRUCTION, INC.		APPR	05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING				03/06/01	05/24/99	PHONE NO: 494-9643	
	7.837	mi	$ 3,161,119	$ 2,832,172	$ 2,900,194		09/27/01	100%	90%
AR 9906(4)				SCOTT CONSTRUCTION, INC.			06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 585-0453	
	0.000	mi	$ 200,056	$ 237,171	$ 267,471		01/12/01	100%	12/15/99
STPS 276-1(3)1				JIM GILMAN EXCAVATING INC.		PEND	10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING				10/02/01	11/08/99	PHONE NO: 494-	
	3.670	km	$ 1,527,711	$ 1,426,028	$ 1,616,314		07/06/01	100%	87%
STPP 13-1(33)36				A.M. WELLES, INC.		APPR	10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE				03/06/01	11/15/99	PHONE NO: 684-5609	
	18.300	km	$ 5,735,355	$ 5,713,401	$ 5,999,869		09/01/02***	98%	98%
NH 8-2(38)41				RIVERSIDE CONTRACTING, INC.		PEND	11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER				01/24/01	04/03/00	PHONE NO: 457-0526	
NH 8-2(39)50						APPR	09/25/01		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER				01/29/01			
CONTRACT TOTAL	15.490	km	$ 3,431,633	$ 3,243,283	$ 3,273,705			100%	97%
BR 13-2(2)83				MORGEN & OSWOOD CONST. CO.,INC		APPR	11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE				08/13/01	12/21/99	PHONE NO: 585-0453	
	0.600	km	$ 2,712,516	$ 1,848,513	$ 1,864,746		09/14/01***	98%	115%

*** ESTIMATED COMPLETION DATE

E LIB

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** BUTTE DISTRICT ***

DATE:10/10/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 8-4(23)77 F				RIVERSIDE CONTRACTING, INC.		APPR	11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER				03/06/01	01/31/00	PHONE NO: 585-0453	
STPE 8-4(24)76							03/22/01		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047 km		$ 2,628,286	$ 2,624,903	$ 2,618,255			100%	81%
BR-STPE 9022(13)				SLETTEN CONSTRUCTION CO		APPR	11/16/99	F.P.M. HARRIS,DEAN	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE				03/06/01	02/22/00	PHONE NO: 494-	
	0.222 km		$ 676,571	$ 624,361	$ 791,845		09/13/01	100%	93%
BR-STPP 13-1(29)47				COP CONSTRUCTION CO.		APPR	11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES				06/28/01	02/01/00	PHONE NO: 684-5609	
	2.238 mi		$ 4,402,959	$ 4,202,581	$ 4,199,495		07/30/01	100%	102%
STPP 29-4(22)89				JIM GILMAN EXCAVATING INC.		APPR	12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS				03/06/01	03/21/00	PHONE NO: 494-	
	1.176 km		$ 799,375	$ 708,178	$ 813,426		07/09/01	100%	102%
STPE-IM 518-1(4)0				SLETTEN CONSTRUCTION CO			02/08/00	F.P.M. UN-ASSIGNED	
PEDESTRIAN BRIDGE-MONTANA CITY		PL MIX SURF,PED PATH & PRESTRE SSED CONC BEAM PED BRIDGE					04/17/00	PHONE NO: -	
	0.563 km		$ 486,371	$ 461,213	$ 465,683		01/05/01	100%	101%
STPS 399-1(3)0				JTL GROUP, INC.-BELGRADE		APPR	03/16/00	F.P.M. HARRIS,DEAN	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING				12/14/00	04/03/00	PHONE NO: 494-	
	16.315 km		$ 3,003,413	$ 2,693,265	$ 2,919,690		08/20/01	100%	94%
STPS 284-3(4)16				MT MAT'LS, INC.(DBA)LS JENSEN			04/11/00	F.P.M. CHRISTENSEN KEVIN	
EAST CANYON FERRY ROAD		PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER					06/05/00	PHONE NO: 495-1506	
	31.230 km		$ 1,268,067	$ 1,234,691	$ 1,228,238		11/02/00	100%	70%
IM 90-5(55)249				BLAHNIK CONSTRUCTION, INC.		APPR	04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER				03/06/01	05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257						PEND	09/14/01		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER				09/06/01			
STPP 13-1(32)75						APPR			
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER				03/06/01			
CONTRACT TOTAL	36.120 km		$ 6,698,864	$ 7,084,784	$ 7,336,437			100%	98%

*** ESTIMATED COMPLETION DATE

E LIBR

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** BUTTE DISTRICT ***

DATE:10/10/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 282-1(2)0			OMO CONSTRUCTION INC				06/12/00	F.P.M. CHRISTENSEN KEVIN	
1995-D2-GUARDRAIL		GUARDRAIL & SIGNING					08/01/00	PHONE NO: 495-1506	
	0.000 km		$ 75,225	$ 70,607	$ 60,441		10/26/00	100%	62%
BR 9001(35)			SLETTEN CONSTRUCTION CO			PEND	06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE				09/24/01	08/07/00	PHONE NO: 494-9635	
	0.420 km		$ 1,245,086	$ 977,392	$ 994,845		09/14/01***	98%	97%
STPP 59-2(9)49			S K CONSTRUCTION, INC.			PEND	07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER				10/01/01	07/17/00	PHONE NO: 586-5074	
	12.576 mi		$ 4,464,227	$ 4,171,267	$ 4,096,548		06/30/03***	98%	82%
NH 8-2(53)49			MONTANA LINES, INC			APPR	07/21/00	F.P.M. FOGARTY,BILL	
PEDESTRIAN SIGNAL - EAST HELEN		PEDESTRIAN SIGNAL-EAST HELENA				02/27/01	08/16/00	PHONE NO: 457-0526	
	0.000 km		$ 171,574	$ 147,217	$ 182,775		10/26/00	100%	100%
BR 9047(15)			TAMIETTI CONST. CO., INC.			PEND	08/02/00	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER WEST OF MELROSE		GRADING,GRAVEL,PL MIX BITUM SU RF.& CONST PRESTRESSED CONC				09/24/01	09/18/00	PHONE NO: 494-9635	
	0.502 km		$ 753,644	$ 772,000	$ 758,606		09/14/01***	98%	98%
STPP 13-5(3)95			AMERICAN CONTRACTING, INC.				08/02/00	F.P.M. HELD, TERRY	
THREE FORKS OVERPASS REMOVAL		GRADING,PMS,SEAL & COVER & STR UCTURE REMOVEL & GRAVEL					09/12/00	PHONE NO: 285-4943	
	0.720 mi		$ 711,660	$ 463,210	$ 426,757		07/13/01	100%	91%
CM 5802(3)			MARONICK CONST. LLC				08/02/00	F.P.M. CHRISTENSEN KEVIN	
CUSTER & MCHUGH-HELENA		INTERSECT IMPROV INCL GRADING, GRAVEL,PMS & SIGNALIZATION					09/11/00	PHONE NO: 495-1506	
	0.360 km		$ 469,592	$ 363,359	$ 449,323		05/01/01	100%	113%
BR 9029(27)			COP CONSTRUCTION CO.				08/31/00	F.P.M. BRAZILL,WILLIAM	
INDIAN CREEK BRIDGE		CONST.OF PRESTRESSED BRIDGE & GRAVEL APPROACHES					10/05/00	PHONE NO: 684-5609	
	0.028 km		$ 117,013	$ 134,271	$ 128,972		06/26/01	100%	68%
CM 1207(2)			CENTRAL ELECTRIC, INC.				08/31/00	F.P.M. SCHULZ,TOM	
NORTH 7TH AVENUE & GRIFFIN DRI		TRAFFIC SIGNAL					10/09/00	PHONE NO: 585-0453	
	0.000 km		$ 85,693	$ 67,220	$ 58,310		06/01/01	100%	82%

*** ESTIMATED COMPLETION DATE

E LIBR

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** BUTTE DISTRICT ***

DATE:10/10/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9016(19)				COP CONSTRUCTION CO.			08/31/00	F.P.M. MCCORMICK, THOMAS	
GALLATIN RIVER-GALLATIN GATEWA		2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL &					01/19/01	PHONE NO: 586-5074	
	0.949 mi		$ 1,183,619	$ 1,138,408	$ 860,571		09/30/01***	76%	61%
CM 1201(6)				JTL GROUP, INC.-BELGRADE		APPR	09/28/00	F.P.M. HELD, TERRY	
SIGNAL-NORTH 19TH & BAXTER-BOZ		INSTALL SIGNALS W/GRADING,GRAV EL,& PLANT MIX SURFACING				08/13/01	04/09/01	PHONE NO: 285-4943	
	0.168 km		$ 364,607	$ 462,392	$ 448,047		09/07/01	100%	140%
STPHS-STPS-STPU 25(27)				S K CONSTRUCTION, INC.			11/06/00	F.P.M. FOGARTY,BILL	
ONE MILE EAST OF HELENA		GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB					03/26/01	PHONE NO: 457-0526	
	2.795 km		$ 2,061,164	$ 1,749,409	$ 1,608,797		06/22/02***	92%	83%
IM 90-3(78)180				JIM GILMAN EXCAVATING INC.		PEND	11/27/00	F.P.M. ARVISH,MIKE	
BECK HILL - DEER LODGE E.B.		PLANT MIX OVERLAY,SEAL & COVER & BRIDGE DECK TREATMENT				09/21/01	01/29/01	PHONE NO: 494-	
	13.661 km		$ 3,474,877	$ 2,909,950	$ 2,798,056		09/30/02***	96%	94%
BR 9016(30)				HALL CONSTRUCTION SERVICES		PEND	11/27/00	F.P.M. GRAVAGE,DANIEL	
ROCKY CREEK BRIDGE - 3 KM EAST		CONST OF PRESTRESSED TRI-DECK BEAM BR,GRADING & GRAVELING				09/24/01	03/26/01	PHONE NO: 222-8110	
	0.340 km		$ 353,061	$ 315,450	$ 287,600		07/31/01	100%	92%
IM 15-2(68)130				JIM GILMAN EXCAVATING INC.			11/27/00	F.P.M. WILLIAMS,PAUL	
BUTTE-ELK PARK		COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING					12/03/00	PHONE NO: 494-9643	
IM 15-2(72)121							09/30/02***		
NISSLER-BUTTE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	24.010 km		$ 8,037,938	$ 8,527,271	$ 3,730,031			44%	50%
NH-STPHS 11-1(36)34				MT MAT'LS, INC.(DBA)LS JENSEN		APPR	11/27/00	F.P.M. SCHULZ,TOM	
EMIGRANT - NORTH		PLANT MIX BITUMINOUS OVERLAY,T URN LANES & GUARDRAIL				08/13/01	03/19/01	PHONE NO: 585-0453	
	16.095 km		$ 1,247,605	$ 1,240,231	$ 1,298,522		06/30/02***	98%	96%
IM 15-4(86)190				RIVERSIDE CONTRACTING, INC.			11/27/00	F.P.M. FOGARTY,BILL	
HELENA-NORTH & SOUTH		COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB					03/26/01	PHONE NO: 457-0526	
	9.444 km		$ 3,194,950	$ 2,833,761	$ 2,548,354		06/29/02***	90%	108%
IM 90-6(89)301				RIVERSIDE CONTRACTING, INC.			12/19/00	F.P.M. SCHULZ,TOM	
BOZEMAN-E & W		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER					04/17/01	PHONE NO: 585-0453	
	9.556 km		$ 3,220,774	$ 2,855,014	$ 2,761,673		08/10/02***	97%	100%

*** ESTIMATED COMPLETION DATE

E LIBR

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-5(57)264				MARONICK CONST. LLC		PEND	01/31/01	F.P.M. HARRIS,DEAN	
MILLIGAN CANYON		SEAL & COVER				09/21/01	04/03/01	PHONE NO: 494-	
IM 15-3(57)163						PEND	09/30/01***		
BOULDER HILL		SEAL & COVER				09/20/01			
STPP 69-1(16)1						PEND			
WHITEHALL - EAST AND NORTH		SEAL & COVER				09/21/01			
STPP 55-3(10)12						PEND			
LEGION AVE. WEST - WHITEHALL		SEAL & COVER				09/21/01			
STPP 69-1(15)0						PEND			
LEGION AVE. EAST - WHITEHALL		SEAL & COVER				09/21/01			
CONTRACT TOTAL	72.494 km		$ 1,699,926	$ 1,588,107	$ 1,492,064			93%	113%
BR 9029(18)				SLETTEN CONSTRUCTION CO			01/31/01	F.P.M. BRAZILL,WILLIAM	
MADISON RIVER - 58 KM SO OF EN		RELOCATE THRU-TRUSS,CONCRETE D ECK & ABUTMENT,AGG SURF APPROA					06/19/01	PHONE NO: 684-5609	
	0.095 km		$ 542,443	$ 562,010	$ 451,665		09/30/01***	80%	75%
NH 8-2(54)44				MARONICK CONST. LLC			03/09/01	F.P.M. CHRISTENSEN KEVIN	
PROSPECT AVE. HELENA		SEAL & COVER					07/11/01	PHONE NO: 495-1506	
NH 8-1(24)23							08/17/01		
ELLISTON - EAST		SEAL & COVER							
CONTRACT TOTAL	7.450 km		$ 185,871	$ 177,859	$ 173,229			100%	43%
IM 90-5(58)274				JIM GILMAN EXCAVATING INC.			03/09/01	F.P.M. HELD, TERRY	
THREE FORKS - WEST		CRACK SEAL,PL MIX SURF OVERLAY ,SEAL & COVER,BRIDGE REHAB					04/16/01	PHONE NO: 285-4943	
	6.795 km		$ 4,639,919	$ 3,798,195	$ 1,889,600		06/30/03***	50%	88%
STPE 11-1(24)50				BIG SKY ASPHALT CO.		PEND	03/29/01	F.P.M. SCHULZ,TOM	
CARTER'S BRIDGE PATH - LIVINGS		CARTER,S BRIDGE PATH				09/25/01	05/15/01	PHONE NO: 585-0453	
STPE 34(11)						PEND	06/30/02***		
SIDEWALKS-PARK COUNTY		GRADING & CONSTRUCTION OF SIDE WALK W/ CURB & GUTTER				09/28/01			
CONTRACT TOTAL	4.514 km		$ 152,377	$ 163,720	$ 153,684			94%	105%
STPS 278-1(17)43				BLAHNIK CONSTRUCTION, INC.			05/11/01	F.P.M. ARVISH,MIKE	
JACKSON - WISDOM		PLANT MIX OVEERLAY & SEAL & CO VER					08/27/01	PHONE NO: 494-	
	28.600 km		$ 1,318,294	$ 1,266,324	$ 296,361		06/30/02***	23%	89%
NH 15-4(85)193 F				MARONICK CONST. LLC			05/11/01	F.P.M. CHRISTENSEN KEVIN	
CEDAR STREET INTERCHANGE-HELEN		GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL					06/26/01	PHONE NO: 495-1506	
	2.688 km		$ 3,648,604	$ 3,153,678	$ 848,697		06/30/03***	27%	39%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP-IM-NH-STPS 0002(582)			MARK RITE LINES OF MONT., INC.					05/11/01	F.P.M. BRAZILL,WILLIAM	
2001-D2-DURABLE PAVEMENT MARKI		2001-D2-DURABLE PAVEMENT MARKI NGS						06/27/01	PHONE NO: 684-5609	
	168.000	km		$ 359,013	$ 356,357	$ 308,382		07/28/01	100%	09/01/01
BH 540-1(12)32			EDWARD T COPPS CONST.					05/24/01	F.P.M. GRAVAGE,DANIEL	
YELLOWSTONE-CARTERS BRIDGE		REPAIR DETERIORATING CONCRETE						07/05/01	PHONE NO: 222-8110	
	0.087	km		$ 434,289	$ 377,345	$ 212,690		06/30/02***	56%	80%
BR 9034(4)			SLETTEN CONSTRUCTION CO					06/01/01	F.P.M. CHRISTENSEN KEVIN	
SHIELDS RIVER BRIDGE - S.E. OF		CONST OF REINFORCED CAST IN PL ACE CONC SLAB BR,APP & GRVL						07/17/01	PHONE NO: 495-1506	
	0.213	km		$ 348,838	$ 348,225	$ 230,664		06/30/02***	66%	54%
NH 0002(588)			SCOTT LONG CONSTRUCTION, INC.					06/01/01	F.P.M. STARCEVICH JOHN R.	
D2 NON-INTERSTATE GUARDRAIL		GUARDRAIL & CONCRETE BRIDGE RA IL REPLACEMENT & UPGRADING						08/13/01	PHONE NO: 287-3868	
	0.000	km		$ 568,524	$ 376,355	$ 269,533		06/30/02***	72%	73%
IM 0002(500)			SLETTEN CONSTRUCTION CO					06/01/01	F.P.M. JOHNSON,RICKIE	
BUTTE AREA SEISMIC RETROFIT		BR DECK REHAB & SEISMIC RETRO, BR GIRDER REPAIR,BR APPR MODIF						07/16/01	PHONE NO: 494-9635	
	0.308	km		$ 1,390,173	$ 1,237,273	$ 815,964		09/30/02***	66%	52%
CM 5802(7)			SCOTT CONSTRUCTION, INC.					06/01/01	F.P.M. CHRISTENSEN KEVIN	
CUSTER AVE-SIGNAL SYNC-HELENA		FURNISH & INSTALL ANTENNAS & C OAXIAL CABLE						10/09/01	PHONE NO: 495-1506	
	0.000	km		$ 12,464	$ 7,480	$ 75		09/30/01***	1%	110%
STPP 59-1(18)13			J AND S CONSTRUCTION					07/13/01	F.P.M. MCCORMICK, THOMAS	
PIPE-SOUTH OF CLYDE PARK		DRAINAGE PIPE INSTALLATION						08/20/01	PHONE NO: 586-5074	
	0.000	mi		$ 50,460	$ 53,822	$ 48,799		09/18/01	100%	33%
SMP 1699(02)			A.M. WELLES, INC.					07/13/01	F.P.M. HELD, TERRY	
BUTTE DISTRICT - CRUSH AND STO		CRUSHING & STOCKPILING						07/26/01	PHONE NO: 285-4943	
	52.500	mi		$ 509,953	$ 486,694	$ 101,028		06/30/02***	21%	11/01/01
SMP 2599(02)			MARONICK CONST. LLC					07/13/01	F.P.M. CHRISTENSEN KEVIN	
GREAT FALLS & BUTTE - CRUSH AN		CRUSHING & STOCKPILING						10/05/01	PHONE NO: 495-1506	
	25.500	mi		$ 278,828	$ 229,950	$ 0		06/30/02***	0%	11/01/01

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** BUTTE DISTRICT ***

DATE:10/10/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 29-1(31)50				M A DEATLEY CONSTRUCTION			08/10/01	F.P.M. STARCEVICH JOHN R.	
SILVER STAR - NORTH & SOUTH		GRADING,GRAVEL & PLANT MIX SUR FACING					09/17/01	PHONE NO: 287-3868	
	6.965 km		$ 6,494,756	$ 6,513,198	$ 71,384		06/30/04***	1%	0%
STPP 29-1(37)43				JIM GILMAN EXCAVATING INC.			09/07/01	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES - NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING					/ /	PHONE NO: 684-5609	
	9.936 mi		$ 4,689,089	$ 4,293,493	$ 42,936		06/30/04***	1%	0%
BUTTE DISTRICT TOTALS			$105,247,119	$ 99,206,112	$ 77,062,413			76%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(95)274				SLETTEN CONSTRUCTION CO		PEND	11/02/98	F.P.M. LAY, BILL	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS				09/26/01	02/02/99	PHONE NO: 455-8323	
	0.600	km	$ 3,573,798	$ 4,192,527	$ 4,873,705		05/10/01	100%	93%
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS		APPR	04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER				03/06/01	04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 10,770,080		08/30/01	100%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.		APPR	05/04/99	F.P.M. HENDERSON, SHON	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER				10/23/00	07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							10/24/00		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 6,092,479			100%	117%
NH 1-6(20)379				A-1 PAVING, INC		APPR	06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				07/26/01	08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381						PEND	05/03/01		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER				09/24/01			
CONTRACT TOTAL	4.860	km	$ 5,458,585	$ 5,678,703	$ 6,220,345			100%	98%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.		APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				12/19/00	08/11/99	PHONE NO: 738-4505	
	5.792	km	$ 3,286,008	$ 2,947,014	$ 3,103,385		05/11/01	100%	95%
SFCN 10-1(19)5				A-1 PAVING, INC			04/11/00	F.P.M. AAFEDT, RANDY	
GREAT FALLS-NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/22/00	PHONE NO: 454-5920	
STPS 228-2(14)39							06/06/01		
26 KM NORTH OF HIGHWOOD-NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	33.411	km	$ 1,604,193	$ 1,582,676	$ 1,384,621			100%	94%
SFCN 24-4(16)127				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER				04/02/01	08/08/00	PHONE NO: 278-7078	
	17.160	km	$ 821,481	$ 801,973	$ 806,619		07/23/01	100%	107%
BR 60-2(56)35				SLETTEN CONSTRUCTION CO		PEND	06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES				09/05/01	07/13/00	PHONE NO: 738-4505	
	0.140	km	$ 729,275	$ 541,582	$ 557,405		09/14/01***	98%	96%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 3-1(15)18			MT MAT'LS, INC.(DBA)LS JENSEN					07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER						07/21/00	PHONE NO: 278-7078	
	15.448	mi		$ 1,629,262	$ 1,508,782	$ 814,133		09/30/01***	54%	62%
STPP 60-2(47)60			RIVERSIDE CONTRACTING, INC.				APPR	08/02/00	F.P.M. WOODHOUSE, HAROLD	
RICEVILLE HILL - ARMINGTON JCT		PLANT MIX OVERLAY,SEAL & COVER & GUARDRAIL REVISIONS					03/19/01	08/21/00	PHONE NO: 738-4505	
	17.251	km		$ 1,395,348	$ 1,348,188	$ 1,304,567		06/07/01	100%	58%
NH 3-1(12)0 F			WICKENS CONSTRUCTION, INC.					08/31/00	F.P.M. HENDERSON, SHON	
VAUGHN-SUN RIVER (EAST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES						11/14/00	PHONE NO: 454-5921	
NH 3-1(13)2 F								09/30/02***		
VAUGHN-SUN RIVER (WEST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER								
CONTRACT TOTAL	12.189	km		$ 12,371,554	$ 11,306,051	$ 7,716,160			68%	45%
BR 9007(32)			TAMIETTI CONST. CO., INC.					08/31/00	F.P.M. ROBERT VOSEN	
SUN RIVER - MANCHESTER		GRADING,PLANT MIX APPROACHES & CONT.STEEL GIDER BRIDGE						11/30/00	PHONE NO: 455-8323	
	0.314	km		$ 1,252,045	$ 1,062,068	$ 938,617		09/14/01***	88%	104%
STPS 228-2(15)24			WICKENS CONSTRUCTION, INC.					11/06/00	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD-NORTHEAST (PHASE II)		GRADE,AGG.SURF.,PLANT MIX SURF .,SEAL & COVER						04/02/01	PHONE NO: 738-4505	
	5.139	km		$ 1,521,899	$ 1,486,071	$ 1,264,782		06/13/02***	85%	88%
NH 0002(379)			SLETTEN CONSTRUCTION CO				APPR	11/27/00	F.P.M. BECKDEDAHL MARK	
WETLAND MIT.-E. OF BROWNING		BRIDGE WATER MAIN RECON,GRADE, GRAVEL,PLANT MIX BITUMINOUS					08/13/01	02/20/01	PHONE NO: 873-8624	
BR 1-3(43)209								09/14/01***		
MIDVALE CREEK - EAST GLACIER		GRADING,SEEDING AND FENCING								
CONTRACT TOTAL	0.500	km		$ 1,964,581	$ 2,159,610	$ 1,278,062			59%	56%
STPP 80-1(16)28			PRINCE, INC					12/19/00	F.P.M. WOODHOUSE, HAROLD	
GERALDINE - S.E.		PL MIX BIT SURF OVERLAY,SEAL & COVER						03/05/01	PHONE NO: 738-4505	
	24.730	km		$ 1,864,492	$ 1,765,772	$ 1,754,118		06/30/02***	99%	90%
STPS 343-1(4)33			BLAHNIK CONSTRUCTION, INC.					12/19/00	F.P.M. BERG, GARY	
GALATA - NORTH & SOUTH		GRADING,GRAVEL,PL MIX BIT SURF ,SEAL & COVER						01/17/01	PHONE NO: 265-6821	
	16.580	km		$ 2,830,839	$ 3,217,379	$ 3,135,541		06/30/03***	97%	93%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 10-1(21)2				SCOTT CONSTRUCTION, INC.			03/09/01	F.P.M. AAFEDT, RANDY	
1996 - D3 - SIGNALS		1996 D3 SIGNALS & SIGNING					06/19/01	PHONE NO: 454-5920	
STPHS 5299(47)							11/17/01***		
1997 GREAT FALLS - ELECTRICAL		1997 GREAT FALLS-ELECTRICAL SI GNALS & SIGNING							
CONTRACT TOTAL	0.000 km		$ 154,676	$ 67,394	$ 52,276			78%	93%
IM 15-8(55)389				JTL GROUP,INC.-DBA A-1 PAVING			03/09/01	F.P.M. BECKDEDAHL MARK	
SUNBURST - SWEETGRASS		MILL,FILL,EXC,HOT RECYCLE PL M IX BITUM SURF,SEAL & COVER					04/10/01	PHONE NO: 873-8624	
	13.700 km		$ 5,682,958	$ 5,243,251	$ 4,685,161		06/30/03***	89%	88%
NH 10-3(10)89				BLAHNIK CONSTRUCTION, INC.			05/11/01	F.P.M. BERG, GARY	
BOX ELDER-HAVRE		PLANT MIX SURFACING & SEAL & C OVER					07/19/01	PHONE NO: 265-6821	
	35.742 km		$ 2,326,601	$ 2,252,775	$ 1,629,824		09/30/02***	72%	79%
IM 15-8(54)398				SWANK ENTERPRISES			05/11/01	F.P.M. BECKDEDAHL MARK	
SWEETGRASS REST AREA		NEW REST AREA & LANDSCAPING					06/22/01	PHONE NO: 873-8624	
	0.000 km		$ 1,509,202	$ 1,952,930	$ 870,136		09/24/02***	45%	45%
STPS 223-1(7)2				BLAHNIK CONSTRUCTION, INC.			05/11/01	F.P.M. AAFEDT, RANDY	
3 KM N. OF US. 87 - NORTH		PLANT MIX BIT.SURFACING OVERLA Y,SEAL & COVER					06/04/01	PHONE NO: 454-5920	
	22.125 km		$ 972,889	$ 921,217	$ 831,575		08/12/01	100%	73%
IM-STPS-NH-STPP 0002(583)				HIGHWAY SPECIALTIES, INC.			05/24/01	F.P.M. KLETTE, MIKE	
2001-D3-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKINGS					08/16/01	PHONE NO: 278-7078	
	34.600 mi		$ 572,596	$ 548,017	$ 243,759		08/17/02***	44%	09/14/01
SMP 0799(02)				KONITZ CONTRACTING, INC.			07/13/01	F.P.M. KLETTE, MIKE	
GREAT FALLS DISTRICT - CRUSH A		CRUSHING & STOCKPILING					07/12/01	PHONE NO: 278-7078	
	19.047 km		$ 209,113	$ 214,029	$ 214,165		09/10/01	100%	04/01/02
PLH-STPU 5221(3)				UNITED MAT'LS OF GREAT FALLS			08/10/01	F.P.M. AAFEDT, RANDY	
GIANT SPRINGS ROAD-GREAT FALLS		GRADE,AGG & PL MIX BITUM SURF, SEAL & COVER & PED UNDERPASS					09/19/01	PHONE NO: 454-5920	
	0.980 km		$ 758,075	$ 818,784	$ 0		08/22/02***	0%	11%
IM 15-6(34)301				MT MAT'LS, INC.(DBA)LS JENSEN			08/10/01	F.P.M. KLETTE, MIKE	
POWER - NORTH & SOUTH		MILL,FILL,PMS OVERLAY & SEAL & COVER OF MAINLINE & HOT					10/04/01	PHONE NO: 278-7078	
	12.476 km		$ 3,544,167	$ 3,399,300	$ 33,991		06/20/03***	1%	10%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 5218(2)				MONTANA LINES, INC			08/10/01	F.P.M. AAFEDT, RANDY	
2ND AVE N-SIGNALS-GREAT FALLS		SIGNALS,SIGNING,SIDEWALK & CUR B & GUTTER IMPROVEMENTS					/ /	PHONE NO: 454-5920	
	0.000 km		$ 203,890	$ 149,512	$ 0		06/04/02***	0%	0%
NH 1-4(21)279				MONTANA LINES, INC			09/07/01	F.P.M. BECKDEDAHL MARK	
OVERHEAD SIGN-SHELBY		OVERHEAD CANTILEVER SIGN STRUC TURE					/ /	PHONE NO: 873-8624	
	0.000 km		$ 15,035	$ 25,275	$ 0		06/02/02***	0%	0%
BR 444-1(4)4				SLETTEN CONSTRUCTION CO			09/07/01	F.P.M. BECKDEDAHL MARK	
WILLOW CREEK-NORTHEAST OF BLAC		PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES					/ /	PHONE NO: 873-8624	
BR 444-1(5)4							07/24/02***		
CUT BANK CREEK-NORTHEAST OF BL		PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES							
CONTRACT TOTAL	0.890 mi		$ 1,551,062	$ 1,672,569	$ 0			0%	0%
GREAT FALLS DISTRICT TOTALS			$ 71,894,316	$ 72,199,248	$ 60,575,506			80%	

*** ESTIMATED COMPLETION DATE

E LIBR

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 1-10(42)611				SLETTEN CONSTRUCTION CO		APPR	03/02/99	F.P.M. GREUFE, LARRY	
POPLAR RIVER - WEST OF POPLAR		BRIDGE,GRADING,AGG.SURF.,PL MI X SURF,SEAL & COVER				10/31/00	04/05/99	PHONE NO: 653-1574	
	0.600 km		$ 2,446,919	$ 3,103,761	$ 3,180,190		07/02/01	100%	97%
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.		APPR	04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				07/26/01	06/14/99	PHONE NO: 233-3628	
	10.800 km		$ 6,210,231	$ 5,653,388	$ 6,210,179		06/21/01	100%	101%
BR 363-1(4)1				SLETTEN CONSTRUCTION CO		APPR	10/07/99	F.P.M. MARK KUROKAWA	
MILK RIVER - WAGNER		GRADE & AGG.SURFACING & CONC.B EAM BRIDGE				10/31/00	10/25/99	PHONE NO: 653-1574	
	1.140 km		$ 1,622,131	$ 1,419,851	$ 1,412,930		03/26/01	100%	82%
STPS 494-1(2)0				NORTHERN IMPROVEMENT COMPANY		APPR	06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER				03/06/01	07/31/00	PHONE NO: 233-3612	
	12.203 km		$ 1,963,485	$ 2,052,072	$ 2,126,335		06/08/01	100%	84%
STPE-STPP 42-3(14)76				L. SCANLAN CONTRACTOR		APPR	06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E				08/13/01	08/11/00	PHONE NO: 228-9478	
	0.000 km		$ 282,177	$ 411,571	$ 406,817		11/17/01***	99%	109%
STPP 22-2(15)30				S K CONSTRUCTION, INC.			07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG					07/19/00	PHONE NO: 787-5701	
	17.613 km		$ 7,245,674	$ 6,171,379	$ 4,788,245		06/19/03***	78%	76%
IM 94-7(22)244				EMPIRE SAND AND GRAVEL COMPANY			07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					08/10/00	PHONE NO: 377-5296	
	10.390 km		$ 2,836,233	$ 3,122,719	$ 3,170,197		06/30/02***	98%	97%
STPS 254-1(17)32				WICKENS CONSTRUCTION, INC.		APPR	08/02/00	F.P.M. SLASKA, JIM	
13 KM NORTH OF BLOOMFIELD - NO		GRADING,AGG.SURF.,PLANT MIX BI TUM SURF.& SEAL & COVER				06/13/01	08/21/00	PHONE NO: 377-5296	
	9.369 km		$ 2,421,892	$ 2,174,379	$ 2,239,709		07/18/01	100%	49%
IM 94-5(30)170				EMPIRE SAND AND GRAVEL COMPANY		PEND	08/31/00	F.P.M. SLASKA, JIM	
POWDER RIVER - EAST		MILLING,FILLING,PLANT MIX BITU M.SURFACING OVERLAY,SEAL &				10/04/01	09/21/00	PHONE NO: 377-5296	
	23.700 km		$ 9,590,337	$ 8,891,443	$ 9,198,039		08/08/03***	98%	81%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** GLENDIVE DISTRICT ***

DATE:10/10/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-2(16)42 F			RIVERSIDE CONTRACTING, INC.					11/06/00	F.P.M. MARTIN, DOUGLAS	
LAME DEER-EAST		GRADE,AGG.CTB,PLANT MIX SURF,S EAL & COVER,& WETLAND						12/12/00	PHONE NO: 748-3175	
	11.190	km		$ 8,910,576	$ 9,038,202	$ 7,353,849		08/18/03***	81%	62%
NH 37-2(17)49 F			RIVERSIDE CONTRACTING, INC.					11/06/00	F.P.M. MARTIN, DOUGLAS	
11 KM EAST OF LAME DEER - EAST		GRADE AGG SURF.,CTB,PLANT MIX SURF.,SEAL & COVER						12/12/00	PHONE NO: 748-3175	
	8.925	km		$ 8,308,921	$ 8,831,903	$ 5,360,614		08/21/03***	61%	60%
NH 23-2(18)64 F			E.H. OFTEDAL AND SONS, INC.					11/27/00	F.P.M. SWANSON, ROBERT E.	
OLIVE N & S		GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM						03/12/01	PHONE NO: 436-2704	
	19.100	km		$ 9,371,165	$ 10,642,287	$ 5,016,369		06/30/04***	47%	44%
NH 99-1(4)29			PRINCE, INC					11/27/00	F.P.M. PISK, RANDAL	
LORING - NORTH & SOUTH		LEVELING,COLD MILLING,PLANT MI X OVERLAY,SEAL & COVER,SIGN						05/24/01	PHONE NO: 228-9478	
	39.980	km		$ 2,180,496	$ 1,935,631	$ 1,578,760		06/24/02***	82%	90%
IM 94-4(64)142			PRINCE, INC				PEND	11/27/00	F.P.M. FRETTE, KURT	
5 KM EAST OF MILES CITY-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER					10/03/01	03/07/01	PHONE NO: 233-3612	
IM 94-4(63)129								08/01/01		
RADAR INTERCHANGE-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	28.784	km		$ 4,132,019	$ 3,614,321	$ 3,560,475			100%	46%
STPP-NH-IM 0002(492)			ARROW STRIPING AND MFG., INC.				APPR	11/27/00	F.P.M. MIKE BUTZLAFF	
2000-D4-DURABLE PAVEMENT MARKI		2000-D4-DURABLE PAVEMENT MARKI NGS					08/14/01	05/16/01	PHONE NO: 653-1577	
	355.300	km		$ 404,269	$ 345,707	$ 414,481		08/08/01	100%	77%
STPP 20-1(8)0			CENTURY COMPANIES, INC.				APPR	11/27/00	F.P.M. BACON, DAVID	
GLENDIVE-NORTH		PORTLAND CEMENT CONCRETE PAVEM ENT					07/26/01	04/20/01	PHONE NO: 377-5296	
	0.924	km		$ 895,362	$ 678,567	$ 901,277		07/17/01	100%	50%
IM 94-4(62)148			PRINCE, INC				PEND	11/27/00	F.P.M. FRETTE, KURT	
SHIRLEY INTERCHANGE - EAST & W		MILLING,HOT RECYCLED PLANT MIX OVERLAY,SEAL & COVER					09/21/01	03/06/01	PHONE NO: 233-3612	
	9.427	km		$ 3,440,799	$ 2,837,364	$ 2,835,457		07/13/02***	99%	79%
NH 23-2(20)56 F			E.H. OFTEDAL AND SONS, INC.					12/19/00	F.P.M. SWANSON, ROBERT E.	
COALWOOD - SOUTH		GRADING,GRAVEL,PL MIX SURF,SEA L & COVER						02/13/01	PHONE NO: 436-2704	
	13.249	km		$ 7,520,509	$ 7,095,158	$ 5,976,051		09/30/03***	84%	50%

*** ESTIMATED COMPLETION DATE

E LIBR

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** GLENDIVE DISTRICT ***

DATE:10/10/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-3(54)116			PRINCE, INC					01/31/01	F.P.M. MIKE BUTZLAFF	
HATHAWAY-EAST & WEST(WB)		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER						06/07/01	PHONE NO: 653-1577	
	20.502	km		$ 3,457,200	$ 3,100,000	$ 817,976		06/30/03***	26%	81%
STPP 0002(503)			HIGHWAY IMPROVEMENT INC				APPR	03/09/01	F.P.M. LAUCKNER, JAMES	
I-94 BUSINESS LOOP-GLENDIVE		CRACK SEALING					08/13/01	04/30/01	PHONE NO: 377-5296	
STPP 25-1(28)9							APPR	07/25/01		
14 KM NORTH OF CIRCLE-NORTH		CRACK SEALING					08/13/01			
SFCN 57-5(23)192							APPR			
32 KM WEST OF JORDAN-EAST		CRACK SEALING					08/08/01			
SFCN 20-1(7)1							APPR			
JUNCTION I-94 & MT 16-NORTHEAS		CRACK SEALING					08/08/01			
CONTRACT TOTAL	103.060	km		$ 338,168	$ 341,280	$ 336,909			100%	63%
STPP 25-1(27)0			CENTURY COMPANIES, INC.				APPR	03/09/01	F.P.M. LAUCKNER, JAMES	
CIRCLE-NORTH		PLANT MIX OVERLAY,SEAL & COVER					08/13/01	04/09/01	PHONE NO: 377-5296	
	13.817	km		$ 791,451	$ 871,751	$ 1,339,076		08/21/01	100%	62%
STPP 39-1(31)44			CENTURY COMPANIES, INC.				PEND	03/09/01	F.P.M. MARTIN, DOUGLAS	
35 KM NORTH OF COLSTRIP-NORTH		PL MIX OVERLAY,LEVELING,SEAL &	COVER,LOOP DETECT INSTALL				08/30/01	06/13/01	PHONE NO: 748-3175	
	10.900	km		$ 865,173	$ 782,577	$ 812,576		09/07/01	100%	44%
BH 0002(496)			JARRETT CONSTRUCTION INC.					03/09/01	F.P.M. BACON, DAVID	
FY 99-BRIDGE SCOUR PROGRAM		SCOUR PROTECTION						08/20/01	PHONE NO: 377-5296	
	0.000	km		$ 220,415	$ 183,364	$ 140,563		06/30/02***	77%	33%
BR 208-1(2)9			SLETTEN CONSTRUCTION CO					03/29/01	F.P.M. GREUPE, LARRY	
WHITEWATER CREEK - WHITEWATER		GRADING,GRAVEL,CONDTRUCTION OF	STEEL GIRDER BRIDGE					06/12/01	PHONE NO: 653-1574	
	0.611	km		$ 584,909	$ 703,872	$ 533,907		06/30/02***	76%	71%
NH 23-1(19)48 F			E.H. OFTEDAL AND SONS, INC.					03/29/01	F.P.M. FRETTE, KURT	
COALWOOD-NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER						08/28/01	PHONE NO: 233-3612	
	13.294	km		$ 6,017,266	$ 6,485,034	$ 81,425		09/30/03***	1%	38%
STPP 23-1(26)0			CENTURY COMPANIES, INC.					05/11/01	F.P.M. BARTH, TIM	
JCT MT 59 & US 12 EAST		PLANT MIX BIT.OVERLAY,SEAL & C OVER						06/11/01	PHONE NO: 233-3628	
CM 8005(2)								06/30/02***		
BRIDGE STREET - MILES CITY		PLANT MIX BIT.OVERLAY,SEAL & C OVER								
CONTRACT TOTAL	1.299	km		$ 649,989	$ 794,861	$ 910,921			98%	129%

*** ESTIMATED COMPLETION DATE

E LIBR

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 23-3(10)130				RIVERSIDE CONTRACTING, INC.			06/01/01	F.P.M. BARTH, TIM	
ALZADA-EAST & WEST		WIDENING,CEMENT TREATED PULV B ASE,PL MIX OVERLAY & SEAL & CO					07/10/01	PHONE NO: 233-3628	
	15.298	km	$ 5,040,955	$ 4,929,743	$ 677,211		09/08/03***	14%	40%
STPP-STPE 2-2(11)83				RIVERSIDE CONTRACTING, INC.			06/01/01	F.P.M. LAUCKNER, JAMES	
US 12 & MT 7 JCT - BAKER		GR,GRVL,CEMENT TREATED BASE,MI LL,PL MIX BIT & CONC SURF,CURB					07/09/01	PHONE NO: 377-5296	
	2.060	km	$ 2,339,057	$ 2,779,868	$ 1,674,030		09/09/02***	60%	60%
STPS 447-1(15)0				NORTHERN IMPROVEMENT COMPANY			06/01/01	F.P.M. MIKE BUTZLAFF	
JUNCTION I-94 - SOUTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					07/20/01	PHONE NO: 653-1577	
	19.403	km	$ 825,291	$ 820,901	$ 704,040		08/27/01	100%	37%
STPP 31-1(13)0				RIVERSIDE CONTRACTING, INC.			07/13/01	F.P.M. PISK, RANDAL	
GLASGOW - NORTH		PLANT MIX OVERLAY,LEVELING,SEA L & COVER					09/11/01	PHONE NO: 228-9478	
	27.260	mi	$ 1,639,613	$ 1,593,197	$ 15,932		07/15/02***	1%	36%
SMP 0999(02)				KONITZ CONTRACTING, INC.			07/13/01	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					09/19/01	PHONE NO: 233-3612	
	20.000	mi	$ 406,575	$ 294,625	$ 0		09/30/01***	0%	03/15/02
SMP 1099(02)				CENTURY COMPANIES, INC.			07/13/01	F.P.M. ARTHUR, RONALD T.	
GLENDIVE DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					07/30/01	PHONE NO: 787-5701	
	16.800	km	$ 251,160	$ 234,700	$ 0		09/30/01***	0%	04/01/02
STPP 2-1(33)46				PRINCE, INC			08/10/01	F.P.M. FRETTE, KURT	
CUSTER/FALLON CO LINE - E & W		COLD MILLING,PLANT MIX & SEAL & COVER					09/26/01	PHONE NO: 233-3612	
	20.814	km	$ 2,925,888	$ 3,222,322	$ 474,344		06/30/03***	15%	10%
NH 1-9(37)541				CENTURY COMPANIES, INC.			08/10/01	F.P.M. PISK, RANDAL	
GLASGOW EAST & WEST		PLANT MIX BITUMINOUS OVERLAY,P CCP,MILL & LEVELING					09/12/01	PHONE NO: 228-9478	
	5.267	km	$ 2,903,857	$ 2,718,447	$ 0		06/30/03***	0%	7%
STPS 438-1(10)29				J T L GROUP, INC. - HIGHWAY			08/10/01	F.P.M. PISK, RANDAL	
46 KM NORTH OF NASHUA-NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING & SEAL & COVER					09/26/01	PHONE NO: 228-9478	
STPS 438-1(15)21							06/30/03***		
34 KM NORTH OF NASHUA-NORTH		LEVELING,PMS OVERLAY,SEAL & CO VER							
CONTRACT TOTAL	11.922	km	$ 2,439,686	$ 2,980,507	$ 0			0%	9%

*** ESTIMATED COMPLETION DATE

E LIBR

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPS-STPP 0002(584)				HIGHWAY SPECIALTIES, INC.			08/10/01	F.P.M. SLASKA, JIM	
2001-D4-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKING MATERIAL					/ /	PHONE NO: 377-5296	
	19.640	km	$ 117,177	$ 115,683	$ 0		07/02/02***	0%	13%
NH-STPS-BR 6(10)				DEBCON, INC			08/10/01	F.P.M. BARTH, TIM	
WATERSHED 16 - WETLAND MITIGAT		COSTRUCTION OF A 58-METER DIKE	EMBANKMENT & CREATION OF A				10/05/01	PHONE NO: 233-3628	
	0.000	km	$ 85,903	$ 64,986	$ 0		09/30/01***	0%	17%
CM 43(20)				CENTURY COMPANIES, INC.			08/10/01	F.P.M. MIKE BUTZLAFF	
PAVING - WOLF POINT		GRADE,GRAVEL,PL MIX BITUM.SURF ACE,SEAL & COVER,& CONCRETE					09/26/01	PHONE NO: 653-1577	
	0.872	km	$ 557,586	$ 592,949	$ 5,930		08/26/02***	1%	13%
CM 1405(1)				FRANZ CONSTRUCTION, INC			08/10/01	F.P.M. SLASKA, JIM	
COUNTY ROAD 350-SIDNEY		PLANT MIX BITUMINOUS OVERLAY,&	SEAL & COVER				/ /	PHONE NO: 377-5296	
	1.260	km	$ 102,743	$ 122,620	$ 0		09/05/01***	0%	0%
BR 9053(27)				SLETTEN CONSTRUCTION CO			09/07/01	F.P.M. GREUFE, LARRY	
MILK RIVER - N OF TAMPICO		CONST OF CONTINUOUS STEEL BEAM	STRUCTURE WITH GRAVELED APPRO				/ /	PHONE NO: 653-1574	
	0.449	mi	$ 1,884,743	$ 1,236,837	$ 0		09/30/02***	0%	0%
GLENDIVE DISTRICT TOTALS			$114,227,996	$112,989,823	$ 74,254,814			64%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** BILLINGS DISTRICT ***

DATE:10/10/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.		APPR	06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER				05/02/01	08/10/98	PHONE NO: 657-0269	
	4.154 km		$ 14,524,331	$ 15,444,134	$ 15,791,219		09/30/01***	98%	99%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. BROWN GERRY	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3699	
	19.333 km		$ 11,563,965	$ 9,648,986	$ 9,505,732		06/30/02***	99%	97%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS		APPR	12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8				01/29/01	03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437						APPR	06/22/01		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE				10/23/00			
CONTRACT TOTAL	19.734 km		$ 10,173,185	$ 9,101,273	$ 12,159,229			100%	93%
STPS 297-1(3)22				S K CONSTRUCTION, INC.			06/29/99	F.P.M. TILZEY, RONALD	
CARELESS CREEK - NORTH		GRADING,AGG.SURF.					08/02/99	PHONE NO: 538-1320	
	5.406 km		$ 1,498,847	$ 1,414,950	$ 1,371,350		06/20/01	100%	69%
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC		APPR	06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.				10/23/00	09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509							05/09/01		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617 km		$ 3,480,454	$ 4,188,307	$ 4,398,523			100%	83%
PLH-STPS-CT 314-1(13)32				E.H. OFTEDAL AND SONS, INC.		APPR	09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER				03/06/01	11/16/99	PHONE NO: 657-0267	
	19.913 km		$ 9,237,472	$ 7,818,266	$ 10,101,225		06/30/02***	98%	93%
NH 57-2(19)22 F				PRINCE, INC		PEND	03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER				09/04/01	06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F						PEND	09/30/01***		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER				09/05/01			
CONTRACT TOTAL	20.430 km		$ 6,291,708	$ 4,617,268	$ 4,556,442			97%	102%
BR 9048(11)				EDWARD T COPPS CONST.		APPR	03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE				08/13/01	04/05/00	PHONE NO: 657-0273	
	0.663 km		$ 1,183,040	$ 823,782	$ 892,615		09/14/01***	98%	97%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** BILLINGS DISTRICT ***

DATE:10/10/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SFCI 90-8(144)409				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER				12/28/00	06/27/00	PHONE NO: 322-5870	
	28.445	km	$ 3,013,603	$ 2,496,764	$ 3,483,663		06/30/02***	98%	91%
STPU 1002(9)				JTL GROUP, INC.-BILLINGS		APPR	06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF				08/13/01	07/10/00	PHONE NO: 657-0271	
	1.079	km	$ 2,699,863	$ 3,145,343	$ 3,441,105		06/30/02***	98%	96%
STPS 314-1(14)18				CENTURY COMPANIES, INC.		APPR	07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY				03/06/01	09/06/00	PHONE NO: 657-0267	
	23.160	km	$ 1,392,896	$ 1,558,796	$ 1,595,085		08/07/01	100%	82%
NH 57-4(10)148				MARQUIS EXCAVATING		APPR	07/06/00	F.P.M. BROWN GERRY	
PIPES-EAST OF WINNETT		PIPES,PIPE INSERTS & RIPRAP				07/26/01	03/12/01	PHONE NO: 323-3699	
	0.000	km	$ 260,776	$ 217,542	$ 268,588		05/31/01	100%	29%
BR 568-1(9)1				COP CONSTRUCTION CO.			08/31/00	F.P.M. NELSON, ROD	
YELLOWSTONE RIVER-NW POMPEYS P		CONST OF PRESTRESSED CONC.BEAM BRIDGE,GRADING,AGGERGATE					10/10/00	PHONE NO: 657-0264	
	1.060	km	$ 2,736,398	$ 1,874,523	$ 1,662,897		06/30/02***	89%	75%
IM 94-2(28)51				EMPIRE SAND AND GRAVEL COMPANY			11/06/00	F.P.M. SLOE, DAVID A.	
HYSHAM HILLS		COLD MILLING,PULVERIZE,PLANT M IX SURF.,SEAL & COVER					01/09/01	PHONE NO: 657-0269	
	19.149	km	$ 6,888,544	$ 6,131,635	$ 4,761,967		09/30/02***	78%	83%
STPP 28-2(22)70				RIVERSIDE CONTRACTING, INC.		PEND	11/06/00	F.P.M. JAY MUHLBEIER	
RED LODGE - NORTH		COLD MILLING,COLD RECYCLE,PLAN T MIX SURF.,SEAL & COVER,& PS				09/26/01	03/12/01	PHONE NO: 657-0207	
	50.482	km	$ 3,068,261	$ 3,225,039	$ 3,696,869		09/30/02***	98%	76%
IM 94-1(61)47				EMPIRE SAND AND GRAVEL COMPANY			11/27/00	F.P.M. SLOE, DAVID A.	
BIG HORN INTERCHANGE E & W		MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER					02/08/01	PHONE NO: 657-0269	
	17.837	km	$ 2,185,015	$ 2,360,221	$ 1,526,431		07/09/02***	65%	71%
IM 90-8(149)399				RIVERSIDE CONTRACTING, INC.		APPR	11/27/00	F.P.M. JAY MUHLBEIER	
REEDPOINT-COLUMBUS		COLD MILLING, PL MIX BITUM SUR F FILL & OVERLAY\SEAL & COVER				08/13/01	02/01/01	PHONE NO: 657-0207	
IM 90-7(77)364							06/20/02***		
16 KM EAST OF SWEET GRASS COUN		COLD MILLING,PLANT MIX BITUM.S URF.FILL & OVERLAY/SEAL &							
CONTRACT TOTAL	23.953	km	$ 3,191,843	$ 3,142,392	$ 2,868,651			91%	63%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(480)			EXCEL ELECTRIC, INC				APPR	11/27/00	F.P.M. SHUPAK,TOM	
1996 - D5 ELECTRICAL		SIGNING UPGRADE,LIGHT POLE INS ALL,SIGNING & SIGNALS					07/31/01	04/16/01	PHONE NO: 657-0271	
	0.000	km		$ 43,029	$ 38,830	$ 30,164		08/09/01	100%	77%
BR 9056(26)			EGGART ENGINEERING & CONST.					12/19/00	F.P.M. NELSON, ROD	
BBWA CANAL-MOSSMAIN INTERCHANG		GRADING,PL MIX SURF,AGGREGATE SURF,SEAL & COVER						03/01/01	PHONE NO: 657-0264	
	0.321	km		$ 326,422	$ 336,697	$ 276,860		09/28/01***	82%	99%
NH 4-1(23)0 F			CENTURY COMPANIES, INC.					12/19/00	F.P.M. BERGEN, PERRY	
WARREN - NORTH & SOUTH		GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE,						03/05/01	PHONE NO: 322-5870	
	20.497	km		$ 7,351,605	$ 6,409,592	$ 2,173,240		06/30/03***	34%	31%
SFCI 94-1(58)13			RIVERSIDE CONTRACTING, INC.					01/31/01	F.P.M. JAY MUHLBEIER	
BALLANTINE INT - EAST & WEST		MILL,FILL,SEAL & COVER,BRIDGE DECK SURFACE TREATMENT						03/12/01	PHONE NO: 657-0207	
SFCI 94-1(59)8								09/19/01		
HUNTLEY - BALLANTINE		MILL,FILL,SEAL & COVER & GUARD RAIL IMPROVEMENTS								
CONTRACT TOTAL	25.490	km		$ 2,867,635	$ 2,739,748	$ 2,573,042			100%	84%
IM 90-9(93)543			MARVIN A. REHBEIN					03/09/01	F.P.M. JAY MUHLBEIER	
WYOLA - SOUTH		COLD MILLING,FILL,SEAL & COVER						05/21/01	PHONE NO: 657-0207	
	17.624	km		$ 2,487,066	$ 2,691,176	$ 2,208,475		09/30/02***	82%	81%
IM 90-9(92)486			MARVIN A. REHBEIN				PEND	03/09/01	F.P.M. JAY MUHLBEIER	
TOLUCA - EAST		MILL,PLANT MIX BITUM SURFACING ,SEAL & COVER					10/03/01	04/11/01	PHONE NO: 657-0207	
	26.482	km		$ 3,401,372	$ 3,883,120	$ 4,551,779		09/30/02***	98%	94%
STPP 14-5(17)181			M K WEEDEN CONSTRUCTION, INC.					03/09/01	F.P.M. BROWN GERRY	
19 KILOMETERS EAST OF ROUNDUP-		GRADING,GRAVEL & PLANT MIX SUR FACING						04/13/01	PHONE NO: 323-3699	
	12.660	km		$ 6,545,224	$ 7,682,910	$ 4,501,995		06/30/04***	59%	54%
IM 90-7(72)392			COP CONSTRUCTION CO.					03/29/01	F.P.M. STUDEBAKER, RAYMOND	
REEDPOINT-E & W STRUCTURES		STRUCTURE REHABILITATION						04/26/01	PHONE NO: 657-0273	
	0.097	km		$ 934,791	$ 1,085,191	$ 1,037,607		07/16/02***	96%	70%
NH-STPS-STPX-STPP-IM 0002(585)			MARK RITE LINES OF MONT., INC.					05/24/01	F.P.M. FAVERO CRAIG	
2001-D5-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKINGS						08/30/01	PHONE NO: 657-0267	
	281.600	km		$ 316,604	$ 289,000	$ 0		09/29/01	100%	09/14/01

*** ESTIMATED COMPLETION DATE

LIBRA

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/01
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 56683(1)				RIVERSIDE CONTRACTING, INC.			07/13/01	F.P.M. SHUPAK,TOM	
SOUTH FRONTAGE ROAD RELOCATION		GR,GRVL,PL MIX BIT SURF,PORTLA ND CEMENT SURF,SEAL & COVER					08/06/01	PHONE NO: 657-0271	
	2.100 km		$ 3,059,893	$ 3,273,864	$ 84,765		06/30/03***	3%	15%
STPHS 0002(498)				OMO CONSTRUCTION INC			07/13/01	F.P.M. FAVERO CRAIG	
1997 - D5 - SIGNING		1997-D5-SIGNING IMPROVEMENTS					08/27/01	PHONE NO: 657-0267	
	0.000 mi		$ 20,247	$ 19,697	$ 17,280		09/11/01	100%	50%
SMP 0599(02)				PURCELL CONSTRUCTION			07/13/01	F.P.M. FAVERO CRAIG	
BILLINGS DISTRICT -CRUSH AND S		CRUSHING & STOCKPILING					08/20/01	PHONE NO: 657-0267	
	10.000 km		$ 125,063	$ 74,988	$ 45,010		09/15/01***	60%	11/01/01
CM 16-1(43)1				MONTANA LINES, INC			08/10/01	F.P.M. FAVERO CRAIG	
MAIN STREET - BILLINGS HEIGHTS		UPGRADE EXISTING TRAFFIC SIGN ALS,CURB RAMPS,SIGNING &					/ /	PHONE NO: 657-0267	
	0.000 mi		$ 343,469	$ 362,642	$ 3,626		06/09/02***	1%	0%
BILLINGS DISTRICT TOTALS			$111,212,622	$106,096,675	$ 99,585,433			86%	
TOTALS FOR ALL PROJECTS:			$485,410,759	$467,570,154	$369,285,727			75%	

S
625.704
H3cr
10/31/01

STATE DOCUMENTS COLLECTION

NOV 1 5 2001

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 596..

MONTANA STATE LIBRARY
3 0864 0015 0576 0

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/01
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1						APPR	11/14/01***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES				09/13/01			
STPP 33-1(24)0						APPR			
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS				10/31/00			
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 3,406,676			98%	93%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION		PEND	06/15/99	F.P.M. BENEDIK, TOM	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING				09/26/01	07/19/99	PHONE NO: -	
	0.000 km		$ 1,095,659	$ 940,332	$ 987,015		11/14/01***	98%	118%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA		APPR	11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE				08/22/01	02/14/00	PHONE NO: 273-7190	
	8.995 mi		$ 7,551,043	$ 7,022,657	$ 6,956,879		07/17/01	100%	100%
NH-STPE 7-1(74)76 F				SCHELLINGER CONST CO.,INC.		APPR	02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT				09/13/01	03/20/00	PHONE NO: -	
	3.641 km		$ 2,562,931	$ 2,417,850	$ 2,701,888		06/25/01	100%	95%
CM-BR 8107(12)				BODELL CONSTRUCTION COMPANY			02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					04/11/00	PHONE NO: 523-5856	
	0.539 km		$ 5,510,210	$ 7,017,632	$ 4,575,420		11/14/01***	65%	76%
STPHS 0002(384)				ALPINE CONSTRUCTION, INC.		APPR	03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING				12/19/00	05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)						APPR	10/18/00		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR				01/29/01			
STPHS 269-1(24)15						APPR			
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS				03/06/01			
CONTRACT TOTAL	0.000 km		$ 139,661	$ 135,053	$ 139,994			100%	90%
SFCN 1-2(94)120				A-1 PAVING, INC		APPR	04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER				11/14/00	05/09/00	PHONE NO: 751-2041	
SFCN 1-2(97)91						APPR	09/22/00		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER				12/28/00			
STPS 209-1(4)0									
BIGFORK-EAST		CRACK SEALING,SEAL & COVER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 317-1(6)1							APPR			
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER					02/27/01			
STPS 503-1(8)8										
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R								
CONTRACT TOTAL	36.953 km			$ 1,503,609	$ 1,248,556	$ 1,367,133			100%	79%
IM 90-1(135)0			MONTANA LINES, INC				PEND	05/02/00	F.P.M. JOHNSON, ROBERT L.	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE	MESSAGE SIGNS				10/03/01	06/06/01	PHONE NO: 523-5864	
	0.000 km			$ 218,074	$ 300,275	$ 282,892		10/18/01	100%	93%
CM-NH 5-3(51)112 F			RIVERSIDE CONTRACTING, INC.				APPR	05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC	RETE PAVEMENT				02/27/01	07/24/00	PHONE NO: 751-2043	
STPP 1-2(93)121							APPR	06/28/01		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.					01/29/01			
CONTRACT TOTAL	1.480 km			$ 3,180,396	$ 3,266,694	$ 4,047,574			100%	76%
NH 5-3(73)106 F			SCHELLINGER CONST CO.,INC.				PEND	06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN	G,PRESTRESSED CONCRETE BR.				10/02/01	06/23/00	PHONE NO: 751-2046	
	4.700 km			$ 6,431,312	$ 4,840,001	$ 5,235,209		07/26/03***	98%	87%
STPHS 317-1(4)1			SETTLE SERVICES				APPR	06/12/00	F.P.M. ROBERTS, JAMES	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS	SURFACING				07/26/01	08/03/00	PHONE NO: 751-2041	
	0.748 km			$ 560,807	$ 444,294	$ 509,714		06/07/01	100%	153%
BH 9041(21)			FRONTIER-WEST, L.L.C.					07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP	PROACHES					09/13/00	PHONE NO: 523-5856	
	0.168 km			$ 613,105	$ 512,220	$ 465,610		06/06/01	100%	75%
STPHS 0002(375)			MONTANA LINES, INC				PEND	07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING					09/20/01	11/01/00	PHONE NO: 751-2049	
	0.000 km			$ 72,957	$ 68,924	$ 72,018		05/09/01	100%	90%
STPHS-STPP-STPE 83-1(23)13			A-1 PAVING, INC				APPR	07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF	,PL MIX BITUM SURF,SEAL & COVE				07/26/01	08/03/00	PHONE NO: 523-5877	
	2.636 mi			$ 1,172,856	$ 1,149,998	$ 1,085,773		07/05/01	100%	97%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 503-1(6)4			SCHELLINGER CONST CO.,INC.					10/24/00	F.P.M. CHRISINGER,KENNETH L	
FOYS CANYON ROAD		GRADE,AGG.,SURF.,PLANT MIX SUR F.,SEAL & COVER						11/06/00	PHONE NO: 751-2049	
	3.612	km		$ 1,979,457	$ 1,904,198	$ 2,179,927		07/20/02***	98%	98%
STPP 6-1(86)99			SCHELLINGER CONST CO.,INC.				PEND	11/06/00	F.P.M. JOHNSON, ROBERT L.	
DIXON - WEST		GRADE,AGG.SURF.PLANT MIX SURF. ,SEAL & COVER					10/09/01	11/28/00	PHONE NO: 523-5864	
	15.750	km		$ 5,881,894	$ 6,027,749	$ 6,350,254		09/10/03***	98%	56%
IM 90-1(143)44			MT MAT'LS, INC.(DBA)LS JENSEN					01/31/01	F.P.M. MCKINNEY, JOHN	
SUPERIOR-TARKIO		MILLING,PLANT MIX SURFACING,SE AL & COVER						06/04/01	PHONE NO: 273-7190	
IM 90-2(101)119								09/04/01		
CLINTON - EAST		MILLING,PLANT MIX SURFACING,SE AL & COVER								
CONTRACT TOTAL	56.180	km		$ 2,342,049	$ 2,137,276	$ 2,102,819			100%	62%
NH 1-1(47)57 F			JTL GROUP,INC.-DBA A-1 PAVING					03/09/01	F.P.M. ROBERTS, JAMES	
PLEASANT VALLEY		GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER						03/26/01	PHONE NO: 751-2041	
	8.100	km		$ 5,749,412	$ 5,343,464	$ 4,829,900		09/30/03***	90%	71%
BH 269-1(22)21			FRONTIER-WEST, L.L.C.					03/29/01	F.P.M. HEMBREE, TAMI	
BITTERROOT RIVER-NW STEVENSVIL		WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE						05/01/01	PHONE NO: 523-5856	
	0.452	km		$ 1,878,203	$ 1,674,456	$ 1,013,350		08/09/02***	61%	51%
IM-STPHS 90-1(144)5			ALPINE CONSTRUCTION, INC.					03/29/01	F.P.M. JOHNSON, ROBERT L.	
MEDIAN RAIL - MINERAL COUNTY		CONCRETE MEDIAN RAIL & DRAINAG E						05/14/01	PHONE NO: 523-5864	
	19.000	km		$ 4,483,642	$ 3,185,412	$ 2,985,389		06/23/02***	94%	84%
STPS 211-1(5)0			RIVERSIDE CONTRACTING, INC.				PEND	03/29/01	F.P.M. HANCOCK, DALE	
RONAN - WEST		PLANT MIX OVERLAY,SEAL & COVER					09/21/01	06/25/01	PHONE NO: 751-2043	
STPS 487-1(13)0							PEND	09/07/01		
WHITEFISH - BIG MOUNTAIN		PLANT MIX OVERLAY,SEAL & COVER					09/24/01			
STPS 556-1(2)0							PEND			
THOMPSON RIVER ROAD		PLANT MIX OVERLAY,SEAL & COVER					09/24/01			
CONTRACT TOTAL	34.810	km		$ 944,972	$ 837,948	$ 805,627			100%	85%
BH 373-1(5)0			DIAMOND CONSTRUCTION, INC.					04/26/01	F.P.M. HEMBREE, TAMI	
BITTERROOT RIVER-WOODSIDE		BRIDGE DECK REPAIR & OVERLAY,P L MIX SURFACING OF APPROACHES						06/25/01	PHONE NO: 523-5856	
	0.159	km		$ 218,591	$ 222,979	$ 202,043		08/22/01	100%	08/31/01

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPP 0002(571)				TAMIETTI CONST. CO., INC.			05/11/01	F.P.M. SULLIVAN, SHEILA	
D1-BRIDGE DECK SEAL		D1 BRIDGE DECK SEALANT					08/01/01	PHONE NO: 523-5877	
	0.526 km		$ 244,589	$ 213,639	$ 231,052		10/26/01	100%	63%
STPHS 7-2(34)86				MONTANA LINES, INC		PEND	05/11/01	F.P.M. SULLIVAN, SHEILA	
FLASHERS - N OF LOLO		FLASHERS,SIGNING & DELINEATION				10/10/01	07/05/01	PHONE NO: 523-5877	
	0.000 km		$ 23,390	$ 17,791	$ 31,298		09/27/01	100%	27%
STPHS 1-2(106)118				PAVLIK ELECTRIC CO, INC			05/11/01	F.P.M. HANCOCK, DALE	
FLASHER - WEST OF KALISPELL		FLASHER,SIGNING & INSTALLION O F FLASHING BEACON & OVERHEAD					10/17/01	PHONE NO: 751-2043	
	0.790 km		$ 17,951	$ 19,312	$ 16,099		11/01/01	100%	0%
NH-BH-STPHS 1-2(103)137				TAMIETTI CONST. CO., INC.			05/11/01	F.P.M. KALBERG, J. GARY	
BRIDGE DECK - COLUMBIA FALLS		BRIDGE DECK,HANDRAIL REPAIR,SE ISMIC RETROFIT & GRADE,PL MIX					06/21/01	PHONE NO: 751-2040	
	0.179 km		$ 1,076,460	$ 855,651	$ 621,252		09/30/02***	73%	99%
NH-STPP-STPS-IM 0002(581)				MARK RITE LINES OF MONT., INC.		PEND	05/11/01	F.P.M. SULLIVAN, SHEILA	
2001-D1-DURABLE PAVE. MARK.		2001-D1-DURABLE PAVEMENT MARKI NG				10/09/01	07/25/01	PHONE NO: 523-5877	
	289.700 km		$ 441,347	$ 463,173	$ 469,974		09/13/01	100%	82%
NH 0002(395)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. MCKINNEY, JOHN	
D1-NON-INTERSTATE GUARDRAIL		GUARDRAIL & BRIDGE RAIL RREPLA CEMENT & UPGRADING					06/25/01	PHONE NO: 273-7190	
	0.000 km		$ 513,398	$ 600,558	$ 425,692		06/30/02***	71%	73%
STPHS 6-1(91)5				OMO CONSTRUCTION INC			06/01/01	F.P.M. HANCOCK, DALE	
GUARDRAIL - W. OF JCT. MT.56		GUARDRAIL PLACEMENT					08/21/01	PHONE NO: 751-2043	
	0.000 km		$ 34,890	$ 32,035	$ 25,780		09/17/01	100%	63%
STPHS 0002(385)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. HANCOCK, DALE	
1995-D1-GUARDRAIL/SLOPE FLATTE		GUARDRAIL & SLOPE FLATTENING					06/25/01	PHONE NO: 751-2043	
	0.000 km		$ 127,023	$ 149,194	$ 79,390		06/30/02***	53%	40%
NH 5-1(24)1				JTL GROUP, INC.-MISSOULA		PEND	06/01/01	F.P.M. JOHNSON, ROBERT L.	
U.S. 93-DESMET TO POLSON TURNO		CONST.OF PLANT MIX SURFACED BU S TURNOUTS				09/20/01	07/16/01	PHONE NO: 523-5864	
	0.000 km		$ 293,617	$ 289,934	$ 286,324		10/24/01	100%	73%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 1-2(86)180				FRONTIER-WEST, L.L.C.			07/13/01	F.P.M. KALBERG, J. GARY	
MIDDLE FORK FLATHEAD RIVER-SE		CONST.OF WELDED PLT GIRDEER BR IDGE,GR,GRVL,PL.MIX SURF.&					09/10/01	PHONE NO: 751-2040	
	0.570	km	$ 3,765,960	$ 3,786,455	$ 483,767		06/30/03***	13%	18%
STPX 20(19)				MUNGAS COMPANY, INC.			07/13/01	F.P.M. SULLIVAN, SHEILA	
PETERSON RANCH-WETLAND MITIGAT		GRADING,IRRIGATION STRUCTURES ,PENCING & SEEDING					/ /	PHONE NO: 523-5877	
	0.000	km	$ 381,241	$ 230,826	$ 2,309		11/14/01***	1%	0%
NH 41(24)				D.H. BLATTNER & SONS, INC.			07/13/01	F.P.M. BENEDIK, TOM	
CAMP CREEK RESTORATION		GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE					08/15/01	PHONE NO: -	
NH 7-1(58)9 F							06/06/04***		
SULA N&S		WETLAND MITIGATION,STREAM PROT ECTION							
CONTRACT TOTAL	11.821	mi	$ 12,382,249	$ 10,723,011	$ 1,910,018			18%	24%
SMP 1599(02)				SCHELLINGER CONST CO.,INC.			07/13/01	F.P.M. HANCOCK, DALE	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					09/24/01	PHONE NO: 751-2043	
	38.000	mi	$ 340,648	$ 365,802	$ 334,065		10/30/01	100%	11/01/01
SMP 2799(02)				WARD CRUSHING, L.L.C.			07/13/01	F.P.M. KALBERG, J. GARY	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					08/17/01	PHONE NO: 751-2040	
	37.500	mi	$ 336,875	$ 334,575	$ 227,993		06/30/02***	68%	11/01/01
SMP 3199(02)				MT MAT'LS, INC.(DBA)LS JENSEN			07/13/01	F.P.M. SULLIVAN, SHEILA	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					07/18/01	PHONE NO: 523-5877	
	57.250	mi	$ 508,406	$ 538,850	$ 488,021		06/30/02***	91%	11/01/01
SMP 4599(02)				LHC, INC.			07/13/01	F.P.M. JOHNSON, ROBERT L.	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					09/10/01	PHONE NO: 523-5864	
	59.500	mi	$ 513,590	$ 437,485	$ 353,603		06/30/02***	81%	11/01/01
MISSOULA DISTRICT TOTALS			$ 78,607,918	$ 73,105,096	$ 58,289,742			76%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/01
*** BUTTE DISTRICT ***

DATE:11/13/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(257)				MARONICK CONST. LLC		APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL				03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000	km	$ 331,626	$ 289,632	$ 275,037		04/16/01	100%	109%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.			12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 585-0453	
NH-STPHS 11-1(27)53						APPR	04/13/01		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.				05/31/00			
CONTRACT TOTAL	17.439	km	$ 9,627,070	$ 9,793,421	$ 9,587,022			100%	144%
STPS 278-1(13)30				M K WEEDEN CONSTRUCTION, INC.		APPR	05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING				03/06/01	05/24/99	PHONE NO: 494-9643	
	7.837	mi	$ 3,161,119	$ 2,832,172	$ 2,900,194		09/27/01	100%	90%
AR 9906(4)				SCOTT CONSTRUCTION, INC.			06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 585-0453	
	0.000	mi	$ 200,056	$ 237,171	$ 267,471		01/12/01	100%	12/15/99
STPS 276-1(3)1				JIM GILMAN EXCAVATING INC.		PEND	10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING				10/02/01	11/08/99	PHONE NO: 494-9647	
	3.670	km	$ 1,527,711	$ 1,426,028	$ 1,616,314		07/06/01	100%	87%
STPP 13-1(33)36				A.M. WELLES, INC.		APPR	10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE				03/06/01	11/15/99	PHONE NO: 684-5609	
	18.300	km	$ 5,735,355	$ 5,713,401	$ 5,999,869		09/01/02***	98%	98%
NH 8-2(38)41				RIVERSIDE CONTRACTING, INC.		PEND	11/16/99	F.P.M. FOGARTY,BILL	
EUCLID AVENUE - HELENA		PLANT MIX OVERLAY,SEAL & COVER				01/24/01	04/03/00	PHONE NO: 457-0526	
NH 8-2(39)50						APPR	09/25/01		
EAST HELENA - EAST		PULVERIZE,WIDENING,PLANT MIX O VERLAY,SEAL & COVER				01/29/01			
CONTRACT TOTAL	15.490	km	$ 3,431,633	$ 3,243,283	$ 3,273,705			100%	97%
BR 13-2(2)83				MORGEN & OSWOOD CONST. CO.,INC		APPR	11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE				08/13/01	12/21/99	PHONE NO: 585-0453	
	0.600	km	$ 2,712,516	$ 1,848,513	$ 1,885,158		10/12/01	100%	115%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 8-4(23)77 F				RIVERSIDE CONTRACTING, INC.		APPR	11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER				03/06/01	01/31/00	PHONE NO: 585-0453	
STPE 8-4(24)76							03/22/01		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047	km	$ 2,628,286	$ 2,624,903	$ 2,618,255			100%	81%
BR-STPE 9022(13)				SLETTEN CONSTRUCTION CO		APPR	11/16/99	F.P.M. HARRIS,DEAN	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE				03/06/01	02/22/00	PHONE NO: 494-9649	
	0.222	km	$ 676,571	$ 624,361	$ 791,845		09/13/01	100%	93%
BR-STPP 13-1(29)47				COP CONSTRUCTION CO.		APPR	11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES				06/28/01	02/01/00	PHONE NO: 684-5609	
	2.238	mi	$ 4,402,959	$ 4,202,581	$ 4,199,495		07/30/01	100%	102%
STPP 29-4(22)89				JIM GILMAN EXCAVATING INC.		APPR	12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS				03/06/01	03/21/00	PHONE NO: 494-9647	
	1.176	km	$ 799,375	$ 708,178	$ 815,583		07/09/01	100%	102%
STPS 399-1(3)0				JTL GROUP, INC.-BELGRADE		APPR	03/16/00	F.P.M. HARRIS,DEAN	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING				12/14/00	04/03/00	PHONE NO: 494-9649	
	16.315	km	$ 3,003,413	$ 2,693,265	$ 2,919,690		08/20/01	100%	94%
IM 90-5(55)249				BLAHNIK CONSTRUCTION, INC.		APPR	04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER				03/06/01	05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257						APPR	09/14/01		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER				09/17/01			
STPP 13-1(32)75						APPR			
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER				03/06/01			
CONTRACT TOTAL	36.120	km	$ 6,698,864	$ 7,084,784	$ 7,336,437			100%	98%
BR 9001(35)				SLETTEN CONSTRUCTION CO		PEND	06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE				09/24/01	08/07/00	PHONE NO: 494-9635	
	0.420	km	$ 1,245,086	$ 977,392	$ 995,750		10/03/01	100%	97%
STPP 59-2(9)49				S K CONSTRUCTION, INC.		PEND	07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER				10/01/01	07/17/00	PHONE NO: 586-5074	
	12.576	mi	$ 4,464,227	$ 4,171,267	$ 4,117,457		06/30/03***	99%	87%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9047(15)				TAMIETTI CONST. CO., INC.		PEND	08/02/00	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER WEST OF MELROSE		GRADING,GRAVEL,PL MIX BITUM SU RF.& CONST PRESTRESSED CONC				09/24/01	09/18/00	PHONE NO: 494-9635	
	0.502 km		$ 753,644	$ 772,000	$ 760,566		10/15/01	100%	98%
STPP 13-5(3)95				AMERICAN CONTRACTING, INC.			08/02/00	F.P.M. HELD, TERRY	
THREE FORKS OVERPASS REMOVAL		GRADING,PMS,SEAL & COVER & STR UCTURE REMOVEL & GRAVEL					09/12/00	PHONE NO: 285-4943	
	0.720 mi		$ 711,660	$ 463,210	$ 426,757		07/13/01	100%	91%
CM 5802(3)				MARONICK CONST. LLC			08/02/00	F.P.M. CHRISTENSEN KEVIN	
CUSTER & MCHUGH-HELENA		INTERSECT IMPROV INCL GRADING, GRAVEL,PMS & SIGNALIZATION					09/11/00	PHONE NO: 495-1506	
	0.360 km		$ 469,592	$ 363,359	$ 449,323		05/01/01	100%	113%
BR 9029(27)				COP CONSTRUCTION CO.			08/31/00	F.P.M. BRAZILL,WILLIAM	
INDIAN CREEK BRIDGE		CONST.OF PRESTRESSED BRIDGE & GRAVEL APPROACHES					10/05/00	PHONE NO: 684-5609	
	0.028 km		$ 117,013	$ 134,271	$ 128,972		06/26/01	100%	68%
CM 1207(2)				CENTRAL ELECTRIC, INC.			08/31/00	F.P.M. SCHULZ,TOM	
NORTH 7TH AVENUE & GRIFFIN DRI		TRAFFIC SIGNAL					10/09/00	PHONE NO: 585-0453	
	0.000 km		$ 85,693	$ 67,220	$ 58,310		06/01/01	100%	82%
BR 9016(19)				COP CONSTRUCTION CO.			08/31/00	F.P.M. MCCORMICK, THOMAS	
GALLATIN RIVER-GALLATIN GATEWA		2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL &					01/19/01	PHONE NO: 586-5074	
	0.949 mi		$ 1,183,619	$ 1,138,408	$ 1,049,530		11/14/01***	92%	76%
CM 1201(6)				JTL GROUP, INC.-BELGRADE		APPR	09/28/00	F.P.M. HELD, TERRY	
SIGNAL-NORTH 19TH & BAXTER-BOZ		INSTALL SIGNALS W/GRADING,GRAV EL,& PLANT MIX SURFACING				08/13/01	04/09/01	PHONE NO: 285-4943	
	0.168 km		$ 364,607	$ 462,392	$ 448,047		09/07/01	100%	140%
STPHS-STPS-STPU 25(27)				S K CONSTRUCTION, INC.			11/06/00	F.P.M. FOGARTY,BILL	
ONE MILE EAST OF HELENA		GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB					03/26/01	PHONE NO: 457-0526	
	2.795 km		$ 2,061,164	$ 1,749,409	$ 2,024,295		06/22/02***	98%	94%
IM 90-3(78)180				JIM GILMAN EXCAVATING INC.		PEND	11/27/00	F.P.M. ARVISH,MIKE	
BECK HILL - DEER LODGE E.B.		PLANT MIX OVERLAY,SEAL & COVER & BRIDGE DECK TREATMENT				09/21/01	01/29/01	PHONE NO: 494-9647	
	13.661 km		$ 3,474,877	$ 2,909,950	$ 2,856,640		09/30/02***	98%	94%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9016(30)				HALL CONSTRUCTION SERVICES		PEND	11/27/00	F.P.M. GRAVAGE,DANIEL	
ROCKY CREEK BRIDGE - 3 KM EAST		CONST OF PRESTRESSED TRI-DECK BEAM BR,GRADING & GRAVELING				09/24/01	03/26/01	PHONE NO: 222-8110	
	0.340 km		$ 353,061	$ 315,450	$ 290,198		07/31/01	100%	92%
IM 15-2(68)130				JIM GILMAN EXCAVATING INC.			11/27/00	F.P.M. WILLIAMS,PAUL	
BUTTE-ELK PARK		COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING					12/03/00	PHONE NO: 494-9643	
IM 15-2(72)121							09/30/02***		
NISSLER-BUTTE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	24.010 km		$ 8,037,938	$ 8,527,271	$ 3,802,073			45%	50%
NH-STPHS 11-1(36)34				MT MAT'LS, INC.(DBA)LS JENSEN		APPR	11/27/00	F.P.M. SCHULZ,TOM	
EMIGRANT - NORTH		PLANT MIX BITUMINOUS OVERLAY,T URN LANES & GUARDRAIL				08/13/01	03/19/01	PHONE NO: 585-0453	
	16.095 km		$ 1,247,605	$ 1,240,231	$ 1,307,069		10/18/01	100%	96%
IM 15-4(86)190				RIVERSIDE CONTRACTING, INC.			11/27/00	F.P.M. FOGARTY,BILL	
HELENA-NORTH & SOUTH		COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB					03/26/01	PHONE NO: 457-0526	
	9.444 km		$ 3,194,950	$ 2,833,761	$ 2,584,081		06/29/02***	91%	111%
IM 90-6(89)301				RIVERSIDE CONTRACTING, INC.			12/19/00	F.P.M. SCHULZ,TOM	
BOZEMAN-E & W		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER					04/17/01	PHONE NO: 585-0453	
	9.556 km		$ 3,220,774	$ 2,855,014	$ 2,770,531		10/18/01	100%	100%
IM 90-5(57)264				MARONICK CONST. LLC		PEND	01/31/01	F.P.M. HARRIS,DEAN	
MILLIGAN CANYON		SEAL & COVER				09/21/01	04/03/01	PHONE NO: 494-9649	
IM 15-3(57)163						PEND	11/14/01***		
BOULDER HILL		SEAL & COVER				09/20/01			
STPP 69-1(16)1						PEND			
WHITEHALL - EAST AND NORTH		SEAL & COVER				09/21/01			
STPP 55-3(10)12						PEND			
LEGION AVE. WEST - WHITEHALL		SEAL & COVER				09/21/01			
STPP 69-1(15)0						PEND			
LEGION AVE. EAST - WHITEHALL		SEAL & COVER				09/21/01			
CONTRACT TOTAL	72.494 km		$ 1,699,926	$ 1,588,107	$ 1,513,160			95%	113%
BR 9029(18)				SLETTEN CONSTRUCTION CO			01/31/01	F.P.M. BRAZILL,WILLIAM	
MADISON RIVER - 58 KM SO OF EN		RELOCATE THRU-TRUSS,CONCRETE D ECK & ABUTMENT,AGG SURF APPROA					06/19/01	PHONE NO: 684-5609	
	0.095 km		$ 542,443	$ 562,010	$ 505,932		11/14/01***	90%	95%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 8-2(54)44			MARONICK CONST. LLC					03/09/01	F.P.M. CHRISTENSEN KEVIN	
PROSPECT AVE. HELENA		SEAL & COVER						07/11/01	PHONE NO: 495-1506	
NH 8-1(24)23								08/17/01		
ELLISTON - EAST		SEAL & COVER								
CONTRACT TOTAL	7.450	km		$ 185,871	$ 177,859	$ 173,229			100%	43%
IM 90-5(58)274			JIM GILMAN EXCAVATING INC.					03/09/01	F.P.M. HELD, TERRY	
THREE FORKS - WEST		CRACK SEAL,PL MIX SURF OVERLAY ,SEAL & COVER,BRIDGE REHAB						04/16/01	PHONE NO: 285-4943	
	6.795	km		$ 4,639,919	$ 3,798,195	$ 3,164,795		06/30/03***	83%	110%
STPE 11-1(24)50			BIG SKY ASPHALT CO.				PEND	03/29/01	F.P.M. SCHULZ,TOM	
CARTER'S BRIDGE PATH - LIVINGS		CARTER,S BRIDGE PATH					09/25/01	05/15/01	PHONE NO: 585-0453	
STPE 34(11)							PEND	10/26/01		
SIDEWALKS-PARK COUNTY		GRADING & CONSTRUCTION OF SIDE WALK W/ CURB & GUTTER					09/28/01			
CONTRACT TOTAL	4.514	km		$ 152,377	$ 163,720	$ 158,760			100%	105%
STPS 278-1(17)43			BLAHNIK CONSTRUCTION, INC.					05/11/01	F.P.M. ARVISH,MIKE	
JACKSON - WISDOM		PLANT MIX OVEERLAY & SEAL & CO VER						08/27/01	PHONE NO: 494-9647	
	28.600	km		$ 1,318,294	$ 1,266,324	$ 1,067,813		06/30/02***	84%	111%
NH 15-4(85)193 F			MARONICK CONST. LLC					05/11/01	F.P.M. CHRISTENSEN KEVIN	
CEDAR STREET INTERCHANGE-HELEN		GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL						06/26/01	PHONE NO: 495-1506	
	2.688	km		$ 3,648,604	$ 3,153,678	$ 967,468		06/30/03***	31%	52%
STPP-IM-NH-STPS 0002(582)			MARK RITE LINES OF MONT., INC.					05/11/01	F.P.M. BRAZILL,WILLIAM	
2001-D2-DURABLE PAVEMENT MARKI		2001-D2-DURABLE PAVEMENT MARKI NGS						06/27/01	PHONE NO: 684-5609	
	168.000	km		$ 359,013	$ 356,357	$ 308,382		07/28/01	100%	09/01/01
BH 540-1(12)32			EDWARD T COPPS CONST.					05/24/01	F.P.M. GRAVAGE,DANIEL	
YELLOWSTONE-CARTERS BRIDGE		REPAIR DETERIORATING CONCRETE						07/05/01	PHONE NO: 222-8110	
	0.087	km		$ 434,289	$ 377,345	$ 224,815		10/26/01	100%	80%
BR 9034(4)			SLETTEN CONSTRUCTION CO					06/01/01	F.P.M. CHRISTENSEN KEVIN	
SHIELDS RIVER BRIDGE - S.E. OF		CONST OF REINFORCED CAST IN PL ACE CONC SLAB BR,APP & GRVL						07/17/01	PHONE NO: 495-1506	
	0.213	km		$ 348,838	$ 348,225	$ 325,927		06/30/02***	94%	69%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 0002(588)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. STARCEVICH JOHN R.	
D2 NON-INTERSTATE GUARDRAIL		GUARDRAIL & CONCRETE BRIDGE RA IL REPLACEMENT & UPGRADING					08/13/01	PHONE NO: 287-3868	
	0.000 km		$ 568,524	$ 376,355	$ 384,900		10/23/01	100%	73%
IM 0002(500)				SLETTEN CONSTRUCTION CO			06/01/01	F.P.M. JOHNSON,RICKIE	
BUTTE AREA SEISMIC RETROFIT		BR DECK REHAB & SEISMIC RETRO, BR GIRDER REPAIR,BR APPR MODIF					07/16/01	PHONE NO: 494-9635	
	0.308 km		$ 1,390,173	$ 1,237,273	$ 1,280,821		09/30/02***	98%	80%
CM 5802(7)				SCOTT CONSTRUCTION, INC.			06/01/01	F.P.M. CHRISTENSEN KEVIN	
CUSTER AVE-SIGNAL SYNC-HELENA		FURNISH & INSTALL ANTENNAS & C OAXIAL CABLE					10/09/01	PHONE NO: 495-1506	
	0.000 km		$ 12,464	$ 7,480	$ 75		10/09/01	100%	110%
STPP 59-1(18)13				J AND S CONSTRUCTION		PEND	07/13/01	F.P.M. MCCORMICK, THOMAS	
PIPE-SOUTH OF CLYDE PARK		DRAINAGE PIPE INSTALLATION				10/10/01	08/20/01	PHONE NO: 586-5074	
	0.000 mi		$ 50,460	$ 53,822	$ 48,799		09/18/01	100%	33%
SMP 1699(02)				A.M. WELLES, INC.			07/13/01	F.P.M. HELD, TERRY	
BUTTE DISTRICT - CRUSH AND STO		CRUSHING & STOCKPILING					07/26/01	PHONE NO: 285-4943	
	52.500 mi		$ 509,953	$ 486,694	$ 325,851		06/30/02***	67%	11/01/01
SMP 2599(02)				MARONICK CONST. LLC			07/13/01	F.P.M. CHRISTENSEN KEVIN	
GREAT FALLS & BUTTE - CRUSH AN		CRUSHING & STOCKPILING					10/05/01	PHONE NO: 495-1506	
	25.500 mi		$ 278,828	$ 229,950	$ 233,321		10/29/01	100%	11/01/01
STPP 29-1(31)50				M A DEATLEY CONSTRUCTION			08/10/01	F.P.M. STARCEVICH JOHN R.	
SILVER STAR - NORTH & SOUTH		GRADING,GRAVEL & PLANT MIX SUR FACING					09/17/01	PHONE NO: 287-3868	
	6.965 km		$ 6,494,756	$ 6,513,198	$ 861,626		06/30/04***	13%	17%
STPP 29-1(37)43				JIM GILMAN EXCAVATING INC.			09/07/01	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES - NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING					10/24/01	PHONE NO: 684-5609	
	9.936 km		$ 4,689,089	$ 4,293,493	$ 90,770		06/30/04***	2%	3%
STPU 5807(8)				MARONICK CONST. LLC			10/11/01	F.P.M. CHRISTENSEN KEVIN	
NORTH MAIN STREET-HELENA		GR,GRAVL,PL MIX SURF,PED UNDPS ,PRSTR CONC BEAM STR,WATER,					/ /	PHONE NO: 495-1506	
BR 8-2(47)43							09/30/03***		
LYNDALE OVERPASS-HELENA		GRADE,GRAVEL,PLANT MIX SURF,PE D UNDERPASS,WATER,SEWER,SIGNAL							
CONTRACT TOTAL	1.706 mi		$ 6,374,477	$ 5,843,595	$ 0			0%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
BUTTE DISTRICT TOTALS			$109,620,359	$103,135,980	$ 80,192,121			76%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/01
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS		APPR	04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER				03/06/01	04/22/99	PHONE NO: 454-5920	
	1.570 km		$ 8,511,930	$ 9,631,310	$ 10,770,080		08/30/01	100%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.		APPR	05/04/99	F.P.M. HENDERSON, SHON	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER				10/23/00	07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							10/24/00		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467 km		$ 5,578,764	$ 5,704,490	$ 6,092,479			100%	117%
NH 1-6(20)379				A-1 PAVING, INC		APPR	06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				07/26/01	08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381						PEND	05/03/01		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER				09/24/01			
CONTRACT TOTAL	4.860 km		$ 5,458,585	$ 5,678,703	$ 6,219,998			100%	98%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.		APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				12/19/00	08/11/99	PHONE NO: 738-4505	
	5.792 km		$ 3,286,008	$ 2,947,014	$ 3,103,385		05/11/01	100%	95%
SFCN 24-4(16)127				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER				04/02/01	08/08/00	PHONE NO: 278-7078	
	17.160 km		$ 821,481	$ 801,973	$ 806,619		07/23/01	100%	107%
BR 60-2(56)35				SLETTEN CONSTRUCTION CO		APPR	06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES				09/13/01	07/13/00	PHONE NO: 738-4505	
	0.140 km		$ 729,275	$ 541,582	$ 557,405		10/15/01	100%	96%
STPP 3-1(15)18				MT MAT'LS, INC.(DBA)LS JENSEN			07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER					07/21/00	PHONE NO: 278-7078	
	15.448 mi		$ 1,629,262	$ 1,508,782	$ 1,244,557		11/14/01***	82%	82%
STPP 60-2(47)60				RIVERSIDE CONTRACTING, INC.		APPR	08/02/00	F.P.M. WOODHOUSE, HAROLD	
RICEVILLE HILL - ARMINGTON JCT		PLANT MIX OVERLAY,SEAL & COVER & GUARDRAIL REVISIONS				03/19/01	08/21/00	PHONE NO: 738-4505	
	17.251 km		$ 1,395,348	$ 1,348,188	$ 1,304,567		06/07/01	100%	58%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 3-1(12)0 F			WICKENS CONSTRUCTION, INC.				08/31/00	F.P.M. HENDERSON, SHON	
VAUGHN-SUN RIVER (EAST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES					11/14/00	PHONE NO: 454-5921	
NH 3-1(13)2 F							09/30/02***		
VAUGHN-SUN RIVER (WEST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER							
CONTRACT TOTAL	12.189	km	$ 12,371,554	$ 11,306,051	$ 9,224,128			82%	55%
BR 9007(32)			TAMIETTI CONST. CO., INC.				08/31/00	F.P.M. ROBERT VOSEN	
SUN RIVER - MANCHESTER		GRADING,PLANT MIX APPROACHES & CONT.STEEL GIDER BRIDGE					11/30/00	PHONE NO: 455-8323	
	0.314	km	$ 1,252,045	$ 1,062,068	$ 998,118		11/14/01***	94%	102%
STPS 228-2(15)24			WICKENS CONSTRUCTION, INC.			PEND	11/06/00	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD-NORTHEAST (PHASE II)		GRADE,AGG.SURF.,PLANT MIX SURF .,SEAL & COVER				10/10/01	04/02/01	PHONE NO: 738-4505	
	5.139	km	$ 1,521,899	$ 1,486,071	$ 1,350,680		06/13/02***	91%	91%
NH 0002(379)			SLETTEN CONSTRUCTION CO			APPR	11/27/00	F.P.M. BECKDEDAHL MARK	
WETLAND MIT.-E. OF BROWNING		BRIDGE WATER MAIN RECON,GRADE, GRAVEL,PLANT MIX BITUMINOUS				08/13/01	02/20/01	PHONE NO: 873-8624	
BR 1-3(43)209							11/14/01***		
MIDVALE CREEK - EAST GLACIER		GRADING,SEEDING AND FENCING							
CONTRACT TOTAL	0.500	km	$ 1,964,581	$ 2,159,610	$ 1,459,363			68%	67%
STPP 80-1(16)28			PRINCE, INC				12/19/00	F.P.M. WOODHOUSE, HAROLD	
GERALDINE - S.E.		PL MIX BIT SURF OVERLAY,SEAL & COVER					03/05/01	PHONE NO: 738-4505	
	24.730	km	$ 1,864,492	$ 1,765,772	$ 1,760,904		06/30/02***	99%	90%
STPS 343-1(4)33			BLAHNIK CONSTRUCTION, INC.				12/19/00	F.P.M. BERG, GARY	
GALATA - NORTH & SOUTH		GRADING,GRAVEL,PL MIX BIT SURF ,SEAL & COVER					01/17/01	PHONE NO: 265-6821	
	16.580	km	$ 2,830,839	$ 3,217,379	$ 3,138,768		06/30/03***	98%	98%
STPHS 10-1(21)2			SCOTT CONSTRUCTION, INC.				03/09/01	F.P.M. AAFEDT, RANDY	
1996 - D3 - SIGNALS		1996 D3 SIGNALS & SIGNING					06/19/01	PHONE NO: 454-5920	
STPHS 5299(47)							11/08/01		
1997 GREAT FALLS - ELECTRICAL		1997 GREAT FALLS-ELECTRICAL SI GNALS & SIGNING							
CONTRACT TOTAL	0.000	km	$ 154,676	$ 67,394	$ 52,276			100%	93%
IM 15-8(55)389			JTL GROUP,INC.-DBA A-1 PAVING				03/09/01	F.P.M. BECKDEDAHL MARK	
SUNBURST - SWEETGRASS		MILL,FILL,EXC,HOT RECYCLE PL M IX BITUM SURF,SEAL & COVER					04/10/01	PHONE NO: 873-8624	
	13.700	km	$ 5,682,958	$ 5,243,251	$ 4,921,882		06/30/03***	94%	93%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 10-3(10)89				BLAHNIK CONSTRUCTION, INC.			05/11/01	F.P.M. BERG, GARY	
BOX ELDER-HAVRE		PLANT MIX SURFACING & SEAL & C OVER					07/19/01	PHONE NO: 265-6821	
	35.742	km	$ 2,326,601	$ 2,252,775	$ 1,739,058		09/30/02***	77%	102%
IM 15-8(54)398				SWANK ENTERPRISES			05/11/01	F.P.M. BECKDEDAHL MARK	
SWEETGRASS REST AREA		NEW REST AREA & LANDSCAPING					06/22/01	PHONE NO: 873-8624	
	0.000	km	$ 1,509,202	$ 1,952,930	$ 1,291,178		09/24/02***	66%	61%
STPS 223-1(7)2				BLAHNIK CONSTRUCTION, INC.			05/11/01	F.P.M. AAFEDT, RANDY	
3 KM N. OF US. 87 - NORTH		PLANT MIX BIT.SURFACING OVERLA Y,SEAL & COVER					06/04/01	PHONE NO: 454-5920	
	22.125	km	$ 972,889	$ 921,217	$ 831,575		08/12/01	100%	73%
IM-STPS-NH-STPP 0002(583)				HIGHWAY SPECIALTIES, INC.			05/24/01	F.P.M. KLETTE, MIKE	
2001-D3-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKINGS					08/16/01	PHONE NO: 278-7078	
	34.600	mi	$ 572,596	$ 548,017	$ 519,079		10/18/01	100%	09/14/01
SMP 0799(02)				KONITZ CONTRACTING, INC.			07/13/01	F.P.M. KLETTE, MIKE	
GREAT FALLS DISTRICT - CRUSH A		CRUSHING & STOCKPILING					07/12/01	PHONE NO: 278-7078	
	19.047	km	$ 209,113	$ 214,029	$ 214,165		09/10/01	100%	04/01/02
PLH-STPU 5221(3)				UNITED MAT'LS OF GREAT FALLS			08/10/01	F.P.M. AAFEDT, RANDY	
GIANT SPRINGS ROAD-GREAT FALLS		GRADE,AGG & PL MIX BITUM SURF, SEAL & COVER & PED UNDERPASS					09/19/01	PHONE NO: 454-5920	
	0.980	km	$ 758,075	$ 818,784	$ 107,252		08/22/02***	13%	39%
IM 15-6(34)301				MT MAT'LS, INC.(DBA)LS JENSEN			08/10/01	F.P.M. WOODHOUSE, HAROLD	
POWER - NORTH & SOUTH		MILL,FILL,PMS OVERLAY & SEAL & COVER OF MAINLINE & HOT					10/04/01	PHONE NO: 738-4505	
	12.476	km	$ 3,544,167	$ 3,399,300	$ 103,991		06/20/03***	3%	37%
CM 5218(2)				MONTANA LINES, INC			08/10/01	F.P.M. AAFEDT, RANDY	
2ND AVE N-SIGNALS-GREAT FALLS		SIGNALS,SIGNING,SIDEWALK & CUR B & GUTTER IMPROVEMENTS					11/05/01	PHONE NO: 454-5920	
	0.000	km	$ 203,890	$ 149,512	$ 0		06/04/02***	0%	0%
NH 1-4(21)279				MONTANA LINES, INC			09/07/01	F.P.M. BECKDEDAHL MARK	
OVERHEAD SIGN-SHELBY		OVERHEAD CANTILEVER SIGN STRUC TURE					/ /	PHONE NO: 873-8624	
	0.000	km	$ 15,035	$ 25,275	$ 0		06/02/02***	0%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 444-1(4)4				SLETTEN CONSTRUCTION CO			09/07/01	F.P.M. BECKDEDAHL MARK	
WILLOW CREEK-NORTHEAST OF BLAC		PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES					10/22/01	PHONE NO: 873-8624	
BR 444-1(5)4							07/24/02***		
CUT BANK CREEK-NORTHEAST OF BL		PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES							
CONTRACT TOTAL	0.890 km		$ 1,551,062	$ 1,672,569	$ 0			0%	8%
NH 1-5(5)308 F				SCHELLINGER CONST CO.,INC.			10/11/01	F.P.M. BERG, GARY	
LOTHAIR - EAST		GRADING,GRAVEL,PLANT MIX BIT.S URFACE,SEAL & COVER					/ /	PHONE NO: 265-6821	
	21.569 km		$ 8,518,696	$ 9,073,543	$ 0		09/30/04***	0%	0%
IM 15-5(100)291				SCHELLINGER CONST CO.,INC.			10/11/01	F.P.M. AAFEDT, RANDY	
VAUGHN-NORTH		GRADE,AGG SURF,COLD MILL,PL MI X BIT SURF,SEAL & COVER,REHAB					11/06/01	PHONE NO: 454-5920	
	16.211 mi		$ 12,118,035	$ 11,612,453	$ 0		06/30/02***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 87,353,056	$ 87,110,041	$ 57,811,506			64%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.		APPR	04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				07/26/01	06/14/99	PHONE NO: 233-3628	
	10.800	km	$ 6,210,231	$ 5,653,388	$ 6,210,179		06/21/01	100%	101%
STPS 494-1(2)0				NORTHERN IMPROVEMENT COMPANY		APPR	06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER				03/06/01	07/31/00	PHONE NO: 233-3612	
	12.203	km	$ 1,963,485	$ 2,052,072	$ 2,126,335		06/08/01	100%	84%
STPE-STPP 42-3(14)76				L. SCANLAN CONTRACTOR		APPR	06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E				08/13/01	08/11/00	PHONE NO: 228-9478	
	0.000	km	$ 282,177	$ 411,571	$ 406,817		11/14/01***	99%	109%
STPP 22-2(15)30				S K CONSTRUCTION, INC.			07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG					07/19/00	PHONE NO: 787-5701	
	17.613	km	$ 7,245,674	$ 6,171,379	$ 5,028,835		06/19/03***	81%	80%
IM 94-7(22)244				EMPIRE SAND AND GRAVEL COMPANY			07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					08/10/00	PHONE NO: 377-5296	
	10.390	km	$ 2,836,233	$ 3,122,719	$ 3,170,197		06/30/02***	98%	97%
STPS 254-1(17)32				WICKENS CONSTRUCTION, INC.		APPR	08/02/00	F.P.M. SLASKA, JIM	
13 KM NORTH OF BLOOMFIELD - NO		GRADING,AGG.SURF.,PLANT MIX BI TUM SURF.& SEAL & COVER				06/13/01	08/21/00	PHONE NO: 377-5296	
	9.369	km	$ 2,421,892	$ 2,174,379	$ 2,239,709		07/18/01	100%	49%
IM 94-5(30)170				EMPIRE SAND AND GRAVEL COMPANY		PEND	08/31/00	F.P.M. SLASKA, JIM	
POWDER RIVER - EAST		MILLING,FILLING,PLANT MIX BITU M.SURFACING OVERLAY,SEAL &				10/04/01	09/21/00	PHONE NO: 377-5296	
	23.700	km	$ 9,590,337	$ 8,891,443	$ 9,241,069		08/08/03***	98%	87%
NH 37-2(16)42 F				RIVERSIDE CONTRACTING, INC.			11/06/00	F.P.M. MARTIN, DOUGLAS	
LAME DEER-EAST		GRADE,AGG.CTB,PLANT MIX SURF,S EAL & COVER,& WETLAND					12/12/00	PHONE NO: 748-3175	
	11.190	km	$ 8,910,576	$ 9,038,202	$ 8,511,100		08/18/03***	94%	77%
NH 37-2(17)49 F				RIVERSIDE CONTRACTING, INC.			11/06/00	F.P.M. MARTIN, DOUGLAS	
11 KM EAST OF LAME DEER - EAST		GRADE AGG SURF.,CTB,PLANT MIX SURF.,SEAL & COVER					12/12/00	PHONE NO: 748-3175	
	8.925	km	$ 8,308,921	$ 8,831,903	$ 7,018,669		08/21/03***	79%	76%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 23-2(18)64 F				E.H. OFTEDAL AND SONS, INC.			11/27/00	F.P.M. SWANSON, ROBERT E.	
OLIVE N & S		GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM					03/12/01	PHONE NO: 436-2704	
	19.100 km		$ 9,371,165	$ 10,642,287	$ 7,043,304		06/30/04***	66%	54%
NH 99-1(4)29				PRINCE, INC			11/27/00	F.P.M. PISK, RANDAL	
LORING - NORTH & SOUTH		LEVELING,COLD MILLING,PLANT MI X OVERLAY,SEAL & COVER,SIGN					05/24/01	PHONE NO: 228-9478	
	39.980 km		$ 2,180,496	$ 1,935,631	$ 1,642,269		06/24/02***	85%	90%
IM 94-4(64)142				PRINCE, INC		PEND	11/27/00	F.P.M. FRETTE, KURT	
5 KM EAST OF MILES CITY-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER				10/03/01	03/07/01	PHONE NO: 233-3612	
IM 94-4(63)129							08/01/01		
RADAR INTERCHANGE-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	28.784 km		$ 4,132,019	$ 3,614,321	$ 3,560,475			100%	46%
STPP-NH-IM 0002(492)				ARROW STRIPING AND MFG., INC.		APPR	11/27/00	F.P.M. MIKE BUTZLAFF	
2000-D4-DURABLE PAVEMENT MARKI		2000-D4-DURABLE PAVEMENT MARKI NGS				08/14/01	05/16/01	PHONE NO: 653-1577	
	355.300 km		$ 404,269	$ 345,707	$ 414,481		08/08/01	100%	77%
STPP 20-1(8)0				CENTURY COMPANIES, INC.		PEND	11/27/00	F.P.M. BACON, DAVID	
GLENDIVE-NORTH		PORTLAND CEMENT CONCRETE PAVEM ENT				10/12/01	04/20/01	PHONE NO: 377-5296	
	0.924 km		$ 895,362	$ 678,567	$ 901,277		07/17/01	100%	50%
IM 94-4(62)148				PRINCE, INC		PEND	11/27/00	F.P.M. FRETTE, KURT	
SHIRLEY INTERCHANGE - EAST & W		MILLING,HOT RECYCLED PLANT MIX OVERLAY,SEAL & COVER				09/21/01	03/06/01	PHONE NO: 233-3612	
	9.427 km		$ 3,440,799	$ 2,837,364	$ 2,853,224		11/02/01	100%	79%
NH 23-2(20)56 F				E.H. OFTEDAL AND SONS, INC.			12/19/00	F.P.M. SWANSON, ROBERT E.	
COALWOOD - SOUTH		GRADING,GRAVEL,PL MIX SURF,SEA L & COVER					02/13/01	PHONE NO: 436-2704	
	13.249 km		$ 7,520,509	$ 7,095,158	$ 6,462,855		09/30/03***	91%	61%
IM 94-3(54)116				PRINCE, INC			01/31/01	F.P.M. MIKE BUTZLAFF	
HATHAWAY-EAST & WEST(WB)		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					06/07/01	PHONE NO: 653-1577	
	20.502 km		$ 3,457,200	$ 3,100,000	$ 2,480,019		06/30/03***	80%	102%
STPP 0002(503)				HIGHWAY IMPROVEMENT INC		APPR	03/09/01	F.P.M. LAUCKNER, JAMES	
I-94 BUSINESS LOOP-GLENDIVE		CRACK SEALING				08/13/01	04/30/01	PHONE NO: 377-5296	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 25-1(28)9						APPR	10/03/01		
14 KM NORTH OF CIRCLE-NORTH		CRACK SEALING				08/13/01			
SFCN 57-5(23)192						APPR			
32 KM WEST OF JORDAN-EAST		CRACK SEALING				08/08/01			
SFCN 20-1(7)1						APPR			
JUNCTION I-94 & MT 16-NORTHEAS		CRACK SEALING				08/08/01			
CONTRACT TOTAL	103.060 km		$ 338,168	$ 341,280	$ 347,659			100%	63%
STPP 25-1(27)0				CENTURY COMPANIES, INC.		APPR	03/09/01	F.P.M. LAUCKNER, JAMES	
CIRCLE-NORTH		PLANT MIX OVERLAY,SEAL & COVER				08/13/01	04/09/01	PHONE NO: 377-5296	
	13.817 km		$ 791,451	$ 871,751	$ 1,339,076		08/21/01	100%	62%
STPP 39-1(31)44				CENTURY COMPANIES, INC.		APPR	03/09/01	F.P.M. MARTIN, DOUGLAS	
35 KM NORTH OF COLSTRIP-NORTH		PL MIX OVERLAY,LEVELING,SEAL & COVER,LOOP DETECT INSTALL				09/13/01	06/13/01	PHONE NO: 748-3175	
	10.900 km		$ 865,173	$ 782,577	$ 812,576		09/07/01	100%	44%
BH 0002(496)				JARRETT CONSTRUCTION INC.			03/09/01	F.P.M. BACON, DAVID	
FY 99-BRIDGE SCOUR PROGRAM		SCOUR PROTECTION					08/20/01	PHONE NO: 377-5296	
	0.000 km		$ 220,415	$ 183,364	$ 164,617		10/15/01	100%	33%
BR 208-1(2)9				SLETTEN CONSTRUCTION CO			03/29/01	F.P.M. GREUFE, LARRY	
WHITEWATER CREEK - WHITEWATER		GRADING,GRAVEL,CONDTRUCTION OF STEEL GIRDER BRIDGE					06/12/01	PHONE NO: 653-1574	
	0.611 km		$ 584,909	$ 703,872	$ 683,595		11/05/01	100%	71%
NH 23-1(19)48 F				E.H. OFTEDAL AND SONS, INC.			03/29/01	F.P.M. FRETTE, KURT	
COALWOOD-NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER					08/28/01	PHONE NO: 233-3612	
	13.294 km		$ 6,017,266	$ 6,485,034	$ 99,153		09/30/03***	2%	47%
STPP 23-1(26)0				CENTURY COMPANIES, INC.			05/11/01	F.P.M. BARTH, TIM	
JCT MT 59 & US 12 EAST		PLANT MIX BIT.OVERLAY,SEAL & C OVER					06/11/01	PHONE NO: 233-3628	
CM 8005(2)							06/30/02***		
BRIDGE STREET - MILES CITY		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	1.299 km		$ 649,989	$ 794,861	$ 965,016			98%	129%
NH 23-3(10)130				RIVERSIDE CONTRACTING, INC.			06/01/01	F.P.M. BARTH, TIM	
ALZADA-EAST & WEST		WIDENING,CEMENT TREATED PULV B ASE,PL MIX OVERLAY & SEAL & CO					07/10/01	PHONE NO: 233-3628	
	15.298 km		$ 5,040,955	$ 4,929,743	$ 854,921		09/08/03***	17%	59%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/01
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP-STPE 2-2(11)83			RIVERSIDE CONTRACTING, INC.					06/01/01	F.P.M. LAUCKNER, JAMES	
US 12 & MT 7 JCT - BAKER		GR,GRVL,CEMENT TREATED BASE,MI LL,PL MIX BIT & CONC SURF,CURB						07/09/01	PHONE NO: 377-5296	
	2.060	km		$ 2,339,057	$ 2,779,868	$ 2,489,659		09/09/02***	90%	90%
STPS 447-1(15)0			NORTHERN IMPROVEMENT COMPANY					06/01/01	F.P.M. MIKE BUTZLAFF	
JUNCTION I-94 - SOUTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER						07/20/01	PHONE NO: 653-1577	
	19.403	km		$ 825,291	$ 820,901	$ 721,981		08/27/01	100%	37%
STPP 31-1(13)0			RIVERSIDE CONTRACTING, INC.					07/13/01	F.P.M. PISK, RANDAL	
GLASGOW - NORTH		PLANT MIX OVERLAY,LEVELING,SEA L & COVER						09/11/01	PHONE NO: 228-9478	
	27.260	mi		$ 1,639,613	$ 1,593,197	$ 261,884		07/15/02***	16%	51%
SMP 0999(02)			KONITZ CONTRACTING, INC.					07/13/01	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		CRUSHING & STOCKPILING						09/19/01	PHONE NO: 233-3612	
	20.000	mi		$ 406,575	$ 294,625	$ 84,911		11/14/01***	29%	03/15/02
SMP 1099(02)			CENTURY COMPANIES, INC.					07/13/01	F.P.M. ARTHUR, RONALD T.	
GLENDIVE DISTRICT - CRUSH AND		CRUSHING & STOCKPILING						07/30/01	PHONE NO: 787-5701	
	16.800	km		$ 251,160	$ 234,700	$ 86,195		11/14/01***	37%	04/01/02
STPP 2-1(33)46			PRINCE, INC					08/10/01	F.P.M. FRETTE, KURT	
CUSTER/FALLON CO LINE - E & W		COLD MILLING,PLANT MIX & SEAL & COVER						09/26/01	PHONE NO: 233-3612	
	20.814	km		$ 2,925,888	$ 3,222,322	$ 480,874		06/30/03***	15%	34%
NH 1-9(37)541			CENTURY COMPANIES, INC.					08/10/01	F.P.M. PISK, RANDAL	
GLASGOW EAST & WEST		PLANT MIX BITUMINOUS OVERLAY,P CCP,MILL & LEVELING						09/12/01	PHONE NO: 228-9478	
	5.267	km		$ 2,903,857	$ 2,718,447	$ 507,981		06/30/03***	19%	21%
STPS 438-1(10)29			J T L GROUP, INC. - HIGHWAY					08/10/01	F.P.M. PISK, RANDAL	
46 KM NORTH OF NASHUA-NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING & SEAL & COVER						09/26/01	PHONE NO: 228-9478	
STPS 438-1(15)21								06/30/03***		
34 KM NORTH OF NASHUA-NORTH		LEVELING,PMS OVERLAY,SEAL & CO VER								
CONTRACT TOTAL	11.922	km		$ 2,439,686	$ 2,980,507	$ 457,701			15%	33%
NH-STPS-STPP 0002(584)			HIGHWAY SPECIALTIES, INC.					08/10/01	F.P.M. SLASKA, JIM	
2001-D4-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKING MATERIAL						/ /	PHONE NO: 377-5296	
	19.640	km		$ 117,177	$ 115,683	$ 0		07/02/02***	0%	30%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPS-BR 6(10)			DEBCON, INC					08/10/01	F.P.M. BARTH, TIM	
WATERSHED 16 - WETLAND MITIGAT		COSTRUCTION OF A 58-METER DIKE		EMBANKMENT & CREATION OF A				10/05/01	PHONE NO: 233-3628	
	0.000	km		$ 85,903	$ 64,986	$ 30,801		11/06/01	100%	17%
CM 43(20)			CENTURY COMPANIES, INC.					08/10/01	F.P.M. MIKE BUTZLAFF	
PAVING - WOLF POINT		GRADE,GRAVEL,PL MIX BITUM.SURF		ACE,SEAL & COVER,& CONCRETE				09/26/01	PHONE NO: 653-1577	
	0.872	km		$ 557,586	$ 592,949	$ 141,862		08/26/02***	24%	50%
CM 1405(1)			FRANZ CONSTRUCTION, INC					08/10/01	F.P.M. SLASKA, JIM	
COUNTY ROAD 350-SIDNEY		PLANT MIX BITUMINOUS OVERLAY,&		SEAL & COVER				/ /	PHONE NO: 377-5296	
	1.260	km		$ 102,743	$ 122,620	$ 0		11/14/01***	0%	23%
BR 9053(27)			SLETTEN CONSTRUCTION CO					09/07/01	F.P.M. GREUFE, LARRY	
MILK RIVER - N OF TAMPICO		CONST OF CONTINUOUS STEEL BEAM		STRUCTURE WITH GRAVELED APPRO				10/18/01	PHONE NO: 653-1574	
	0.449	km		$ 1,884,743	$ 1,236,837	$ 12,368		09/30/02***	1%	6%
PLH-STPS 323-1(13)62			WICKENS CONSTRUCTION, INC.					10/11/01	F.P.M. BARTH, TIM	
ALZADA - NORTH		GRADING & GRAVEL SURFACING						11/05/01	PHONE NO: 233-3628	
	16.100	mi		$ 4,080,875	$ 4,178,086	$ 0		06/30/04***	0%	0%
GLENDIVE DISTRICT TOTALS				$114,239,821	$112,644,298	$ 79,853,644			69%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
DPI 0194(001) F			NORTHERN LINE LAYERS, INC.				APPR	06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER					05/02/01	08/10/98	PHONE NO: 657-0269	
	4.154	km		$ 14,524,331	$ 15,444,134	$ 15,791,219		11/14/01***	98%	99%
STPP 14-5(15)169			WICKENS CONSTRUCTION, INC.					11/25/98	F.P.M. BROWN GERRY	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER						02/22/99	PHONE NO: 323-3699	
	19.333	km		$ 11,563,965	$ 9,648,986	$ 9,508,672		06/30/02***	99%	97%
IM 90-8(132)438			JTL GROUP, INC.-BILLINGS				APPR	12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8					01/29/01	03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437							APPR	06/22/01		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE					10/23/00			
CONTRACT TOTAL	19.734	km		$ 10,173,185	$ 9,101,273	$ 12,162,545			100%	93%
IM 90-9(91)498			EMPIRE SAND AND GRAVEL CO.,INC				PEND	06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.					10/10/01	09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509								05/09/01		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER								
IM 90-9(86)517										
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER								
CONTRACT TOTAL	37.617	km		$ 3,480,454	$ 4,188,307	$ 4,398,523			100%	83%
PLH-STPS-CT 314-1(13)32			E.H. OFTEDAL AND SONS, INC.				APPR	09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER					03/06/01	11/16/99	PHONE NO: 657-0267	
	19.913	km		$ 9,237,472	$ 7,818,266	$ 10,101,225		06/30/02***	98%	93%
NH 57-2(19)22 F			PRINCE, INC				APPR	03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER					09/13/01	06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F							APPR	10/10/01		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER					09/13/01			
CONTRACT TOTAL	20.430	km		$ 6,291,708	$ 4,617,268	$ 4,562,985			100%	102%
BR 9048(11)			EDWARD T COPPS CONST.				APPR	03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE					08/13/01	04/05/00	PHONE NO: 657-0273	
	0.663	km		$ 1,183,040	$ 823,782	$ 896,540		11/14/01***	98%	98%
SFCI 90-8(144)409			RIVERSIDE CONTRACTING, INC.				APPR	05/02/00	F.P.M. BERGEN, PERRY	
COLUMBUS - PARK CITY		MILLING,FILLING,SEAL & COVER					12/28/00	06/27/00	PHONE NO: 322-5870	
	28.445	km		$ 3,013,603	$ 2,496,764	$ 3,483,663		06/30/02***	98%	91%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1002(9)				JTL GROUP, INC.-BILLINGS		APPR	06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF				08/13/01	07/10/00	PHONE NO: 657-0271	
	1.079	km	$ 2,699,863	$ 3,145,343	$ 3,473,023		06/30/02***	98%	97%
STPS 314-1(14)18				CENTURY COMPANIES, INC.		APPR	07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY				03/06/01	09/06/00	PHONE NO: 657-0267	
	23.160	km	$ 1,392,896	$ 1,558,796	$ 1,595,085		08/07/01	100%	82%
BR 568-1(9)1				COP CONSTRUCTION CO.			08/31/00	F.P.M. NELSON, ROD	
YELLOWSTONE RIVER-NW POMPEYS P		CONST OF PRESTRESSED CONC.BEAM BRIDGE,GRADING,AGGERGATE					10/10/00	PHONE NO: 657-0264	
	1.060	km	$ 2,736,398	$ 1,874,523	$ 1,697,416		06/30/02***	91%	89%
IM 94-2(28)51				EMPIRE SAND AND GRAVEL COMPANY			11/06/00	F.P.M. SLOE, DAVID A.	
HYSHAM HILLS		COLD MILLING,PULVERIZE,PLANT M IX SURF.,SEAL & COVER					01/09/01	PHONE NO: 657-0269	
	19.149	km	$ 6,888,544	$ 6,131,635	$ 5,766,635		09/30/02***	94%	91%
STPP 28-2(22)70				RIVERSIDE CONTRACTING, INC.		PEND	11/06/00	F.P.M. JAY MUHLBEIER	
RED LODGE - NORTH		COLD MILLING,COLD RECYCLE,PLAN T MIX SURF.,SEAL & COVER,& PS				09/26/01	03/12/01	PHONE NO: 657-0207	
	50.482	km	$ 3,068,261	$ 3,225,039	$ 4,061,957		09/30/02***	98%	90%
IM 94-1(61)47				EMPIRE SAND AND GRAVEL COMPANY			11/27/00	F.P.M. SLOE, DAVID A.	
BIG HORN INTERCHANGE E & W		MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER					02/08/01	PHONE NO: 657-0269	
	17.837	km	$ 2,185,015	$ 2,360,221	$ 1,806,191		07/09/02***	77%	71%
IM 90-8(149)399				RIVERSIDE CONTRACTING, INC.		APPR	11/27/00	F.P.M. JAY MUHLBEIER	
REEDPOINT-COLUMBUS		COLD MILLING, PL MIX BITUM SUR F FILL & OVERLAY\SEAL & COVER				08/13/01	02/01/01	PHONE NO: 657-0207	
IM 90-7(77)364							06/20/02***		
16 KM EAST OF SWEET GRASS COUN		COLD MILLING,PLANT MIX BITUM.S URF.FILL & OVERLAY/SEAL &							
CONTRACT TOTAL	23.953	km	$ 3,191,843	$ 3,142,392	$ 2,869,966			91%	63%
STPHS 0002(480)				EXCEL ELECTRIC, INC		APPR	11/27/00	F.P.M. SHUPAK,TOM	
1996 - D5 ELECTRICAL		SIGNING UPGRADE,LIGHT POLE INS ALL,SIGNING & SIGNALS				07/31/01	04/16/01	PHONE NO: 657-0271	
	0.000	km	$ 43,029	$ 38,830	$ 30,164		08/09/01	100%	77%
BR 9056(26)				EGGART ENGINEERING & CONST.			12/19/00	F.P.M. NELSON, ROD	
BBWA CANAL-MOSSMAIN INTERCHANG		GRADING,PL MIX SURF,AGGREGATE SURF,SEAL & COVER					03/01/01	PHONE NO: 657-0264	
	0.321	km	$ 326,422	$ 336,697	$ 279,876		10/17/01	100%	99%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 4-1(23)0 F				CENTURY COMPANIES, INC.			12/19/00	F.P.M. BERGEN, PERRY	
WARREN - NORTH & SOUTH		GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE,					03/05/01	PHONE NO: 322-5870	
	20.497 km		$ 7,351,605	$ 6,409,592	$ 2,592,176		06/30/03***	40%	44%
SFCI 94-1(58)13				RIVERSIDE CONTRACTING, INC.			01/31/01	F.P.M. JAY MUHLBEIER	
BALLANTINE INT - EAST & WEST		MILL,FILL,SEAL & COVER,BRIDGE DECK SURFACE TREATMENT					03/12/01	PHONE NO: 657-0207	
SFCI 94-1(59)8							09/19/01		
HUNTLEY - BALLANTINE		MILL,FILL,SEAL & COVER & GUARD RAIL IMPROVEMENTS							
CONTRACT TOTAL	25.490 km		$ 2,867,635	$ 2,739,748	$ 2,596,674			100%	84%
IM 90-9(93)543				MARVIN A. REHBEIN			03/09/01	F.P.M. JAY MUHLBEIER	
WYOLA - SOUTH		COLD MILLING,FILL,SEAL & COVER					05/21/01	PHONE NO: 657-0207	
	17.624 km		$ 2,487,066	$ 2,691,176	$ 2,245,467		09/30/02***	83%	81%
IM 90-9(92)486				MARVIN A. REHBEIN		PEND	03/09/01	F.P.M. JAY MUHLBEIER	
TOLUCA - EAST		MILL,PLANT MIX BITUM SURFACING ,SEAL & COVER				10/03/01	04/11/01	PHONE NO: 657-0207	
	26.482 km		$ 3,401,372	$ 3,883,120	$ 4,838,488		09/30/02***	98%	94%
STPP 14-5(17)181				M K WEEDEN CONSTRUCTION, INC.			03/09/01	F.P.M. BROWN GERRY	
19 KILOMETERS EAST OF ROUNDUP-		GRADING,GRAVEL & PLANT MIX SUR FACING					04/13/01	PHONE NO: 323-3699	
	12.660 km		$ 6,545,224	$ 7,682,910	$ 5,631,881		06/30/04***	73%	66%
IM 90-7(72)392				COP CONSTRUCTION CO.			03/29/01	F.P.M. STUDEBAKER, RAYMOND	
REEDPOINT-E & W STRUCTURES		STRUCTURE REHABILITATION					04/26/01	PHONE NO: 657-0273	
	0.097 km		$ 934,791	$ 1,085,191	$ 1,238,924		07/16/02***	98%	80%
NH-STPS-STPX-STPP-IM 0002(585)				MARK RITE LINES OF MONT., INC.			05/24/01	F.P.M. FAVERO CRAIG	
2001-D5-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKINGS					08/30/01	PHONE NO: 657-0267	
	281.600 km		$ 316,604	$ 289,000	$ 285,151		09/29/01	100%	09/14/01
IM 56683(1)				RIVERSIDE CONTRACTING, INC.			07/13/01	F.P.M. SHUPAK,TOM	
SOUTH FRONTAGE ROAD RELOCATION		GR,GRVL,PL MIX BIT SURF,PORTLA ND CEMENT SURF,SEAL & COVER					08/06/01	PHONE NO: 657-0271	
	2.100 km		$ 3,059,893	$ 3,273,864	$ 145,220		06/30/03***	4%	20%
STPHS 0002(498)				OMO CONSTRUCTION INC			07/13/01	F.P.M. FAVERO CRAIG	
1997 - D5 - SIGNING		1997-D5-SIGNING IMPROVEMENTS					08/27/01	PHONE NO: 657-0267	
	0.000 mi		$ 20,247	$ 19,697	$ 17,280		09/11/01	100%	50%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/01
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 0599(02)				PURCELL CONSTRUCTION			07/13/01	F.P.M. FAVERO CRAIG	
BILLINGS DISTRICT -CRUSH AND S		CRUSHING & STOCKPILING					08/20/01	PHONE NO: 657-0267	
	10.000 km		$ 125,063	$ 74,988	$ 66,423		10/18/01	100%	11/01/01
CM 16-1(43)1				MONTANA LINES, INC			08/10/01	F.P.M. FAVERO CRAIG	
MAIN STREET - BILLINGS HEIGHTS		UPGRADE EXISTING TRAFFIC SIGN ALS,CURB RAMPS,SIGNING &					/ /	PHONE NO: 657-0267	
	0.000 mi		$ 343,469	$ 362,642	$ 3,626		06/09/02***	1%	0%
BILLINGS DISTRICT TOTALS			$109,452,998	$104,464,183	$102,146,997			88%	
TOTALS FOR ALL PROJECTS:			$499,274,152	$480,459,598	$378,294,010			75%	

625.704
H3cr
11/30/01

MONTANA STATE LIBRARY
3 0864 0015 2098 3

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/01
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.				12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.						03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1							APPR	12/15/01***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES					09/13/01			
STPP 33-1(24)0							APPR			
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS					10/31/00			
CONTRACT TOTAL	0.544	km	$ 3,515,447		$ 3,348,840	$ 3,406,676			98%	93%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION			APPR	06/15/99	F.P.M. BENEDIK, TOM	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING					10/26/01	07/19/99	PHONE NO: -	
	0.000	km	$ 1,095,659		$ 940,332	$ 983,577		10/30/01	100%	118%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA			APPR	11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE					08/22/01	02/14/00	PHONE NO: 273-7190	
	8.995	mi	$ 7,551,043		$ 7,022,657	$ 6,956,879		07/17/01	100%	100%
NH-STPE 7-1(74)76 F				SCHELLINGER CONST CO.,INC.			APPR	02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT					09/13/01	03/20/00	PHONE NO: -	
	3.641	km	$ 2,562,931		$ 2,417,850	$ 2,701,888		06/25/01	100%	95%
CM-BR 8107(12)				BODELL CONSTRUCTION COMPANY				02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT						04/11/00	PHONE NO: 523-5856	
	0.539	km	$ 5,510,210		$ 7,017,632	$ 4,786,195		12/15/01***	68%	80%
STPHS 0002(384)				ALPINE CONSTRUCTION, INC.			APPR	03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING					12/19/00	05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)							APPR	10/18/00		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR					01/29/01			
STPHS 269-1(24)15							APPR			
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS					03/06/01			
CONTRACT TOTAL	0.000	km	$ 139,661		$ 135,053	$ 139,994			100%	90%
SFCN 1-2(94)120				A-1 PAVING, INC			APPR	04/11/00	F.P.M. ROBERTS, JAMES	
WEST IDAHO STREET-KALISPELL		PLANT MIX OVERLAY,SEAL & COVER					11/14/00	05/09/00	PHONE NO: 751-2041	
SFCN 1-2(97)91							APPR	09/22/00		
MARION-WEST		PLANT MIX OVERLAY,SEAL & COVER					12/28/00			
STPS 209-1(4)0										
BIGFORK-EAST		CRACK SEALING,SEAL & COVER								

*** ESTIMATED COMPLETION DATE

STATE DOCUMENTS COLLECTION
2001
MONTANA STATE LIBRARY
1515 E. 6th AVE
HELENA, MONTANA 59

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/01
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	MT. DEPT. FIELD PROJECT MANAGER / AWARD DATE WORK BEG. WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 317-1(6)1						APPR			
WILLOW GLEN/CONRAD DRIVE-KALIS		PLANT MIX OVERLAY,SEAL & COVER				02/27/01			
STPS 503-1(8)8									
AIRPORT ROAD-KALISPELL		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	36.953 km		$ 1,503,609	$ 1,248,556	$ 1,367,133			100%	79%
IM 90-1(135)0				MONTANA LINES, INC		PEND	05/02/00	F.P.M. JOHNSON, ROBERT L.	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS				10/03/01	06/06/01	PHONE NO: 523-5864	
	0.000 km		$ 218,074	$ 300,275	$ 284,362		10/18/01	100%	93%
CM-NH 5-3(51)112 F				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT				02/27/01	07/24/00	PHONE NO: 751-2043	
STPP 1-2(93)121						APPR	06/28/01		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.				01/29/01			
CONTRACT TOTAL	1.480 km		$ 3,180,396	$ 3,266,694	$ 4,051,835			100%	76%
NH 5-3(73)106 F				SCHELLINGER CONST CO.,INC.		PEND	06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.				10/02/01	06/23/00	PHONE NO: 751-2046	
	4.700 km		$ 6,431,312	$ 4,840,001	$ 5,236,773		07/26/03***	98%	91%
STPHS 317-1(4)1				SETTLE SERVICES		APPR	06/12/00	F.P.M. ROBERTS, JAMES	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING				07/26/01	08/03/00	PHONE NO: 751-2041	
	0.748 km		$ 560,807	$ 444,294	$ 509,714		06/07/01	100%	153%
BH 9041(21)				FRONTIER-WEST, L.L.C.			07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES					09/13/00	PHONE NO: 523-5856	
	0.168 km		$ 613,105	$ 512,220	$ 465,610		06/06/01	100%	75%
STPHS 0002(375)				MONTANA LINES, INC		APPR	07/06/00	F.P.M. CHRISINGER,KENNETH L	
1995-D1-ELECTRICAL		TRAFFIC SIGNALS AND SIGNING				10/26/01	11/01/00	PHONE NO: 751-2049	
	0.000 km		$ 72,957	$ 68,924	$ 72,018		05/09/01	100%	90%
STPHS-STPP-STPE 83-1(23)13				A-1 PAVING, INC		APPR	07/06/00	F.P.M. SULLIVAN, SHEILA	
SEELEY LAKE-SOUTH SAFETY		SAFETY,WIDENING,GRADE,AGG SURF ,PL MIX BITUM SURF,SEAL & COVE				07/26/01	08/03/00	PHONE NO: 523-5877	
	2.636 mi		$ 1,172,856	$ 1,149,998	$ 1,085,773		07/05/01	100%	97%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/01

DATE:12/07/01 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 503-1(6)4			SCHELLINGER CONST CO.,INC.				10/24/00	F.P.M. CHRISINGER,KENNETH L	
FOYS CANYON ROAD		GRADE,AGG.,SURF.,PLANT MIX SUR F.,SEAL & COVER					11/06/00	PHONE NO: 751-2049	
	3.612 km		$ 1,979,457	$ 1,904,198	$ 2,179,927		07/20/02***	98%	98%
STPP 6-1(86)99			SCHELLINGER CONST CO.,INC.			APPR	11/06/00	F.P.M. JOHNSON, ROBERT L.	
DIXON - WEST		GRADE,AGG.SURF.PLANT MIX SURF. ,SEAL & COVER				10/26/01	11/28/00	PHONE NO: 523-5864	
	15.750 km		$ 5,881,894	$ 6,027,749	$ 6,367,654		09/10/03***	98%	62%
IM 90-1(143)44			MT MAT'LS, INC.(DBA)LS JENSEN				01/31/01	F.P.M. MCKINNEY, JOHN	
SUPERIOR-TARKIO		MILLING,PLANT MIX SURFACING,SE AL & COVER					06/04/01	PHONE NO: 273-7190	
IM 90-2(101)119							09/04/01		
CLINTON - EAST		MILLING,PLANT MIX SURFACING,SE AL & COVER							
CONTRACT TOTAL	56.180 km		$ 2,342,049	$ 2,137,276	$ 2,102,819			100%	62%
NH 1-1(47)57 F			JTL GROUP,INC.-DBA A-1 PAVING				03/09/01	F.P.M. ROBERTS, JAMES	
PLEASANT VALLEY		GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER					03/26/01	PHONE NO: 751-2041	
	8.100 km		$ 5,749,412	$ 5,343,464	$ 5,632,314		09/30/03***	98%	78%
BH 269-1(22)21			FRONTIER-WEST, L.L.C.				03/29/01	F.P.M. HEMBREE, TAMI	
BITTERROOT RIVER-NW STEVENSVIL		WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE					05/01/01	PHONE NO: 523-5856	
	0.452 km		$ 1,878,203	$ 1,674,456	$ 1,080,724		08/09/02***	65%	57%
IM-STPHS 90-1(144)5			ALPINE CONSTRUCTION, INC.				03/29/01	F.P.M. JOHNSON, ROBERT L.	
MEDIAN RAIL - MINERAL COUNTY		CONCRETE MEDIAN RAIL & DRAINAG E					05/14/01	PHONE NO: 523-5864	
	19.000 km		$ 4,483,642	$ 3,185,412	$ 3,165,513		11/09/01	100%	84%
STPS 211-1(5)0			RIVERSIDE CONTRACTING, INC.			APPR	03/29/01	F.P.M. HANCOCK, DALE	
RONAN - WEST		PLANT MIX OVERLAY,SEAL & COVER				10/26/01	06/25/01	PHONE NO: 751-2043	
STPS 487-1(13)0						APPR	09/07/01		
WHITEFISH - BIG MOUNTAIN		PLANT MIX OVERLAY,SEAL & COVER				10/26/01			
STPS 556-1(2)0						APPR			
THOMPSON RIVER ROAD		PLANT MIX OVERLAY,SEAL & COVER				10/26/01			
CONTRACT TOTAL	34.810 km		$ 944,972	$ 837,948	$ 805,627			100%	85%
BH 373-1(5)0			DIAMOND CONSTRUCTION, INC.				04/26/01	F.P.M. HEMBREE, TAMI	
BITTERROOT RIVER-WOODSIDE		BRIDGE DECK REPAIR & OVERLAY,P L MIX SURFACING OF APPROACHES					06/25/01	PHONE NO: 523-5856	
	0.159 km		$ 218,591	$ 222,979	$ 202,043		08/22/01	100%	08/31/01

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPP 0002(571)				TAMIETTI CONST. CO., INC.			05/11/01	F.P.M. SULLIVAN, SHEILA	
D1-BRIDGE DECK SEAL		D1 BRIDGE DECK SEALANT					08/01/01	PHONE NO: 523-5877	
	0.526	km	$ 244,589	$ 213,639	$ 231,052		10/26/01	100%	63%
STPHS 7-2(34)86				MONTANA LINES, INC		APPR	05/11/01	F.P.M. SULLIVAN, SHEILA	
FLASHERS - N OF LOLO		FLASHERS,SIGNING & DELINEATION				10/26/01	07/05/01	PHONE NO: 523-5877	
	0.000	km	$ 23,390	$ 17,791	$ 31,298		09/27/01	100%	27%
STPHS 1-2(106)118				PAVLIK ELECTRIC CO, INC			05/11/01	F.P.M. HANCOCK, DALE	
FLASHER - WEST OF KALISPELL		FLASHER,SIGNING & INSTALLION O F FLASHING BEACON & OVERHEAD					10/17/01	PHONE NO: 751-2043	
	0.790	km	$ 17,951	$ 19,312	$ 16,624		11/01/01	100%	0%
NH-BH-STPHS 1-2(103)137				TAMIETTI CONST. CO., INC.			05/11/01	F.P.M. KALBERG, J. GARY	
BRIDGE DECK - COLUMBIA FALLS		BRIDGE DECK,HANDRAIL REPAIR,SE ISMIC RETROFIT & GRADE,PL MIX					06/21/01	PHONE NO: 751-2040	
	0.179	km	$ 1,076,460	$ 855,651	$ 660,591		09/30/02***	77%	99%
NH-STPP-STPS-IM 0002(581)				MARK RITE LINES OF MONT., INC.		APPR	05/11/01	F.P.M. SULLIVAN, SHEILA	
2001-D1-DURABLE PAVE. MARK.		2001-D1-DURABLE PAVEMENT MARKI NG				10/30/01	07/25/01	PHONE NO: 523-5877	
	289.700	km	$ 441,347	$ 463,173	$ 469,974		09/13/01	100%	82%
NH 0002(395)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. MCKINNEY, JOHN	
D1-NON-INTERSTATE GUARDRAIL		GUARDRAIL & BRIDGE RAIL RREPLA CEMENT & UPGRADING					06/25/01	PHONE NO: 273-7190	
	0.000	km	$ 513,398	$ 600,558	$ 527,434		06/30/02***	88%	98%
STPHS 6-1(91)5				OMO CONSTRUCTION INC			06/01/01	F.P.M. HANCOCK, DALE	
GUARDRAIL - W. OF JCT. MT.56		GUARDRAIL PLACEMENT					08/21/01	PHONE NO: 751-2043	
	0.000	km	$ 34,890	$ 32,035	$ 25,780		09/17/01	100%	63%
STPHS 0002(385)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. HANCOCK, DALE	
1995-D1-GUARDRAIL/SLOPE FLATTE		GUARDRAIL & SLOPE FLATTENING					06/25/01	PHONE NO: 751-2043	
	0.000	km	$ 127,023	$ 149,194	$ 145,370		06/30/02***	97%	83%
NH 5-1(24)1				JTL GROUP, INC.-MISSOULA		APPR	06/01/01	F.P.M. JOHNSON, ROBERT L.	
U.S. 93-DESMET TO POLSON TURNO		CONST.OF PLANT MIX SURFACED BU S TURNOUTS				10/26/01	07/16/01	PHONE NO: 523-5864	
	0.000	km	$ 293,617	$ 289,934	$ 286,324		10/24/01	100%	73%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 1-2(86)180			FRONTIER-WEST, L.L.C.				07/13/01	F.P.M. KALBERG, J. GARY	
MIDDLE FORK FLATHEAD RIVER-SE		CONST.OF WELDED PLT GIRDEER BR IDGE,GR,GRVL,PL.MIX SURF.&					09/10/01	PHONE NO: 751-2040	
	0.570	km	$ 3,765,960	$ 3,786,455	$ 909,883		06/30/03***	24%	26%
STPX 20(19)			MUNGAS COMPANY, INC.				07/13/01	F.P.M. SULLIVAN, SHEILA	
PETERSON RANCH-WETLAND MITIGAT		GRADING,IRRIGATION STRUCTURES ,FENCING & SEEDING					12/04/01	PHONE NO: 523-5877	
	0.000	km	$ 381,241	$ 230,826	$ 2,309		12/15/01***	1%	12%
NH 41(24)			D.H. BLATTNER & SONS, INC.				07/13/01	F.P.M. BENEDIK, TOM	
CAMP CREEK RESTORATION		GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE					08/15/01	PHONE NO: -	
NH 7-1(58)9 F							06/06/04***		
SULA N&S		WETLAND MITIGATION,STREAM PROT ECTION							
CONTRACT TOTAL	11.821	mi	$ 12,382,249	$ 10,723,011	$ 3,252,977			30%	31%
SMP 1599(02)			SCHELLINGER CONST CO.,INC.				07/13/01	F.P.M. HANCOCK, DALE	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					09/24/01	PHONE NO: 751-2043	
	38.000	mi	$ 340,648	$ 365,802	$ 373,290		10/30/01	100%	11/01/01
SMP 2799(02)			WARD CRUSHING, L.L.C.				07/13/01	F.P.M. KALBERG, J. GARY	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					08/17/01	PHONE NO: 751-2040	
	37.500	mi	$ 336,875	$ 334,575	$ 335,615		11/15/01	100%	11/01/01
SMP 3199(02)			MT MAT'LS, INC.(DBA)LS JENSEN				07/13/01	F.P.M. SULLIVAN, SHEILA	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					07/18/01	PHONE NO: 523-5877	
	57.250	mi	$ 508,406	$ 538,850	$ 488,021		06/30/02***	91%	11/01/01
SMP 4599(02)			LHC, INC.				07/13/01	F.P.M. JOHNSON, ROBERT L.	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					09/10/01	PHONE NO: 523-5864	
	59.500	mi	$ 513,590	$ 437,485	$ 438,506		11/15/01	100%	11/01/01
MISSOULA DISTRICT TOTALS			$ 78,607,918	$ 73,105,096	$ 61,780,098			81%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(257)				MARONICK CONST. LLC		APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL				03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000	km	$ 331,626	$ 289,632	$ 275,037		04/16/01	100%	109%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.			12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER					01/06/99	PHONE NO: 585-0453	
NH-STPHS 11-1(27)53						APPR	04/13/01		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.				05/31/00			
CONTRACT TOTAL	17.439	km	$ 9,627,070	$ 9,793,421	$ 9,587,022			100%	144%
STPS 278-1(13)30				M K WEEDEN CONSTRUCTION, INC.		APPR	05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING				03/06/01	05/24/99	PHONE NO: 494-9643	
	7.837	mi	$ 3,161,119	$ 2,832,172	$ 2,900,194		09/27/01	100%	90%
AR 9906(4)				SCOTT CONSTRUCTION, INC.			06/29/99	F.P.M. SCHULZ,TOM	
I 90 SAFE PASSAGE		GUARDRAIL,SIGNING					08/30/99	PHONE NO: 585-0453	
	0.000	mi	$ 200,056	$ 237,171	$ 267,471		01/12/01	100%	12/15/99
STPS 276-1(3)1				JIM GILMAN EXCAVATING INC.		APPR	10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING				10/26/01	11/08/99	PHONE NO: 494-9647	
	3.670	km	$ 1,527,711	$ 1,426,028	$ 1,616,314		07/06/01	100%	87%
STPP 13-1(33)36				A.M. WELLES, INC.		APPR	10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE				03/06/01	11/15/99	PHONE NO: 684-5609	
	18.300	km	$ 5,735,355	$ 5,713,401	$ 5,999,869		11/28/01	100%	98%
BR 13-2(2)83				MORGEN & OSWOOD CONST. CO.,INC		APPR	11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE				08/13/01	12/21/99	PHONE NO: 585-0453	
	0.600	km	$ 2,712,516	$ 1,848,513	$ 1,889,089		10/12/01	100%	115%
NH 8-4(23)77 F				RIVERSIDE CONTRACTING, INC.		APPR	11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER				03/06/01	01/31/00	PHONE NO: 585-0453	
STPE 8-4(24)76							03/22/01		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047	km	$ 2,628,286	$ 2,624,903	$ 2,618,255			100%	81%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPE 9022(13)				SLETTEN CONSTRUCTION CO		APPR	11/16/99	F.P.M. HARRIS,DEAN	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE				03/06/01	02/22/00	PHONE NO: 494-9649	
	0.222 km		$ 676,571	$ 624,361	$ 791,845		09/13/01	100%	93%
BR-STPP 13-1(29)47				COP CONSTRUCTION CO.		APPR	11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES				06/28/01	02/01/00	PHONE NO: 684-5609	
	2.238 mi		$ 4,402,959	$ 4,202,581	$ 4,199,495		07/30/01	100%	102%
STPP 29-4(22)89				JIM GILMAN EXCAVATING INC.		APPR	12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS				03/06/01	03/21/00	PHONE NO: 494-9647	
	1.176 km		$ 799,375	$ 708,178	$ 816,689		07/09/01	100%	102%
STPS 399-1(3)0				JTL GROUP, INC.-BELGRADE		APPR	03/16/00	F.P.M. HARRIS,DEAN	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING				12/14/00	04/03/00	PHONE NO: 494-9649	
	16.315 km		$ 3,003,413	$ 2,693,265	$ 2,919,690		08/20/01	100%	94%
IM 90-5(55)249				BLAHNIK CONSTRUCTION, INC.		APPR	04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER				03/06/01	05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257						APPR	09/14/01		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER				09/17/01			
STPP 13-1(32)75						APPR			
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER				03/06/01			
CONTRACT TOTAL	36.120 km		$ 6,698,864	$ 7,084,784	$ 7,336,437			100%	98%
BR 9001(35)				SLETTEN CONSTRUCTION CO		APPR	06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE				10/26/01	08/07/00	PHONE NO: 494-9635	
	0.420 km		$ 1,245,086	$ 977,392	$ 995,750		10/03/01	100%	97%
STPP 59-2(9)49				S K CONSTRUCTION, INC.		APPR	07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER				10/26/01	07/17/00	PHONE NO: 586-5074	
	12.576 mi		$ 4,464,227	$ 4,171,267	$ 4,128,813		06/30/03***	99%	95%
BR 9047(15)				TAMIETTI CONST. CO., INC.		APPR	08/02/00	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER WEST OF MELROSE		GRADING,GRAVEL,PL MIX BITUM SU RF.& CONST PRESTRESSED CONC				10/26/01	09/18/00	PHONE NO: 494-9635	
	0.502 km		$ 753,644	$ 772,000	$ 760,566		10/15/01	100%	98%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 13-5(3)95				AMERICAN CONTRACTING, INC.			08/02/00	F.P.M. HELD, TERRY	
THREE FORKS OVERPASS REMOVAL		GRADING,PMS,SEAL & COVER & STR UCTURE REMOVEL & GRAVEL					09/12/00	PHONE NO: 285-4943	
	0.720 mi		$ 711,660	$ 463,210	$ 426,757		07/13/01	100%	91%
CM 5802(3)				MARONICK CONST. LLC			08/02/00	F.P.M. CHRISTENSEN KEVIN	
CUSTER & MCHUGH-HELENA		INTERSECT IMPROV INCL GRADING, GRAVEL,PMS & SIGNALIZATION					09/11/00	PHONE NO: 495-1506	
	0.360 km		$ 469,592	$ 363,359	$ 449,323		05/01/01	100%	113%
CM 1207(2)				CENTRAL ELECTRIC, INC.			08/31/00	F.P.M. SCHULZ,TOM	
NORTH 7TH AVENUE & GRIFFIN DRI		TRAFFIC SIGNAL					10/09/00	PHONE NO: 585-0453	
	0.000 km		$ 85,693	$ 67,220	$ 58,310		06/01/01	100%	82%
BR 9016(19)				COP CONSTRUCTION CO.			08/31/00	F.P.M. MCCORMICK, THOMAS	
GALLATIN RIVER-GALLATIN GATEWA		2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL &					01/19/01	PHONE NO: 586-5074	
	0.949 mi		$ 1,183,619	$ 1,138,408	$ 1,094,186		12/15/01***	96%	83%
CM 1201(6)				JTL GROUP, INC.-BELGRADE		APPR	09/28/00	F.P.M. HELD, TERRY	
SIGNAL-NORTH 19TH & BAXTER-BOZ		INSTALL SIGNALS W/GRADING,GRAV EL,& PLANT MIX SURFACING				08/13/01	04/09/01	PHONE NO: 285-4943	
	0.168 km		$ 364,607	$ 462,392	$ 448,047		09/07/01	100%	140%
STPHS-STPS-STPU 25(27)				S K CONSTRUCTION, INC.			11/06/00	F.P.M. FOGARTY,BILL	
ONE MILE EAST OF HELENA		GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB					03/26/01	PHONE NO: 457-0526	
	2.795 km		$ 2,061,164	$ 1,749,409	$ 2,073,368		06/22/02***	98%	101%
IM 90-3(78)180				JIM GILMAN EXCAVATING INC.		APPR	11/27/00	F.P.M. ARVISH,MIKE	
BECK HILL - DEER LODGE E.B.		PLANT MIX OVERLAY,SEAL & COVER & BRIDGE DECK TREATMENT				10/26/01	01/29/01	PHONE NO: 494-9647	
	13.661 km		$ 3,474,877	$ 2,909,950	$ 2,863,859		11/07/01	100%	94%
BR 9016(30)				HALL CONSTRUCTION SERVICES		APPR	11/27/00	F.P.M. GRAVAGE,DANIEL	
ROCKY CREEK BRIDGE - 3 KM EAST		CONST OF PRESTRESSED TRI-DECK BEAM BR,GRADING & GRAVELING				10/26/01	03/26/01	PHONE NO: 222-8110	
	0.340 km		$ 353,061	$ 315,450	$ 291,603		07/31/01	100%	92%
IM 15-2(68)130				JIM GILMAN EXCAVATING INC.			11/27/00	F.P.M. WILLIAMS,PAUL	
BUTTE-ELK PARK		COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING					12/03/00	PHONE NO: 494-9643	
IM 15-2(72)121							09/30/02***		
NISSLER-BUTTE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	24.010 km		$ 8,037,938	$ 8,527,271	$ 3,843,525			45%	50%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPHS 11-1(36)34				MT MAT'LS, INC.(DBA)LS JENSEN		APPR	11/27/00	F.P.M. SCHULZ,TOM	
EMIGRANT - NORTH		PLANT MIX BITUMINOUS OVERLAY,T URN LANES & GUARDRAIL				08/13/01	03/19/01	PHONE NO: 585-0453	
	16.095 km		$ 1,247,605	$ 1,240,231	$ 1,307,069		10/18/01	100%	96%
IM 15-4(86)190				RIVERSIDE CONTRACTING, INC.			11/27/00	F.P.M. FOGARTY,BILL	
HELENA-NORTH & SOUTH		COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB					03/26/01	PHONE NO: 457-0526	
	9.444 km		$ 3,194,950	$ 2,833,761	$ 2,584,081		06/29/02***	91%	113%
IM 90-6(89)301				RIVERSIDE CONTRACTING, INC.			12/19/00	F.P.M. SCHULZ,TOM	
BOZEMAN-E & W		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER					04/17/01	PHONE NO: 585-0453	
	9.556 km		$ 3,220,774	$ 2,855,014	$ 2,773,068		10/18/01	100%	100%
IM 90-5(57)264				MARONICK CONST. LLC		APPR	01/31/01	F.P.M. HARRIS,DEAN	
MILLIGAN CANYON		SEAL & COVER				10/26/01	04/03/01	PHONE NO: 494-9649	
IM 15-3(57)163						APPR	11/05/01		
BOULDER HILL		SEAL & COVER				10/26/01			
STPP 69-1(16)1						APPR			
WHITEHALL - EAST AND NORTH		SEAL & COVER				10/26/01			
STPP 55-3(10)12						APPR			
LEGION AVE. WEST - WHITEHALL		SEAL & COVER				10/26/01			
STPP 69-1(15)0						APPR			
LEGION AVE. EAST - WHITEHALL		SEAL & COVER				10/26/01			
CONTRACT TOTAL	72.494 km		$ 1,699,926	$ 1,588,107	$ 1,515,861			100%	113%
BR 9029(18)				SLETTEN CONSTRUCTION CO			01/31/01	F.P.M. BRAZILL,WILLIAM	
MADISON RIVER - 58 KM SO OF EN		RELOCATE THRU-TRUSS,CONCRETE D ECK & ABUTMENT,AGG SURF APPROA					06/19/01	PHONE NO: 684-5609	
	0.095 km		$ 542,443	$ 562,010	$ 505,932		12/15/01***	90%	95%
NH 8-2(54)44				MARONICK CONST. LLC			03/09/01	F.P.M. CHRISTENSEN KEVIN	
PROSPECT AVE. HELENA		SEAL & COVER					07/11/01	PHONE NO: 495-1506	
NH 8-1(24)23							08/17/01		
ELLISTON - EAST		SEAL & COVER							
CONTRACT TOTAL	7.450 km		$ 185,871	$ 177,859	$ 173,229			100%	43%
IM 90-5(58)274				JIM GILMAN EXCAVATING INC.			03/09/01	F.P.M. HELD, TERRY	
THREE FORKS - WEST		CRACK SEAL,PL MIX SURF OVERLAY ,SEAL & COVER,BRIDGE REHAB					04/16/01	PHONE NO: 285-4943	
	6.795 km		$ 4,639,919	$ 3,798,195	$ 3,346,870		06/30/03***	88%	113%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPE 11-1(24)50				BIG SKY ASPHALT CO.		PEND	03/29/01	F.P.M. SCHULZ,TOM	
CARTER'S BRIDGE PATH - LIVINGS		CARTER,S BRIDGE PATH				09/25/01	05/15/01	PHONE NO: 585-0453	
STPE 34(11)						PEND	10/26/01		
SIDEWALKS-PARK COUNTY		GRADING & CONSTRUCTION OF SIDE WALK W/ CURB & GUTTER				09/28/01			
CONTRACT TOTAL	4.514 km		$ 152,377	$ 163,720	$ 160,929			100%	105%
STPS 278-1(17)43				BLAHNIK CONSTRUCTION, INC.			05/11/01	F.P.M. ARVISH,MIKE	
JACKSON - WISDOM		PLANT MIX OVEERLAY & SEAL & CO VER					08/27/01	PHONE NO: 494-9647	
	28.600 km		$ 1,318,294	$ 1,266,324	$ 1,102,267		06/30/02***	87%	111%
NH 15-4(85)193 F				MARONICK CONST. LLC			05/11/01	F.P.M. CHRISTENSEN KEVIN	
CEDAR STREET INTERCHANGE-HELEN		GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL					06/26/01	PHONE NO: 495-1506	
	2.688 km		$ 3,648,604	$ 3,153,678	$ 1,167,166		06/30/03***	37%	59%
STPP-IM-NH-STPS 0002(582)				MARK RITE LINES OF MONT., INC.			05/11/01	F.P.M. BRAZILL,WILLIAM	
2001-D2-DURABLE PAVEMENT MARKI		2001-D2-DURABLE PAVEMENT MARKI NGS					06/27/01	PHONE NO: 684-5609	
	168.000 km		$ 359,013	$ 356,357	$ 308,382		07/28/01	100%	09/01/01
BH 540-1(12)32				EDWARD T COPPS CONST.			05/24/01	F.P.M. GRAVAGE,DANIEL	
YELLOWSTONE-CARTERS BRIDGE		REPAIR DETERIORATING CONCRETE					07/05/01	PHONE NO: 222-8110	
	0.087 km		$ 434,289	$ 377,345	$ 224,815		10/26/01	100%	80%
BR 9034(4)				SLETTEN CONSTRUCTION CO			06/01/01	F.P.M. CHRISTENSEN KEVIN	
SHIELDS RIVER BRIDGE - S.E. OF		CONST OF REINFORCED CAST IN PL ACE CONC SLAB BR,APP & GRVL					07/17/01	PHONE NO: 495-1506	
	0.213 km		$ 348,838	$ 348,225	$ 334,325		06/30/02***	96%	83%
NH 0002(588)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. STARCEVICH JOHN R.	
D2 NON-INTERSTATE GUARDRAIL		GUARDRAIL & CONCRETE BRIDGE RA IL REPLACEMENT & UPGRADING					08/13/01	PHONE NO: 287-3868	
	0.000 km		$ 568,524	$ 376,355	$ 384,900		10/23/01	100%	73%
IM 0002(500)				SLETTEN CONSTRUCTION CO			06/01/01	F.P.M. JOHNSON,RICKIE	
BUTTE AREA SEISMIC RETROFIT		BR DECK REHAB & SEISMIC RETRO, BR GIRDER REPAIR,BR APPR MODIF					07/16/01	PHONE NO: 494-9635	
	0.308 km		$ 1,390,173	$ 1,237,273	$ 1,339,279		09/30/02***	98%	96%
CM 5802(7)				SCOTT CONSTRUCTION, INC.			06/01/01	F.P.M. CHRISTENSEN KEVIN	
CUSTER AVE-SIGNAL SYNC-HELENA		FURNISH & INSTALL ANTENNAS & C OAXIAL CABLE					10/09/01	PHONE NO: 495-1506	
	0.000 km		$ 12,464	$ 7,480	$ 5,323		10/09/01	100%	110%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 59-1(18)13				J AND S CONSTRUCTION		APPR	07/13/01	F.P.M. MCCORMICK, THOMAS	
PIPE-SOUTH OF CLYDE PARK		DRAINAGE PIPE INSTALLATION				10/26/01	08/20/01	PHONE NO: 586-5074	
	0.000 mi		$ 50,460	$ 53,822	$ 48,799		09/18/01	100%	33%
SMP 1699(02)				A.M. WELLES, INC.			07/13/01	F.P.M. HELD, TERRY	
BUTTE DISTRICT - CRUSH AND STO		CRUSHING & STOCKPILING					07/26/01	PHONE NO: 285-4943	
	52.500 mi		$ 509,953	$ 486,694	$ 487,700		06/30/02***	98%	11/01/01
SMP 2599(02)				MARONICK CONST. LLC			07/13/01	F.P.M. CHRISTENSEN KEVIN	
GREAT FALLS & BUTTE - CRUSH AN		CRUSHING & STOCKPILING					10/05/01	PHONE NO: 495-1506	
	25.500 mi		$ 278,828	$ 229,950	$ 233,321		10/29/01	100%	11/01/01
STPP 29-1(31)50				M A DEATLEY CONSTRUCTION			08/10/01	F.P.M. STARCEVICH JOHN R.	
SILVER STAR - NORTH & SOUTH		GRADING,GRAVEL & PLANT MIX SUR FACING					09/17/01	PHONE NO: 287-3868	
	6.965 km		$ 6,494,756	$ 6,513,198	$ 1,454,671		06/30/04***	22%	23%
STPP 29-1(37)43				JIM GILMAN EXCAVATING INC.			09/07/01	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES - NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING					10/24/01	PHONE NO: 684-5609	
	9.936 km		$ 4,689,089	$ 4,293,493	$ 549,959		06/30/04***	13%	10%
STPU 5807(8)				MARONICK CONST. LLC			10/11/01	F.P.M. CHRISTENSEN KEVIN	
NORTH MAIN STREET-HELENA		GR,GRAVL,PL MIX SURF,PED UNDPS ,PRSTR CONC BEAM STR,WATER,					11/12/01	PHONE NO: 495-1506	
BR 8-2(47)43							09/30/03***		
LYNDALE OVERPASS-HELENA		GRADE,GRAVEL,PLANT MIX SURF,PE D UNDERPASS,WATER,SEWER,SIGNAL							
CONTRACT TOTAL	1.706 mi		$ 6,374,477	$ 5,843,595	$ 117,469			2%	0%
BUTTE DISTRICT TOTALS			$106,071,714	$ 99,758,426	$ 78,776,930			78%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 60-2(33)93 F			UNITED MAT'LS OF GREAT FALLS			APPR	04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER				03/06/01	04/22/99	PHONE NO: 454-5920	
	1.570	km	$ 8,511,930	$ 9,631,310	$ 10,770,080		08/30/01	100%	09/17/00
IM 15-4(82)229			JIM GILMAN EXCAVATING INC.			APPR	05/04/99	F.P.M. HENDERSON, SHON	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER				10/23/00	07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							10/24/00		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467	km	$ 5,578,764	$ 5,704,490	$ 6,092,479			100%	117%
NH 1-6(20)379			A-1 PAVING, INC			APPR	06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				07/26/01	08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381						APPR	05/03/01		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER				10/26/01			
CONTRACT TOTAL	4.860	km	$ 5,458,585	$ 5,678,703	$ 6,219,998			100%	98%
STPS-BR 228-2(12)22			M K WEEDEN CONSTRUCTION, INC.			APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				12/19/00	08/11/99	PHONE NO: 738-4505	
	5.792	km	$ 3,286,008	$ 2,947,014	$ 3,103,385		05/11/01	100%	95%
SFCN 24-4(16)127			RIVERSIDE CONTRACTING, INC.			APPR	05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER				04/02/01	08/08/00	PHONE NO: 278-7078	
	17.160	km	$ 821,481	$ 801,973	$ 806,619		07/23/01	100%	107%
BR 60-2(56)35			SLETTEN CONSTRUCTION CO			APPR	06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES				09/13/01	07/13/00	PHONE NO: 738-4505	
	0.140	km	$ 729,275	$ 541,582	$ 559,399		10/15/01	100%	96%
STPP 3-1(15)18			MT MAT'LS, INC.(DBA)LS JENSEN				07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER					07/21/00	PHONE NO: 278-7078	
	15.448	mi	$ 1,629,262	$ 1,508,782	$ 1,294,320		12/15/01***	86%	88%
NH 3-1(12)0 F			WICKENS CONSTRUCTION, INC.				08/31/00	F.P.M. HENDERSON, SHON	
VAUGHN-SUN RIVER (EAST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES					11/14/00	PHONE NO: 454-5921	
NH 3-1(13)2 F							09/30/02***		
VAUGHN-SUN RIVER (WEST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER							
CONTRACT TOTAL	12.189	km	$ 12,371,554	$ 11,306,051	$ 10,314,287			91%	60%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9007(32)			TAMIETTI CONST. CO., INC.				08/31/00	F.P.M. ROBERT VOSEN	
SUN RIVER - MANCHESTER		GRADING,PLANT MIX APPROACHES & CONT.STEEL GIDER BRIDGE					11/30/00	PHONE NO: 455-8323	
	0.314 km		$ 1,252,045	$ 1,062,068	$ 999,716		12/15/01***	94%	102%
STPS 228-2(15)24			WICKENS CONSTRUCTION, INC.			APPR	11/06/00	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD-NORTHEAST (PHASE II)		GRADE,AGG.SURF.,PLANT MIX SURF .,SEAL & COVER				10/26/01	04/02/01	PHONE NO: 738-4505	
	5.139 km		$ 1,521,899	$ 1,486,071	$ 1,364,233		06/13/02***	92%	91%
NH 0002(379)			SLETTEN CONSTRUCTION CO			APPR	11/27/00	F.P.M. BECKDEDAHL MARK	
WETLAND MIT.-E. OF BROWNING		BRIDGE WATER MAIN RECON,GRADE, GRAVEL,PLANT MIX BITUMINOUS				08/13/01	02/20/01	PHONE NO: 873-8624	
BR 1-3(43)209							12/15/01***		
MIDVALE CREEK - EAST GLACIER		GRADING,SEEDING AND FENCING							
CONTRACT TOTAL	0.500 km		$ 1,964,581	$ 2,159,610	$ 1,749,028			80%	73%
STPP 80-1(16)28			PRINCE, INC				12/19/00	F.P.M. WOODHOUSE, HAROLD	
GERALDINE - S.E.		PL MIX BIT SURF OVERLAY,SEAL & COVER					03/05/01	PHONE NO: 738-4505	
	24.730 km		$ 1,864,492	$ 1,765,772	$ 1,762,585		06/30/02***	99%	90%
STPS 343-1(4)33			BLAHNIK CONSTRUCTION, INC.				12/19/00	F.P.M. BERG, GARY	
GALATA - NORTH & SOUTH		GRADING,GRAVEL,PL MIX BIT SURF ,SEAL & COVER					01/17/01	PHONE NO: 265-6821	
	16.580 km		$ 2,830,839	$ 3,217,379	$ 3,158,055		06/30/03***	98%	98%
STPHS 10-1(21)2			SCOTT CONSTRUCTION, INC.				03/09/01	F.P.M. AAFEDT, RANDY	
1996 - D3 - SIGNALS		1996 D3 SIGNALS & SIGNING					06/19/01	PHONE NO: 454-5920	
STPHS 5299(47)							11/08/01		
1997 GREAT FALLS - ELECTRICAL		1997 GREAT FALLS-ELECTRICAL SI GNALS & SIGNING							
CONTRACT TOTAL	0.000 km		$ 154,676	$ 67,394	$ 63,944			100%	93%
IM 15-8(55)389			JTL GROUP,INC.-DBA A-1 PAVING				03/09/01	F.P.M. BECKDEDAHL MARK	
SUNBURST - SWEETGRASS		MILL,FILL,EXC,HOT RECYCLE PL M IX BITUM SURF,SEAL & COVER					04/10/01	PHONE NO: 873-8624	
	13.700 km		$ 5,682,958	$ 5,243,251	$ 4,933,550		06/30/03***	94%	93%
NH 10-3(10)89			BLAHNIK CONSTRUCTION, INC.				05/11/01	F.P.M. BERG, GARY	
BOX ELDER-HAVRE		PLANT MIX SURFACING & SEAL & C OVER					07/19/01	PHONE NO: 265-6821	
	35.742 km		$ 2,326,601	$ 2,252,775	$ 1,796,701		09/30/02***	80%	106%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/01
*** GREAT FALLS DISTRICT ***

DATE:12/07/01

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-8(54)398				SWANK ENTERPRISES			05/11/01	F.P.M. BECKDEDAHL MARK	
SWEETGRASS REST AREA		NEW REST AREA & LANDSCAPING					06/22/01	PHONE NO: 873-8624	
	0.000	km	$ 1,509,202	$ 1,952,930	$ 1,587,554		09/24/02***	81%	71%
STPS 223-1(7)2				BLAHNIK CONSTRUCTION, INC.			05/11/01	F.P.M. AAFEDT, RANDY	
3 KM N. OF US. 87 - NORTH		PLANT MIX BIT.SURFACING OVERLA Y,SEAL & COVER					06/04/01	PHONE NO: 454-5920	
	22.125	km	$ 972,889	$ 921,217	$ 831,575		08/12/01	100%	73%
IM-STPS-NH-STPP 0002(583)				HIGHWAY SPECIALTIES, INC.			05/24/01	F.P.M. KLETTE, MIKE	
2001-D3-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKINGS					08/16/01	PHONE NO: 278-7078	
	34.600	mi	$ 572,596	$ 548,017	$ 582,629		10/18/01	100%	09/14/01
SMP 0799(02)				KONITZ CONTRACTING, INC.			07/13/01	F.P.M. KLETTE, MIKE	
GREAT FALLS DISTRICT - CRUSH A		CRUSHING & STOCKPILING					07/12/01	PHONE NO: 278-7078	
	19.047	km	$ 209,113	$ 214,029	$ 214,165		09/10/01	100%	04/01/02
PLH-STPU 5221(3)				UNITED MAT'LS OF GREAT FALLS			08/10/01	F.P.M. AAFEDT, RANDY	
GIANT SPRINGS ROAD-GREAT FALLS		GRADE,AGG & PL MIX BITUM SURF, SEAL & COVER & PED UNDERPASS					09/19/01	PHONE NO: 454-5920	
	0.980	km	$ 758,075	$ 818,784	$ 376,388		08/22/02***	46%	54%
IM 15-6(34)301				MT MAT'LS, INC.(DBA)LS JENSEN			08/10/01	F.P.M. WOODHOUSE, HAROLD	
POWER - NORTH & SOUTH		MILL,FILL,PMS OVERLAY & SEAL & COVER OF MAINLINE & HOT					10/04/01	PHONE NO: 738-4505	
	12.476	km	$ 3,544,167	$ 3,399,300	$ 438,264		06/20/03***	13%	52%
CM 5218(2)				MONTANA LINES, INC			08/10/01	F.P.M. AAFEDT, RANDY	
2ND AVE N-SIGNALS-GREAT FALLS		SIGNALS,SIGNING,SIDEWALK & CUR B & GUTTER IMPROVEMENTS					11/05/01	PHONE NO: 454-5920	
	0.000	km	$ 203,890	$ 149,512	$ 10,767		06/04/02***	7%	23%
NH 1-4(21)279				MONTANA LINES, INC			09/07/01	F.P.M. BECKDEDAHL MARK	
OVERHEAD SIGN-SHELBY		OVERHEAD CANTILEVER SIGN STRUC TURE					/ /	PHONE NO: 873-8624	
	0.000	km	$ 15,035	$ 25,275	$ 0		06/02/02***	0%	0%
BR 444-1(4)4				SLETTEN CONSTRUCTION CO			09/07/01	F.P.M. BECKDEDAHL MARK	
WILLOW CREEK-NORTHEAST OF BLAC		PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES					10/22/01	PHONE NO: 873-8624	
BR 444-1(5)4							07/24/02***		
CUT BANK CREEK-NORTHEAST OF BL		PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES							
CONTRACT TOTAL	0.890	km	$ 1,551,062	$ 1,672,569	$ 238,668			14%	16%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-5(5)308 F				SCHELLINGER CONST CO.,INC.			10/11/01	F.P.M. BERG, GARY	
LOTHAIR - EAST		GRADING,GRAVEL,PLANT MIX BIT.S URFACE,SEAL & COVER					/ /	PHONE NO: 265-6821	
	21.569	km	$ 8,518,696	$ 9,073,543	$ 90,737		09/30/04***	1%	0%
IM 15-5(100)291				SCHELLINGER CONST CO.,INC.			10/11/01	F.P.M. AAFEDT, RANDY	
VAUGHN-NORTH		GRADE,AGG SURF,COLD MILL,PL MI X BIT SURF,SEAL & COVER,REHAB					11/06/01	PHONE NO: 454-5920	
	16.211	km	$ 12,118,035	$ 11,612,453	$ 231,380		06/30/02***	2%	0%
NH-RAD-MT 98(01)				UNITED MAT'LS OF GREAT FALLS			11/21/01	F.P.M. AAFEDT, RANDY	
MALMSTROM AIR FORCE BASE ENTRA		INTERSEC REHAB.,PORT CMNT CONC PAVE,STRM DRN,WATER MAIN,SIGN					/ /	PHONE NO: 454-5920	
	0.233	km	$ 909,244	$ 881,874	$ 0		09/30/02***	0%	0%
IM 0002(501)				COP CONSTRUCTION CO.			11/21/01	F.P.M. HENDERSON, SHON	
DIST 3 - BRIDGE DECK IMPVT		BRIDGE DECK REHABILITATION					/ /	PHONE NO: 454-5921	
	0.783	km	$ 2,676,901	$ 2,147,208	$ 0		06/30/04***	0%	0%
IM 15-4(95)240				MARQUIS EXCAVATING			11/21/01	F.P.M. HENDERSON, SHON	
DEARBORN REST AREA-PHASE 1		REST AREA-PHASE 1,WATER WELL D RILLING & WATER SYSTEM					/ /	PHONE NO: 454-5921	
	0.000	mi	$ 214,628	$ 144,422	$ 0		08/02/02***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 89,758,480	$ 88,935,359	$ 59,590,506			65%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 2-1(28)6			AMERICAN CONTRACTING, INC.				APPR	04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER					07/26/01	06/14/99	PHONE NO: 233-3628	
	10.800	km		$ 6,210,231	$ 5,653,388	$ 6,210,179		06/21/01	100%	101%
STPS 494-1(2)0			NORTHERN IMPROVEMENT COMPANY				APPR	06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER					03/06/01	07/31/00	PHONE NO: 233-3612	
	12.203	km		$ 1,963,485	$ 2,052,072	$ 2,126,335		06/08/01	100%	84%
STPE-STPP 42-3(14)76			L. SCANLAN CONTRACTOR				APPR	06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E					08/13/01	08/11/00	PHONE NO: 228-9478	
	0.000	km		$ 282,177	$ 411,571	$ 406,817		12/15/01***	99%	109%
STPP 22-2(15)30			S K CONSTRUCTION, INC.					07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG						07/19/00	PHONE NO: 787-5701	
	17.613	km		$ 7,245,674	$ 6,171,379	$ 5,167,651		06/19/03***	84%	78%
IM 94-7(22)244			EMPIRE SAND AND GRAVEL COMPANY					07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER						08/10/00	PHONE NO: 377-5296	
	10.390	km		$ 2,836,233	$ 3,122,719	$ 3,170,197		11/13/01	100%	97%
STPS 254-1(17)32			WICKENS CONSTRUCTION, INC.				APPR	08/02/00	F.P.M. SLASKA, JIM	
13 KM NORTH OF BLOOMFIELD - NO		GRADING,AGG.SURF.,PLANT MIX BI TUM SURF.& SEAL & COVER					06/13/01	08/21/00	PHONE NO: 377-5296	
	9.369	km		$ 2,421,892	$ 2,174,379	$ 2,239,709		07/18/01	100%	49%
IM 94-5(30)170			EMPIRE SAND AND GRAVEL COMPANY				APPR	08/31/00	F.P.M. SLASKA, JIM	
POWDER RIVER - EAST		MILLING,FILLING,PLANT MIX BITU M.SURFACING OVERLAY,SEAL &					10/26/01	09/21/00	PHONE NO: 377-5296	
	23.700	km		$ 9,590,337	$ 8,891,443	$ 9,277,124		11/16/01	100%	87%
NH 37-2(16)42 F			RIVERSIDE CONTRACTING, INC.					11/06/00	F.P.M. MARTIN, DOUGLAS	
LAME DEER-EAST		GRADE,AGG.CTB,PLANT MIX SURF,S EAL & COVER,& WETLAND						12/12/00	PHONE NO: 748-3175	
	11.190	km		$ 8,910,576	$ 9,038,202	$ 8,910,143		08/18/03***	99%	86%
NH 37-2(17)49 F			RIVERSIDE CONTRACTING, INC.					11/06/00	F.P.M. MARTIN, DOUGLAS	
11 KM EAST OF LAME DEER - EAST		GRADE AGG SURF.,CTB,PLANT MIX SURF.,SEAL & COVER						12/12/00	PHONE NO: 748-3175	
	8.925	km		$ 8,308,921	$ 8,831,903	$ 8,366,531		08/21/03***	95%	85%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 23-2(18)64 F				E.H. OFTEDAL AND SONS, INC.			11/27/00	F.P.M. SWANSON, ROBERT E.	
OLIVE N & S		GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM					03/12/01	PHONE NO: 436-2704	
	19.100 km		$ 9,371,165	$ 10,642,287	$ 8,105,527		06/30/04***	76%	60%
NH 99-1(4)29				PRINCE, INC			11/27/00	F.P.M. PISK, RANDAL	
LORING - NORTH & SOUTH		LEVELING,COLD MILLING,PLANT MI X OVERLAY,SEAL & COVER,SIGN					05/24/01	PHONE NO: 228-9478	
	39.980 km		$ 2,180,496	$ 1,935,631	$ 1,648,407		06/24/02***	85%	82%
IM 94-4(64)142				PRINCE, INC		APPR	11/27/00	F.P.M. FRETTE, KURT	
5 KM EAST OF MILES CITY-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER				10/26/01	03/07/01	PHONE NO: 233-3612	
IM 94-4(63)129							08/01/01		
RADAR INTERCHANGE-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	28.784 km		$ 4,132,019	$ 3,614,321	$ 3,560,475			100%	46%
STPP-NH-IM 0002(492)				ARROW STRIPING AND MFG., INC.		APPR	11/27/00	F.P.M. MIKE BUTZLAFF	
2000-D4-DURABLE PAVEMENT MARKI		2000-D4-DURABLE PAVEMENT MARKI NGS				08/14/01	05/16/01	PHONE NO: 653-1577	
	355.300 km		$ 404,269	$ 345,707	$ 414,481		08/08/01	100%	77%
STPP 20-1(8)0				CENTURY COMPANIES, INC.		APPR	11/27/00	F.P.M. BACON, DAVID	
GLENDIVE-NORTH		PORTLAND CEMENT CONCRETE PAVEM ENT				10/26/01	04/20/01	PHONE NO: 377-5296	
	0.924 km		$ 895,362	$ 678,567	$ 901,277		07/17/01	100%	50%
IM 94-4(62)148				PRINCE, INC		APPR	11/27/00	F.P.M. FRETTE, KURT	
SHIRLEY INTERCHANGE - EAST & W		MILLING,HOT RECYCLED PLANT MIX OVERLAY,SEAL & COVER				10/26/01	03/06/01	PHONE NO: 233-3612	
	9.427 km		$ 3,440,799	$ 2,837,364	$ 2,860,371		11/02/01	100%	79%
NH 23-2(20)56 F				E.H. OFTEDAL AND SONS, INC.			12/19/00	F.P.M. SWANSON, ROBERT E.	
COALWOOD - SOUTH		GRADING,GRAVEL,PL MIX SURF,SEA L & COVER					02/13/01	PHONE NO: 436-2704	
	13.249 km		$ 7,520,509	$ 7,095,158	$ 6,659,685		09/30/03***	94%	62%
IM 94-3(54)116				PRINCE, INC			01/31/01	F.P.M. MIKE BUTZLAFF	
HATHAWAY-EAST & WEST(WB)		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					06/07/01	PHONE NO: 653-1577	
	20.502 km		$ 3,457,200	$ 3,100,000	$ 2,817,546		06/30/03***	91%	102%
STPP 0002(503)				HIGHWAY IMPROVEMENT INC		APPR	03/09/01	F.P.M. LAUCKNER, JAMES	
I-94 BUSINESS LOOP-GLENDIVE		CRACK SEALING				08/13/01	04/30/01	PHONE NO: 377-5296	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 25-1(28)9						APPR	10/03/01		
14 KM NORTH OF CIRCLE-NORTH		CRACK SEALING				08/13/01			
SFCN 57-5(23)192						APPR			
32 KM WEST OF JORDAN-EAST		CRACK SEALING				08/08/01			
SFCN 20-1(7)1						APPR			
JUNCTION I-94 & MT 16-NORTHEAS		CRACK SEALING				08/08/01			
CONTRACT TOTAL	103.060 km		$ 338,168	$ 341,280	$ 351,141			100%	63%
STPP 25-1(27)0				CENTURY COMPANIES, INC.		APPR	03/09/01	F.P.M. LAUCKNER, JAMES	
CIRCLE-NORTH		PLANT MIX OVERLAY,SEAL & COVER				08/13/01	04/09/01	PHONE NO: 377-5296	
	13.817 km		$ 791,451	$ 871,751	$ 1,339,076		08/21/01	100%	62%
STPP 39-1(31)44				CENTURY COMPANIES, INC.		APPR	03/09/01	F.P.M. MARTIN, DOUGLAS	
35 KM NORTH OF COLSTRIP-NORTH		PL MIX OVERLAY,LEVELING,SEAL & COVER,LOOP DETECT INSTALL				09/13/01	06/13/01	PHONE NO: 748-3175	
	10.900 km		$ 865,173	$ 782,577	$ 818,441		08/27/01	100%	44%
BH 0002(496)				JARRETT CONSTRUCTION INC.			03/09/01	F.P.M. BACON, DAVID	
FY 99-BRIDGE SCOUR PROGRAM		SCOUR PROTECTION					08/20/01	PHONE NO: 377-5296	
	0.000 km		$ 220,415	$ 183,364	$ 166,025		10/15/01	100%	33%
BR 208-1(2)9				SLETTEN CONSTRUCTION CO			03/29/01	F.P.M. GREUFE, LARRY	
WHITEWATER CREEK - WHITEWATER		GRADING,GRAVEL,CONDTRUCTION OF STEEL GIRDER BRIDGE					06/12/01	PHONE NO: 653-1574	
	0.611 km		$ 584,909	$ 703,872	$ 706,110		11/05/01	100%	71%
NH 23-1(19)48 F				E.H. OFTEDAL AND SONS, INC.			03/29/01	F.P.M. FRETTE, KURT	
COALWOOD-NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER					08/28/01	PHONE NO: 233-3612	
	13.294 km		$ 6,017,266	$ 6,485,034	$ 1,178,812		09/30/03***	18%	53%
STPP 23-1(26)0				CENTURY COMPANIES, INC.			05/11/01	F.P.M. BARTH, TIM	
JCT MT 59 & US 12 EAST		PLANT MIX BIT.OVERLAY,SEAL & C OVER					06/11/01	PHONE NO: 233-3628	
CM 8005(2)							06/30/02***		
BRIDGE STREET - MILES CITY		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	1.299 km		$ 649,989	$ 794,861	$ 965,016			98%	129%
NH 23-3(10)130				RIVERSIDE CONTRACTING, INC.			06/01/01	F.P.M. BARTH, TIM	
ALZADA-EAST & WEST		WIDENING,CEMENT TREATED PULV B ASE,PL MIX OVERLAY & SEAL & CO					07/10/01	PHONE NO: 233-3628	
	15.298 km		$ 5,040,955	$ 4,929,743	$ 1,215,543		09/08/03***	25%	67%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP-STPE 2-2(11)83				RIVERSIDE CONTRACTING, INC.			06/01/01	F.P.M. LAUCKNER, JAMES	
US 12 & MT 7 JCT - BAKER		GR,GRVL,CEMENT TREATED BASE,MI LL,PL MIX BIT & CONC SURF,CURB					07/09/01	PHONE NO: 377-5296	
	2.060	km	$ 2,339,057	$ 2,779,868	$ 3,017,203		09/09/02***	98%	83%
STPS 447-1(15)0				NORTHERN IMPROVEMENT COMPANY			06/01/01	F.P.M. MIKE BUTZLAFF	
JUNCTION I-94 - SOUTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					07/20/01	PHONE NO: 653-1577	
	19.403	km	$ 825,291	$ 820,901	$ 754,634		08/27/01	100%	37%
STPP 31-1(13)0				RIVERSIDE CONTRACTING, INC.			07/13/01	F.P.M. PISK, RANDAL	
GLASGOW - NORTH		PLANT MIX OVERLAY,LEVELING,SEA L & COVER					09/11/01	PHONE NO: 228-9478	
	27.260	mi	$ 1,639,613	$ 1,593,197	$ 261,884		07/15/02***	16%	55%
SMP 0999(02)				KONITZ CONTRACTING, INC.			07/13/01	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					09/19/01	PHONE NO: 233-3612	
	20.000	mi	$ 406,575	$ 294,625	$ 220,956		11/19/01	100%	03/15/02
SMP 1099(02)				CENTURY COMPANIES, INC.			07/13/01	F.P.M. ARTHUR, RONALD T.	
GLENDIVE DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					07/30/01	PHONE NO: 787-5701	
	16.800	km	$ 251,160	$ 234,700	$ 236,511		11/08/01	100%	04/01/02
STPP 2-1(33)46				PRINCE, INC			08/10/01	F.P.M. FRETTE, KURT	
CUSTER/FALLON CO LINE - E & W		COLD MILLING,PLANT MIX & SEAL & COVER					09/26/01	PHONE NO: 233-3612	
	20.814	km	$ 2,925,888	$ 3,222,322	$ 480,874		06/30/03***	15%	48%
NH 1-9(37)541				CENTURY COMPANIES, INC.			08/10/01	F.P.M. PISK, RANDAL	
GLASGOW EAST & WEST		PLANT MIX BITUMINOUS OVERLAY,P CCP,MILL & LEVELING					09/12/01	PHONE NO: 228-9478	
	5.267	km	$ 2,903,857	$ 2,718,447	$ 679,386		06/30/03***	25%	28%
STPS 438-1(10)29				J T L GROUP, INC. - HIGHWAY			08/10/01	F.P.M. PISK, RANDAL	
46 KM NORTH OF NASHUA-NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING & SEAL & COVER					09/26/01	PHONE NO: 228-9478	
STPS 438-1(15)21							06/30/03***		
34 KM NORTH OF NASHUA-NORTH		LEVELING,PMS OVERLAY,SEAL & CO VER							
CONTRACT TOTAL	11.922	km	$ 2,439,686	$ 2,980,507	$ 1,021,913			34%	46%
NH-STPS-STPP 0002(584)				HIGHWAY SPECIALTIES, INC.			08/10/01	F.P.M. SLASKA, JIM	
2001-D4-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKING MATERIAL					/ /	PHONE NO: 377-5296	
	19.640	km	$ 117,177	$ 115,683	$ 0		07/02/02***	0%	30%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPS-BR 6(10)				DEBCON, INC			08/10/01	F.P.M. BARTH, TIM	
WATERSHED 16 - WETLAND MITIGAT		COSTRUCTION OF A 58-METER DIKE		EMBANKMENT & CREATION OF A			10/05/01	PHONE NO: 233-3628	
	0.000	km	$ 85,903	$ 64,986	$ 67,275		11/06/01	100%	17%
CM 43(20)				CENTURY COMPANIES, INC.			08/10/01	F.P.M. MIKE BUTZLAFF	
PAVING - WOLF POINT		GRADE,GRAVEL,PL MIX BITUM.SURF		ACE,SEAL & COVER,& CONCRETE			09/26/01	PHONE NO: 653-1577	
	0.872	km	$ 557,586	$ 592,949	$ 243,956		08/26/02***	41%	55%
CM 1405(1)				FRANZ CONSTRUCTION, INC			08/10/01	F.P.M. SLASKA, JIM	
COUNTY ROAD 350-SIDNEY		PLANT MIX BITUMINOUS OVERLAY,&		SEAL & COVER			/ /	PHONE NO: 377-5296	
	1.260	km	$ 102,743	$ 122,620	$ 0		12/15/01***	0%	23%
BR 9053(27)				SLETTEN CONSTRUCTION CO			09/07/01	F.P.M. GREUFE, LARRY	
MILK RIVER - N OF TAMPICO		CONST OF CONTINUOUS STEEL BEAM		STRUCTURE WITH GRAVELED APPRO			10/18/01	PHONE NO: 653-1574	
	0.449	km	$ 1,884,743	$ 1,236,837	$ 204,159		09/30/02***	17%	14%
PLH-STPS 323-1(13)62				WICKENS CONSTRUCTION, INC.			10/11/01	F.P.M. BARTH, TIM	
ALZADA - NORTH		GRADING & GRAVEL SURFACING					11/05/01	PHONE NO: 233-3628	
	16.100	km	$ 4,080,875	$ 4,178,086	$ 42,611		06/30/04***	1%	0%
IM 94-6(47)231				RIVERSIDE CONTRACTING, INC.			11/21/01	F.P.M. SLASKA, JIM	
WIBAUX-EAST AND WEST		MILLING,FILLING,PL MIX OVERLAY		& CULVERT REPLACEMENT			/ /	PHONE NO: 377-5296	
	19.818	mi	$ 4,963,749	$ 4,678,083	$ 0		09/30/03***	0%	0%
GLENDIVE DISTRICT TOTALS			$119,203,570	$117,322,381	$ 86,813,980			72%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.		APPR	06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER				05/02/01	08/10/98	PHONE NO: 657-0269	
	4.154	km	$ 14,524,331	$ 15,444,134	$ 15,791,219		12/15/01***	98%	99%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. BROWN GERRY	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3699	
	19.333	km	$ 11,563,965	$ 9,648,986	$ 9,509,642		06/30/02***	99%	97%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS		APPR	12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8				01/29/01	03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437						APPR	06/22/01		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE				10/23/00			
CONTRACT TOTAL	19.734	km	$ 10,173,185	$ 9,101,273	$ 12,162,545			100%	93%
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC		APPR	06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.				10/26/01	09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509							05/09/01		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617	km	$ 3,480,454	$ 4,188,307	$ 4,398,523			100%	83%
PLH-STPS-CT 314-1(13)32				E.H. OFTEDAL AND SONS, INC.		APPR	09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER				10/22/01	11/16/99	PHONE NO: 657-0267	
	19.913	km	$ 9,237,472	$ 7,818,266	$ 10,183,338		06/30/02***	98%	93%
NH 57-2(19)22 F				PRINCE, INC		APPR	03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER				09/13/01	06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F						APPR	10/10/01		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER				09/13/01			
CONTRACT TOTAL	20.430	km	$ 6,291,708	$ 4,617,268	$ 4,566,135			100%	102%
BR 9048(11)				EDWARD T COPPS CONST.		APPR	03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE				08/13/01	04/05/00	PHONE NO: 657-0273	
	0.663	km	$ 1,183,040	$ 823,782	$ 932,800		12/15/01***	98%	98%
STPU 1002(9)				JTL GROUP, INC.-BILLINGS		APPR	06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF				08/13/01	07/10/00	PHONE NO: 657-0271	
	1.079	km	$ 2,699,863	$ 3,145,343	$ 3,473,023		06/30/02***	98%	97%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 314-1(14)18				CENTURY COMPANIES, INC.		APPR	07/06/00	F.P.M. FAVERO CRAIG	
JUNCTION 566-NORTH		PLANT MIX BITUMINOUS OVERLAY				03/06/01	09/06/00	PHONE NO: 657-0267	
	23.160 km		$ 1,392,896	$ 1,558,796	$ 1,595,085		08/07/01	100%	82%
BR 568-1(9)1				COP CONSTRUCTION CO.			08/31/00	F.P.M. NELSON, ROD	
YELLOWSTONE RIVER-NW POMPEYS P		CONST OF PRESTRESSED CONC.BEAM BRIDGE,GRADING,AGGERGATE					10/10/00	PHONE NO: 657-0264	
	1.060 km		$ 2,736,398	$ 1,874,523	$ 1,765,057		06/30/02***	94%	98%
IM 94-2(28)51				EMPIRE SAND AND GRAVEL COMPANY			11/06/00	F.P.M. SLOE, DAVID A.	
HYSHAM HILLS		COLD MILLING,PULVERIZE,PLANT M IX SURF.,SEAL & COVER					01/09/01	PHONE NO: 657-0269	
	19.149 km		$ 6,888,544	$ 6,131,635	$ 6,080,068		09/30/02***	99%	91%
STPP 28-2(22)70				RIVERSIDE CONTRACTING, INC.		APPR	11/06/00	F.P.M. JAY MUHLBEIER	
RED LODGE - NORTH		COLD MILLING,COLD RECYCLE,PLAN T MIX SURF.,SEAL & COVER,& PS				10/26/01	03/12/01	PHONE NO: 657-0207	
	50.482 km		$ 3,068,261	$ 3,225,039	$ 4,141,038		09/30/02***	98%	93%
IM 94-1(61)47				EMPIRE SAND AND GRAVEL COMPANY			11/27/00	F.P.M. SLOE, DAVID A.	
BIG HORN INTERCHANGE E & W		MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER					02/08/01	PHONE NO: 657-0269	
	17.837 km		$ 2,185,015	$ 2,360,221	$ 1,884,598		07/09/02***	80%	71%
IM 90-8(149)399				RIVERSIDE CONTRACTING, INC.		APPR	11/27/00	F.P.M. JAY MUHLBEIER	
REEDPOINT-COLUMBUS		COLD MILLING, PL MIX BITUM SUR F FILL & OVERLAY\SEAL & COVER				08/13/01	02/01/01	PHONE NO: 657-0207	
IM 90-7(77)364							06/20/02***		
16 KM EAST OF SWEET GRASS COUN		COLD MILLING,PLANT MIX BITUM.S URF.FILL & OVERLAY/SEAL &							
CONTRACT TOTAL	23.953 km		$ 3,191,843	$ 3,142,392	$ 2,871,926			91%	63%
BR 9056(26)				EGGART ENGINEERING & CONST.			12/19/00	F.P.M. NELSON, ROD	
BBWA CANAL-MOSSMAIN INTERCHANG		GRADING,PL MIX SURF,AGGREGATE SURF,SEAL & COVER					03/01/01	PHONE NO: 657-0264	
	0.321 km		$ 326,422	$ 336,697	$ 279,876		10/17/01	100%	99%
NH 4-1(23)0 F				CENTURY COMPANIES, INC.			12/19/00	F.P.M. BERGEN, PERRY	
WARREN - NORTH & SOUTH		GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE,					03/05/01	PHONE NO: 322-5870	
	20.497 km		$ 7,351,605	$ 6,409,592	$ 3,048,328		06/30/03***	48%	51%
SFCI 94-1(58)13				RIVERSIDE CONTRACTING, INC.			01/31/01	F.P.M. JAY MUHLBEIER	
BALLANTINE INT - EAST & WEST		MILL,FILL,SEAL & COVER,BRIDGE DECK SURFACE TREATMENT					03/12/01	PHONE NO: 657-0207	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
SFCI 94-1(59)8							09/19/01		
HUNTLEY - BALLANTINE		MILL,FILL,SEAL & COVER & GUARD RAIL IMPROVEMENTS							
CONTRACT TOTAL	25.490 km		$ 2,867,635	$ 2,739,748	$ 2,596,674			100%	84%
IM 90-9(93)543				MARVIN A. REHBEIN			03/09/01	F.P.M. JAY MUHLBEIER	
WYOLA - SOUTH		COLD MILLING,FILL,SEAL & COVER					05/21/01	PHONE NO: 657-0207	
	17.624 km		$ 2,487,066	$ 2,691,176	$ 2,245,467		09/30/02***	83%	81%
IM 90-9(92)486				MARVIN A. REHBEIN		APPR	03/09/01	F.P.M. JAY MUHLBEIER	
TOLUCA - EAST		MILL,PLANT MIX BITUM SURFACING ,SEAL & COVER				10/26/01	04/11/01	PHONE NO: 657-0207	
	26.482 km		$ 3,401,372	$ 3,883,120	$ 4,838,488		09/30/02***	98%	94%
STPP 14-5(17)181				M K WEEDEN CONSTRUCTION, INC.			03/09/01	F.P.M. BROWN GERRY	
19 KILOMETERS EAST OF ROUNDUP-		GRADING,GRAVEL & PLANT MIX SUR FACING					04/13/01	PHONE NO: 323-3699	
	12.660 km		$ 6,545,224	$ 7,682,910	$ 6,911,216		06/30/04***	90%	73%
IM 90-7(72)392				COP CONSTRUCTION CO.			03/29/01	F.P.M. STUDEBAKER, RAYMOND	
REEDPOINT-E & W STRUCTURES		STRUCTURE REHABILITATION					04/26/01	PHONE NO: 657-0273	
	0.097 km		$ 934,791	$ 1,085,191	$ 1,243,338		07/16/02***	98%	80%
NH-STPS-STPX-STPP-IM 0002(585)				MARK RITE LINES OF MONT., INC.			05/24/01	F.P.M. FAVERO CRAIG	
2001-D5-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKINGS					08/30/01	PHONE NO: 657-0267	
	281.600 km		$ 316,604	$ 289,000	$ 302,470		09/29/01	100%	09/14/01
IM 56683(1)				RIVERSIDE CONTRACTING, INC.			07/13/01	F.P.M. SHUPAK,TOM	
SOUTH FRONTAGE ROAD RELOCATION		GR,GRVL,PL MIX BIT SURF,PORTLA ND CEMENT SURF,SEAL & COVER					08/06/01	PHONE NO: 657-0271	
	2.100 km		$ 3,059,893	$ 3,273,864	$ 145,220		06/30/03***	4%	20%
STPHS 0002(498)				OMO CONSTRUCTION INC			07/13/01	F.P.M. FAVERO CRAIG	
1997 - D5 - SIGNING		1997-D5-SIGNING IMPROVEMENTS					08/27/01	PHONE NO: 657-0267	
	0.000 mi		$ 20,247	$ 19,697	$ 17,280		09/11/01	100%	50%
SMP 0599(02)				PURCELL CONSTRUCTION			07/13/01	F.P.M. FAVERO CRAIG	
BILLINGS DISTRICT -CRUSH AND S		CRUSHING & STOCKPILING					08/20/01	PHONE NO: 657-0267	
	10.000 km		$ 125,063	$ 74,988	$ 75,081		10/18/01	100%	11/01/01

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 16-1(43)1				MONTANA LINES, INC			08/10/01	F.P.M. FAVERO CRAIG	
MAIN STREET - BILLINGS HEIGHTS		UPGRADE EXISTING TRAFFIC SIGN ALS,CURB RAMPS,SIGNING &					/ /	PHONE NO: 657-0267	
	0.000	km	$ 343,469	$ 362,642	$ 3,626		06/09/02***	1%	0%
BR 311-2(8)7				COP CONSTRUCTION CO.			11/21/01	F.P.M. SLOE, DAVID A.	
BUCKINGHAM COULEE - 5 KM E. OF		BOX CULVERT & APPROACHES					/ /	PHONE NO: 657-0269	
	0.596	km	$ 418,763	$ 332,069	$ 0		08/22/02***	0%	0%
NH 61-3(14)55				M K WEEDEN CONSTRUCTION, INC.			11/21/01	F.P.M. TILZEY, RONALD	
BOHEMIAN CORNER - SOUTH		PULVERIZE,WIDENING,PL MIX SURF ACING,SEAL & COVER					/ /	PHONE NO: 538-1320	
	19.008	mi	$ 4,195,363	$ 3,761,168	$ 0		09/25/03***	0%	0%
BILLINGS DISTRICT TOTALS			$111,010,492	$106,021,826	$101,062,062			87%	
TOTALS FOR ALL PROJECTS:			$504,652,174	$485,143,088	$388,023,576			76%	

S
625.704
H3cr
12/31/01

STATE DOCUMENTS COLLECTION

JAN 1 4 2002

MONTANA STATE LIBRARY
1515 E. 6th AVE
HELENA, MONTANA 59620

MONTANA STATE LIBRARY
3 0864 0015 2357 3

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/01
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 33-1(20)0				D.H. BLATTNER & SONS, INC.			12/16/98	F.P.M. KALBERG, J. GARY	
BN RR-LIBBY		BRIDGE DECK REHAB.					03/08/99	PHONE NO: 751-2040	
BH 33-1(21)1						APPR	02/16/02***		
KOOTENAI RIVER - LIBBY		PRESTRESS BM STRUCTURE & APPRO ACHES				09/13/01			
STPP 33-1(24)0						APPR			
MT 37 & US 2 INTERSECTION IMPR		STREET & SIGNAL MODIFICATIONS				10/31/00			
CONTRACT TOTAL	0.544 km		$ 3,515,447	$ 3,348,840	$ 3,406,676			98%	93%
NH 7-1(70)0				JOHN BIELBY CONSTRUCTION		APPR	06/15/99	F.P.M. BENEDIK, TOM	
LOST TRAIL PASS REST AREA		REST AREA STRUCTURES & PARKING				10/26/01	07/19/99	PHONE NO: -	
	0.000 km		$ 1,095,659	$ 940,332	$ 986,779		10/30/01	100%	118%
NH-STPE 7-2(25)78 F				JTL GROUP, INC.-MISSOULA		APPR	11/16/99	F.P.M. MCKINNEY, JOHN	
LOLO-SOUTH		GR.AGG & PL MIX BIT SURF,S & C ,SIGN,CONCRETE BEAM BRIDGE				08/22/01	02/14/00	PHONE NO: 273-7190	
	8.995 mi		$ 7,551,043	$ 7,022,657	$ 6,956,879		07/17/01	100%	100%
NH-STPE 7-1(74)76 F				SCHELLINGER CONST CO.,INC.		APPR	02/08/00	F.P.M. BENEDIK, TOM	
FLORENCE-NORTH		GR,AGG,PL MIX BIT SURF,SEAL & COVER,SIGN & LIGHT				09/13/01	03/20/00	PHONE NO: -	
	3.641 km		$ 2,562,931	$ 2,417,850	$ 2,701,888		06/25/01	100%	95%
CM-BR 8107(12)				BODELL CONSTRUCTION COMPANY			02/08/00	F.P.M. HEMBREE, TAMI	
CLARK FORK - MISSOULA		GR,AGG &,PL MIX BIT SURF,SEAL & COVER,BRIDGE REPLACEMENT					04/11/00	PHONE NO: 523-5856	
	0.539 km		$ 5,510,210	$ 7,017,632	$ 6,223,660		02/16/02***	89%	80%
STPHS 0002(384)				ALPINE CONSTRUCTION, INC.		APPR	03/16/00	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-NON INTERSTATE		1995-D1-SIGNING-NON INTERSTATE SIGNING				12/19/00	05/15/00	PHONE NO: 523-5864	
STPHS 0002(421)						APPR	10/18/00		
1996-D1-SIGNING-NON INTERSTATE		SIGNING & DELINEATOR				01/29/01			
STPHS 269-1(24)15						APPR			
SIGNING - E. OF VICTOR		SIGNING,OVERHEAD FLASHERS				03/06/01			
CONTRACT TOTAL	0.000 km		$ 139,661	$ 135,053	$ 139,994			100%	90%
IM 90-1(135)0				MONTANA LINES, INC		APPR	05/02/00	F.P.M. JOHNSON, ROBERT L.	
MISCELLANEOUS SAFETY - LOOKOUT		MISCELLANEOUS SAFETY,CHANGABLE MESSAGE SIGNS				10/26/01	06/06/01	PHONE NO: 523-5864	
	0.000 km		$ 218,074	$ 300,275	$ 284,362		10/18/01	100%	93%
CM-NH 5-3(51)112 F				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. HANCOCK, DALE	
MAIN STREET-KALISPELL		MILLING & PORTLAND CEMENT CONC RETE PAVEMENT				02/27/01	07/24/00	PHONE NO: 751-2043	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/01
*** MISSOULA DISTRICT ***

DATE:01/10/02

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR: ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 1-2(93)121						APPR	06/28/01		
EAST IDAHO STREET-KALISPELL		CLOD MILL & P.C.C.P.				01/29/01			
CONTRACT TOTAL	1.480 km		$ 3,180,396	$ 3,266,694	$ 4,051,835			100%	76%
NH 5-3(73)106 F			SCHELLINGER CONST CO.,INC.			PEND	06/12/00	F.P.M. MITCHELL, JAMES D.	
SOMERS - ASHLEY CREEK (N SECTI		GRADING GRAVEL,PL MIX SURFAVIN G,PRESTRESSED CONCRETE BR.				01/08/02	06/23/00	PHONE NO: 751-2046	
	4.700 km		$ 6,431,312	$ 4,840,001	$ 5,240,937		12/19/01	100%	91%
STPHS 317-1(4)1			SETTLE SERVICES			APPR	06/12/00	F.P.M. ROBERTS, JAMES	
SAFTY IMPVT-S E OF KALISPELL		GRADE,GRAVEL,PL MIX BITUMINOUS SURFACING				07/26/01	08/03/00	PHONE NO: 751-2041	
	0.748 km		$ 560,807	$ 444,294	$ 509,714		06/07/01	100%	153%
BH 9041(21)			FRONTIER-WEST, L.L.C.				07/06/00	F.P.M. HEMBREE, TAMI	
COMO BRIDGE		STRUCTURE REHAB & PLANT MIX AP PROACHES					09/13/00	PHONE NO: 523-5856	
	0.168 km		$ 613,105	$ 512,220	$ 465,610		06/06/01	100%	75%
STPS 503-1(6)4			SCHELLINGER CONST CO.,INC.			PEND	10/24/00	F.P.M. CHRISINGER,KENNETH L	
FOYS CANYON ROAD		GRADE,AGG.,SURF.,PLANT MIX SUR F.,SEAL & COVER				01/04/02	11/06/00	PHONE NO: 751-2049	
	3.612 km		$ 1,979,457	$ 1,904,198	$ 2,180,656		07/20/02***	98%	98%
STPP 6-1(86)99			SCHELLINGER CONST CO.,INC.			APPR	11/06/00	F.P.M. JOHNSON, ROBERT L.	
DIXON - WEST		GRADE,AGG.SURF.PLANT MIX SURF. ,SEAL & COVER				10/26/01	11/28/00	PHONE NO: 523-5864	
	15.750 km		$ 5,881,894	$ 6,027,749	$ 6,367,654		09/10/03***	98%	62%
IM 90-1(143)44			MT MAT'LS, INC.(DBA)LS JENSEN				01/31/01	F.P.M. MCKINNEY, JOHN	
SUPERIOR-TARKIO		MILLING,PLANT MIX SURFACING,SE AL & COVER					06/04/01	PHONE NO: 273-7190	
IM 90-2(101)119							09/04/01		
CLINTON - EAST		MILLING,PLANT MIX SURFACING,SE AL & COVER							
CONTRACT TOTAL	56.180 km		$ 2,342,049	$ 2,137,276	$ 2,102,819			100%	62%
NH 1-1(47)57 F			JTL GROUP,INC.-DBA A-1 PAVING				03/09/01	F.P.M. ROBERTS, JAMES	
PLEASANT VALLEY		GRADING,GRAVEL,PLANT MIX BITUM SURF,BRIDGE REV.,SEAL & COVER					03/26/01	PHONE NO: 751-2041	
	8.100 km		$ 5,749,412	$ 5,343,464	$ 5,854,076		09/30/03***	98%	74%
BH 269-1(22)21			FRONTIER-WEST, L.L.C.				03/29/01	F.P.M. HEMBREE, TAMI	
BITTERROOT RIVER-NW STEVENSVIL		WIDEN BRIDGE,GRADE,GRAVEL,PL M IX SURF,SEAL & COVER,APPROACHE					05/01/01	PHONE NO: 523-5856	
	0.452 km		$ 1,878,203	$ 1,674,456	$ 1,093,748		08/09/02***	65%	57%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/01
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM-STPHS 90-1(144)5				ALPINE CONSTRUCTION, INC.			03/29/01	F.P.M. JOHNSON, ROBERT L.	
MEDIAN RAIL - MINERAL COUNTY		CONCRETE MEDIAN RAIL & DRAINAG E					05/14/01	PHONE NO: 523-5864	
	19.000 km		$ 4,483,642	$ 3,185,412	$ 3,165,513		11/09/01	100%	84%
STPS 211-1(5)0				RIVERSIDE CONTRACTING, INC.		APPR	03/29/01	F.P.M. HANCOCK, DALE	
RONAN - WEST		PLANT MIX OVERLAY,SEAL & COVER				10/26/01	06/25/01	PHONE NO: 751-2043	
STPS 487-1(13)0						APPR	09/07/01		
WHITEFISH - BIG MOUNTAIN		PLANT MIX OVERLAY,SEAL & COVER				10/26/01			
STPS 556-1(2)0						APPR			
THOMPSON RIVER ROAD		PLANT MIX OVERLAY,SEAL & COVER				10/26/01			
CONTRACT TOTAL	34.810 km		$ 944,972	$ 837,948	$ 805,627			100%	85%
BH 373-1(5)0				DIAMOND CONSTRUCTION, INC.			04/26/01	F.P.M. HEMBREE, TAMI	
BITTERROOT RIVER-WOODSIDE		BRIDGE DECK REPAIR & OVERLAY,P L MIX SURFACING OF APPROACHES					06/25/01	PHONE NO: 523-5856	
	0.159 km		$ 218,591	$ 222,979	$ 202,043		08/22/01	100%	08/31/01
NH-STPP 0002(571)				TAMIETTI CONST. CO., INC.			05/11/01	F.P.M. SULLIVAN, SHEILA	
D1-BRIDGE DECK SEAL		D1 BRIDGE DECK SEALANT					08/01/01	PHONE NO: 523-5877	
	0.526 km		$ 244,589	$ 213,639	$ 231,052		10/26/01	100%	63%
STPHS 1-2(106)118				PAVLIK ELECTRIC CO, INC			05/11/01	F.P.M. HANCOCK, DALE	
FLASHER - WEST OF KALISPELL		FLASHER,SIGNING & INSTALLION O F FLASHING BEACON & OVERHEAD					10/17/01	PHONE NO: 751-2043	
	0.790 km		$ 17,951	$ 19,312	$ 16,624		11/01/01	100%	0%
NH-BH-STPHS 1-2(103)137				TAMIETTI CONST. CO., INC.			05/11/01	F.P.M. KALBERG, J. GARY	
BRIDGE DECK - COLUMBIA FALLS		BRIDGE DECK,HANDRAIL REPAIR,SE ISMIC RETROFIT & GRADE,PL MIX					06/21/01	PHONE NO: 751-2040	
	0.179 km		$ 1,076,460	$ 855,651	$ 660,591		09/30/02***	77%	99%
NH 0002(395)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. MCKINNEY, JOHN	
D1-NON-INTERSTATE GUARDRAIL		GUARDRAIL & BRIDGE RAIL RREPLA CEMENT & UPGRADING					06/25/01	PHONE NO: 273-7190	
	0.000 km		$ 513,398	$ 600,558	$ 560,150		06/30/02***	93%	98%
STPHS 6-1(91)5				OMO CONSTRUCTION INC			06/01/01	F.P.M. HANCOCK, DALE	
GUARDRAIL - W. OF JCT. MT.56		GUARDRAIL PLACEMENT					08/21/01	PHONE NO: 751-2043	
	0.000 km		$ 34,890	$ 32,035	$ 25,780		09/17/01	100%	63%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/01
*** MISSOULA DISTRICT ***

DATE:01/10/02

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(385)				SCOTT LONG CONSTRUCTION, INC.			06/01/01	F.P.M. HANCOCK, DALE	
1995-D1-GUARDRAIL/SLOPE FLATTE		GUARDRAIL & SLOPE FLATTENING					06/25/01	PHONE NO: 751-2043	
	0.000	km	$ 127,023	$ 149,194	$ 145,987		06/30/02***	98%	83%
NH 5-1(24)1				JTL GROUP, INC.-MISSOULA		APPR	06/01/01	F.P.M. JOHNSON, ROBERT L.	
U.S. 93-DESMET TO POLSON TURNO		CONST.OF PLANT MIX SURFACED BU S TURNOUTS				10/26/01	07/16/01	PHONE NO: 523-5864	
	0.000	km	$ 293,617	$ 289,934	$ 286,324		10/24/01	100%	73%
BR 1-2(86)180				FRONTIER-WEST, L.L.C.			07/13/01	F.P.M. KALBERG, J. GARY	
MIDDLE FORK FLATHEAD RIVER-SE		CONST.OF WELDED PLT GIRDEER BR IDGE,GR,GRVL,PL.MIX SURF.&					09/10/01	PHONE NO: 751-2040	
	0.570	km	$ 3,765,960	$ 3,786,455	$ 1,053,303		06/30/03***	28%	26%
STPX 20(19)				MUNGAS COMPANY, INC.			07/13/01	F.P.M. SULLIVAN, SHEILA	
PETERSON RANCH-WETLAND MITIGAT		GRADING,IRRIGATION STRUCTURES ,FENCING & SEEDING					12/04/01	PHONE NO: 523-5877	
	0.000	km	$ 381,241	$ 230,826	$ 27,436		12/15/01***	12%	12%
NH 41(24)				D.H. BLATTNER & SONS, INC.			07/13/01	F.P.M. BENEDIK, TOM	
CAMP CREEK RESTORATION		GR,GRVL,PL.MIX SURF,SEAL & COV ER,PRESTRESSED CONCRETE BRIDGE					08/15/01	PHONE NO: -	
NH 7-1(58)9 F							06/06/04***		
SULA N&S		WETLAND MITIGATION,STREAM PROT ECTION							
CONTRACT TOTAL	11.821	mi	$ 12,382,249	$ 10,723,011	$ 4,440,405			41%	31%
SMP 1599(02)				SCHELLINGER CONST CO.,INC.			07/13/01	F.P.M. HANCOCK, DALE	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					09/24/01	PHONE NO: 751-2043	
	38.000	mi	$ 340,648	$ 365,802	$ 373,290		10/30/01	100%	11/01/01
SMP 2799(02)				WARD CRUSHING, L.L.C.			07/13/01	F.P.M. KALBERG, J. GARY	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					08/17/01	PHONE NO: 751-2040	
	37.500	mi	$ 336,875	$ 334,575	$ 335,615		11/15/01	100%	11/01/01
SMP 3199(02)				MT MAT'LS, INC.(DBA)LS JENSEN			07/13/01	F.P.M. SULLIVAN, SHEILA	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					07/18/01	PHONE NO: 523-5877	
	57.250	mi	$ 508,406	$ 538,850	$ 488,021		06/30/02***	91%	11/01/01
SMP 4599(02)				LHC, INC.			07/13/01	F.P.M. JOHNSON, ROBERT L.	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					09/10/01	PHONE NO: 523-5864	
	59.500	km	$ 513,590	$ 437,485	$ 438,506		11/15/01	100%	11/01/01

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/01
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-3(79)173				JIM GILMAN EXCAVATING INC.			12/13/01	F.P.M. MCKINNEY, JOHN	
GARRISON-BECK HILL		COLD MILL,PLANT MIX OVERLAY,SE AL & COVER					/ /	PHONE NO: 273-7190	
IM 90-3(80)180							11/14/03***		
BECK HILL-DEER LODGE WESTBOUND		COLD MILL,PLANT MIX OVERLAY,SE AL & COVER							
IM 90-3(83)163									
GOLD CREEK-EAST & WEST		COLD MILL,PLANT MIX OVERLAY,SE AL & COVER							
CONTRACT TOTAL	13.867 mi		$ 12,435,994	$ 11,751,484	$ 0			0%	0%
MISSOULA DISTRICT TOTALS			$ 87,829,754	$ 81,908,139	$ 61,823,556			72%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(257)				MARONICK CONST. LLC		APPR	12/16/98	F.P.M. FOGARTY,BILL	
TRAFFIC IMPROVEMENTS-HELENA AR		GR.PL MIX SURF.,SIDEWALK,SIGN, LIGHTING & SIGNAL				03/22/00	04/14/99	PHONE NO: 457-0526	
	0.000	km	$ 331,626	$ 289,632	$ 275,037		04/16/01	100%	109%
IM 90-7(63)331				RIVERSIDE CONTRACTING, INC.		PEND	12/16/98	F.P.M. SCHULZ,TOM	
LIVINGSTON-EAST & WEST		GR,GRAVEL,PL MIX SURF.& SEAL & COVER				01/03/02	01/06/99	PHONE NO: 585-0453	
NH-STPHS 11-1(27)53						APPR	04/13/01		
LOVES LANE-LIVINGSTON		PL MIX OVERLAY,SEAL & COVER & STRUCTURE REHAB.				05/31/00			
CONTRACT TOTAL	17.439	km	$ 9,627,070	$ 9,793,421	$ 9,587,022			100%	144%
STPS 278-1(13)30				M K WEEDEN CONSTRUCTION, INC.		APPR	05/04/99	F.P.M. WILLIAMS,PAUL	
CARROLL HILL - EAST & WEST		GR,GRAL,PL MIX SURFACING				03/06/01	05/24/99	PHONE NO: 494-9643	
	7.837	mi	$ 3,161,119	$ 2,832,172	$ 2,900,194		09/27/01	100%	90%
STPS 276-1(3)1				JIM GILMAN EXCAVATING INC.		APPR	10/07/99	F.P.M. ARVISH,MIKE	
BROWN'S GULCH ROAD		GRADING,GRAVEL & PLANT MIX SUR FACING				10/26/01	11/08/99	PHONE NO: 494-9647	
	3.670	km	$ 1,527,711	$ 1,426,028	$ 1,616,314		07/06/01	100%	87%
STPP 13-1(33)36				A.M. WELLES, INC.		APPR	10/07/99	F.P.M. BRAZILL,WILLIAM	
CAMERON - NORTH & SOUTH		GRADE,GRAVEL,PLANT MIX SURFACE				03/06/01	11/15/99	PHONE NO: 684-5609	
	18.300	km	$ 5,735,355	$ 5,713,401	$ 5,999,869		11/28/01	100%	98%
BR 13-2(2)83				MORGEN & OSWOOD CONST. CO.,INC		APPR	11/16/99	F.P.M. SCHULZ,TOM	
JEFFERSON RIVER - 20.4KM SW OF		GR,AGG & PL.MIX SURF,PRESTRESS ED CONCRETE BEAM BRIDGE				08/13/01	12/21/99	PHONE NO: 585-0453	
	0.600	km	$ 2,712,516	$ 1,848,513	$ 1,889,089		10/12/01	100%	115%
NH 8-4(23)77 F				RIVERSIDE CONTRACTING, INC.		APPR	11/16/99	F.P.M. SCHULZ,TOM	
TOWNSEND-URBAN		GR,AGG & PL MIX SURF,SEAL & CO VER				03/06/01	01/31/00	PHONE NO: 585-0453	
STPE 8-4(24)76							03/22/01		
BIKE PATH-TOWNSEND		BIKE & PEDESTRIAN PATH							
CONTRACT TOTAL	3.047	km	$ 2,628,286	$ 2,624,903	$ 2,618,255			100%	81%
BR-STPE 9022(13)				SLETTEN CONSTRUCTION CO		APPR	11/16/99	F.P.M. HARRIS,DEAN	
BOULDER RIVER - S. OF BOULDER		GR,AGG SURF,3 SPAN STEEL GIRDE R BRIDGE				03/06/01	02/22/00	PHONE NO: 494-9649	
	0.222	km	$ 676,571	$ 624,361	$ 791,845		09/13/01	100%	93%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 13-1(29)47				COP CONSTRUCTION CO.		APPR	11/16/99	F.P.M. BRAZILL,WILLIAM	
5 LOCATIONS - S E OF ENNIS		GR,AGG & PL MIX BIT SURF,SEAL & COVER,BRIDGES				06/28/01	02/01/00	PHONE NO: 684-5609	
	2.238 mi		$ 4,402,959	$ 4,202,581	$ 4,199,495		07/30/01	100%	102%
STPP 29-4(22)89				JIM GILMAN EXCAVATING INC.		APPR	12/09/99	F.P.M. ARVISH,MIKE	
PARK & GALENA-BUTTE		COLD MILLING,PLANT MIX SURFACI NG,SEAL & COVER & SIGNALS				03/06/01	03/21/00	PHONE NO: 494-9647	
	1.176 km		$ 799,375	$ 708,178	$ 816,689		08/14/01***	98%	102%
STPS 399-1(3)0				JTL GROUP, INC.-BELGRADE		APPR	03/16/00	F.P.M. HARRIS,DEAN	
WHITETAIL ROAD		GR.,AGG.,BIT.SURF,PRESTRESSED BEAM BRIDGE WIDENING				12/14/00	04/03/00	PHONE NO: 494-9649	
	16.315 km		$ 3,003,413	$ 2,693,265	$ 2,919,690		08/20/01	100%	94%
IM 90-5(55)249				BLAHNIK CONSTRUCTION, INC.		APPR	04/11/00	F.P.M. STARCEVICH JOHN R.	
WHITEHALL - CARDWELL		PLANT MIX OVERLAY,SEAL & COVER				03/06/01	05/16/00	PHONE NO: 287-3868	
IM 90-5(54)257						APPR	09/14/01		
CARDWELL - EAST		PLANT MIX OVERLAY,SEAL & COVER				09/17/01			
STPP 13-1(32)75						APPR			
HARRISON - SAPPINGTON JCT.		PLANT MIX OVERLAY,SEAL & COVER				03/06/01			
CONTRACT TOTAL	36.120 km		$ 6,698,864	$ 7,084,784	$ 7,336,437			100%	98%
BR 9001(35)				SLETTEN CONSTRUCTION CO		APPR	06/12/00	F.P.M. JOHNSON,RICKIE	
SELWAY BR - N OF DILLON		PRESTRESSED CONC.BEAM BRIDGE,P LANT MIX BITUMINOUS SURFACE				10/26/01	08/07/00	PHONE NO: 494-9635	
	0.420 km		$ 1,245,086	$ 977,392	$ 1,009,134		10/03/01	100%	97%
STPP 59-2(9)49				S K CONSTRUCTION, INC.		APPR	07/06/00	F.P.M. MCCORMICK, THOMAS	
RINGLING - NORTH		GRADING,GRAVEL,PLANT MIX BITUM SURF,SEAL & COVER				10/26/01	07/17/00	PHONE NO: 586-5074	
	12.576 mi		$ 4,464,227	$ 4,171,267	$ 4,128,813		12/13/01	100%	95%
BR 9047(15)				TAMIETTI CONST. CO., INC.		APPR	08/02/00	F.P.M. JOHNSON,RICKIE	
BIG HOLE RIVER WEST OF MELROSE		GRADING,GRAVEL,PL MIX BITUM SU RF.& CONST PRESTRESSED CONC				10/26/01	09/18/00	PHONE NO: 494-9635	
	0.502 km		$ 753,644	$ 772,000	$ 764,459		10/15/01	100%	98%
STPP 13-5(3)95				AMERICAN CONTRACTING, INC.			08/02/00	F.P.M. HELD, TERRY	
THREE FORKS OVERPASS REMOVAL		GRADING,PMS,SEAL & COVER & STR UCTURE REMOVEL & GRAVEL					09/12/00	PHONE NO: 285-4943	
	0.720 mi		$ 711,660	$ 463,210	$ 426,757		07/13/01	100%	91%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 5802(3)				MARONICK CONST. LLC			08/02/00	F.P.M. CHRISTENSEN KEVIN	
CUSTER & MCHUGH-HELENA		INTERSECT IMPROV INCL GRADING, GRAVEL,PMS & SIGNALIZATION					09/11/00	PHONE NO: 495-1506	
	0.360 km		$ 469,592	$ 363,359	$ 449,323		05/01/01	100%	113%
CM 1207(2)				CENTRAL ELECTRIC, INC.			08/31/00	F.P.M. SCHULZ,TOM	
NORTH 7TH AVENUE & GRIFFIN DRI		TRAFFIC SIGNAL					10/09/00	PHONE NO: 585-0453	
	0.000 km		$ 85,693	$ 67,220	$ 58,310		06/01/01	100%	82%
BR 9016(19)				COP CONSTRUCTION CO.			08/31/00	F.P.M. MCCORMICK, THOMAS	
GALLATIN RIVER-GALLATIN GATEWA		2 PRESTRESSED CONC.BEAM BRIDGE S,PLANT MIX BITUM.APP,SEAL &					01/19/01	PHONE NO: 586-5074	
	0.949 mi		$ 1,183,619	$ 1,138,408	$ 1,094,186		02/16/02***	96%	83%
CM 1201(6)				JTL GROUP, INC.-BELGRADE		APPR	09/28/00	F.P.M. HELD, TERRY	
SIGNAL-NORTH 19TH & BAXTER-BOZ		INSTALL SIGNALS W/GRADING,GRAV EL,& PLANT MIX SURFACING				08/13/01	04/09/01	PHONE NO: 285-4943	
	0.168 km		$ 364,607	$ 462,392	$ 448,047		09/07/01	100%	140%
STPHS-STPS-STPU 25(27)				S K CONSTRUCTION, INC.			11/06/00	F.P.M. FOGARTY,BILL	
ONE MILE EAST OF HELENA		GRADE,AGG.SURF,PLANT MIX SURF. ,SEAL & COVER,& CONC.SLAB					03/26/01	PHONE NO: 457-0526	
	2.795 km		$ 2,061,164	$ 1,749,409	$ 2,078,716		06/22/02***	98%	101%
IM 90-3(78)180				JIM GILMAN EXCAVATING INC.		APPR	11/27/00	F.P.M. ARVISH,MIKE	
BECK HILL - DEER LODGE E.B.		PLANT MIX OVERLAY,SEAL & COVER & BRIDGE DECK TREATMENT				10/26/01	01/29/01	PHONE NO: 494-9647	
	13.661 km		$ 3,474,877	$ 2,909,950	$ 2,863,859		11/07/01	100%	94%
BR 9016(30)				HALL CONSTRUCTION SERVICES		APPR	11/27/00	F.P.M. GRAVAGE,DANIEL	
ROCKY CREEK BRIDGE - 3 KM EAST		CONST OF PRESTRESSED TRI-DECK BEAM BR,GRADING & GRAVELING				10/26/01	03/26/01	PHONE NO: 222-8110	
	0.340 km		$ 353,061	$ 315,450	$ 291,603		02/02/01***	92%	92%
IM 15-2(68)130				JIM GILMAN EXCAVATING INC.			11/27/00	F.P.M. WILLIAMS,PAUL	
BUTTE-ELK PARK		COLD MILLING,PAVEMENT PULVERIZ ATION,PLANT MIX SURFACING					12/03/00	PHONE NO: 494-9643	
IM 15-2(72)121							09/30/02***		
NISSLER-BUTTE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	24.010 km		$ 8,037,938	$ 8,527,271	$ 3,939,259			46%	50%
NH-STPHS 11-1(36)34				MT MAT'LS, INC.(DBA)LS JENSEN		PEND	11/27/00	F.P.M. SCHULZ,TOM	
EMIGRANT - NORTH		PLANT MIX BITUMINOUS OVERLAY,T URN LANES & GUARDRAIL				01/07/02	03/19/01	PHONE NO: 585-0453	
	16.095 km		$ 1,247,605	$ 1,240,231	$ 1,310,878		10/18/01	100%	96%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-4(86)190				RIVERSIDE CONTRACTING, INC.			11/27/00	F.P.M. FOGARTY,BILL	
HELENA-NORTH & SOUTH		COLD MILL,PLANT MIX OVERLAY,SE AL & COVER,BRIDGE REHAB					03/26/01	PHONE NO: 457-0526	
	9.444 km		$ 3,194,950	$ 2,833,761	$ 2,589,674		06/29/02***	91%	113%
IM 90-6(89)301				RIVERSIDE CONTRACTING, INC.			12/19/00	F.P.M. SCHULZ,TOM	
BOZEMAN-E & W		CRACK & SEAT,PL MIX SURF OVERL AY,SEAL & COVER					04/17/01	PHONE NO: 585-0453	
	9.556 km		$ 3,220,774	$ 2,855,014	$ 2,773,068		10/18/01	100%	100%
IM 90-5(57)264				MARONICK CONST. LLC		APPR	01/31/01	F.P.M. HARRIS,DEAN	
MILLIGAN CANYON		SEAL & COVER				10/26/01	04/03/01	PHONE NO: 494-9649	
IM 15-3(57)163						APPR	11/05/01		
BOULDER HILL		SEAL & COVER				10/26/01			
STPP 69-1(16)1						APPR			
WHITEHALL - EAST AND NORTH		SEAL & COVER				10/26/01			
STPP 55-3(10)12						APPR			
LEGION AVE. WEST - WHITEHALL		SEAL & COVER				10/26/01			
STPP 69-1(15)0						APPR			
LEGION AVE. EAST - WHITEHALL		SEAL & COVER				10/26/01			
CONTRACT TOTAL	72.494 km		$ 1,699,926	$ 1,588,107	$ 1,515,861			100%	113%
BR 9029(18)				SLETTEN CONSTRUCTION CO			01/31/01	F.P.M. BRAZILL,WILLIAM	
MADISON RIVER - 58 KM SO OF EN		RELOCATE THRU-TRUSS,CONCRETE D ECK & ABUTMENT,AGG SURF APPROA					06/19/01	PHONE NO: 684-5609	
	0.095 km		$ 542,443	$ 562,010	$ 507,189		02/16/02***	90%	95%
NH 8-2(54)44				MARONICK CONST. LLC			03/09/01	F.P.M. CHRISTENSEN KEVIN	
PROSPECT AVE. HELENA		SEAL & COVER					07/11/01	PHONE NO: 495-1506	
NH 8-1(24)23							08/17/01		
ELLISTON - EAST		SEAL & COVER							
CONTRACT TOTAL	7.450 km		$ 185,871	$ 177,859	$ 173,229			100%	43%
IM 90-5(58)274				JIM GILMAN EXCAVATING INC.			03/09/01	F.P.M. HELD, TERRY	
THREE FORKS - WEST		CRACK SEAL,PL MIX SURF OVERLAY ,SEAL & COVER,BRIDGE REHAB					04/16/01	PHONE NO: 285-4943	
	6.795 km		$ 4,639,919	$ 3,798,195	$ 3,352,127		06/30/03***	88%	113%
STPE 11-1(24)50				BIG SKY ASPHALT CO.		PEND	03/29/01	F.P.M. SCHULZ,TOM	
CARTER'S BRIDGE PATH - LIVINGS		CARTER,S BRIDGE PATH				09/25/01	05/15/01	PHONE NO: 585-0453	
STPE 34(11)						PEND	10/26/01		
SIDEWALKS-PARK COUNTY		GRADING & CONSTRUCTION OF SIDE WALK W/ CURB & GUTTER				09/28/01			
CONTRACT TOTAL	4.514 km		$ 152,377	$ 163,720	$ 160,929			100%	105%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 278-1(17)43			BLAHNIK CONSTRUCTION, INC.					05/11/01	F.P.M. ARVISH,MIKE	
JACKSON - WISDOM		PLANT MIX OVEERLAY & SEAL & CO VER						08/27/01	PHONE NO: 494-9647	
	28.600 km			$ 1,318,294	$ 1,266,324	$ 1,102,267		06/30/02***	87%	111%
NH 15-4(85)193 F			MARONICK CONST. LLC					05/11/01	F.P.M. CHRISTENSEN KEVIN	
CEDAR STREET INTERCHANGE-HELEN		GRADE,AGG SURF,PL.MIX SURF.,SE AL & COVER,SIGN,LIGHT,STEEL						06/26/01	PHONE NO: 495-1506	
	2.688 km			$ 3,648,604	$ 3,153,678	$ 1,373,830		06/30/03***	44%	58%
BH 540-1(12)32			EDWARD T COPPS CONST.					05/24/01	F.P.M. GRAVAGE,DANIEL	
YELLOWSTONE-CARTERS BRIDGE		REPAIR DETERIORATING CONCRETE						07/05/01	PHONE NO: 222-8110	
	0.087 km			$ 434,289	$ 377,345	$ 224,815		10/26/01	100%	80%
BR 9034(4)			SLETTEN CONSTRUCTION CO					06/01/01	F.P.M. CHRISTENSEN KEVIN	
SHIELDS RIVER BRIDGE - S.E. OF		CONST OF REINFORCED CAST IN PL ACE CONC SLAB BR,APP & GRVL						07/17/01	PHONE NO: 495-1506	
	0.213 km			$ 348,838	$ 348,225	$ 335,741		12/20/01	100%	83%
NH 0002(588)			SCOTT LONG CONSTRUCTION, INC.					06/01/01	F.P.M. STARCEVICH JOHN R.	
D2 NON-INTERSTATE GUARDRAIL		GUARDRAIL & CONCRETE BRIDGE RA IL REPLACEMENT & UPGRADING						08/13/01	PHONE NO: 287-3868	
	0.000 km			$ 568,524	$ 376,355	$ 384,900		10/23/01	100%	73%
IM 0002(500)			SLETTEN CONSTRUCTION CO					06/01/01	F.P.M. JOHNSON,RICKIE	
BUTTE AREA SEISMIC RETROFIT		BR DECK REHAB & SEISMIC RETRO, BR GIRDER REPAIR,BR APPR MODIF						07/16/01	PHONE NO: 494-9635	
	0.308 km			$ 1,390,173	$ 1,237,273	$ 1,349,588		09/30/02***	98%	96%
CM 5802(7)			SCOTT CONSTRUCTION, INC.					06/01/01	F.P.M. CHRISTENSEN KEVIN	
CUSTER AVE-SIGNAL SYNC-HELENA		FURNISH & INSTALL ANTENNAS & C OAXIAL CABLE						10/09/01	PHONE NO: 495-1506	
	0.000 km			$ 12,464	$ 7,480	$ 5,323		10/09/01	100%	110%
STPP 59-1(18)13			J AND S CONSTRUCTION INC.				APPR	07/13/01	F.P.M. MCCORMICK, THOMAS	
PIPE-SOUTH OF CLYDE PARK		DRAINAGE PIPE INSTALLATION					10/26/01	08/20/01	PHONE NO: 586-5074	
	0.000 mi			$ 50,460	$ 53,822	$ 48,799		09/18/01	100%	33%
SMP 1699(02)			A.M. WELLES, INC.					07/13/01	F.P.M. HELD, TERRY	
BUTTE DISTRICT - CRUSH AND STO		CRUSHING & STOCKPILING						07/26/01	PHONE NO: 285-4943	
	52.500 mi			$ 509,953	$ 486,694	$ 488,713		11/21/01	100%	11/01/01

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/01
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 2599(02)				MARONICK CONST. LLC			07/13/01	F.P.M. CHRISTENSEN KEVIN	
GREAT FALLS & BUTTE - CRUSH AN		CRUSHING & STOCKPILING					10/05/01	PHONE NO: 495-1506	
	25.500 mi		$ 278,828	$ 229,950	$ 233,321		10/29/01	100%	11/01/01
STPP 29-1(31)50				M A DEATLEY CONSTRUCTION			08/10/01	F.P.M. STARCEVICH JOHN R.	
SILVER STAR - NORTH & SOUTH		GRADING,GRAVEL & PLANT MIX SUR FACING					09/17/01	PHONE NO: 287-3868	
	6.965 km		$ 6,494,756	$ 6,513,198	$ 2,328,222		06/30/04***	36%	23%
STPP 29-1(37)43				JIM GILMAN EXCAVATING INC.			09/07/01	F.P.M. BRAZILL,WILLIAM	
TWIN BRIDGES - NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING					10/24/01	PHONE NO: 684-5609	
	9.936 km		$ 4,689,089	$ 4,293,493	$ 869,425		06/30/04***	20%	10%
STPU 5807(8)				MARONICK CONST. LLC			10/11/01	F.P.M. CHRISTENSEN KEVIN	
NORTH MAIN STREET-HELENA		GR,GRAVL,PL MIX SURF,PED UNDPS ,PRSTR CONC BEAM STR,WATER,					11/12/01	PHONE NO: 495-1506	
BR 8-2(47)43							09/30/03***		
LYNDALE OVERPASS-HELENA		GRADE,GRAVEL,PLANT MIX SURF,PE D UNDERPASS,WATER,SEWER,SIGNAL							
CONTRACT TOTAL	1.706 mi		$ 6,374,477	$ 5,843,595	$ 228,585			4%	0%
HDP-IR 9113(001)F				A.M. WELLES, INC.			12/13/01	F.P.M. MCCORMICK, THOMAS	
N 19TH INTERCHANGE LANDSCAPE		LANDSCAPING					/ /	PHONE NO: 586-5074	
	0.000 mi		$ 41,960	$ 37,540	$ 0		06/14/02***	0%	0%
BUTTE DISTRICT TOTALS			$105,554,605	$ 99,202,438	$ 79,858,889			79%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 60-2(33)93 F				UNITED MAT'LS OF GREAT FALLS		APPR	04/13/99	F.P.M. AAFEDT, RANDY	
10TH AVE. SOUTH-20TH-WARDEN BR		GRADING,PCCP,WATER SYSTEM,STOR M DRAIN,SANITARY SEWER				03/06/01	04/22/99	PHONE NO: 454-5920	
	1.570 km		$ 8,511,930	$ 9,631,310	$ 10,770,080		08/30/01	100%	09/17/00
IM 15-4(82)229				JIM GILMAN EXCAVATING INC.		APPR	05/04/99	F.P.M. HENDERSON, SHON	
AUGUSTA INTERCHANGE-HARDY CREE		RECYCLED PL MIX BIT OVERLAY,SE AL & COVER				10/23/00	07/26/99	PHONE NO: 454-5921	
STPP 9-1(7)0							10/24/00		
AUGUSTA INTERCHANGE-BOWMANS CO		COLD MILLING,PL MIX SURF,SEAL & COVER							
CONTRACT TOTAL	62.467 km		$ 5,578,764	$ 5,704,490	$ 6,092,479			100%	117%
NH 1-6(20)379				A-1 PAVING, INC		APPR	06/29/99	F.P.M. BERG, GARY	
HAVRE-WEST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				07/26/01	08/12/99	PHONE NO: 265-6821	
STPE 1-6(19)381						APPR	05/03/01		
MDT AREA SHOP-HAVRE		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.,SEAL & COVER				10/26/01			
CONTRACT TOTAL	4.860 km		$ 5,458,585	$ 5,678,703	$ 6,219,998			100%	98%
STPS-BR 228-2(12)22				M K WEEDEN CONSTRUCTION, INC.		APPR	06/29/99	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD - NE		GRADING,AGG.SURF.,PL.MIX BIT.S URF.,STEEL GIRDER BRIDGE				12/19/00	08/11/99	PHONE NO: 738-4505	
	5.792 km		$ 3,286,008	$ 2,947,014	$ 3,103,385		05/11/01	100%	95%
SFCN 24-4(16)127				RIVERSIDE CONTRACTING, INC.		APPR	05/02/00	F.P.M. KLETTE, MIKE	
SIMMS - SUN RIVER		PLANT MIX OVERLAY,SEAL & COVER				04/02/01	08/08/00	PHONE NO: 278-7078	
	17.160 km		$ 821,481	$ 801,973	$ 806,619		07/23/01	100%	107%
BR 60-2(56)35				SLETTEN CONSTRUCTION CO		APPR	06/12/00	F.P.M. WOODHOUSE, HAROLD	
BELT CR. 1.5 - KM S.E. OF NEIH		CONST. OF A PRESTRESSED BM BRI DGE & APPROACHES				09/13/01	07/13/00	PHONE NO: 738-4505	
	0.140 km		$ 729,275	$ 541,582	$ 559,399		10/15/01	100%	96%
STPP 3-1(15)18				MT MAT'LS, INC.(DBA)LS JENSEN			07/06/00	F.P.M. KLETTE, MIKE	
FAIRFIELD-NORTH & SOUTH		COLD RECYCLE,PLANT MIX BITUM S URFACE OVERLAY & SEAL & COVER					07/21/00	PHONE NO: 278-7078	
	15.448 mi		$ 1,629,262	$ 1,508,782	$ 1,294,320		02/16/02***	86%	88%
NH 3-1(12)0 F				WICKENS CONSTRUCTION, INC.			08/31/00	F.P.M. HENDERSON, SHON	
VAUGHN-SUN RIVER (EAST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER,2 STRUCTURES					11/14/00	PHONE NO: 454-5921	
NH 3-1(13)2 F							09/30/02***		
VAUGHN-SUN RIVER (WEST SECTION		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER							
CONTRACT TOTAL	12.189 km		$ 12,371,554	$ 11,306,051	$ 10,476,190			93%	60%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9007(32)				TAMIETTI CONST. CO., INC.			08/31/00	F.P.M. ROBERT VOSEN	
SUN RIVER - MANCHESTER		GRADING,PLANT MIX APPROACHES & CONT.STEEL GIDER BRIDGE					11/30/00	PHONE NO: 455-8323	
	0.314 km		$ 1,252,045	$ 1,062,068	$ 999,716		02/16/02***	94%	102%
STPS 228-2(15)24				WICKENS CONSTRUCTION, INC.		APPR	11/06/00	F.P.M. WOODHOUSE, HAROLD	
HIGHWOOD-NORTHEAST (PHASE II)		GRADE,AGG.SURF.,PLANT MIX SURF .,SEAL & COVER				10/26/01	04/02/01	PHONE NO: 738-4505	
	5.139 km		$ 1,521,899	$ 1,486,071	$ 1,364,233		06/13/02***	92%	91%
NH 0002(379)				SLETTEN CONSTRUCTION CO		APPR	11/27/00	F.P.M. BECKDEDAHL MARK	
WETLAND MIT.-E. OF BROWNING		BRIDGE WATER MAIN RECON,GRADE, GRAVEL,PLANT MIX BITUMINOUS				08/13/01	02/20/01	PHONE NO: 873-8624	
BR 1-3(43)209							12/15/01***		
MIDVALE CREEK - EAST GLACIER		GRADING,SEEDING AND FENCING							
CONTRACT TOTAL	0.500 km		$ 1,964,581	$ 2,159,610	$ 1,767,437			81%	73%
STPP 80-1(16)28				PRINCE, INC			12/19/00	F.P.M. WOODHOUSE, HAROLD	
GERALDINE - S.E.		PL MIX BIT SURF OVERLAY,SEAL & COVER					03/05/01	PHONE NO: 738-4505	
	24.730 km		$ 1,864,492	$ 1,765,772	$ 1,762,585		06/30/02***	99%	90%
STPS 343-1(4)33				BLAHNIK CONSTRUCTION, INC.			12/19/00	F.P.M. BERG, GARY	
GALATA - NORTH & SOUTH		GRADING,GRAVEL,PL MIX BIT SURF ,SEAL & COVER					01/17/01	PHONE NO: 265-6821	
	16.580 km		$ 2,830,839	$ 3,217,379	$ 3,158,055		06/30/03***	98%	98%
STPHS 10-1(21)2				SCOTT CONSTRUCTION, INC.			03/09/01	F.P.M. AAFEDT, RANDY	
1996 - D3 - SIGNALS		1996 D3 SIGNALS & SIGNING					06/19/01	PHONE NO: 454-5920	
STPHS 5299(47)							11/08/01		
1997 GREAT FALLS - ELECTRICAL		1997 GREAT FALLS-ELECTRICAL SI GNALS & SIGNING							
CONTRACT TOTAL	0.000 km		$ 154,676	$ 67,394	$ 63,944			100%	93%
IM 15-8(55)389				JTL GROUP,INC.-DBA A-1 PAVING			03/09/01	F.P.M. BECKDEDAHL MARK	
SUNBURST - SWEETGRASS		MILL,FILL,EXC,HOT RECYCLE PL M IX BITUM SURF,SEAL & COVER					04/10/01	PHONE NO: 873-8624	
	13.700 km		$ 5,682,958	$ 5,243,251	$ 4,950,656		06/30/03***	94%	90%
NH 10-3(10)89				BLAHNIK CONSTRUCTION, INC.			05/11/01	F.P.M. BERG, GARY	
BOX ELDER-HAVRE		PLANT MIX SURFACING & SEAL & C OVER					07/19/01	PHONE NO: 265-6821	
	35.742 km		$ 2,326,601	$ 2,252,775	$ 1,798,685		09/30/02***	80%	106%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: CONTRACTOR	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-8(54)398				SWANK ENTERPRISES				05/11/01	F.P.M. BECKDEDAHL MARK	
SWEETGRASS REST AREA		NEW REST AREA & LANDSCAPING						06/22/01	PHONE NO: 873-8624	
	0.000	km	$ 1,509,202		$ 1,952,930	$ 1,754,425		09/24/02***	90%	71%
STPS 223-1(7)2				BLAHNIK CONSTRUCTION, INC.				05/11/01	F.P.M. AAFEDT, RANDY	
3 KM N. OF US. 87 - NORTH		PLANT MIX BIT.SURFACING OVERLA Y,SEAL & COVER						06/04/01	PHONE NO: 454-5920	
	22.125	km	$ 972,889		$ 921,217	$ 831,575		08/12/01	100%	73%
IM-STPS-NH-STPP 0002(583)				HIGHWAY SPECIALTIES, INC.				05/24/01	F.P.M. KLETTE, MIKE	
2001-D3-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKINGS						08/16/01	PHONE NO: 278-7078	
	34.600	mi	$ 572,596		$ 548,017	$ 582,629		10/18/01	100%	09/14/01
PLH-STPU 5221(3)				UNITED MAT'LS OF GREAT FALLS				08/10/01	F.P.M. AAFEDT, RANDY	
GIANT SPRINGS ROAD-GREAT FALLS		GRADE,AGG & PL MIX BITUM SURF, SEAL & COVER & PED UNDERPASS						09/19/01	PHONE NO: 454-5920	
	0.980	km	$ 758,075		$ 818,784	$ 470,519		08/22/02***	57%	54%
IM 15-6(34)301				MT MAT'LS, INC.(DBA)LS JENSEN				08/10/01	F.P.M. WOODHOUSE, HAROLD	
POWER - NORTH & SOUTH		MILL,FILL,PMS OVERLAY & SEAL & COVER OF MAINLINE & HOT						10/04/01	PHONE NO: 738-4505	
	12.476	km	$ 3,544,167		$ 3,399,300	$ 483,992		06/20/03***	14%	52%
CM 5218(2)				MONTANA LINES, INC				08/10/01	F.P.M. AAFEDT, RANDY	
2ND AVE N-SIGNALS-GREAT FALLS		SIGNALS,SIGNING,SIDEWALK & CUR B & GUTTER IMPROVEMENTS						11/05/01	PHONE NO: 454-5920	
	0.000	km	$ 203,890		$ 149,512	$ 90,657		06/04/02***	61%	23%
NH 1-4(21)279				MONTANA LINES, INC				09/07/01	F.P.M. BECKDEDAHL MARK	
OVERHEAD SIGN-SHELBY		OVERHEAD CANTILEVER SIGN STRUC TURE						/ /	PHONE NO: 873-8624	
	0.000	km	$ 15,035		$ 25,275	$ 0		06/02/02***	0%	0%
BR 444-1(4)4				SLETTEN CONSTRUCTION CO				09/07/01	F.P.M. BECKDEDAHL MARK	
WILLOW CREEK-NORTHEAST OF BLAC		PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES						10/22/01	PHONE NO: 873-8624	
BR 444-1(5)4								07/24/02***		
CUT BANK CREEK-NORTHEAST OF BL		PRESTRESSED CONCRETE BEAM STRU CTURE & PLANT MIX APPROACHES								
CONTRACT TOTAL	0.890	km	$ 1,551,062		$ 1,672,569	$ 410,408			25%	16%
NH 1-5(5)308 F				SCHELLINGER CONST CO.,INC.				10/11/01	F.P.M. BERG, GARY	
LOTHAIR - EAST		GRADING,GRAVEL,PLANT MIX BIT.S URFACE,SEAL & COVER						12/04/01	PHONE NO: 265-6821	
	21.569	km	$ 8,518,696		$ 9,073,543	$ 90,737		09/30/04***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/01
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR: ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(100)291			SCHELLINGER CONST CO.,INC.				10/11/01	F.P.M. AAFEDT, RANDY	
VAUGHN-NORTH		GRADE,AGG SURF,COLD MILL,PL MI X BIT SURF,SEAL & COVER,REHAB					11/06/01	PHONE NO: 454-5920	
	16.211 km		$ 12,118,035	$ 11,612,453	$ 453,010		06/30/02***	4%	0%
NH-RAD-MT 98(01)			UNITED MAT'LS OF GREAT FALLS				11/21/01	F.P.M. AAFEDT, RANDY	
MALMSTROM AIR FORCE BASE ENTRA		INTERSEC REHAB.,PORT CMNT CONC PAVE,STRM DRN,WATER MAIN,SIGN					/ /	PHONE NO: 454-5920	
	0.233 km		$ 909,244	$ 881,874	$ 0		09/30/02***	0%	0%
IM 0002(501)			COP CONSTRUCTION CO.				11/21/01	F.P.M. HENDERSON, SHON	
DIST 3 - BRIDGE DECK IMPVT		BRIDGE DECK REHABILITATION					/ /	PHONE NO: 454-5921	
	0.783 km		$ 2,676,901	$ 2,147,208	$ 21,469		11/15/02***	1%	0%
IM 15-4(95)240			MARQUIS EXCAVATING				11/21/01	F.P.M. HENDERSON, SHON	
DEARBORN REST AREA-PHASE 1		REST AREA-PHASE 1,WATER WELL D RILLING & WATER SYSTEM					/ /	PHONE NO: 454-5921	
	0.000 mi		$ 214,628	$ 144,422	$ 1,444		08/02/02***	1%	0%
GREAT FALLS DISTRICT TOTALS			$ 89,549,367	$ 88,721,330	$ 60,378,648			66%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 2-1(28)6				AMERICAN CONTRACTING, INC.		APPR	04/13/99	F.P.M. BARTH, TIM	
MILES CITY - EAST		GRADING,AGG.SURF.,PLANT MIX BI T.SURF.& SEAL & COVER				07/26/01	06/14/99	PHONE NO: 233-3628	
	10.800	km	$ 6,210,231	$ 5,653,388	$ 6,210,179		06/21/01	100%	101%
STPS 494-1(2)0				NORTHERN IMPROVEMENT COMPANY		APPR	06/12/00	F.P.M. FRETTE, KURT	
PLEVNA-SOUTH		AGG,PL MIX BITUMINOUS SURFACIN G,SEAL & COVER				03/06/01	07/31/00	PHONE NO: 233-3612	
	12.203	km	$ 1,963,485	$ 2,052,072	$ 2,126,335		06/08/01	100%	84%
STPE-STPP 42-3(14)76				L. SCANLAN CONTRACTOR		APPR	06/12/00	F.P.M. PISK, RANDAL	
BN UNDERPASS-GLASGOW		STORM DRAIN UPGRADE & PUMPHOUS E				08/13/01	08/11/00	PHONE NO: 228-9478	
	0.000	km	$ 282,177	$ 411,571	$ 406,817		02/16/02***	99%	109%
STPP 22-2(15)30				S K CONSTRUCTION, INC.			07/06/00	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - WEST		GRADING,GRAVEL,PLANT MIX BITUM SURF & PRESTRESSED BEAM BRIDG					07/19/00	PHONE NO: 787-5701	
	17.613	km	$ 7,245,674	$ 6,171,379	$ 5,193,299		06/19/03***	84%	78%
IM 94-7(22)244				EMPIRE SAND AND GRAVEL COMPANY			07/06/00	F.P.M. LAUCKNER, JAMES	
2.4 KM EAST OF WIBAUX-EAST		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					08/10/00	PHONE NO: 377-5296	
	10.390	km	$ 2,836,233	$ 3,122,719	$ 3,172,765		11/13/01	100%	97%
STPS 254-1(17)32				WICKENS CONSTRUCTION, INC.		APPR	08/02/00	F.P.M. SLASKA, JIM	
13 KM NORTH OF BLOOMFIELD - NO		GRADING,AGG.SURF.,PLANT MIX BI TUM SURF.& SEAL & COVER				06/13/01	08/21/00	PHONE NO: 377-5296	
	9.369	km	$ 2,421,892	$ 2,174,379	$ 2,239,709		07/18/01	100%	49%
IM 94-5(30)170				EMPIRE SAND AND GRAVEL COMPANY		APPR	08/31/00	F.P.M. SLASKA, JIM	
POWDER RIVER - EAST		MILLING,FILLING,PLANT MIX BITU M.SURFACING OVERLAY,SEAL &				10/26/01	09/21/00	PHONE NO: 377-5296	
	23.700	km	$ 9,590,337	$ 8,891,443	$ 9,285,920		11/16/01	100%	87%
NH 37-2(16)42 F				RIVERSIDE CONTRACTING, INC.			11/06/00	F.P.M. MARTIN, DOUGLAS	
LAME DEER-EAST		GRADE,AGG.CTB,PLANT MIX SURF,S EAL & COVER,& WETLAND					12/12/00	PHONE NO: 748-3175	
	11.190	km	$ 8,910,576	$ 9,038,202	$ 8,979,740		08/18/03***	99%	86%
NH 37-2(17)49 F				RIVERSIDE CONTRACTING, INC.			11/06/00	F.P.M. MARTIN, DOUGLAS	
11 KM EAST OF LAME DEER - EAST		GRADE AGG SURF.,CTB,PLANT MIX SURF.,SEAL & COVER					12/12/00	PHONE NO: 748-3175	
	8.925	km	$ 8,308,921	$ 8,831,903	$ 8,620,628		08/21/03***	98%	85%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 23-2(18)64 F			E.H. OFTEDAL AND SONS, INC.					11/27/00	F.P.M. SWANSON, ROBERT E.	
OLIVE N & S		GRADING,GRAVEL,PLANT MIX SURFA CING & PRESTRESSED CONC.BEAM						03/12/01	PHONE NO: 436-2704	
	19.100	km		$ 9,371,165	$ 10,642,287	$ 8,185,734		06/30/04***	77%	60%
NH 99-1(4)29			PRINCE, INC					11/27/00	F.P.M. PISK, RANDAL	
LORING - NORTH & SOUTH		LEVELING,COLD MILLING,PLANT MI X OVERLAY,SEAL & COVER,SIGN						05/24/01	PHONE NO: 228-9478	
	39.980	km		$ 2,180,496	$ 1,935,631	$ 1,648,407		06/24/02***	85%	82%
IM 94-4(64)142			PRINCE, INC				APPR	11/27/00	F.P.M. FRETTE, KURT	
5 KM EAST OF MILES CITY-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER					10/26/01	03/07/01	PHONE NO: 233-3612	
IM 94-4(63)129								08/01/01		
RADAR INTERCHANGE-EAST		MILLING,RECYCLED PLANT MIX FIL L,PL MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	28.784	km		$ 4,132,019	$ 3,614,321	$ 3,560,475			100%	46%
STPP-NH-IM 0002(492)			ARROW STRIPING AND MFG., INC.				APPR	11/27/00	F.P.M. MIKE BUTZLAFF	
2000-D4-DURABLE PAVEMENT MARKI		2000-D4-DURABLE PAVEMENT MARKI NGS					08/14/01	05/16/01	PHONE NO: 653-1577	
	355.300	km		$ 404,269	$ 345,707	$ 414,481		08/08/01	100%	77%
IM 94-4(62)148			PRINCE, INC				APPR	11/27/00	F.P.M. FRETTE, KURT	
SHIRLEY INTERCHANGE - EAST & W		MILLING,HOT RECYCLED PLANT MIX OVERLAY,SEAL & COVER					10/26/01	03/06/01	PHONE NO: 233-3612	
	9.427	km		$ 3,440,799	$ 2,837,364	$ 2,860,371		11/02/01	100%	79%
NH 23-2(20)56 F			E.H. OFTEDAL AND SONS, INC.					12/19/00	F.P.M. SWANSON, ROBERT E.	
COALWOOD - SOUTH		GRADING,GRAVEL,PL MIX SURF,SEA L & COVER						02/13/01	PHONE NO: 436-2704	
	13.249	km		$ 7,520,509	$ 7,095,158	$ 6,672,601		09/30/03***	94%	62%
IM 94-3(54)116			PRINCE, INC					01/31/01	F.P.M. MIKE BUTZLAFF	
HATHAWAY-EAST & WEST(WB)		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER						06/07/01	PHONE NO: 653-1577	
	20.502	km		$ 3,457,200	$ 3,100,000	$ 2,915,628		06/30/03***	94%	102%
STPP 0002(503)			HIGHWAY IMPROVEMENT INC				APPR	03/09/01	F.P.M. LAUCKNER, JAMES	
I-94 BUSINESS LOOP-GLENDIVE		CRACK SEALING					08/13/01	04/30/01	PHONE NO: 377-5296	
STPP 25-1(28)9							APPR	10/03/01		
14 KM NORTH OF CIRCLE-NORTH		CRACK SEALING					08/13/01			
SFCN 57-5(23)192							APPR			
32 KM WEST OF JORDAN-EAST		CRACK SEALING					08/08/01			
SFCN 20-1(7)1							APPR			
JUNCTION I-94 & MT 16-NORTHEAS		CRACK SEALING					08/08/01			
CONTRACT TOTAL	103.060	km		$ 338,168	$ 341,280	$ 351,141			100%	63%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 25-1(27)0				CENTURY COMPANIES, INC.		APPR	03/09/01	F.P.M. LAUCKNER, JAMES	
CIRCLE-NORTH		PLANT MIX OVERLAY,SEAL & COVER				08/13/01	04/09/01	PHONE NO: 377-5296	
	13.817	km	$ 791,451	$ 871,751	$ 1,339,076		08/21/01	100%	62%
STPP 39-1(31)44				CENTURY COMPANIES, INC.		APPR	03/09/01	F.P.M. MARTIN, DOUGLAS	
35 KM NORTH OF COLSTRIP-NORTH		PL MIX OVERLAY,LEVELING,SEAL & COVER,LOOP DETECT INSTALL				09/13/01	06/13/01	PHONE NO: 748-3175	
	10.900	km	$ 865,173	$ 782,577	$ 818,441		08/27/01	100%	44%
BH 0002(496)				JARRETT CONSTRUCTION INC.			03/09/01	F.P.M. BACON, DAVID	
FY 99-BRIDGE SCOUR PROGRAM		SCOUR PROTECTION					08/20/01	PHONE NO: 377-5296	
	0.000	km	$ 220,415	$ 183,364	$ 166,025		10/15/01	100%	33%
BR 208-1(2)9				SLETTEN CONSTRUCTION CO			03/29/01	F.P.M. GREUFE, LARRY	
WHITEWATER CREEK - WHITEWATER		GRADING,GRAVEL,CONDTRUCTION OF STEEL GIRDER BRIDGE					06/12/01	PHONE NO: 653-1574	
	0.611	km	$ 584,909	$ 703,872	$ 716,093		11/05/01	100%	71%
NH 23-1(19)48 F				E.H. OFTEDAL AND SONS, INC.			03/29/01	F.P.M. FRETTE, KURT	
COALWOOD-NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING,SEAL & COVER					08/28/01	PHONE NO: 233-3612	
	13.294	km	$ 6,017,266	$ 6,485,034	$ 1,403,724		09/30/03***	22%	53%
STPP 23-1(26)0				CENTURY COMPANIES, INC.			05/11/01	F.P.M. BARTH, TIM	
JCT MT 59 & US 12 EAST		PLANT MIX BIT.OVERLAY,SEAL & C OVER					06/11/01	PHONE NO: 233-3628	
CM 8005(2)							06/30/02***		
BRIDGE STREET - MILES CITY		PLANT MIX BIT.OVERLAY,SEAL & C OVER							
CONTRACT TOTAL	1.299	km	$ 649,989	$ 794,861	$ 965,016			98%	129%
NH 23-3(10)130				RIVERSIDE CONTRACTING, INC.			06/01/01	F.P.M. BARTH, TIM	
ALZADA-EAST & WEST		WIDENING,CEMENT TREATED PULV B ASE,PL MIX OVERLAY & SEAL & CO					07/10/01	PHONE NO: 233-3628	
	15.298	km	$ 5,040,955	$ 4,929,743	$ 1,412,558		09/08/03***	29%	67%
STPP-STPE 2-2(11)83				RIVERSIDE CONTRACTING, INC.			06/01/01	F.P.M. LAUCKNER, JAMES	
US 12 & MT 7 JCT - BAKER		GR,GRVL,CEMENT TREATED BASE,MI LL,PL MIX BIT & CONC SURF,CURB					07/09/01	PHONE NO: 377-5296	
	2.060	km	$ 2,339,057	$ 2,779,868	$ 3,068,679		09/09/02***	98%	83%
STPS 447-1(15)0				NORTHERN IMPROVEMENT COMPANY			06/01/01	F.P.M. MIKE BUTZLAFF	
JUNCTION I-94 - SOUTH		COLD MILLING,PLANT MIX OVERLAY ,SEAL & COVER					07/20/01	PHONE NO: 653-1577	
	19.403	km	$ 825,291	$ 820,901	$ 754,634		08/27/01	100%	37%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 31-1(13)0				RIVERSIDE CONTRACTING, INC.			07/13/01	F.P.M. PISK, RANDAL	
GLASGOW - NORTH		PLANT MIX OVERLAY,LEVELING,SEA L & COVER					09/11/01	PHONE NO: 228-9478	
	27.260	mi	$ 1,639,613	$ 1,593,197	$ 261,884		07/15/02***	16%	55%
SMP 0999(02)				KONITZ CONTRACTING, INC.			07/13/01	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					09/19/01	PHONE NO: 233-3612	
	20.000	mi	$ 406,575	$ 294,625	$ 295,006		11/19/01	100%	03/15/02
SMP 1099(02)				CENTURY COMPANIES, INC.			07/13/01	F.P.M. ARTHUR, RONALD T.	
GLENDIVE DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					07/30/01	PHONE NO: 787-5701	
	16.800	km	$ 251,160	$ 234,700	$ 236,511		11/08/01	100%	04/01/02
STPP 2-1(33)46				PRINCE, INC			08/10/01	F.P.M. FRETTE, KURT	
CUSTER/FALLON CO LINE - E & W		COLD MILLING,PLANT MIX & SEAL & COVER					09/26/01	PHONE NO: 233-3612	
	20.814	km	$ 2,925,888	$ 3,222,322	$ 480,874		06/30/03***	15%	48%
NH 1-9(37)541				CENTURY COMPANIES, INC.			08/10/01	F.P.M. PISK, RANDAL	
GLASGOW EAST & WEST		PLANT MIX BITUMINOUS OVERLAY,P CCP,MILL & LEVELING					09/12/01	PHONE NO: 228-9478	
	5.267	km	$ 2,903,857	$ 2,718,447	$ 715,500		06/30/03***	26%	28%
STPS 438-1(10)29				J T L GROUP, INC. - HIGHWAY			08/10/01	F.P.M. PISK, RANDAL	
46 KM NORTH OF NASHUA-NORTH		GRADING,GRAVEL,PLANT MIX SURFA CING & SEAL & COVER					09/26/01	PHONE NO: 228-9478	
STPS 438-1(15)21							06/30/03***		
34 KM NORTH OF NASHUA-NORTH		LEVELING,PMS OVERLAY,SEAL & CO VER							
CONTRACT TOTAL	11.922	km	$ 2,439,686	$ 2,980,507	$ 1,201,644			40%	46%
NH-STPS-STPP 0002(584)				HIGHWAY SPECIALTIES, INC.			08/10/01	F.P.M. SLASKA, JIM	
2001-D4-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKING MATERIAL					/ /	PHONE NO: 377-5296	
	19.640	km	$ 117,177	$ 115,683	$ 0		07/02/02***	0%	30%
NH-STPS-BR 6(10)				DEBCON, INC			08/10/01	F.P.M. BARTH, TIM	
WATERSHED 16 - WETLAND MITIGAT		COSTRUCTION OF A 58-METER DIKE EMBANKMENT & CREATION OF A					10/05/01	PHONE NO: 233-3628	
	0.000	km	$ 85,903	$ 64,986	$ 67,275		11/06/01	100%	17%
CM 43(20)				CENTURY COMPANIES, INC.			08/10/01	F.P.M. MIKE BUTZLAFF	
PAVING - WOLF POINT		GRADE,GRAVEL,PL MIX BITUM.SURF ACE,SEAL & COVER,& CONCRETE					09/26/01	PHONE NO: 653-1577	
	0.872	km	$ 557,586	$ 592,949	$ 289,366		08/26/02***	49%	55%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 1405(1)				FRANZ CONSTRUCTION, INC			08/10/01	F.P.M. SLASKA, JIM	
COUNTY ROAD 350-SIDNEY		PLANT MIX BITUMINOUS OVERLAY,& SEAL & COVER					/ /	PHONE NO: 377-5296	
	1.260 km		$ 102,743	$ 122,620	$ 0		02/16/02***	0%	23%
BR 9053(27)				SLETTEN CONSTRUCTION CO			09/07/01	F.P.M. GREUFE, LARRY	
MILK RIVER - N OF TAMPICO		CONST OF CONTINUOUS STEEL BEAM STRUCTURE WITH GRAVELED APPRO					10/18/01	PHONE NO: 653-1574	
	0.449 km		$ 1,884,743	$ 1,236,837	$ 377,714		09/30/02***	31%	14%
PLH-STPS 323-1(13)62				WICKENS CONSTRUCTION, INC.			10/11/01	F.P.M. BARTH, TIM	
ALZADA - NORTH		GRADING & GRAVEL SURFACING					11/05/01	PHONE NO: 233-3628	
	16.100 km		$ 4,080,875	$ 4,178,086	$ 686,522		06/30/04***	16%	0%
IM 94-6(47)231				RIVERSIDE CONTRACTING, INC.			11/21/01	F.P.M. SLASKA, JIM	
WIBAUX-EAST AND WEST		MILLING,FILLING,PL MIX OVERLAY & CULVERT REPLACEMENT					/ /	PHONE NO: 377-5296	
	19.818 mi		$ 4,963,749	$ 4,678,083	$ 0		10/04/02***	0%	0%
GLENDIVE DISTRICT TOTALS			$118,308,209	$116,643,814	$ 88,100,772			74%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.		APPR	06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER				05/02/01	08/10/98	PHONE NO: 657-0269	
	4.154 km		$ 14,524,331	$ 15,444,134	$ 15,791,219		12/15/01***	98%	99%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. BROWN GERRY	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					02/22/99	PHONE NO: 323-3699	
	19.333 km		$ 11,563,965	$ 9,648,986	$ 9,510,283		06/30/02***	99%	97%
IM 90-8(132)438				JTL GROUP, INC.-BILLINGS		APPR	12/16/98	F.P.M. SLOE, DAVID A.	
BILLINGS-MOSSMAIN SCALE		PL.MIX BIT.SURF.,OVERLAY,SEAL, & COVER,2 NEW BRIDGE & 8				01/29/01	03/15/99	PHONE NO: 657-0269	
IM 90-8(139)437						APPR	06/22/01		
MOSSMAIN - BILLINGS		GR,AGG.SURF,PL.MIX SURF,SEAL & COVER,PCCP,MCS BLDG & SCALE				10/23/00			
CONTRACT TOTAL	19.734 km		$ 10,173,185	$ 9,101,273	$ 12,162,545			100%	93%
IM 90-9(91)498				EMPIRE SAND AND GRAVEL CO.,INC		APPR	06/29/99	F.P.M. FAVERO CRAIG	
BIGHORN RIVER-HARDIN		BRIDGE DECK REHAB.				10/26/01	09/01/99	PHONE NO: 657-0267	
IM 90-9(85)509							05/09/01		
CROW AGENCY-GARRYOWEN		RUMBLE STRIPS,SEAL & COVER							
IM 90-9(86)517									
GARRYOWEN-LODGE GRASS		COLD MILLING,PL.MIX FILL,SEAL & COVER							
CONTRACT TOTAL	37.617 km		$ 3,480,454	$ 4,188,307	$ 4,398,523			100%	83%
PLH-STPS-CT 314-1(13)32				E.H. OFTEDAL AND SONS, INC.		APPR	09/01/99	F.P.M. FAVERO CRAIG	
NORTHERN CHEYENNE BORDER - NOR		GRADE,AGG.SURF.,PLANT MIX BIT. SURF,SEAL & COVER				10/22/01	11/16/99	PHONE NO: 657-0267	
	19.913 km		$ 9,237,472	$ 7,818,266	$ 10,183,338		06/30/02***	98%	93%
NH 57-2(19)22 F				PRINCE, INC		APPR	03/16/00	F.P.M. TILZEY, RONALD	
GEYSER - EAST		CEMENT TREATED PULVERIZED BASE ,PMS,SEAL & COVER				09/13/01	06/12/00	PHONE NO: 538-1320	
NH 57-2(20)27 F						APPR	10/10/01		
12 KM EAST OF GEYSER - EAST		CEMENT TREATED PULBERIZED BASE ,PMS,SEAL & COVER				09/13/01			
CONTRACT TOTAL	20.430 km		$ 6,291,708	$ 4,617,268	$ 4,566,135			100%	102%
BR 9048(11)				EDWARD T COPPS CONST.		APPR	03/16/00	F.P.M. STUDEBAKER, RAYMOND	
STILLWATER RIVER-N.E. OF ABSAR		GR.,AGG.APPROACHES,PRESTRESSED CONCRETE BEAM BRIDGE				08/13/01	04/05/00	PHONE NO: 657-0273	
	0.663 km		$ 1,183,040	$ 823,782	$ 932,800		02/16/02***	98%	98%
STPU 1002(9)				JTL GROUP, INC.-BILLINGS		APPR	06/12/00	F.P.M. SHUPAK,TOM	
WISCONSIN TO 17TH ON RIMROCK		RECONST W/CURB,GUTTER,SIDEWALK S,PLANT MIX BITUMINOUS SURF				08/13/01	07/10/00	PHONE NO: 657-0271	
	1.079 km		$ 2,699,863	$ 3,145,343	$ 3,473,023		06/30/02***	98%	97%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 314-1(14)18 JUNCTION 566-NORTH	23.160 km	PLANT MIX BITUMINOUS OVERLAY	$ 1,392,896	CENTURY COMPANIES, INC.	$ 1,558,796	$ 1,595,085	APPR 03/06/01	07/06/00 09/06/00 08/07/01	F.P.M. FAVERO CRAIG PHONE NO: 657-0267 100%	82%
BR 568-1(9)1 YELLOWSTONE RIVER-NW POMPEYS P	1.060 km	CONST OF PRESTRESSED CONC.BEAM BRIDGE,GRADING,AGGERGATE	$ 2,736,398	COP CONSTRUCTION CO.	$ 1,874,523	$ 1,805,871		08/31/00 10/10/00 06/30/02***	F.P.M. NELSON, ROD PHONE NO: 657-0264 96%	98%
IM 94-2(28)51 HYSHAM HILLS	19.149 km	COLD MILLING,PULVERIZE,PLANT M IX SURF.,SEAL & COVER	$ 6,888,544	EMPIRE SAND AND GRAVEL COMPANY	$ 6,131,635	$ 6,206,481		11/06/00 01/09/01 09/30/02***	F.P.M. SLOE, DAVID A. PHONE NO: 657-0269 98%	91%
STPP 28-2(22)70 RED LODGE - NORTH	50.482 km	COLD MILLING,COLD RECYCLE,PLAN T MIX SURF.,SEAL & COVER,& PS	$ 3,068,261	RIVERSIDE CONTRACTING, INC.	$ 3,225,039	$ 4,197,997	APPR 10/26/01	11/06/00 03/12/01 09/30/02***	F.P.M. JAY MUHLBEIER PHONE NO: 657-0207 98%	93%
IM 94-1(61)47 BIG HORN INTERCHANGE E & W	17.837 km	MILL,PLANT MIX BITUMINOUS SURF ACING,SEAL & COVER	$ 2,185,015	EMPIRE SAND AND GRAVEL COMPANY	$ 2,360,221	$ 1,886,097		11/27/00 02/08/01 07/09/02***	F.P.M. SLOE, DAVID A. PHONE NO: 657-0269 80%	71%
IM 90-8(149)399 REEDPOINT-COLUMBUS		COLD MILLING, PL MIX BITUM SUR F FILL & OVERLAY\SEAL & COVER		RIVERSIDE CONTRACTING, INC.			APPR 08/13/01	11/27/00 02/01/01 06/20/02***	F.P.M. JAY MUHLBEIER PHONE NO: 657-0207	
IM 90-7(77)364 16 KM EAST OF SWEET GRASS COUN CONTRACT TOTAL	23.953 km	COLD MILLING,PLANT MIX BITUM.S URF.FILL & OVERLAY/SEAL &	$ 3,191,843		$ 3,142,392	$ 2,877,628			92%	63%
BR 9056(26) BBWA CANAL-MOSSMAIN INTERCHANG	0.321 km	GRADING,PL MIX SURF,AGGREGATE SURF,SEAL & COVER	$ 326,422	EGGART ENGINEERING & CONST.	$ 336,697	$ 279,876		12/19/00 03/01/01 10/17/01	F.P.M. NELSON, ROD PHONE NO: 657-0264 100%	99%
NH 4-1(23)0 F WARREN - NORTH & SOUTH	20.497 km	GRADING,AGG SURF,PL MIX BIT SU RF,COLD IN-PLACE RECYCLE,	$ 7,351,605	CENTURY COMPANIES, INC.	$ 6,409,592	$ 3,405,101		12/19/00 03/05/01 06/30/03***	F.P.M. BERGEN, PERRY PHONE NO: 322-5870 53%	51%
SFCI 94-1(58)13 BALLANTINE INT - EAST & WEST		MILL,FILL,SEAL & COVER,BRIDGE DECK SURFACE TREATMENT		RIVERSIDE CONTRACTING, INC.				01/31/01 03/12/01	F.P.M. JAY MUHLBEIER PHONE NO: 657-0207	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SFCI 94-1(59)8							09/19/01		
HUNTLEY - BALLANTINE		MILL,FILL,SEAL & COVER & GUARD RAIL IMPROVEMENTS							
CONTRACT TOTAL	25.490	km	$ 2,867,635	$ 2,739,748	$ 2,619,580			100%	84%
IM 90-9(93)543			MARVIN A. REHBEIN				03/09/01	F.P.M. JAY MUHLBEIER	
WYOLA - SOUTH		COLD MILLING,FILL,SEAL & COVER					05/21/01	PHONE NO: 657-0207	
	17.624	km	$ 2,487,066	$ 2,691,176	$ 2,245,467		09/30/02***	83%	81%
IM 90-9(92)486			MARVIN A. REHBEIN			APPR	03/09/01	F.P.M. JAY MUHLBEIER	
TOLUCA - EAST		MILL,PLANT MIX BITUM SURFACING ,SEAL & COVER				10/26/01	04/11/01	PHONE NO: 657-0207	
	26.482	km	$ 3,401,372	$ 3,883,120	$ 4,838,488		09/30/02***	98%	94%
STPP 14-5(17)181			M K WEEDEN CONSTRUCTION, INC.				03/09/01	F.P.M. BROWN GERRY	
19 KILOMETERS EAST OF ROUNDUP-		GRADING,GRAVEL & PLANT MIX SUR FACING					04/13/01	PHONE NO: 323-3699	
	12.660	km	$ 6,545,224	$ 7,682,910	$ 7,457,043		06/30/04***	97%	69%
IM 90-7(72)392			COP CONSTRUCTION CO.			PEND	03/29/01	F.P.M. STUDEBAKER, RAYMOND	
REEDPOINT-E & W STRUCTURES		STRUCTURE REHABILITATION				01/07/02	04/26/01	PHONE NO: 657-0273	
	0.097	km	$ 934,791	$ 1,085,191	$ 1,316,633		07/16/02***	98%	80%
NH-STPS-STPX-STPP-IM 0002(585)			MARK RITE LINES OF MONT., INC.				05/24/01	F.P.M. FAVERO CRAIG	
2001-D5-DURABLE PAVEMENT MARKI		APPLICATION OF EPOXY PAVEMENT MARKINGS					08/30/01	PHONE NO: 657-0267	
	281.600	km	$ 316,604	$ 289,000	$ 302,470		09/29/01	100%	09/14/01
IM 56683(1)			RIVERSIDE CONTRACTING, INC.				07/13/01	F.P.M. SHUPAK,TOM	
SOUTH FRONTAGE ROAD RELOCATION		GR,GRVL,PL MIX BIT SURF,PORTLA ND CEMENT SURF,SEAL & COVER					08/06/01	PHONE NO: 657-0271	
	2.100	km	$ 3,059,893	$ 3,273,864	$ 240,600		06/30/03***	7%	20%
STPHS 0002(498)			OMO CONSTRUCTION INC				07/13/01	F.P.M. FAVERO CRAIG	
1997 - D5 - SIGNING		1997-D5-SIGNING IMPROVEMENTS					08/27/01	PHONE NO: 657-0267	
	0.000	mi	$ 20,247	$ 19,697	$ 17,280		09/11/01	100%	50%
CM 16-1(43)1			MONTANA LINES, INC				08/10/01	F.P.M. FAVERO CRAIG	
MAIN STREET - BILLINGS HEIGHTS		UPGRADE EXISTING TRAFFIC SIGN ALS,CURB RAMPS,SIGNING &					/ /	PHONE NO: 657-0267	
	0.000	km	$ 343,469	$ 362,642	$ 3,626		06/09/02***	1%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 311-2(8)7			COP CONSTRUCTION CO.					11/21/01	F.P.M. SLOE, DAVID A.	
BUCKINGHAM COULEE - 5 KM E. OF		BOX CULVERT & APPROACHES						12/18/01	PHONE NO: 657-0269	
	0.596	km		$ 418,763	$ 332,069	$ 3,321		08/22/02***	1%	0%
NH 61-3(14)55			M K WEEDEN CONSTRUCTION, INC.					11/21/01	F.P.M. TILZEY, RONALD	
BOHEMIAN CORNER - SOUTH		PULVERIZE,WIDENING,PL MIX SURF ACING,SEAL & COVER						/ /	PHONE NO: 538-1320	
	19.008	mi		$ 4,195,363	$ 3,761,168	$ 37,612		09/25/03***	1%	0%
BILLINGS DISTRICT TOTALS				$110,885,429	$105,946,839	$102,354,123			88%	
TOTALS FOR ALL PROJECTS:				$512,127,364	$492,422,560	$392,515,987			76%	